Three Week Look Ahead Schedule

CRC

Period:

9/30 - 10/18

Spring Lake Park Job # 7088 PM: Jason H

| Contractor | Activity | | | 5 10/16 Wed | | | 3 10/19 Sat | | 10/21 Mon | 10/22 Tue | 10/23 Wed | 10/24 Thu | 10/25 Fri | 10/26 Sat | 10/27 Sun | 10/28 Mon | | | | 11/1 # | # Remarks |
|----------------------|--|-----------|---------------------------|---------------------------------------|-----------|-----------|----------------|-------|--------------|--------------|--------------|--------------|--------------|--|--------------|--|-------|--|-------|--------|----------------------|
| | | 9/24 | Tue | | | | | | | | | | | | | | | | | Fri | |
| urphy Window & Door | Exterior window install South & West | | | | | | | | | | | | | | | X | X | X | X | X | |
| onstruction results | Demo Walls, flooring, Block | X | X | V | X | X | | | X | V | X | X | X | | | X | X | - | | | |
| Construction results | | Λ | Λ | Λ | Λ | Λ | | | Λ | Λ | X | X | X | | | X | X | - | | | + |
| | Demo concrete for footings, plumbing, electrical | | | | | | | | | | Λ | Λ | Λ | | | Λ | Λ | | | | |
| 3S Aluminum panels | Install Aluminum panels | | | X | X | X | | | | | | | | | | | | | | | |
| coustics door | Install after carpet???? After Phase 2 is done | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | |
| HVAC Precise | Install duct insulation above ceiling phase 1 Install CO motor for exhaust police garage | | | 2 | 2 | | | | | | | | | | | | | | | - | Do before 8:00 AM |
| | Demo ductwork | | X | · · · · · · · · · · · · · · · · · · · | X | X | | | V | V | V | X | | | - | | | - | | | + |
| | Demo ductwork | | $\frac{\Lambda}{\Lambda}$ | Λ | Λ | Λ | | | Λ | Λ | Λ | Λ | - | | | | | +- | | + + | |
| RTL | Tie in last door frame & drywall & finish Phase 1 | | X | X | X | X | | | X | | | | | | | | | 1 | | | |
| | Build walls IT Room 132, Drywall and finish | | | X | X | X | | | X | X | X | X | | | | | | | | | |
| | Frame walls | | | | | | | | X | X | X | X | X | | | X | X | X | X | X | |
| iner Garage doors | Install weatherstrip/ Set limits | | | ? | ? | ? | | | | | | | | | | | | | | | Need to confirm |
| rush Masters | Paint exterior & punch list | | | | X | X | | | X | X | X | X | X | | | | | | | | |
| JSB surveillance | Install cameras/ door opener/ card readers.ect | | | | | | | | | | | | | | | | | | | | |
| | Move sever to new IT room 132 | | | | | | | | | | | | X | | | | | | | | Pending floor finish |
| | | | | | | | | | | | | | | | | | | | | | Ĭ |
| TRC Electrical | Finish loose ends phase 1 | X | X | X | X | X | | | | | | | | | | | | | | | |
| | Demo Phase 2 | X | X | X | X | X | | | X | | | | | | | | | | | | |
| | underground interior of phase 2 | | | | | | | | | | | | | | | X | X | X | X | X | |
| | Punch list | | | X | X | X | | | X | | - | | | - | | | - | | | - | |
| umbing Precise | Install toilet sink holding cell | | | | | | | | | | | | - | | | | | + | | + | Need delivery date |
| | Finish toilets phase 1 | | X | | | | | | | | | | | | | | | | | | <u> </u> |
| | Install air lines | | | X | X | X | | | X | X | | | | | | | | | | | |
| | Demo Phase 2 | | | X | X | X | | | X | X | X | X | | | | | | | | | |
| | Underground phase 2 | | | | | | | | | | | | | | | Х | X | X | X | X | |
| Thurnco Roofing | Metal cap on roof clean roof all garbage | | | | | | | | | X | X | X | X | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | |
| Contractor | Activity | 10/14 | 10/15 | 10/16 | 10/17 | 10/19 | 10/10 | 10/20 | 10/21 | 10/22 | 10/23 | 10/24 | 10/25 | 10/26 | 10/27 | 10/28 | 10/20 | 10/30 | 10/31 | 11/1. | # Remarks |
| | Activity | | Tue | | | Fri | | | Mon | | | | | Sat | | Mon | | | | | # Remarks |