



City of Spring Lake Park  
Engineer's Project Status Report

---

To: Council Members and Staff  
From: Phil Gravel

Re: **Status Report for 10.19.20 Meeting**  
File No.: R-18GEN

---

**Note:** Updated information is shown in *italics*.

**2020 MS4 Permit (193802936).** MS4 deadlines: Annual Report and Public Meeting due by June 30<sup>th</sup>. (Annual Report was submitted to MPCA on June 26, 2020). Pond, structural BMP, and outfall inspections by July 31<sup>st</sup>. City held Public Meeting on July 20<sup>th</sup>. *Annual Training and program analysis due in December. New MS4 Permit application due in April 2021.*

**2019 Sanitary Sewer Lining Project (193804547).** This project includes lining in the area near TH65 and Osborne Rd. Warranty televising has been completed. *Need close-out information from contractor.*

**Garfield Pond Improvements Project (193804750).** Construction started in March and is complete. A punch-list was sent to the contractor on July 24<sup>th</sup>. Contractor has completed remaining punch-list items. *The required paperwork has been sent to RCWD for partial grant reimbursement.*

**Fillmore & 83<sup>rd</sup> Pond Improvements Project (193805029).** This possible project includes expanding an existing pond and adding treatment features. CCWD partial funding is available. Preliminary drawings have been prepared. A wetland delineation has been prepared and geotechnical borings have been completed. *We are still working with CCWD on possible options for this pond.*

**2020 Street Seal Coat and Crack Repair Plan (193804979).** *Final payment was approved at October 5<sup>th</sup> council meeting.*

**2020 Sewer Lining Plan (193804980).** Sewer lining in western portion of city including an alternate bid for lining the 36-inch diameter storm sewer on Monroe south of 81<sup>st</sup> Ave. Construction Contracts with Visu-Sewer have been signed. A preconstruction conference was held on 9/30/20. *Work will begin in late October.*

**Anoka County Osborn Road Project.** Agreements approved in June. Contract in the amount of \$1,766,913 awarded to Park Construction on July 28<sup>th</sup>. *Construction scheduled to be completed by November 19<sup>th</sup>. County updates: <https://www.anokacounty.us/1578/Construction-Weekly>*

**Utilities for 525 Osborn Road Project (193805012).** This city project is for off-site utilities for 525 Osborne Rd.(water main looping and storm sewer). *Construction started on October 5<sup>th</sup> and is expected to last 4-weeks. Directional drilling of water main was completed on October 16<sup>th</sup>.*

**Hy-Vee Project:** Initial inspection lists for the building site, 81<sup>st</sup> Avenue/Highway 65, and CSAH 35 work have been prepared and sent to Hy-Vee. Waiting to hear from Hy-Vee before scheduling follow-up inspection. *Final documents for the Hwy 65 traffic signal and 81<sup>st</sup> Avenue have been submitted to MnDOT.*

**JP Brooks Housing Project (on Monroe):** Site work stated on August 10<sup>th</sup>. *Work is substantially complete. Two building permits have been pulled.*

Feel free to contact Harlan Olson, Phil Carlson, Jim Engfer, Peter Allen, or me if you have questions or require additional information.