



City of Spring Lake Park  
Engineer's Project Status Report

To: Council Members and Staff  
From: Phil Gravel

Re: **Status Report for 11.02.20 Meeting**  
File No.: R-18GEN

**Note:** Updated information is shown in *italics*.

**2020 MS4 Permit (193802936).** MS4 deadlines: Annual Report and Public Meeting due by June 30<sup>th</sup>. (Annual Report was submitted to MPCA on June 26, 2020). Pond, structural BMP, and outfall inspections by July 31<sup>st</sup>. City held Public Meeting on July 20<sup>th</sup>. *Annual Training and program analysis due in December. New MS4 Permit application due in April 2021.*

**2019 Sanitary Sewer Lining Project (193804547).** This project includes lining in the area near TH65 and Osborne Rd. Warranty televising has been completed. *Need close-out information from contractor.*

**Garfield Pond Improvements Project (193804750).** Construction started in March and is complete. A punch-list was sent to the contractor on July 24<sup>th</sup>. Contractor has completed remaining punch-list items. *RCWD has processed a partial grant reimbursement.*

**Fillmore & 83<sup>rd</sup> Pond Improvements Project (193805029).** This possible project includes expanding an existing pond and adding treatment features. CCWD partial funding is available. Preliminary drawings have been prepared. A wetland delineation has been prepared and geotechnical borings have been completed. *We are still working with CCWD on possible options for this pond – may just be a small project.*

**2020 Sewer Lining Plan (193804980).** Sewer lining in western portion of city, also includes lining the 36-inch diameter storm sewer on Monroe south of 81<sup>st</sup> Ave. Contractor is Visu-Sewer Inc. *Monroe Street storm sewer lining was completed the week of October 26<sup>th</sup>. Sanitary sewer lining will begin in late November. Residents will be notified with information left at their doors.*

**Anoka County Osborn Road Project.** Agreements approved in June. Contract in the amount of \$1,766,913 awarded to Park Construction on July 28<sup>th</sup>. *Construction scheduled to be completed by November 19<sup>th</sup>. County updates: <https://www.anokacounty.us/1578/Construction-Weekly>*

**Utilities for 525 Osborn Road Project (193805012).** This city project is for off-site utilities for 525 Osborne Rd. (water main looping and storm sewer). *Construction started on October 5<sup>th</sup> and is essentially complete. Pavement restoration and seeding will be completed over the next few weeks.*

**Hy-Vee Project:** Initial inspection lists for the building site, 81<sup>st</sup> Avenue/Highway 65, and CSAH 35 work have been prepared and sent to Hy-Vee. Waiting to hear from Hy-Vee before scheduling follow-up inspection. Final documents for the Hwy 65 traffic signal and 81<sup>st</sup> Avenue have been submitted to MnDOT.

**JP Brooks Housing Project (on Monroe):** Site work stated on August 10<sup>th</sup>. Work is substantially complete. Two building permits have been pulled.

Feel free to contact Harlan Olson, Phil Carlson, Jim Engfer, Peter Allen, or me if you have questions or require additional information.

