Stantec Consulting Services Inc. 733 Marquette Avenue, Suite 1000 Minneapolis, MN 55402 Tel: (612) 712-2000



August 25, 2025

Mr. Daniel Buchholtz, Administrator City of Spring Lake Park 1301 81st Avenue NE Spring Lake Park, MN 55432

Re: 2024 Sanburnol Drive, Elm Drive and 83rd Avenue Improvements Project

Project No. 193806347

Contractor's Request for Payment No. 7-FINAL

Dear Dan:

Attached for city approval is Contractor's Request for Payment No. 7-FINAL for the 2024 Street Project. The prime Contractor on this project was North Valley Inc.

This request includes releasing the project retainage that was held until the seeding work was acceptable. In approving this payment, the city is accepting the project as complete (subject to the contract warranty conditions)

We have reviewed the contractor's payment request and found it to be in order. We recommend approval. If the City wishes to approve this request, then payment should be made to North Valley Inc. in the amount of \$29,128.36.

Attached to the payment request are consent of surety, proof of tax withholding, and lien waiver forms – your auditors will want to see these documents. Please execute the payment request document. Keep one copy for your records, forward a copy to North Valley Inc., and return one copy to me.

Feel free to contact Zach Naslund or me if you have any questions.

Regards, STANTEC

Phil Gravel City Engineer

Enclosures

cc: Matt Echols, North Valley Inc.

Geroge Linngren, Public Works Director



1301 81st Avenue Northeast Spring Lake Park, MN 55432 Page 1 of 4 Gient Project Number: Payment Number: 7 / FINAL

Contract Number: 193806347
Pay Request Number: 7 / FINAL

2024 85TH AVENUE/SANBURNOL DRIVE, ELM DRIVE, AND 83RD AVENUE IMPROVEMENTS

С	ontractor:	North Valle 20015 Igua		Up	To Date: 06/18/2025	
		Nowthen, N	//N 55330			
Contract Amount				Funds Encumbered		
Original Contract			\$1,048,488.45	Original		\$1,048,488.4
Contract Changes			\$45,508.60	Additional		N/
Revised Contract			\$1,093,997.05	Total		\$1,048,488.4
Nork Certified To D	ate					
Base Bid Items			\$1,119,625.68	6)		
Contract Changes			\$45,508.60			
Material On Hand			\$0.00			
Total			\$1,165,134.28			
Work Certified This Request		rtified To	Less Amount Retained	Less Previous Payments	Amount Paid This Request	Total Amount Paid To Date
\$0.00	\$1,1	65,134.28	\$0.00	\$1,136,005.92	\$29,128.36	\$1,165,134.2
		Pe	rcent: Retained: 0%		Percen	t Complete: 106.U

I hereby certify that all items and amounts shown are correct for the work completed to date. Contractor: North Valley, Inc.				
Approved by: Label (Date:	June 26, 2025		
Leslie A. Bloom				
The Work on this project and application has Stantec Engineer: Phil Gravel, PE	been reviewed and the amount s	nown is recommended for payment.		
Approved by: Hill Ha	Date	July 18, 2025		
Approved for Payment by Owner: City of Spri	ng Lake Park			
Approved by:	Date:			



1301 81st Avenue Northeast Spring Lake Park , MN 55432 Page 2 of 4
Client Project Number:
Payment Number: 7 / FINAL

Payment Summary						
No.	Up To Date	Work Certified	Amount Retained	Amount Paid		
		Per Request	Per Request	Per Request		
1	2024-06-25	\$254,787.33	\$12,739.37	\$242,047.96		
2	2024-07-01	\$514,651.39	\$25,732.57	\$488,918.82		
3	2024-08-01	\$8,085.86	\$404.29	\$7,681.57		
4	2024-10-01	\$263,197.23	\$13,159.86	\$250,037.37		
5	2024-11-07	\$73,544.67	\$3,677.23	\$69,867.44		
6	2025-01-06	\$50,867.80	(\$26,584.96)	\$77,452.76		
7 / FINAL	2025-06-18	\$0.00	(\$29,128.36)	\$29,128.36		

Line	Item	Description	Units	Unit Price	Contract Quantity	Quantity This Request	Amount This Request	Quantity To Date	Amount To Date
1	2021.501	MOBILIZATION	LUMP SUM	\$39,120.85	1	0	\$0.00	1	\$39,120.85
2	2104.502	REMOVE CASTING	EACH	\$212.90	2	0	\$0.00	5	\$1,064.50
3	2104.502	REMOVE DRAINAGE STRUCTURE	EACH	\$632.93	6	0	\$0.00	6	\$3,797.58
4	2104.502	SALVAGE SIGN TYPE C	EACH	\$43.05	1	0	\$0.00	1	\$43.05
5	2104.502	SALVAGE SIGN TYPE SPECIAL	EACH	\$64.57	3	0	\$0.00	3	\$193.71
6	2104.503	SAWING CONCRETE PAVEMENT (FULL DEPTH)	LIN FT	\$8.61	108	0	\$0.00	105	\$904.05
7	2104.503	SAWING BIT PAVEMENT (FULL DEPTH)	LIN FT	\$4.84	745	0	\$0.00	1505.79	\$7,288.02
8	2104.503	REMOVE SEWER PIPE (STORM)	LIN FT	\$17.84	54	0	\$0.00	104	\$1,855.36
9	2104.503	REMOVE CURB & GUTTER	LIN FT	\$9.15	620	0	\$0.00	1642	\$15,024.30
10	2104.518	REMOVE BITUMINOUS WALK	SQ FT	\$3.93	71	0	\$0.00	71	\$279.03
11	2104.518	REMOVE CONCRETE SIDEWALK	SQ FT	\$4.31	2877	0	\$0.00	3486	\$15,024.66
12	2104.518	REMOVE BITUMINOUS PAVEMENT	SQ FT	\$2.53	991	0	\$0.00	5576.5	\$14,108.55
13	2104.618	REMOVE CONCRETE VALLEY GUTTER	SQ FT	\$15.07	736	0	\$0.00	913.88	\$13,772.17
14	2106.507	EXCAVATION - COMMON (P)	CU YD	\$24.79	2505	0	\$0.00	2505	\$62,098.95
15	2106.507	EXCAVATION - SUBGRADE	CU YD	\$19.37	222	0	\$0.00	59	\$1,142.83
16	2106.507	SELECT GRANULAR EMBANKMENT (CV)	CU YD	\$8.61	222	0	\$0.00	10	\$86.10
17	2211.507	AGGREGATE BASE (CV) CLASS 5 (P)	CU YD	\$12.31	3559	0	\$0.00	3559	\$43,811.29
18	2215.504	FULL DEPTH RECLAMATION (P)	SQ YD	\$4.41	12988	0	\$0.00	12988	\$57,277.08
19	2231.618	BITUMINOUS PATCH SPECIAL	SQ FT	\$6.19	1474	0	\$0.00	3042.5	\$18,833.08



1301 81st Avenue Northeast Spring Lake Park , MN 55432 Page 3 of 4
Client Project Number:
Payment Number: 7 / FINAL

Conti	ontract Item Status								
Line	Item	Description	Units	Unit Price	Contract Quantity	Quantity This Request	Amount This Request	Quantity To Date	Amount To Date
20	2232.504	MILL BITUMINOUS SURFACE (2.5")	SQ YD	\$1.72	3900	0	\$0.00	3900	\$6,708.00
21	2360.509	TYPE SP 9.5 WEARING COURSE MIX (3,C)	TON	\$95.56	1924	0	\$0.00	1743.96	\$166,652.82
22	2360.509	TYPE SP 12.5 WEARING COURSE MIX (3,C)	TON	\$89.31	1743	0	\$0.00	1587.51	\$141,780.52
23	2360.509	TYPE SP 12.5 NON WEAR COURSE MIX (3,C)	TON	\$87.98	1743	0	\$0.00	1667.01	\$146,663.54
24	2503.503	12" RC PIPE SEWER DES 3006 CL V	LIN FT	\$60.42	819	0	\$0.00	825	\$49,846.50
25	2503.503	15" RC PIPE SEWER DES 3006 CL V	LIN FT	\$67.90	8	0	\$0.00	23	\$1,561.70
26	2503.602	CONNECT TO EXISTING STORM SEWER	EACH	\$1,122.01	7	0	\$0.00	8	\$8,976.08
27	2503.602	CONNECT INTO EXISTING DRAINAGE STRUCTURE	EACH	\$1,588.07	1	0	\$0.00	1	\$1,588.07
28	2504.602	ADJUST VALVE BOX	EACH	\$541.36	10	0	\$0.00	14	\$7,579.04
29	2506.502	CONST DRAINAGE STRUCTURE DESIGN SPECIAL	EACH	\$2,054.14	8	0	\$0.00	8	\$16,433.12
30	2506.502	CONST DRAINAGE STRUCTURE DESIGN SPEC 1	EACH	\$2,399.37	10	0	\$0.00	11	\$26,393.07
31	2506.502	CASTING ASSEMBLY	EACH	\$1,076.27	20	0	\$0.00	27	\$29,059.29
32	2506.502	ADJUST FRAME & RING CASTING	EACH	\$1,178.51	25	0	\$0.00	25	\$29,462.75
33	2506.602	CORE DRILLED HOLE	EACH	\$2,134.69	1	0	\$0.00	1	\$2,134.69
34	2521.518	4" CONCRETE WALK	SQ FT	\$7.00	2878	0	\$0.00	4040.39	\$28,282.73
35	2521.518	6" CONCRETE WALK	SQ FT	\$16.14	1258	0	\$0.00	1308	\$21,111.12
36	2531.503	CONCRETE CURB & GUTTER DESIGN B618	LIN FT	\$37.13	620	0	\$0.00	1642	\$60,967.46
37	2531.604	7" CONCRETE VALLEY GUTTER	SQ YD	\$87.18	99	0	\$0.00	106.95	\$9,323.90
38	2531.618	TRUNCATED DOMES	SQ FT	\$75.34	183	0	\$0.00	188.6	\$14,209.12
39	2563.601	TRAFFIC CONTROL	LUMP SUM	\$10,224.55	1	0	\$0.00	1	\$10,224.55
40	2564.502	INSTALL SIGN TYPE C	EACH	\$215.25	1	0	\$0.00	1	\$215.25
41	2564.602	INSTALL SIGN TYPE SPECIAL	EACH	\$457.41	3	0	\$0.00	3	\$1,372.23
42	2573.601	EROSION CONTROL	LUMP SUM	\$10,277.29	1	0	\$0.00	1	\$10,277.29



1301 81st Avenue Northeast Spring Lake Park, MN 55432 Page 4 of 4
Client Project Number:
Payment Number: 7 / FINAL

Cont	Contract Item Status								
Line	Item	Description	Units	Unit Price	Contract Quantity	Quantity This Request	Amount This Request	Quantity To Date	Amount To Date
43	2575.604	PERMANENT RESTORATION	SQ YD	\$13.43	713	0	\$0.00	1413.82	\$18,987.60
44	2582.503	4" SOLID LINE MULTI COMP	LIN FT	\$0.59	547	0	\$0.00	518	\$305.62
45	2582.503	24" SOLID LINE MULTI COMP	LIN FT	\$11.83	298	0	\$0.00	312	\$3,690.96
46	2582.503	4" DBLE SOLID LINE MULTI COMP	LIN FT	\$1.18	4622	0	\$0.00	4545	\$5,363.10
47	2582.518	CROSSWALK MULTI COMP	SQ FT	\$5.84	696	0	\$0.00	810	\$4,730.40
	Base Bid Totals:				\$	0.00	\$1,11	9,625.68	

Project Category Totals		
Category	Amount This Request	Amount To Date
Base Bid	\$0.00	\$1,119,625.68

		Contract Change Item Status							
СС	Line	Item	Unit	Unit Price	Contract Quantity	Quantity This Request	Amount This Request	Quantity To Date	Amount To Date
-	48	Storm sewer changes due to CenterPoint Energy gas line and a North court Commons Mall storm sewer line.	LUMP SUM	\$10,299.59	1	0	\$0.00	1	\$10,299.59
ER NO	49	Paving changes due to CenterPoint Energy gas line.	LUMP SUM	\$17,935.26	1	0	\$0.00	1	\$17,935.26
E ORDER	50	Additional bituminous reclamation on University Service Drive.	LUMP SUM	\$3,391.29	1	0	\$0.00	1	\$3,391.29
CHANGE	51	Irrigation system repairs and additional concrete cutting for curb replacement 85th Avenue.	LUMP SUM	\$2,477.00	1	0	\$0.00	1	\$2,477.00
	52	Bituminous density incentive compensation.	LUMP SUM	\$11,405.46	1	0	\$0.00	1	\$11,405.46
		Contract Change Totals					\$0.00		\$45,508.60

Less 0% retainage, amount due this request is \$29,128.36

Bond No. 54-258716

CONSENT OF SURETY COMPANY TO FINAL PAYMENT

Owner Architect Contractor Surety Other

AIA DOCUMENT G707

PROJECT: 2024 SLP 85th Avenue/Sanburnol Drive, Elm Drive and 83rd Avenue Improvements (name, address) Project, Stantec Project No. 19380634

TO: (Owner)

ARCHITECT'S PROJECT NO:

City of Spring Lake Park 1301 81st Avenue NE

CONTRACT FOR: Construction

Spring Lake Park, MN 55432

CONTRACT DATE: March 18th, 2024

CONTRACTOR: North Valley, Inc. 20015 Iguana Street NW Nowthen, MN 55330

In accordance with the provisions of the Contract between the Owner and the Contractor as indicated above, the

United Fire & Casualty Company 118 Second Ave SE Cedar Rapids, Iowa 52407

SURETY COMPANY

on bond of there insert name and address of Contractor) North Valley, Inc. 20015 Iguana Street NW Nowthen, Minnesota 55330

CONTRACTOR,

hereby approves of the final payment to the Contractor, and agrees that final payment to the Contractor shall not relieve the Surety Company of any of its obligations to (here insert name and address of Owner)

City of Spring Lake Park 1301 81st Avenue NE Spring Lake Park, Minnesota 55432

OWNER,

as set forth in the said Surety Company's bond.

IN WITNESS WHEREOF,

the Surety Company has hereunto set its hand this

25th

day of

June,

2025

Surety Company

United Fire & Casualty Company

Attest:

(Scal):

Melissa M. Nordin - Attorney-In-Fact

NOTE: This form is to be used as a companion document to AIA DOCUMENT G706, CONTRACTOR'S AFFIDAVIT OF PAYMENT OF DEBTS AND CLAIMS, Current Edition

AIA DOCUMENT G707-CONSENT OF SURETY COMPANY TO FINAL PAYMENT-APRIL 1970 EDITION-AIA®

ONI:

©1970-THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK, AVE., NW, WASHINGTON, D.C. 20006



UNITED FIRE & CASUALTY COMPANY, CEDAR RAPIDS, IA UNITED FIRE & INDEMNITY COMPANY, WEBSTER, TX FINANCIAL PACIFIC INSURANCE COMPANY, LOS ANGELES, CA CERTIFIED COPY OF POWER OF ATTORNEY

(original on file at Home Office of Company - See Certification)

Inquiries: Surety Department 118 Second Ave SE Cedar Rapids, IA 52401

KNOW ALL PERSONS BY THESE PRESENTS, That United Fire & Casualty Company, a corporation duly organized and existing under the laws of the State of Iowa; United Fire & Indemnity Company, a corporation duly organized and existing under the laws of the State of Texas; and Financial Pacific Insurance Company, a corporation duly organized and existing under the laws of the State of California (herein collectively called the Companies), and having their corporate headquarters in Cedar Rapids, State of Iowa, does make, constitute and appoint

MARILYN HENTGES, KATIE RANDOLPH, KELLY PRESTON, JANE THOMPSON, BARB MICHAELS, LINDA JACKSON, ALAN STARKS, JEFFREY SETTEM, MELISSA M NORDIN, NAME ALEMDAR, TYLER GERADS, EACH INDIVIDUALLY

their true and lawful Attorney(s)-in-Fact with power and authority hereby conferred to sign, seal and execute in its behalf all lawful bonds, undertakings and other obligatory instruments of similar nature provided that no single obligation shall exceed \$100,000,000.00 and to bind the Companies thereby as fully and to the same extent as if such instruments were signed by the duly authorized officers of the Companies and all of the acts of said Attorney, pursuant to the authority hereby given and hereby ratified and confirmed.

The Authority hereby granted shall expire the 22nd day of January, 2026 unless sooner revoked Company, United Fire & Indemnity Company, and Financial Pacific Insurance Company.

by United Fire & Casualty

This Power of Attorney is made and executed pursuant to and by authority of the following bylaw duly adopted by the Boards of Directors of United Fire & Casualty Company, United Fire & Indemnity Company, and Financial Pacific Insurance Company.

"Article VI - Surety Bonds and Undertakings"

Section 2, Appointment of Attorney-in-Fact. "The President or any Vice President, or any other officer of the Companies may, from time to time, appoint by written certificates attorneys-in-fact to act in behalf of the Companies in the execution of policies of insurance, bonds, undertakings and other obligatory instruments of like nature. The signature of any officer authorized hereby, and the Corporate seal, may be affixed by facsimile to any power of attorney or special power of attorney or certification of either authorized hereby; such signature and seal, when so used, being adopted by the Companies as the original signature of such officer and the original seal of the Companies, to be valid and binding upon the Companies with the same force and effect as though manually affixed. Such attorneys-in-fact, subject to the limitations set of forth in their respective certificates of authority shall have full power to bind the Companies by their signature and execution of any such instruments and to attach the seal the Companies thereto. The President or any Vice President, the Board of Directors or any other officer of the Companies may at any time revoke all power and authority previously given to any attorney-in-fact.







IN WITNESS WHEREOF, the COMPANIES have each caused these presents to be signed by its vice president and its corporate seal to be hereto affixed this 22nd day of January, 2024

UNITED FIRE & CASUALTY COMPANY UNITED FIRE & INDEMNITY COMPANY FINANCIAL PACIFIC INSURANCE COMPANY

State of Iowa, County of Linn, ss:

On 22nd day of January, 2024, before me personally came Kyanna M. Saylor to me known, who being by me duly sworn, did depose and say; that she resides in Cedar Rapids, State of Iowa; that she is a Vice President of United Fire & Casualty Company, a Vice President of United Fire & Indemnity Company, and a Vice President of Financial Pacific Insurance Company the corporations described in and which executed the above instrument; that she knows the seal of said corporations; that the seal affixed to the said instrument is such corporate seal; that it was so affixed pursuant to authority given by the Board of Directors of said corporations and that she signed her name thereto pursuant to like authority, and acknowledges same to be the act and deed of said corporations.



Patti Waddell Iowa Notarial Seal Commission number 713274 My Commission Expires 10/26/2025 atti Wassell Notary Public My commission expires: 10/26/2025

I, Mary A. Bertsch, Assistant Secretary of United Fire & Casualty Company and Assistant Secretary of United Fire & Indemnity Company, and Assistant Secretary of Financial Pacific Insurance Company, do hereby certify that I have compared the foregoing copy of the Power of Attorney and affidavit, and the copy of the Section of the bylaws and resolutions of said Corporations as set forth in said Power of Attorney, with the ORIGINALS ON FILE IN THE HOME OFFICE OF SAID CORPORATIONS, and that the same are correct transcripts thereof, and of the whole of the said originals, and that the said Power of Attorney has not been revoked and is now in full force and effect.

In testimony whereof I have hereunto subscribed my name and affixed the corporate seal of the said Corporations , 20 25 this 25th day of June

WHITE ! ORPORATI



By: Mary A Brock
Assistant Secretary,



Thank you, your Contractor Affidavit has been approved.

Confirmation Summary

Confirmation Number:

Submitted Date and Time:

Legal Name:

Federal Employer ID:

User Who Submitted:

Type of Request Submitted:

0-429-842-912

24-Jun-2025 2:58:04 PM

NORTH VALLEY INC

41-1906523

northva

Contractor Affidavit

Affidavit Summary

Affidavit Number:

965554176

Minnesota ID:

3744649

Project Owner:

CITY OF SPRING LAKE PARK

Project Number:

183-103-001

Project Begin Date: Project End Date:

10-Jun-2024

16-Sep-2024

Project Location:

85TH AVE/SANBURNOL/ELM DR/83RD-SPRING LAKE PARK

Project Amount:

\$1,165,134.28

Subcontractor Summary

Name	ID	Affidavit Number
WARNING LITES OF MINNESOTA	3086922	1186476032
MID STATE RECLAMATION INC	1719563	288501760
ZAK INDUSTRIES INC	9254906	556937216
MOTIV EXCAVATING AND SITE WORKS LLC	6515686	1534472192
FRENCH LAKE CURB CO	3825384	1991913472

Important Messages

A copy of this page must be provided to the contractor or government agency that hired you.

Contact Us

If you need further assistance, contact our Withholding Tax Division at 651-282-9999, (toll-free) 800-657-3594, or (email) withholding.tax@state.mn.us. Business hours are Monday through Friday 8:00 a.m. to 4:30 p.m. Central Time.



Thank you, your Contractor Affidavit has been approved.

Confirmation Summary

Confirmation Number: 1-153-114-848
Submitted Date and Time: 7-Feb-2025 9:37:20 AM
Legal Name: WARNING LITES OF MINNESOTA INC
Federal Employer ID: 36-4762529
User Who Submitted: kwilliams07
Type of Request Submitted: Contractor Affidavit

Affidavit Summary

 Affidavit Number:
 1186476032

 Minnesota ID:
 3086922

Project Owner: CITY OF SPRING LAKE PARK

Project Number: SAP 183-103-001
Project Begin Date: 01-Jun-2024
Project End Date: 01-Dec-2024

Project Location: 85TH AVE/SANBURNOL/ELM DR/83RD

Project Amount: \$23,749.74

Subcontractors: No Subcontractors

Important Messages

A copy of this page must be provided to the contractor or government agency that hired you.

Contact Us

If you need further assistance, contact our Withholding Tax Division at 651-282-9999, (toll-free) 800-657-3594, or (email) withholding.tax@state.mn.us. Business hours are Monday through Friday 8:00 a.m. to 4:30 p.m. Central Time.

Paula Carlson

From: MN Revenue e-Services <eservices.mdor@state.mn.us>

Sent: Thursday, January 30, 2025 8:43 AM

To: Julia Ohmann

Subject: Your Recent Contractor Affidavit Request

Caution: This is an external email. Please take care when clicking links or opening attachments. When in doubt, contact your IT Department

This email is an automated notification and is unable to receive replies.

Contractor Affidavit Submitted

Thank you, your Contractor Affidavit has been approved.

Confirmation Summary

Confirmation Number: 1-961-296-608

Submitted Date and Time: 30-Jan-2025 8:42:53 AM

Legal Name: MID STATE RECLAMATION INC

Federal Employer ID: 39-1727526

User Who Submitted: Juliao

Type of Request Submitted: Contractor Affidavit

Affidavit Summary

 Affidavit Number:
 288501760

 Minnesota ID:
 1719563

Project Owner: CITY OF SPRING LAKE PARK

Project Number: SAP 183-103-001
Project Begin Date: 10-Jun-2024

Project End Date: 10-Jun-2024

Project End Date: 10-Jun-2024

Project Location: SPRING LAKE PARK, MN

Project Amount: \$7,234.24

Subcontractors: No Subcontractors

Important Messages

A copy of this page must be provided to the contractor or government agency that hired you.

Contact Us

If you need further assistance, contact our Withholding Tax Division at 651-282-9999, (toll-free) 800-657-3594, or (email) withholding.tax@state.mn.us. Business hours are Monday through Friday 8:00 a.m. to 4:30 p.m. Central Time.

How to View and Print this Request

You can see copies of your requests by going into your History.

This message and any attachments are solely for the intended recipient and may contain nonpublic / private data. If you are not the intended recipient, any disclosure, copying, use, or distribution of the information included in this message and any attachments is prohibited. If you have received this communication in error, please notify us and immediately and permanently delete this message and any attachments. Thank you.



Thank you, your Contractor Affidavit has been approved.

Confirmation Summary

Confirmation Number:

Submitted Date and Time:

Legal Name:

Federal Employer ID:

User Who Submitted:

Type of Request Submitted:

1-844-462-304

29-Jan-2025 7:26:50 AM

ZAK INDUSTRIES INC

26-1605885

zi3834

Contractor Affidavit

Affidavit Summary

Affidavit Number:

556937216

Minnesota ID:

9254906

Project Owner:

CITY OF SPRING LAKE PARK

Project Number:

24803

Project Begin Date:

01-Jun-2024

Project End Date:

08-Oct-2024 SPRING LAKE PARK

Project Location: Project Amount:

\$8,024.87

Subcontractors:

No Subcontractors

Important Messages

A copy of this page must be provided to the contractor or government agency that hired you.

Contact Us

If you need further assistance, contact our Withholding Tax Division at 651-282-9999, (toll-free) 800-657-3594, or (email) withholding.tax@state.mn.us. Business hours are Monday through Friday 8:00 a.m. to 4:30 p.m. Central Time.



Thank you, your Contractor Affidavit has been approved.

Confirmation Summary

0-469-500-640 Confirmation Number: Submitted Date and Time: 28-Jan-2025 4:32:01 PM MOTIV EXCAVATING AND SITE WORKS LLC Legal Name: Federal Employer ID: User Who Submitted; 84-3686522 Motiv400! Type of Request Submitted: Contractor Affidavit

Affidavit Summary

Affidavit Number:

Minnesota ID:

1634472192 6515656 CITY OF SPRING LAKE PARK NVALLEY#24603 Project Owner:

Project Number: Project Begin Date: 10-Jun-2024 31-Oct-2024 SPRING LAKE PARK, MN \$153,821,40 Project End Date: Project Location:

Project Amount: Subcontractors: No Subcontractors

Important Messages
A copy of this page must be provided to the contractor or government agency that hired you.

Contact Us

If you need further assistance, contact our Withholding Tex Division at 651-282-8998, (toll-free) 800-857-3594, or (email) withholding tax@state.mn us. Business hours are Monday through Friday 8:00 a.m. to 4:30 p.m. Central Time.



Thank you, your Contractor Affidavit has been approved.

Confirmation Summary

Confirmation Number:

Submitted Date and Time:

Legal Name:

Federal Employer ID:

User Who Submitted:

Type of Request Submitted:

0-833-495-776

29-Jan-2025 3:23:04 PM

FRENCH LAKE CURB CO

41-1913224

djohns

Contractor Affidavit

Affidavit Summary

Affidavit Number:

1991913472

Minnesota ID:

3825384

Project Owner:

SPRING LAKE PARK

Project Number:

2024.27

Project Begin Date:

01-May-2024 15-Nov-2024

Project End Date: Project Location:

SPRING LAKE PARK

Project Amount:

\$124,396.49

Subcontractors:

No Subcontractors

Important Messages

A copy of this page must be provided to the contractor or government agency that hired you.

Contact Us

If you need further assistance, contact our Withholding Tax Division at 651-282-9999, (toll-free) 800-657-3594, or (email) withholding.tax@state.mn.us. Business hours are Monday through Friday 8:00 a.m. to 4:30 p.m. Central Time.

RECEIPT AND WAIVER OF MECHANIC'S LIEN RIC	GHTS						
January 28, 2025 Dated:							
The undersigned hereby acknowledges receipt in the sum of \$	21,363.47						
CHECK ONLY ONE							
1) as partial payment for labor, skill and material furnished							
2) as payment for all labor, skill and material furnished or \$ 2,386.27 retainage or holdback)	to be furnished (except the sum of						
	as full and final payment for all labor, skill and material furnished or to be furnished						
to the following described real property: (legal description, street ad	dress or project name)						
85th Ave/Sanburnol Dr./83rd Ave							
Spring Lake Park							
and for value received hereby waives all rights acquired by the underproperty for labor, skill or material furnished to said real property or retainage shown if Box 2 is checked). The undersigned affirms that a and all subcontractors employed by the undersigned have been paid in	ly for the amount paid if Box 1 is checked, and except for						
	Warning Lites of Minnesota						
	By Keyana L. Williams						
NOTE: If this instrument is executed by a corpo-	Accounts Payable Administrator						
ration, it must be signed by an officer, and if executed by a partnership, it must	4700 Lyndale Ave N ^(Title)						
be signed by a partner.	Mpls, MN 55430 (Address)						

RECEIPT AND WAIVER OF MECHANIC'S LIEN RIGH	НТS
January 28, 2025	
The undersigned hereby acknowledges receipt in the sum of \$ -	6,872.53
CHECK ONLY ONE	
1) as partial payment for labor, skill and material furnished	
2) as payment for all labor, skill and material furnished or to \$ 361.71 retainage or holdback)	be furnished (except the sum of
3) as full and final payment for all labor, skill and material f	urnished or to be furnished
to the following described real property: (legal description, street add	ress or project name)
85th Ave/Sanburnol Dr./83rd Ave	
Spring Lake Park	
and for value received hereby waives all rights acquired by the under property for labor, skill or material furnished to said real property only retainage shown if Box 2 is checked). The undersigned affirms that all and all subcontractors employed by the undersigned have been paid in	y for the amount paid if Box 1 is checked, and except for material furnished by the undersigned has been paid for,
	MidState Reclamation & Trucking
	By Court Mosor
NOTE: If this instrument is executed by a corporation, it must be signed by an officer	21955 Grenada Ave
and if executed by a partnership, it must be signed by a partner.	Lakeville, MN 55044

RECEIPT AND WAIVER OF MECHANIC'S LIEN RIGH January 28, 2025	ITS
The undersigned hereby acknowledges receipt in the sum of \$	5,728.38
CHECK ONLY ONE	
1) as partial payment for labor, skill and material furnished	
2) as payment for all labor, skill and material furnished or to \$2.296.49 retainage or holdback)	be furnished (except the sum of
3) as full and final payment for all labor, skill and material for	nnished or to be furnished
to the following described real property: (legal description, street add	ress or project name)
85th Ave/Sanburnol Dr./83rd Ave Spring Lake Park	
and for value received hereby waives all rights acquired by the under property for labor, skill or material furnished to said real property only retainage shown if Box 2 is checked). The undersigned affirms that all and all subcontractors employed by the undersigned have been paid in	ofor the amount paid if Box 1 is checked, and except for material furnished by the undersigned has been paid for.
	Erosion Works, Inc. By
NOTE: If this instrument is executed by a corporation, it must be signed by an officer and if executed by a partnership, it must be signed by a partner.	8177 199th Ave NW ^(Title) Nowthen, MN 55330

RECEIPT AND WAIVER OF MECHANIC'S LIEN RIGHTS January 28, 2025 Dated:
The undersigned hereby acknowledges receipt in the sum of \$
CHECK ONLY ONE
1) as partial payment for labor, skill and material furnished
2) as payment for all labor, skill and material furnished or to be furnished (except the sum of \$_10,634.08 retainage or holdback)
3) as full and final payment for all labor, skill and material furnished or to be furnished
to the following described real property: (legal description, street address or project name)
85th Ave/Sanburnol Dr./83rd Ave Spring Lake Park
and for value received hereby waives all rights acquired by the undersigned to file or record mechanic's liens against said real property for labor, skill or material furnished to said real property only for the amount paid if Box 1 is checked, and except for retainage shown if Box 2 is checked). The undersigned affirms that all material furnished by the undersigned has been paid for and all subcontractors employed by the undersigned have been paid in full, EXCEPT:
NOTE: If this instrument is executed by a corporation, it must be signed by an officer. Motiv Excavating & Site Works 14529 83rd St. SE (Title)
ration, it must be signed by an officer, and if executed by a partnership, it must be signed by a partner. 14529 83rd St. SE Becker, MN 55308 (Address)



RECEIPT AND WAIVER OF MECHANIC'S LIEN RIGHTS
January 28, 2025
The undersigned hereby acknowledges receipt in the sum of \$
CHECK ONLY ONE
1) as partial payment for labor, skill and material furnished
as payment for all labor, skill and material furnished or to be furnished (except the sum of \$ 6.219.83 retainage or holdback)
3) as full and final payment for all labor, skill and material furnished or to be furnished
to the following described real property: (legal description, street address or project name)
85th Ave/Sanburnol Dr./83rd Ave
Spring Lake Park
and for value received hereby waives all rights acquired by the undersigned to file or record mechanic's liens against said real property for labor, skill or material furnished to said real property only for the amount paid if Box 1 is checked, and except for retainage shown if Box 2 is checked). The undersigned affirms that all material furnished by the undersigned has been paid for, and all subcontractors employed by the undersigned have been paid in full, EXCEPT:
By By
NOTE: If this instrument is executed by a corporation, it must be signed by an officer, and if executed by a partnership, it must be signed by a partner. PO Box 12/7 (Title)

Affirmative Action / Equal Opportunity Employer