

Three Week Look Ahead Schedule



11/25 - 12/13

Period:

Spring Lake Park

Job # 7088

PM: Jason H

Contractor	Activity	11/25	11/26	11/27	11/28	11/29	#	#	12/2	12/3	12/4	12/5	12/6	#	##	12/9	12/10	12/11	12/12	12/13	#	Remarks
		9/24	Tue	Wed	Thu	Fri	Sa	Sur	Mon	Tue	Wed	Thu	Fri	Sa	Sur	Mon	Tue	Wed	Thu	Fri	Sa	
Murphy Window & Door	Caulk exterior window Frames	X	X	X																		
	Install interior window frames			X					X	X												
Construction results	Backing in new walls	X	X																			
	Set door frames and doors exterior walls	X	X	X																		
Acoustics door	Install after carpet???? After Phase 2 is done																					
HVAC Precise	Install new duct	X	X	X																		
	Insulate new duct	X	X	X				X	X	X	X											
Summit	Rough-in	X	X	X																		
RTL	Frame walls soffits phase 2	X	X	X																		
	Drywall walls finish walls		X	X				X	X	X	X	X			X	X	X	X	X			
	Wall framing inspection		X																			
	Frame hard ceilings		X	X				X	X													
Linco	Install roof stairs																					Need old electrical equipment n
Brush Masters	Paint new walls drywall and block														X	X	X	X	X			
JSB surveillance	Install cameras/ door opener/ card readers.ect	X	X	X	X	X																
Retrofit Electrical	Finish loose ends phase 1	X	X	X																		
	Rough-in new walls, ceilings	X	X	X	X	X		X	X	X	X	X			X							
	Inwall inspections		X																			
Plumbing Precise	Install toilet sink holding cell																					Late December
	Install air lines Phase 1	x	X																			
	Rough-in overhead all plumbing	x	X	X				X	X	X												
	Plumbing insulation	X	X	X				X	X	X	X	X										
CIT																						
Contractor	Activity	11/18	11/19	11/20	11/21	11/22	#	#	11/25	11/26	11/27	11/28	11/29	#	##	12/2	12/3	12/4	12/5	12/6	#	Remarks
		Mon	Tue	Wed	Thu	Fri	Sa	Sur	Mon	Tue	Wed	Thu	Fri	Sa	Sur	Mon	Tue	Wed	Thu	Fri	Sa	