



City of Spring Lake Park
Engineer's Project Status Report

To: Council Members and Staff
From: Phil Gravel

Re: **Status Report for 10.05.20 Meeting**
File No.: R-18GEN

Note: Updated information is shown in *italics*.

2020 MS4 Permit (193802936). MS4 deadlines: Annual Report and Public Meeting due by June 30th. (Annual Report was submitted to MPCA on June 26, 2020). Pond, structural BMP, and outfall inspections by July 31st. City held Public Meeting on July 20th. *Annual Training and program analysis due in December. New MS4 Permit application due in April 2021.*

2019 Sanitary Sewer Lining Project (193804547). This project includes lining in the area near TH65 and Osborne Rd. Warranty televising has been completed. *Need close-out information from contractor.*

Garfield Pond Improvements Project (193804750). Construction started in March and is substantially complete. A punch-list was sent to the contractor on July 24th. Contractor has completed remaining punch-list items. Tree contractor has replaced the 4 dead trees. *Much of the required paperwork has been sent to RCWD for partial grant reimbursement.*

Fillmore & 83rd Pond Improvements Project (193805029). This possible project includes expanding an existing pond and adding treatment features. CCWD partial funding is available. Preliminary drawings have been prepared. A wetland delineation has been prepared and geotechnical borings have been completed. *We are still working with CCWD on possible options for this pond.*

2020 Street Seal Coat and Crack Repair Plan (193804979). A preconstruction conference was held on July 7th. Crack repair has been completed. Chip seal placement has been completed. Sweeping has been completed. *See separate letter recommending final payment.*

2020 Sewer Lining Plan (193804980). Sewer lining in western portion of city including an alternate bid for lining the 36-inch diameter storm sewer on Monroe south of 81st Ave. *Construction Contracts with Visu-Sewer have been signed. A preconstruction conference was held on 9/30/20. Work will begin in October.*

Anoka County Osborn Road Project. Joint power agreements were approved in June. Bids were received in July. *Contract in the amount of \$1,766,913 to Park construction company on July 28th. Construction continues. County updates: <https://www.anokacounty.us/1578/Construction-Weekly>*

Utilities for 525 Osborn Road Project (193805012). This project is a city project to install off-site utilities for the 525 Osborne Rd. site (water main looping and storm sewer). *Bids were awarded at the last meeting. Construction will begin in October and is expected to last 4-weeks.*

Hy-Vee Project: Initial inspection lists for site, 81st Avenue/Highway 65, and CSAH 35 work have been prepared and sent to Hy-Vee. Waiting to hear from Hy-Vee before scheduling follow-up inspection. *Record plan drawings for the Hwy 65 traffic signal and 81st Avenue have been submitted to MnDOT.*

JP Brooks Housing Project (on Monroe): Site work stated on August 10th. Sewer and water have been installed. *Driveway and sidewalk work in now being completed. 2 building permits have ben pulled.*

Feel free to contact Harlan Olson, Phil Carlson, Jim Engfer, Peter Allen, or me if you have questions or require additional information.

