

Three Week Look Ahead Schedule

CRC

4/8 - 4/26

Period:

Spring Lake Park

Job # 7088

PM: Jason H

Contractor	Activity	4/8	4/9	4/10	4/11	4/12	#	#	4/15	4/16	4/17	4/18	4/19	#	##	4/22	4/23	4/24	4/25	4/26	#	Remarks
		Mon	Tue	Wed	Thu	Fri	Sa	Sur	Mon	Tue	Wed	Thu	Fri	Sa	Sur	Mon	Tue	Wed	Thu	Fri		
Knetic Excavating	Backfill front of building	X	X																			
AET Testing																						
Construction results	Demo Block walls for this phase	X	X	X	X	X			X													
	Demo new door openings in existing Block/Brick	X	X	X	X	X			X	X												
	Parapet for new roof @ existing metal deck roof	X	X	X	X	X			X	X	X	X	X									Work with Roofers
Foley Masonry																						
	Block Interior walls @ Mez up to precast.	X	X	X	X	X																
	Block exterior walls front of building								X	X	X	X	X		X	X	X					
	Support for new precast @ existing interior walls								X	X	X	X	X		X	X	X	X	X			
	New openings Doors,Luvers, Patch old louvers,								X	X	X	X	X		X	X	X	X	X			
HVAC Precise	Remove HVAC equipment / ductwork As needed	X	X	X	X	X			X	X	X	X	X		X	X	X	X	X			
	Keep areas still occupied with heat.	X	X	X	X	X			X	X	X	X	X		X	X	X	X	X			
	Use existing heaters for temp heat	X	X	X	X	X			X	X	X	X	X		X	X	X	X	X			
TRC Electrical	Run Conduit to new panel location	X	X	X	X	X			X	X	X	X	X		X	X	X	X	X			
	Disconnect power to walls being demoed	X	X	X	X	X																
	Rough-in where possible	X	X	X	X	X			X	X	X	X	X		X	X	X	X	X			
Plumbing Precise	Rough-in Block walls			X	X	X			X													
	Underground plumbing			X	X	X			X	X	X	X	X									
	Underground plumbing inspections					X					X											
	Roof drains and piping			X	X	X			X	X	X	X	X		X	X	X	X	X			
Taracon	Set precast inside building.								X	X												
Thurnco Roofing	Demo old roof install new roof @ existing metal deck roof	X	X	X	X	X			X	X	X	X	X		X	X	X	X	X			Pending weather

