



# **Council Work Session City Engineer Update**

**December 12, 2022**

# **Street Paving Update**

## **■ 2022 Paving Update**

- Three Crews started paving work on 09/06/22**
- Package 1 - 18.8 Lane Miles: Contractor started at Stratford Mill Road, will continue next year**
- Package 2 -12.9 Lane Miles: 96% complete, waiting on 3 sinkhole repair**

# Street Paving Update

- **2022 Paving Update**

- **Package 3 – 15.6 Lane Miles: 77% complete, waiting on 1 sinkhole repair, 11 of 48 sections to be paved**
- **Package 4 -12.9 Lane Miles: 80% complete, Wellington Manor Townhome streets remain**

# Street Paving Update

- **2023 Paving Update**
  - **Budget - \$1.5M**
  - **Working on Bid Documents**
  - **Planning to Release ITB before end of the year**
  - **2023 Streets: 6.72 lane Miles, 31 sections**

# Panola Road Study Update

## ■ Project Summary

- Browns Mill Road to Fairington Road
- Study cost: \$290,000
- Stonecrest cost (50%): \$145,000 (2022 SPLOST)

## ■ Status Update:

- Kick off meeting held on 06/13/22
- Safety/Crash: 95% complete
- Existing traffic model completed
- Stakeholder Meeting to be scheduled
- **Need Stakeholder names from the Council**

# **Panola Shoals Riverbank Restoration**

- CERM is under contract for Engineering design
- Weekly progress meetings held on Wednesdays
- No Permit letter received from USACE on 07/19/22
- Land Disturbance permit submitted to the City: 07/07/22
- Purchasing Division working on Bid documents
- Trail will be temporarily re-routed during construction
- Engineers Construction cost estimate: \$1.33M (05/12/22)

# **Transportation Master Plan Update**

- **Freight Cluster Study**
  - Approval Received from ARC to proceed
  - Purchasing Division working on RFP
- **Bicycle Pedestrian & Trail Study**
  - Bids due on 11/17/2022
- **Way Finding Sign/Monument Design RFP**
  - Proposals due on 12/21/2022
- **Everett Park Kayak Design RFP**
  - Bids due on 01/04/2023

# **SPLOST Project Update**

- **Salem Park Updates**
  - **Roof Replaced on 08/07/22**
  - **Parking Lot Design RFP**  
Proposals due on 01/04/2023
  - **Play equipment Replacement**  
Under construction, to be completed by early December



## Other Updates

- Land Development activities

### Pre-Application Meetings

February –	6	September -	1
March -	11	October -	4
April -	2	November -	1
May -	6		
June -	7		
July -	3		
August -	3		

# Questions:

**Hari Karikaran, PE**  
**City Engineer**  
**(770) 316-1076**