



Council Work Session City Engineer Update

November 14, 2022

Street Paving Update

■ 2022 Paving

- **Three Crews started paving work on 09/06/22**
- **Signs placed at the subdivision entrances seven days before milling starts**
- **Flyers placed outside mailboxes 72 hours before start**
- **Website updated to provide schedule weekly**

Street Paving Update



NOTICE OF STREET RESURFACING

City of Stonecrest is pleased to announce the start of street resurfacing in your neighborhood!

Please move your vehicle to an off-street parking area or a side street prior to the resurfacing activities to avoid having your vehicle towed.



Georgia Code 44-1-13

Resurfacing is scheduled to begin within 48 to 72 hours, pending weather or unforeseen circumstances. Local traffic access will be maintained for the duration.

For questions, concerning the resurfacing work, please contact:

City of Stonecrest
City Engineer's Office
3120 Stonecrest Blvd
Stonecrest, GA 30038
(404) 615-6684
CityEngineer@Stonecrestga.gov

2022 Street Paving Update

- **Streets paved in October**
- Winchester Place, E. Saddleridge Dr., E. Saddleridge Lane,
- E. Saddleridge Court, Sandstone Shores Drive
- Sandy Shores Court, Sandy LK E.
- Miners Creek Rd, Minors Creek Way
- Phillips Creek Dr., Laurel Post Dr., Laurel Post Court
- East Brier Dr. Longwood Court

2022 Street Paving Update

- **09/23/22:** Charter Lane, Idlewood Gate, Idlewood Manor, Idlewood Park
- **09/27/22:** Highland Park Circle, Stablewood Cove
- **09/28/22:** Flat Rock Road
- **09/29/22:** Heritage Point, Stablewood Way
- **09/30/22:** Big Branch Court
- **10/03/22:** Longwood Court

2022 Street Paving Update

- Milling 1.5 inches
- Patching where there is no base
- Overlay 1.5 inches



2022 Street Paving Update



No base found after 1.5 inches of milling

Panola Road Study Update

■ Project Summary

- Browns Mill Road to Fairington Road
- Study cost: \$290,000
- Stonecrest cost (50%): \$145,000 (2022 SPLOST)

■ Status Update:

- Kick off meeting held on 06/13/22
- Traffic Counts, volume development completed
- Safety/Crash: 95% complete
- Existing traffic model completed
- Compiling intersection LOS and delay data

Panola Shoals Riverbank Restoration

- **CERM is under contract for Engineering design**
- **Weekly progress meetings held on Wednesdays**
- **No Permit letter received from USACE on 07/19/22**
- **Land Disturbance permit submitted to the City: 07/07/22**
- **Purchasing Division working on Bid documents**
- **Trail will be temporarily re-routed during construction**
- **Engineers Construction cost estimate: \$1.33M (05/12/22)**

Transportation Master Plan Update

- **Freight Cluster Study**
 - Approval Received from ARC to proceed
 - ARC reviewed RFP and made comments
- **Bicycle Pedestrian & Trail Study**
 - Released on 08/02/22, Due on 10/17/22
- **Salem Park Updates**
 - Roof Replaced on 08/07/22
 - Proposal received for Parking lot design
 - Play equipment ordered, being fabricated

POTHOLE REQUESTS THROUGH CITY WEBSITE

MONTH	# OF REQUESTS	REQUESTS SENT TO R&D	WORK ORDER # ASSIGNED	ADDRESS PROVIDED	NEED ADDRESS
January 22	12	11	0	11	1
February 22	26	24	0	24	2
March 22	11	7	2	9	2
April 22	8	5	3	6	2
May 22	4	1	0	1	3
June 22	11	9	6	9	2
July 22	13	12	12	12	0
August 22	10	8	6	8	2
September 22	15	8	8	15	0

Other Updates

- **Land Development activities**

- Pre-Application Meetings**

February –	6	September -	1
March -	11	October -	4
April -	2		
May -	6		
June -	7		
July -	3		
August -	3		

Questions:

Hari Karikaran, PE
City Engineer
(770) 316-1076