

Waller County Check Request/Reimbursement Form

Employee submitting request:

Julie Adams

Department:

Road and Bridge Department

Total Amount Due:

\$117,116.10

Please make check payable to:

Name:

Forde Construction Company, Inc.

Address:

6842 Calle Lozano

Houston, TX 77041

Please mail check to:

Name:

Forde Construction Company, Inc.

Address:

6842 Calle Lozano


Houston, TX 77041

Purpose of check:

Inv # 02 Morton Overlay Construction 05.14.2026

Charge to GL line:

605-605-545405


Signature of Person Submitting Request

7-2-26
Date


Signature of Official/Department Head Submitting Request

7/6/26
Date



Forde Construction Company, Inc.

Pay Estimate Summary Report

Invoice # 02

Invoice Date: 5-14-2026

Dates Submitted: 5-14-2026

Contract # B23-004

Contract Days: 90

Contract Days Used: 45

Job: 25021

Owner: WALLER COUNTY Bid 23-004

Morton Road Overlay

Contractor

Forde Construction Company, Inc.

6842 Calle Lozano

Houston, TX 77041

Pay Item	Description	Contract Quantities	Unit	Unit Price	Contract Amount	Previous Quantities	Current Quantities	Quantities to Date	Current Amount	Amount to Date
A SITE PREPARATION & WORK ZONE										
1	PROJECT SIGN	2	EACH	\$ 2,000.00	\$ 4,000.00	2.00	-	2.00	\$ -	\$ 4,000.00
2	PREPARING RIGHT-OF-WAY	1	LS	\$ 53,000.00	\$ 53,000.00	1.00	-	1.00	\$ -	\$ 53,000.00
3	CONSTRUCTION SAFETY FENCE	100	LF	\$ 1.40	\$ 140.00	-	-	-	\$ -	\$ -
4	TEMPORARY TRAFFIC CONTROL	4	MONTH	\$ 12,000.00	\$ 48,000.00	1.00	1.00	2.00	\$ 12,000.00	\$ 24,000.00
					Subtotal of A					
					\$ 105,140.00					
B REMOVALS										
5	REMOVING STRUCTURES (METAL PIPE)	60	LF	\$ 20.00	\$ 1,200.00	-	60.00	60.00	\$ 1,200.00	\$ 1,200.00
6	REMOVING STRUCTURES (REINFORCED CONCRETE PIPE)	184	LF	\$ 12.00	\$ 2,208.00	-	184.00	184.00	\$ 2,208.00	\$ 2,208.00
					Subtotal of B					
					\$ 3,408.00					
C ROADWAY										
7	EMBANKMENT	1000	CY	\$ 17.00	\$ 17,000.00	-	-	-	\$ -	\$ -
8	FLOBBLE BASE (6 IN DEPTH)	200	SY	\$ 60.00	\$ 12,000.00	-	200.00	200.00	\$ 12,000.00	\$ 12,000.00
9	DENSE-GRADED HOT-MIX ASPHALT BASE COURSE	11	TON	\$ 430.00	\$ 4,730.00	-	-	-	\$ -	\$ -
10	FULL-DEPTH RECLAMATION USING ASPHALT EMULSION(ROAD-MIXED) (6 IN DEPTH)	31750	SY	\$ 12.50	\$ 396,875.00	-	-	-	\$ -	\$ -
11	CEMENT (1% BY WEIGHT)	79	TON	\$ 450.00	\$ 35,550.00	-	-	-	\$ -	\$ -
12	FOG SEAL (CSS-1H) (0.05 GAL/SY)	1588	GAL	\$ 5.00	\$ 7,940.00	-	-	-	\$ -	\$ -
13	TACK COAT (CSS-1H) (0.10 GAL/SY)	3175	GAL	\$ 5.00	\$ 15,875.00	-	-	-	\$ -	\$ -
14	DENSE-GRADED HOT-MIX ASPHALT SURFACE COURSE (TY-D SAC-B PG64-22) (3" THICK)	5239	TON	\$ 129.00	\$ 675,831.00	-	-	-	\$ -	\$ -
15	DENSE-GRADED HOT-MIX ASPHALT SURFACE COURSE (TY-D SAC-B PG64-22) (FEATHERING DRIVEWAYS)	84	TON	\$ 475.00	\$ 39,900.00	-	-	-	\$ -	\$ -
16	DENSE-GRADED HOT-MIX ASPHALT SURFACE COURSE (TY-D SAC-B PG64-22) (FEATHERING TRANSITIONS AND INTERSECTIONS)	19	TON	\$ 630.00	\$ 11,970.00	-	-	-	\$ -	\$ -
17	CLEANING AND RESHAPING DITCHES	9320	LF	\$ 6.70	\$ 62,444.00	9,320.00	-	9,320.00	\$ -	\$ 62,444.00
					Subtotal of C					
					\$ 1,280,115.00					
D SWPPP										
18	SEEDING FOR EROSION CONTROL (HYDRO-MULCH SEEDING)	15534	SY	\$ 0.75	\$ 11,650.50	-	-	-	\$ -	\$ -
19	BIODEGRADABLE EROSION CONTROL LOGS (INSTALLATION 60%, REMOVAL 40%)	1000	LF	\$ 4.00	\$ 4,000.00	450.00	-	450.00	\$ -	\$ 1,800.00
20	SWPPP MONITORING AND DOCUMENTATION	4	MONTH	\$ 400.00	\$ 1,600.00	1.00	1.00	2.00	\$ 400.00	\$ 800.00
					Subtotal of D					
					\$ 17,250.50					
E DRAINAGE										
21	24" CORRUGATED METAL PIPE (CMP)	60	LF	\$ 148.00	\$ 8,880.00	-	60.00	60.00	\$ 8,880.00	\$ 8,880.00
22	30" REINFORCED CONCRETE PIPE (CL IV) (RCP)	72	LF	\$ 233.00	\$ 16,776.00	-	72.00	72.00	\$ 16,776.00	\$ 16,776.00
23	24" REINFORCED CONCRETE PIPE (CL IV) (RCP)	112	LF	\$ 155.00	\$ 17,360.00	-	112.00	112.00	\$ 17,360.00	\$ 17,360.00
24	CUTTING AND RESTORING PAVEMENT	136	SY	\$ 260.00	\$ 35,360.00	-	136.00	136.00	\$ 35,360.00	\$ 35,360.00
25	CLEAN EXISTING CULVERT	40	EA	\$ 350.00	\$ 14,000.00	-	29.00	29.00	\$ 10,150.00	\$ 10,150.00
					Subtotal E					
					\$ 92,376.00					
F SIGNING AND PAVEMENT MARKINGS										
26	RETROREFLECTORIZED PAVEMENT MARKINGS(TYPE II) (4 IN, YELLOW, DASHED)	3114	LF	\$ 0.85	\$ 2,646.90	-	-	-	\$ -	\$ -
27	RETROREFLECTORIZED PAVEMENT MARKINGS(TYPE II) (4 IN, YELLOW, SOLID)	2220	LF	\$ 0.85	\$ 1,887.00	-	-	-	\$ -	\$ -
28	REFLECTORIZED PAVEMENT MARKINGS(TYPE II) (24", WHITE, SOLID, STOP BAR)	14	LF	\$ 8.00	\$ 112.00	-	-	-	\$ -	\$ -
29	TRAFFIC SIGNS, ROADSIDE SIGNS, AND MAILBOXES	1	LS	\$ 1,500.00	\$ 1,500.00	-	-	-	\$ -	\$ -
					Subtotal F					
					\$ 6,345.90					
G EXTRA WORK ITEMS										
30	VIDEO RECORDING CONSTRUCTION	1	LS	\$ 800.00	\$ 800.00	0.50	-	0.50	\$ -	\$ 400.00
31	CONTINGENCY	1	LS	\$ 73,000.00	\$ 73,000.00	-	-	-	\$ -	\$ -
32	UNIFORMED TRAFFIC CONTROL OFFICERS	1500	HRS	\$ 55.00	\$ 82,500.00	-	69.00	69.00	\$ 3,795.00	\$ 3,795.00
33	STABILIZED MATERIALS PLANT OPENING FEES	2	EA	\$ 5,000.00	\$ 10,000.00	-	2.00	2.00	\$ 10,000.00	\$ 10,000.00
					Subtotal G					
					\$ 73,800.00					
TOTALS										
					Orig. Contract					
					\$ 1,578,235.40					
					Change Order					
					\$ -					
					Revised Total:					
					\$ 1,578,235.40					
									Original Contract Amount	\$ 1,578,235.40
									Change Orders	\$ -
									Total Contract	
									Work Completed to Date	\$ 264,173.00
									Stored Material	\$ -
									Total Complete/Stored/Pending	\$ 264,173.00
									Less Retainage at 10%	\$ 26,417.30
									Total (Less Retainage)	\$ 237,755.70
									Adjustments	\$ -
									Less Previously Requested	\$ 120,639.60
									Amount Due This Request	117,116.10

INVOICE

MORTON ROAD @ FM 2855
4/27 AND 4/29/2026

DATE: 4/30/2026

Christopher Koenig

25526 Rancho Espirito Lane
Katy, TX 77493
Phone # (713)591-4159
Ckoenig236@yahoo.com

TO Forde Construction
6842 Lozano Street
Houston, TX 77041

ATTN: David King

LOCATION	JOB	PROJECT NUMBER	JOB NUMBER
Morton Road @ FM 2855	Paving		

	DESCRIPTION		LINE TOTAL
	POLICE COORDINATING FEES 4/27 AND 4/29/2026 69 billed hours @ \$50hr = \$3450 @ 10% = \$345 Includes: Review of Security Concerns Scheduling Law Enforcement Resources (4/27 and 4/29/2026) Officer Shift Time Billing		\$345
	MAKE ALL CHECKS PAYABLE TO CHRISTOPHER KOENIG	TOTAL	\$345

Forde						
Morton Road@FM 2855 4-27 and 4-29-2026						
OFFICERS		NHI CERT	W9	HOURS WORKED	Hourly Rate	AMOUNT DUE
Last Name	First Name					
Guerrero	Miguel	Y	Y	23	\$50	\$1,150.00
Mata	Carlos	Y	Y	23	\$50	\$1,150.00
Willke	Aaron	Y	Y	23	\$50	\$1,150.00
				69		\$3,450.00

POLICE OFFICER

TIME SHEET

Name: Miguel Guerrero

SSN: 639-12-1552

Mailing Address: 23843 Red Oak Drive, Spring, Texas, 77389

Telephone Number 832-830-9087

E-Mail address: mguerrero@katypd.com

Badge Number: 908

Supervisor: Lt J. Orsak

Agency Phone Number: 281-391-4848

Supervisor Phone Number: 281-291-4848

Department / Agency ___Katy PD_____

Vehicle License #TJC7918_____

WORK BEING PERFORMED FOR: Forde Construction

TCOLE PID# 421645

Day / Date	Start Time	End Time	Location	Rate	Hours.
Mon 4/27/2026	7p	6a	Morton Road @ FM 2855	50	11
Wed 4/29/2026	7p	7a	Morton Road @ FM 2855	50	12

WORK BEING PERFORMED / REMARKS: Traffic Control & Safety & Security

TOTAL HOURS: 23 X \$55.00 = \$ 1150

CANCELLATION (If applicable)

Name of Person who cancelled: _____

Time (am/pm) _____

Reason for cancellation: _____

Company Representative Signature: _____

Date: _____

POLICE OFFICER

TIME SHEET

Name: Carlos Mata

SSN: 640-07-4032

Mailing Address: 36730 Maverick Road, Wallis, Texas, 77485

Telephone Number 832-465-6731

E-Mail address: cmata@katypd.com

Badge Number: 303

Supervisor: Sergeant M. Guerrero

Agency Phone Number: 281-391-4848

Supervisor Phone Number: 281-391-4848

Department / Agency ___ Katy Police Department ___

Vehicle License # ___ 01231DV ___

WORK BEING PERFORMED FOR: Forde Construction

TCOLE PID# 463725

Day / Date	Start Time	End Time	Location	Rate	Hours.
Mon 4/27/2026	7p	6a	Morton Road @ FM 2855	50	11
Wed 4/29/2026	7p	7a	Morton Road @ FM 2855	50	12

WORK BEING PERFORMED / REMARKS: Traffic Control & Safety & Security

TOTAL HOURS: 23 X \$50.00 = \$ 1150

CANCELLATION (If applicable)

Name of Person who cancelled: _____

Time (am/pm) _____

Reason for cancellation: _____

Company Representative Signature: _____

Date: 4/30/2026

POLICE OFFICER

TIME SHEET

Name: Aaron Willke

SSN: 454-81-0888

Mailing Address: 5456 Franz Road, Katy, Texas, 77493

Telephone Number 832-869-1466

E-Mail address: twillke@katypd.com

Badge Number: 207

Supervisor: Asst Chief Tyler

Agency Phone Number: 281-391-4848

Supervisor Phone Number: 281-291-4848

Department / Agency ___Katy PD_____

Vehicle License #PYX7026_____

WORK BEING PERFORMED FOR: Forde Construction

TCOLE PID# 339189

Day / Date	Start Time	End Time	Location	Rate	Hours.
Mon 4/27/2026	7p	6a	Morton Road @ FM 2855	50	11
Wed 4/29/2026	7p	7a	Morton Road @ FM 2855	50	12

WORK BEING PERFORMED / REMARKS: Traffic Control & Safety & Security

TOTAL HOURS: 23 X \$55.00 = \$ 1150

CANCELLATION (If applicable)

Name of Person who cancelled: _____

Time (am/pm) _____

Reason for cancellation: _____

Company Representative Signature: _____

Date: _____

ARCOSA

STABILIZED MATERIALS

6131 Sellinsky Road
Houston, TX
(713) 987 - 0000
www.cherrycompanies.com

Account No 12148618
SOLD TO ACCOUNTS PAYABLE
FORDE CONSTRUCTION
COMPANY
8842 CALLE LOZANO HOUSTON
TX 77041
United States

V.1248
A. 5020
C.C. 25021.100
(M)

140852

INVOICE
INV-323-58687
PAGE 1
DATE 4/27/2026
NET 30

PO Number: FCC0017192
Order Number: SO-323-6505
Job ID:
Project Number: 25-004

Product:7PSSDB 1.5/7 % STAB SAND

PO#	Locallon	Ticket No.	Ticket Date	Qty	Delivered Price	Total
FCC0017192	1973 Cypress - Stabilized	1973070663	4/27/2026	14 Ton	\$24.50	\$343.00
FCC0017192	1973 Cypress - Stabilized	1973070664	4/27/2026	14.07 Ton	\$24.50	\$344.72
FCC0017192	1973 Cypress - Stabilized	1973070665	4/27/2026	14.04 Ton	\$24.50	\$343.98
FCC0017192	1973 Cypress - Stabilized	1973070666	4/27/2026	14.1 Ton	\$24.50	\$345.45
Subtotal				56.21 Ton		\$1,377.14

Project
FOB - Waller Morton Rd Overlay

Product:OPENINGFEE OPENINGFEE

PO#	Location	Ticket No.	Ticket Date	Qty	Delivered Price	Total
FCC0017192	1973 Cypress - Stabilized	1973070662	4/27/2026	1 Ton	\$5,000.00	\$5,000.00
Subtotal				1.00 Ton		\$5,000.00

Quantity	Amount*	Tax	Subtotal
57.21 Ton	\$6,377.15	0	\$6,377.15

Remit By ACH CTX Format
Arcosa Stabilized Materials
Bank Name:J.P. Morgan Chase
Bank Routing Number:028000024
Account Number: 20000011179012

USPS Mailing Instruction:
Arcosa Stabilized Materials
P.O. Box 735480
Dallas, TX: 75373-5480

Invoice Total
\$6,377.15

In an effort to continue to offer flexible payment options to our valued customers, we will allow credit card payments, however, a 3.0% fee will be charged for this service to cover our cost. Visa, Mastercard and Discover are approved methods of payment; American Express will no longer be accepted.

WE BUY CONCRETE

Call (731) 436 0990 for available concrete rubble dump locations and rates

Cherry
ARCOSA
STABILIZED MATERIALS

6131 Selinsky Road
Houston, TX
(713) 987 - 0000
www.cherrycompanies.com

Account 12148618
No
SOLD TO ACCOUNTS PAYABLE
FORDE CONSTRUCTION
COMPANY
6842 CALLE LOZANO HOUSTON
TX 77041
United States

V.1248
A. 5020
CC. 25021.100
(M)

140850

INVOICE
INV-323-59167
PAGE 1
DATE 4/29/2026
NET 30

PO Number: FCC0017192
Order Number: SO-323-6505
Job ID:
Project Number: 25-004

Product: 7PS8DB 1.5/7 % STAB SAND

Project
FOB - Waller Morton Rd Overlay

PO#	Location	Ticket No.	Ticket Date	Qty	Delivered Price	Total
FCC0017192	1973 Cypress - Stabilized	1973071320	4/29/2026	25 Ton ✓	\$24.50	\$612.50
FCC0017192	1973 Cypress - Stabilized	1973071321	4/29/2026	25.01 Ton ✓	\$24.50	\$612.75
FCC0017192	1973 Cypress - Stabilized	1973071322	4/29/2026	25.02 Ton ✓	\$24.50	\$612.99
Subtotal				75.03 Ton ✓		\$1,838.23

Product: OPENINGFEE OPENINGFEE

PO#	Location	Ticket No.	Ticket Date	Qty	Delivered Price	Total
FCC0017192	1973 Cypress - Stabilized	1973071319	4/29/2026	1 Ton	\$5,000.00	\$5,000.01
Subtotal				1.00 Ton		\$5,000.01

<u>Quantity</u>	<u>Amount*</u>	<u>Tax</u>	<u>Subtotal</u>
75.03 Ton	\$6,838.24	0	\$6,838.24

Credit for Inv. INV-232-56922 4/14/26 @ Grand

Remit By ACH CTX Format
Arcosa Stabilized Materials
Bank Name: J.P. Morgan Chase
Bank Routing Number: 028000024
Account Number: 20000011179012

USPS Mailing Instruction:
Arcosa Stabilized Materials
P.O. Box 735480
Dallas, TX: 75373-5480

Invoice Total 5/14/26
\$6,838.24

< 495.00 >
6343.24

In an effort to continue to offer flexible payment options to our valued customers, we will allow credit card payments, however, a 3.0% fee will be charged for this service to cover our cost. Visa, Mastercard and Discover are approved methods of payment; American Express will no longer be accepted.

WE BUY CONCRETE

Call (731) 436 0990 for available concrete rubble dump locations and rates

