

Waller County Check Request/Reimbursement Form

Employee submitting request:

Julie Adams

Department:

Road and Bridge

Total Amount Due:

\$130,432.77

Please make check payable to:

Name: DCCM INFRASTRUCTURE, INC.

Address: 1710 Seamist Drive

Houston, TX 77008

Please mail check to:

Name: DCCM INFRASTRUCTURE, INC.

Address: 1710 Seamist Drive

Houston, TX 77008

Purpose of check: Invoice # 81143 Waller County - Clay Rd

Professional Services from May 01, 2026 to May 31, 2026

Charge to GL line:

605-605-545405

Signature of Person Submitting Request

Date

Signature of Official/Department Head Submitting Request

Date



formerly known as Binkley & Barfield, Inc.

INVOICE

REMIT TO: DCCM INFRASTRUCTURE, INC.

1710 Seamist Drive

Houston, TX 77008

Waller County

June 29, 2026

Project No: 0000069938.0000

Invoice No: 81143

Project Manager: Kevin Mineo

Deputy Project Manager: Ryan Hinson

Waller Co. Project No. : 23406

Total Contract Value: 2,245,846.00

Project 0000069938.0000 Waller County - Clay Rd

Professional Services from May 01, 2026 to May 31, 2026

Phase 0000 Design

Task 1000 Project Management

Fee

Billing Phase	Fee	Percent Complete	Earned	Previously Invoiced	Amount This Invoice
Project Management	49,091.00	86.00	42,218.26	39,763.71	2,454.55
Drainage Data Collection	12,692.00	100.00	12,692.00	12,692.00	0.00
Prelim- Rdwy	261,818.00	100.00	261,818.00	261,818.00	0.00
Prelim-Drainage	109,324.00	100.00	109,324.00	109,324.00	0.00
Final Design-Rdwy	586,559.00	86.00	504,440.74	453,116.83	51,323.91
Final Design-Drainage	276,322.00	59.3284	163,937.30	143,198.99	20,738.31
SUE	165,634.00	37.1226	61,487.65	61,487.65	0.00
GeoTechnical	77,278.00	90.00	69,550.20	69,550.20	0.00
Survey	152,645.00	99.7257	152,226.25	152,226.25	0.00
Structural	56,373.20	0.00	0.00	0.00	0.00
Traffic	35,331.80	100.00	35,331.80	35,331.80	0.00
Environmental	18,866.00	99.0461	18,686.04	18,686.04	0.00
Total Fee	1,801,934.00		1,431,712.24	1,357,195.47	74,516.77

Total Fee

74,516.77

Total this Task: \$74,516.77

Total this Phase: \$74,516.77

Phase 0700 Construction Phase Services

Task 1000 Roadway CPS

Billing Limits	Current	Prior	To-Date
Total Billings	0.00	0.00	0.00
Limit			150,129.00
Remaining			150,129.00

Total this Task:

Project	0000069938.0000	Waller County - Clay Rd	Invoice	81143
---------	-----------------	-------------------------	---------	-------

Task	2000	Drainage CPS			
Billing Limits			Current	Prior	To-Date
Total Billings			0.00	0.00	0.00
Limit					13,828.00
Remaining					13,828.00
			Total this Task:		

Task	SUB1	Weisser CPS			
Billing Limits			Current	Prior	To-Date
Total Billings			0.00	0.00	0.00
Limit					17,655.00
Remaining					17,655.00
			Total this Task:		
			Total this Phase:		

Phase	0800	Optional Additional			
Task	1000	Optional Additional			
Fee					
Billing Phase	Fee	Percent Complete	Earned	Previously Invoiced	Amount This Invoice
Traffic	123,470.00	0.00	0.00	0.00	0.00
Survey	138,830.00	92.2666	128,093.72	72,177.72	55,916.00
Total Fee	262,300.00		128,093.72	72,177.72	55,916.00
Total Fee					55,916.00
Billing Limits	Current	Prior	To-Date		
Total Billings	55,916.00	0.00	55,916.00		
Limit			123,470.00		
Remaining			67,554.00		
			Total this Task:		\$55,916.00
			Total this Phase:		\$55,916.00
			TOTAL DUE THIS INVOICE:		\$130,432.77



Monthly Progress Report May 2026

Project: Waller County – Clay Rd

Project No.: 23406 (BBI Prj # 0000069938)

P.O. No.:

I. Work Completed to Date

• Milestones

- PER (September/2025)
- PER Presentation for Waller County (October/2025)
- 70% PS&E (Feb 2026)
- Finalize parcel tracks from surveyor
- Obtain and evaluate updated survey for section west of Bartlett road.
- Updated design per new survey information.

II. Work Planned for Next Period (June 2026)

- Finalize work on ROW mapping.
- Finalize locations of detention ponds.
- Coordination meetings with engineers of adjacent developments & bond projects
- Work towards 95% submittal

III. Milestone Submittals

Submittal	Expected Due Date
Preliminary Design Submittal	Approved 10/24/2025
70% Design Submittal	Submitted 2/20/2026
95% Design Submittal	TBD
100% Design Submittal	TBD

Ryan Hinson, P.E.

Project Manager – Transportation

Date: 6/15/2026

J:\WallerCo\0000069938 0000_Waller County - Clay Rd\1.00_Admin\1.03_Billings\10_2025_12\Clay Rd Progress Report 010_2025_12.docx

Project Tracker:
0000069938.0000 Waller County - Clay Rd

Invoice Number: 81143-15
Billing Period: May 01, 2026 - May 31, 2026
Waller Co. Project No. 23406

Wetser	EH004-11
Unfield	
Pape-Dawson	
RKCI	
Consoy	
TEDSI	

Phase	Contract Fee	% Complete to Date	Billed to Date	Consultant	May-26	Current Billing	Fee Remaining
Roadway and Drainage Design							
Project Management	\$ 49,091.00	86.00%	\$ 42,218.26	DCOM	\$ 2,454.55	\$ 2,454.55	\$ 6,872.74
Drainage Data Collection	\$ 12,692.00	100.00%	\$ 12,692.00	DCOM	-	-	-
Prelim. Roadway	\$ 261,818.00	100.00%	\$ 261,818.00	DCOM	-	-	-
Prelim. Drainage	\$ 109,324.00	100.00%	\$ 109,324.00	DCOM	-	-	-
Rural Design	\$ 586,559.00	86.00%	\$ 504,440.74	DCOM	\$ 51,323.91	\$ 51,323.91	\$ 82,118.26
Final Design-Drainage	\$ 276,322.00	59.33%	\$ 163,937.30	DCOM	\$ 20,738.31	\$ 20,738.31	\$ 112,384.70
SUE	\$ 165,634.00	37.12%	\$ 61,487.65	Pape-Dawson	-	-	\$ 104,146.35
Geotechnical	\$ 77,278.00	90.00%	\$ 69,550.20	RKCI	-	-	\$ 7,727.80
Survey	\$ 152,645.00	99.73%	\$ 152,226.25	Wetser	-	-	\$ 418.75
Structural	\$ 56,373.20	0.00%	-	TEDSI	-	-	\$ 56,373.20
Traffic (Funds shifted from Structural)	\$ 35,331.80	100.00%	\$ 35,331.80	TEDSI	-	-	-
Environmental (Funds added from Structural)	\$ 18,866.00	99.05%	\$ 18,686.04	Concor	-	-	\$ 179.96
CONSTRUCTION PHASE SERVICES							
GPS - DCOM	\$ 163,957.00	0.00%	-	DCOM	-	-	\$ 163,957.00
GPS - SURVEY	\$ 17,655.00	0.00%	-	Wetser	-	-	\$ 17,655.00
OPTIONAL/ADDITIONAL							
Traffic	\$ 123,470.00	0.00%	-	TEDSI	-	-	\$ 123,470.00
Survey - Parcels	\$ 138,830.00	92.27%	\$ 128,093.72	Wetser	\$ 55,916.00	\$ 55,916.00	\$ 10,736.28
			\$ -	TEDSI/Wetser	-	-	-
Total	\$ 2,245,946.00	69.45%	\$ 1,559,805.96			\$ 130,432.77	\$ 686,040.04

Julie Adams

From: Natasha Medina <nmedina@lja.com>
Sent: Monday, July 6, 2026 12:08 PM
To: Ross McCall; Luke Fortkamp
Cc: John Tyler; Julie Adams
Subject: 2023 Mobility Bond Project Invoice 81143-14-BBI-Clay Rd 23406
Attachments: 20260629-Invoice #81143-15-BBIClay Rd23406.pdf

CAUTION: This email originated from outside of the County. Do not click links or open attachments unless you recognize the sender and know that the content is safe.

Good Afternoon,

Attached is invoice 15 from DCCM for Clay Rd.

Project #: 23406
Project Name: Clay Rd
Consultant: BBI/DCCM
Percent spent so far: 69%
Design Schedule Changes: Final Submittal TBD

Invoice Date	Invoice #	Invoice \$
06.29.26	81143-15	\$130,432.77

Thanks,

NATASHA MEDINA | Project Coordinator

Program Management

O: 713.380.4420 | D: 713.341.8017 | C: 305.495.6645
1904 W Grand Parkway N, Suite 100, Katy, Texas 77449

EMPLOYEE-OWNED. CLIENT FOCUSED.

www.lja.com

From: Andrea Balbuena <Ybalbuena@dccm.com>
Sent: Monday, June 29, 2026 10:57 AM
To: Natasha Medina <nmedina@lja.com>
Cc: John Tyler <jtyler@lja.com>; DCCM - AR (INP) <INP.AR@dccm.com>; Ryan Hinson <rhinson@dccm.com>; Kevin A. Mineo <kmineo@dccm.com>; Robert McBride <rmcbride@lja.com>
Subject: 2023 Mobility Bond Project-23406- 20260531-Inv.81143-14-BBI-Clay Rd 23406

[EXTERNAL EMAIL]

Good morning,

I have attached our invoice #81143-15 for services rendered in May 2026. Please let me know if you have any questions or require further information.

Thank you and have a great day!

Andrea Balbuena

Project Accountant

DCCM

Same Team. Stronger Brand. Now DCCM.

BinkleyBarfield | DCCM is now part of a single, streamlined DCCM brand.

P 713.869.3433 x 1227

click links from unknown senders or unexpected email

[EXTERNAL EMAIL] Exercise caution. Do not open attachments or click links from unknown senders or unexpected email