

x	OWNER
x	ARCHITECT
x	CONTRACTOR

EXHIBIT & CHANGE ORDER SUMMARY (Breakdown of line 2)			
Date Approved	Description	AMOUNT	PROJECT
2/6/2023	EXHIBIT C, AMENDMENT	\$1,315,059.00	Courthouse & Swing Space Design
5/17/2023	EXHIBIT E, AMENDMENT	\$1,825,812.00	Swing Space Construction
8/2/2023	EXHIBIT E, CHANGE ORDER 1	\$122,435.85	Swing Space Construction
10/4/2023	EXHIBIT E, CHANGE ORDER 2	\$233,968.97	Swing Space Construction
10/4/2023	EXHIBIT F, AMENDMENT	\$38,639,762.00	Courthouse Construction
3/6/2024	EXHIBIT E, CHANGE ORDER 3	\$12,878.13	Swing Space Construction
8/21/2024	EXHIBIT E, CHANGE ORDER 4	(\$4,360.56)	Swing Space Construction
	2. Net change by Exhibits & Change Orders	\$42,145,555.39	

Page 1 of 1

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 23
APPLICATION DATE: 9/1/2024
PERIOD TO: 9/30/2024
ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
	SWING SPACE DESIGN BUILD SERVICES														
1.1	Swing Space Design Fees & C.A. Services	0.000	145,800.00	145,800.00	67,654.00	213,454.00	0.00	213,454.00	213,454.00	0.00	0.00	213,454.00	100%	0.00	0.00
1.2	Swing Space FF&E Design Fees	0.000	16,200.00	16,200.00	7,517.00	23,717.00	0.00	23,717.00	23,717.00	0.00	0.00	23,717.00	100%	0.00	0.00
1.3	Swing Space As-Built	0.000	9,800.00	9,800.00	0.00	9,800.00	0.00	9,800.00	9,800.00	0.00	0.00	9,800.00	100%	0.00	0.00
1.4	Swing Space Reimbursable Allw.	0.000	5,000.00	5,000.00	0.00	5,000.00	0.00	5,000.00	3,250.00	1,750.00	0.00	5,000.00	65%	0.00	0.00
1.5	General Conditions	0.000	0.00	0.00	365,535.00	365,535.00	0.00	365,535.00	365,535.00	0.00	0.00	365,535.00	100%	0.00	0.00
1.6	Mobilization (Temp. Fence, Trailer, Etc.)	0.000	0.00	0.00	15,000.00	15,000.00	0.00	15,000.00	15,000.00	0.00	0.00	15,000.00	100%	0.00	0.00
1.7	Subcontractor Default Insurance	0.000	0.00	0.00	17,739.00	17,739.00	0.00	17,739.00	17,739.00	0.00	0.00	17,739.00	100%	0.00	0.00
1.8	General Liability & Builder's Risk Insurance	0.000	0.00	0.00	9,006.00	9,006.00	0.00	9,006.00	9,006.00	0.00	0.00	9,006.00	100%	0.00	0.00
1.9	AGC Fees	0.000	0.00	0.00	3,803.00	3,803.00	0.00	3,803.00	3,803.00	0.00	0.00	3,803.00	100%	0.00	0.00
1.11	Payment & Performance Bonds	0.000	0.00	0.00	33,304.00	33,304.00	0.00	33,304.00	33,304.00	0.00	0.00	33,304.00	100%	0.00	0.00
1.12	Design/Builder Overhead & Profit	0.000	7,731.00	7,731.00	78,839.00	86,570.00	0.00	86,570.00	86,570.00	0.00	0.00	86,570.00	100%	0.00	0.00
8.0	Demolition														
8.1	Mobilization	0.000	0.00	0.00	1,150.00	1,150.00	0.00	1,150.00	1,150.00	0.00	0.00	1,150.00	100%	0.00	0.00
8.2	Interior Demo	0.000	0.00	0.00	19,879.00	19,879.00	0.00	19,879.00	19,879.00	0.00	0.00	19,879.00	100%	0.00	0.00
8.3	MEP Demo	0.000	0.00	0.00	5,435.00	5,435.00	0.00	5,435.00	5,435.00	0.00	0.00	5,435.00	100%	0.00	0.00
8.4	Saw cut	0.000	0.00	0.00	5,550.00	5,550.00	0.00	5,550.00	5,550.00	0.00	0.00	5,550.00	100%	0.00	0.00
8.5	Demobilization	0.000	0.00	0.00	900.00	900.00	0.00	900.00	900.00	0.00	0.00	900.00	100%	0.00	0.00
8.6	PCO ALLW-1 Mold Remediation Balance (See Line Item 9.3A and 21.4)	0.000	0.00	0.00	12,727.00	12,727.00	0.00	12,727.00	12,727.00	0.00	0.00	12,727.00	100%	0.00	0.00
9.0	Sitework														
9.1	Storm Drain Materials	0.000	0.00	0.00	33,500.00	33,500.00	0.00	33,500.00	33,500.00	0.00	0.00	33,500.00	100%	0.00	0.00
9.2	Storm Drain Labor	0.000	0.00	0.00	36,500.00	36,500.00	0.00	36,500.00	36,500.00	0.00	0.00	36,500.00	100%	0.00	0.00
9.3	Tree Trimming & Removal	0.000	0.00	0.00	16,200.00	16,200.00	0.00	16,200.00	16,200.00	0.00	0.00	16,200.00	100%	0.00	0.00
9.3A	Offset for Line Item 8.6	0.000	0.00	0.00	-12,727.00	-12,727.00	0.00	-12,727.00	-12,727.00	0.00	0.00	-12,727.00	100%	0.00	0.00
10.0	Concrete Work														
10.1	Concrete Material (Pads & Pour-backs)	0.000	0.00	0.00	13,500.00	13,500.00	0.00	13,500.00	13,500.00	0.00	0.00	13,500.00	100%	0.00	0.00
10.2	Concrete Labor (Pads & Pour-backs)	0.000	0.00	0.00	17,500.00	17,500.00	0.00	17,500.00	17,500.00	0.00	0.00	17,500.00	100%	0.00	0.00
11.0	Carpentry & Millwork														
11.1	Millwork & Countertops	0.000	0.00	0.00	34,206.00	34,206.00	0.00	34,206.00	34,206.00	0.00	0.00	34,206.00	100%	0.00	0.00
12.0	Roofing														
12.1	Roof & Gutter Repairs	0.000	0.00	0.00	24,500.00	24,500.00	0.00	24,500.00	24,500.00	0.00	0.00	24,500.00	100%	0.00	0.00
13.0	Openings														
13.1	Door, Frame, & Hardware Materials	0.000	0.00	0.00	104,030.00	104,030.00	0.00	104,030.00	104,030.00	0.00	0.00	104,030.00	100%	0.00	0.00
13.2	Door, Frame, & Hardware Installation	0.000	0.00	0.00	9,975.00	9,975.00	0.00	9,975.00	9,975.00	0.00	0.00	9,975.00	100%	0.00	0.00
14.0	Glass and Glazing System														
14.1	Glazing & Windows	0.000	0.00	0.00	20,000.00	20,000.00	0.00	20,000.00	20,000.00	0.00	0.00	20,000.00	100%	0.00	0.00
15.0	Finishes														
15.1	Plaster	0.000	0.00	0.00	77,300.00	77,300.00	0.00	77,300.00	77,300.00	0.00	0.00	77,300.00	100%	0.00	0.00
15.2	Cold Formed Metal Framing & Drywall	0.000	0.00	0.00	107,456.00	107,456.00	0.00	107,456.00	107,456.00	0.00	0.00	107,456.00	100%	0.00	0.00
15.3	Acoustical Ceilings	0.000	0.00	0.00	44,000.00	44,000.00	0.00	44,000.00	44,000.00	0.00	0.00	44,000.00	100%	0.00	0.00
15.4	LVT Flooring	0.000	0.00	0.00	34,500.00	34,500.00	0.00	34,500.00	34,500.00	0.00	0.00	34,500.00	100%	0.00	0.00
15.5	Painting	0.000	0.00	0.00	33,400.00	33,400.00	0.00	33,400.00	33,400.00	0.00	0.00	33,400.00	100%	0.00	0.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 23
APPLICATION DATE: 9/1/2024
PERIOD TO: 9/30/2024
ARCHITECT'S PROJECT NO.: Multiple

ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
15.6	Power Wash & Cleaning	0.000	0.00	0.00	2,800.00	2,800.00	0.00	2,800.00	2,800.00	0.00	0.00	2,800.00	100%	0.00	0.00
16.0	Specialties														
16.1	Flagpoles	0.000	0.00	0.00	4,000.00	4,000.00	0.00	4,000.00	4,000.00	0.00	0.00	4,000.00	100%	0.00	0.00
17.0	Mechanical - Plumbing														
17.1	Labor, Materials, Equipment	0.000	0.00	0.00	21,400.00	21,400.00	0.00	21,400.00	21,400.00	0.00	0.00	21,400.00	100%	0.00	0.00
18.0	Mechanical - HVAC														
18.1	Mobilization	0.000	0.00	0.00	6,959.00	6,959.00	0.00	6,959.00	6,959.00	0.00	0.00	6,959.00	100%	0.00	0.00
18.1	HVAC Demo Labor	0.000	0.00	0.00	7,352.00	7,352.00	0.00	7,352.00	7,352.00	0.00	0.00	7,352.00	100%	0.00	0.00
18.3	HVAC Equipment Material	0.000	0.00	0.00	220,427.00	220,427.00	0.00	220,427.00	220,427.00	0.00	0.00	220,427.00	100%	0.00	0.00
18.4	HVAC Specialties & Trim Material	0.000	0.00	0.00	4,301.00	4,301.00	0.00	4,301.00	4,301.00	0.00	0.00	4,301.00	100%	0.00	0.00
18.5	HVAC Specialties & Trim Labor	0.000	0.00	0.00	7,505.00	7,505.00	0.00	7,505.00	7,505.00	0.00	0.00	7,505.00	100%	0.00	0.00
18.6	Copper Material	0.000	0.00	0.00	863.00	863.00	0.00	863.00	863.00	0.00	0.00	863.00	100%	0.00	0.00
18.7	Copper Labor	0.000	0.00	0.00	6,703.00	6,703.00	0.00	6,703.00	6,703.00	0.00	0.00	6,703.00	100%	0.00	0.00
18.8	HVAC Insulation Subcontractor	0.000	0.00	0.00	8,400.00	8,400.00	0.00	8,400.00	8,400.00	0.00	0.00	8,400.00	100%	0.00	0.00
18.9	HVAC Duct work Subcontractor	0.000	0.00	0.00	34,440.00	34,440.00	0.00	34,440.00	34,440.00	0.00	0.00	34,440.00	100%	0.00	0.00
18.10	HVAC Test & Balance Subcontractor	0.000	0.00	0.00	3,150.00	3,150.00	0.00	3,150.00	3,150.00	0.00	0.00	3,150.00	100%	0.00	0.00
18.11	HVAC Rigging & Hoisting Subcontractor	0.000	0.00	0.00	1,080.00	1,080.00	0.00	1,080.00	1,080.00	0.00	0.00	1,080.00	100%	0.00	0.00
18.12	HVAC Startup	0.000	0.00	0.00	2,284.00	2,284.00	0.00	2,284.00	2,284.00	0.00	0.00	2,284.00	100%	0.00	0.00
18.13	Close out Documents	0.000	0.00	0.00	500.00	500.00	0.00	500.00	500.00	0.00	0.00	500.00	100%	0.00	0.00
19.0	Electrical Systems														
19.1	Underground Material	0.000	0.00	0.00	1,734.00	1,734.00	0.00	1,734.00	1,734.00	0.00	0.00	1,734.00	100%	0.00	0.00
19.2	Underground Labor	0.000	0.00	0.00	353.00	353.00	0.00	353.00	353.00	0.00	0.00	353.00	100%	0.00	0.00
19.3	Raceway Material	0.000	0.00	0.00	8,626.00	8,626.00	0.00	8,626.00	8,626.00	0.00	0.00	8,626.00	100%	0.00	0.00
19.4	Raceway Labor	0.000	0.00	0.00	12,699.00	12,699.00	0.00	12,699.00	12,699.00	0.00	0.00	12,699.00	100%	0.00	0.00
19.5	Wire Material	0.000	0.00	0.00	5,857.00	5,857.00	0.00	5,857.00	5,857.00	0.00	0.00	5,857.00	100%	0.00	0.00
19.6	Wire Labor	0.000	0.00	0.00	5,953.00	5,953.00	0.00	5,953.00	5,953.00	0.00	0.00	5,953.00	100%	0.00	0.00
19.7	Gear Material	0.000	0.00	0.00	11,448.00	11,448.00	0.00	11,448.00	11,448.00	0.00	0.00	11,448.00	100%	0.00	0.00
19.8	Gear Labor	0.000	0.00	0.00	1,045.00	1,045.00	0.00	1,045.00	1,045.00	0.00	0.00	1,045.00	100%	0.00	0.00
19.9	Fixture Material	0.000	0.00	0.00	44,592.00	44,592.00	0.00	44,592.00	44,592.00	0.00	0.00	44,592.00	100%	0.00	0.00
19.10	Fixture Labor	0.000	0.00	0.00	7,703.00	7,703.00	0.00	7,703.00	7,703.00	0.00	0.00	7,703.00	100%	0.00	0.00
19.11	Device Material	0.000	0.00	0.00	305.00	305.00	0.00	305.00	305.00	0.00	0.00	305.00	100%	0.00	0.00
19.12	Device Labor	0.000	0.00	0.00	2,198.00	2,198.00	0.00	2,198.00	2,198.00	0.00	0.00	2,198.00	100%	0.00	0.00
19.13	Demo Labor	0.000	0.00	0.00	1,000.00	1,000.00	0.00	1,000.00	1,000.00	0.00	0.00	1,000.00	100%	0.00	0.00
19.14	Temporary Power	0.000	0.00	0.00	5,637.00	5,637.00	0.00	5,637.00	5,637.00	0.00	0.00	5,637.00	100%	0.00	0.00
20.0	Life Safety Systems														
20.1	Fire Alarm	0.000	0.00	0.00	16,721.00	16,721.00	0.00	16,721.00	16,721.00	0.00	0.00	16,721.00	100%	0.00	0.00
21.0	Allowances & Contingencies														
21.1	Owner Contingency	0.000	0.00	0.00	32,150.00	32,150.00	0.00	32,150.00	32,150.00	0.00	0.00	32,150.00	100%	0.00	0.00
21.2	Design/Builder Contingency	0.000	0.00	0.00	32,150.00	32,150.00	0.00	32,150.00	32,150.00	0.00	0.00	32,150.00	100%	0.00	0.00
21.3	Building Permit Allowance	0.000	0.00	0.00	2,099.00	2,099.00	0.00	2,099.00	2,099.00	0.00	0.00	2,099.00	100%	0.00	0.00
21.4	Mold Removal / Remediation Allowance	0.000	0.00	0.00	15,000.00	15,000.00	0.00	15,000.00	15,000.00	0.00	0.00	15,000.00	100%	0.00	0.00
21.5	Interior Signage Allowance	0.000	0.00	0.00	5,000.00	5,000.00	0.00	5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	0.00
21.6	Repair / Reconfigure Existing Sign Allowance	0.000	0.00	0.00	5,000.00	5,000.00	0.00	5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	0.00
21.7	Ornamental Gates / Hardware Allowance	0.000	0.00	0.00	5,000.00	5,000.00	0.00	5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	0.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 23
APPLICATION DATE: 9/1/2024
PERIOD TO: 9/30/2024
ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
21.8	Misc. Cut & Patch Allowance	0.000	0.00	0.00	5,000.00	5,000.00	0.00	5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	0.00
21.9	Storage Room Insulation Allowance	0.000	0.00	0.00	6,000.00	6,000.00	0.00	6,000.00	6,000.00	0.00	0.00	6,000.00	100%	0.00	0.00
21.1	Storage 112C Water Intrusion Allowance	0.000	0.00	0.00	5,000.00	5,000.00	0.00	5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	0.00
21.2	Fire Extinguisher & Cabinets Allowance	0.000	0.00	0.00	2,500.00	2,500.00	0.00	2,500.00	2,500.00	0.00	0.00	2,500.00	100%	0.00	0.00
21.3	Property Inspection Correction Allowance	0.000	0.00	0.00	10,000.00	10,000.00	0.00	10,000.00	10,000.00	0.00	0.00	10,000.00	100%	0.00	0.00
21.4	Erosion Control / Site Repairs Allowance	0.000	0.00	0.00	5,000.00	5,000.00	0.00	5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	0.00
22.0	Change Orders to Exhibit E														
22.1	Change Order No. 1 = ALLW #2, ALLW #3, PCO #2, PCO #4, PCO #5, & PCO #7	0.000	0.00	0.00	0.00	122,435.85	0.00	122,435.85	122,435.85	0.00	0.00	122,435.85	100%	0.00	0.00
22.2	Change Order No. 2 = ALLW #4, CO #3, CO #6, CO #8, CO #9, CO #11, CO #12, & CO #13	0.000	0.00	0.00	0.00	233,968.97	0.00	233,968.97	233,968.97	0.00	0.00	233,968.97	100%	0.00	0.00
22.3	Change Order No. 3 = CO #25 Add dias	0.000	0.00	0.00	0.00	12,878.13	0.00	12,878.13	12,878.13	0.00	0.00	12,878.13	100%	0.00	0.00
22.3	Change Order No. 4 = OCO #4 Final Cost Reconciliation	0.000	0.00	0.00	0.00	-4,360.56	0.00	-4,360.56	-4,360.56	0.00	0.00	-4,360.56	100%	0.00	0.00
	SWING SPACE TOTALS	0.000	184,531.00	184,531.00	1,825,812.00	2,375,265.39	0.00	2,375,265.39	2,373,515.39	1,750.00	0.00	2,375,265.39	100%	0.00	0.00
23.0	NEW COURTHOUSE DESIGN BUILD SERVICES														
23.1A	Courthouse Replacement Design Fees (Prog/SD)	1,118,000.000	667,990.00	357,154.82	0.00	357,154.82	138,248.83	495,403.65	495,403.65	0.00	0.00	495,403.65	100%	0.00	0.00
23.1B	Courthouse Replacement Design Fees (DDs)	0.000	0.00	642,880.48	0.00	642,880.48	248,846.09	891,726.57	891,726.57	0.00	0.00	891,726.57	100%	0.00	0.00
23.1C	Courthouse Replacement Design Fees (CDs)	0.000	0.00	785,954.70	0.00	785,954.70	303,933.33	1,089,888.03	1,089,888.03	0.00	0.00	1,089,888.03	100%	0.00	0.00
23.1D	Courthouse Replacement C.A. Services	0.000	0.00	0.00	0.00	0.00	825,672.75	825,672.75	330,269.10	33,026.91	0.00	363,296.01	44%	462,376.74	0.00
23.2	Ex. Courthouse Demo Design Fees	0.000	30,000.00	30,000.00	0.00	30,000.00	0.00	30,000.00	30,000.00	0.00	0.00	30,000.00	100%	0.00	0.00
23.3	Courthouse Replacement FF&E Design Fees	0.000	284,999.00	284,999.00	0.00	284,999.00	242,026.00	527,025.00	71,249.75	0.00	0.00	71,249.75	14%	455,775.25	0.00
23.4	Courthouse Replacement Reimbursable Allw.	5,000.000	43,750.00	48,750.00	0.00	48,750.00	35,000.00	83,750.00	49,412.50	0.00	0.00	49,412.50	59%	34,337.50	0.00
23.5	Survey	0.000	20,990.00	20,990.00	0.00	20,990.00	0.00	20,990.00	20,990.00	0.00	0.00	20,990.00	100%	0.00	0.00
23.6	M.E.P. 3rd Party Review	0.000	36,000.00	36,000.00	0.00	36,000.00	0.00	36,000.00	36,000.00	0.00	0.00	36,000.00	100%	0.00	0.00
23.7	DAS System Design Fees	0.000	0.00	0.00	0.00	0.00	45,100.00	45,100.00	0.00	0.00	0.00	0.00	0%	45,100.00	0.00
23.8	Design/Builder Preconstruction Services	100,000.000	0.00	100,000.00	0.00	100,000.00	0.00	100,000.00	100,000.00	0.00	0.00	100,000.00	100%	0.00	0.00
23.9	General Conditions	0.000	0.00	0.00	0.00	0.00	3,309,611.00	3,309,611.00	1,323,844.40	132,384.44	0.00	1,456,228.84	44%	1,853,382.16	0.00
23.10	Mobilization (Temp. Fence, Trailer, Etc.)	0.000	0.00	0.00	0.00	0.00	65,000.00	65,000.00	65,000.00	0.00	0.00	65,000.00	100%	0.00	0.00
23.11	Subcontractor Default Insurance	0.000	0.00	0.00	0.00	0.00	446,540.00	446,540.00	439,379.00	0.00	0.00	439,379.00	98%	7,161.00	0.00
23.12	General Liability & Builder's Risk Insurance	0.000	0.00	0.00	0.00	0.00	297,728.00	297,728.00	119,091.20	11,909.12	0.00	131,000.32	44%	166,727.68	0.00
23.13	AGC Fees	0.000	0.00	0.00	0.00	0.00	29,425.00	29,425.00	29,425.00	0.00	0.00	29,425.00	100%	0.00	0.00
23.14	Payment & Performance Bonds	0.000	0.00	0.00	0.00	0.00	505,348.00	505,348.00	502,786.00	0.00	0.00	502,786.00	99%	2,562.00	0.00
23.15	Design/Builder Overhead & Profit	50,310.000	46,799.00	97,109.00	0.00	97,109.00	1,666,017.00	1,763,126.00	564,200.32	211,575.12	0.00	775,775.44	44%	987,350.56	0.00
24.0	Demolition & Abatement														
24.1	Structure Demoliton & Salvaged Items	0.000	0.00	0.00	0.00	0.00	338,500.00	338,500.00	338,500.00	0.00	0.00	338,500.00	100%	0.00	16,925.00
24.2	3rd Party Indoor Air Monitory for Abatement	0.000	0.00	0.00	0.00	0.00	22,800.00	22,800.00	22,800.00	0.00	0.00	22,800.00	100%	0.00	1,140.00
24.3	Asbestos Abatement	0.000	0.00	0.00	0.00	0.00	225,000.00	225,000.00	225,000.00	0.00	0.00	225,000.00	100%	0.00	11,250.00
25.0	Sitework														
25.1	Concrete Paving (Tucker)	0.000	0.00	0.00	0.00	0.00	330,000.00	330,000.00	0.00	0.00	0.00	0.00	0%	330,000.00	0.00
25.2	Concrete Sidewalks (Tucker)	0.000	0.00	0.00	0.00	0.00	70,000.00	70,000.00	0.00	0.00	0.00	0.00	0%	70,000.00	0.00
25.3	Earthwork (Cannon Construction)	0.000	0.00	0.00	0.00	0.00	243,920.00	243,920.00	182,940.00	24,392.00	0.00	207,332.00	85%	36,588.00	10,366.60



CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 23

APPLICATION DATE: 9/1/2024

PERIOD TO: 9/30/2024

ARCHITECT'S PROJECT NO.: **Multiple**

A	B	C	C	C	C	C	C	C	D	E	F	G	H	I	
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
25.4	Erosion Control	0.000	0.00	0.00	0.00	0.00	21,048.00	21,048.00	21,048.00	0.00	0.00	21,048.00	100%	0.00	1,052.40
25.5	Termite Control	0.000	0.00	0.00	0.00	0.00	2,995.00	2,995.00	2,995.00	0.00	0.00	2,995.00	100%	0.00	149.75
25.6	Pavement Markings & Signage	0.000	0.00	0.00	0.00	0.00	24,515.00	24,515.00	0.00	0.00	0.00	0.00	0%	24,515.00	0.00
25.7	Fencing	0.000	0.00	0.00	0.00	0.00	88,606.00	88,606.00	0.00	0.00	0.00	0.00	0%	88,606.00	0.00
25.8	Landscape / Irrigation	0.000	0.00	0.00	0.00	0.00	143,000.00	143,000.00	7,150.00	0.00	0.00	7,150.00	5%	135,850.00	357.50
25.9	Site Utilities (Cannon Construction)	0.000	0.00	0.00	0.00	0.00	159,573.00	159,573.00	119,679.75	15,957.30	0.00	135,637.05	85%	23,935.95	6,781.85
25.10	Temporary - Vehicular Access & Parking	0.000	0.00	0.00	0.00	0.00	29,650.00	29,650.00	0.00	0.00	0.00	0.00	0%	29,650.00	0.00
25.11	Traffic Control & Barricades	0.000	0.00	0.00	0.00	0.00	5,000.00	5,000.00	0.00	0.00	0.00	0.00	0%	5,000.00	0.00
25.12	Temporary - Barriers & Enclosures	0.000	0.00	0.00	0.00	0.00	15,000.00	15,000.00	0.00	0.00	0.00	0.00	0%	15,000.00	0.00
26.0	Concrete Work												79%		
26.1	Concrete Staining	0.000	0.00	0.00	0.00	0.00	29,660.00	29,660.00	2,966.00	0.00	0.00	2,966.00	10%	26,694.00	148.30
26.2	Polished Concrete Finishes	0.000	0.00	0.00	0.00	0.00	25,319.00	25,319.00	2,531.90	0.00	0.00	2,531.90	10%	22,787.10	126.60
26.3	Concrete Piles (Tucker)	0.000	0.00	0.00	0.00	0.00	400,000.00	400,000.00	400,000.00	0.00	0.00	400,000.00	100%	0.00	20,000.00
26.4	Building Foundation & Slab (Tucker)	0.000	0.00	0.00	0.00	0.00	501,315.00	501,315.00	501,315.00	0.00	0.00	501,315.00	100%	0.00	25,065.75
26.5	Elevated Concrete (Tucker)	0.000	0.00	0.00	0.00	0.00	275,000.00	275,000.00	206,250.00	0.00	0.00	206,250.00	75%	68,750.00	10,312.50
26.6	Site & Parking Concrete Work (Tucker)	0.000	0.00	0.00	0.00	0.00	425,000.00	425,000.00	187,000.00	4,250.00	0.00	191,250.00	45%	233,750.00	9,562.50
27.0	Masonry												10%		
27.1	Mobilization, Submittals, Shop Drawings, & Engin	0.000	0.00	0.00	0.00	0.00	106,840.00	106,840.00	96,156.00	10,684.00	0.00	106,840.00	100%	0.00	5,342.00
27.2	GFRC (North) (Camarata)	0.000	0.00	0.00	0.00	0.00	185,668.00	185,668.00	0.00	0.00	0.00	0.00	0%	185,668.00	0.00
27.3	GFRC (East) (Camarata)	0.000	0.00	0.00	0.00	0.00	196,059.00	196,059.00	0.00	0.00	0.00	0.00	0%	196,059.00	0.00
27.4	GFRC (West) (Camarata)	0.000	0.00	0.00	0.00	0.00	196,059.00	196,059.00	0.00	0.00	0.00	0.00	0%	196,059.00	0.00
27.5	GFRC (South) (Camarata)	0.000	0.00	0.00	0.00	0.00	382,658.00	382,658.00	0.00	0.00	0.00	0.00	0%	382,658.00	0.00
27.6	Stone Veneer (North) (Camarata)	0.000	0.00	0.00	0.00	0.00	576,000.00	576,000.00	0.00	0.00	0.00	0.00	0%	576,000.00	0.00
27.7	Stone Veneer (East) (Camarata)	0.000	0.00	0.00	0.00	0.00	576,000.00	576,000.00	0.00	0.00	0.00	0.00	0%	576,000.00	0.00
27.8	Stone Veneer (West) (Camarata)	0.000	0.00	0.00	0.00	0.00	576,000.00	576,000.00	0.00	0.00	0.00	0.00	0%	576,000.00	0.00
27.9	Stone Veneer (South) (Camarata)	0.000	0.00	0.00	0.00	0.00	1,066,000.00	1,066,000.00	31,980.00	181,220.00	0.00	213,200.00	20%	852,800.00	10,660.00
27.11	CMU (Camarata)	0.000	0.00	0.00	0.00	0.00	67,141.00	67,141.00	33,570.50	33,570.50	0.00	67,141.00	100%	0.00	3,357.05
27.12	Mockup (Camarata)	0.000	0.00	0.00	0.00	0.00	38,175.00	38,175.00	15,270.00	1,908.75	0.00	17,178.75	45%	20,996.25	858.94
28.0	Metals												98%		
28.10	Structural Steel Fabrication (MSD)	0.000	0.00	0.00	0.00	0.00	1,878,900.00	1,878,900.00	1,860,111.00	0.00	0.00	1,860,111.00	99%	18,789.00	93,005.55
28.20	Structural Steel Erection (MSD)	0.000	0.00	0.00	0.00	0.00	576,800.00	576,800.00	519,120.00	17,304.00	0.00	536,424.00	93%	40,376.00	26,821.20
28.30	Miscellaneous Steel (MSD)	0.000	0.00	0.00	0.00	0.00	25,000.00	25,000.00	12,500.00	12,500.00	0.00	25,000.00	100%	0.00	1,250.00
28.40	Shop Drawings, Project Managemeny (Livers)	0.000	0.00	0.00	0.00	0.00	118,213.00	118,213.00	53,195.85	0.00	0.00	53,195.85	45%	65,017.15	2,659.79
28.50	Fabrication, Materials (Livers)	0.000	0.00	0.00	0.00	0.00	359,993.00	359,993.00	0.00	0.00	0.00	0.00	0%	359,993.00	0.00
28.60	Decorative Metal Railings (Livers)	0.000	0.00	0.00	0.00	0.00	134,660.00	134,660.00	0.00	0.00	0.00	0.00	0%	134,660.00	0.00
29.0	Carpentry & Millwork												10%		
29.1	Millwork & Countertops (Phoenix Millwork)	0.000	0.00	0.00	0.00	0.00	1,059,750.00	1,059,750.00	105,975.00	0.00	0.00	105,975.00	10%	953,775.00	5,298.75
30.0	Thermal & Moisture Protection														
30.1	Sprayed Insulation	0.000	0.00	0.00	0.00	0.00	80,567.00	80,567.00	0.00	0.00	0.00	0.00	0%	80,567.00	0.00
30.2	Exterior Insulation & Finish System (Pillar)	0.000	0.00	0.00	0.00	0.00	179,200.00	179,200.00	0.00	23,296.00	0.00	23,296.00	13%	155,904.00	1,164.80
30.3	Fluid Applied Air Barrier & Sealants	0.000	0.00	0.00	0.00	0.00	330,061.00	330,061.00	0.00	0.00	0.00	0.00	0%	330,061.00	0.00
30.4	Roofing, Sheet Metal Trim, & Roof Accessories	0.000	0.00	0.00	0.00	0.00	1,838,037.00	1,838,037.00	0.00	0.00	0.00	0.00	0%	1,838,037.00	0.00
30.5	Applied Fire Protection (Marek Brothers)	0.000	0.00	0.00	0.00	0.00	186,620.00	186,620.00	93,310.00	14,929.60	0.00	108,239.60	58%	78,380.40	5,411.98
31.0	Openings														

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 23
APPLICATION DATE: 9/1/2024
PERIOD TO: 9/30/2024
ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
31.1	Door, Frame, & Hardware Materials (Himmel's)	0.000	0.00	0.00	0.00	0.00	469,087.00	469,087.00	75,053.92	0.00	0.00	75,053.92	16%	394,033.08	3,752.70
31.2	Door, Frame, & Hardware Installation (Himmel's)	0.000	0.00	0.00	0.00	0.00	47,298.00	47,298.00	0.00	0.00	0.00	0.00	0%	47,298.00	0.00
31.3	Access Doors & Frames	0.000	0.00	0.00	0.00	0.00	10,000.00	10,000.00	0.00	0.00	0.00	0.00	0%	10,000.00	0.00
31.4	Fire-Protective Auto Smoke Curtains	0.000	0.00	0.00	0.00	0.00	34,900.00	34,900.00	0.00	0.00	0.00	0.00	0%	34,900.00	0.00
32.0	Glass and Glazing System												35%		
32.1	Shop Drawings & Submittals	0.000	0.00	0.00	0.00	0.00	36,000.00	36,000.00	36,000.00	0.00	0.00	36,000.00	100%	0.00	1,800.00
32.2	Aluminum Material	0.000	0.00	0.00	0.00	0.00	475,000.00	475,000.00	313,500.00	4,750.00	0.00	318,250.00	67%	156,750.00	15,912.50
32.3	Brake Metal	0.000	0.00	0.00	0.00	0.00	43,000.00	43,000.00	0.00	0.00	0.00	0.00	0%	43,000.00	0.00
32.4	Curtain wall	0.000	0.00	0.00	0.00	0.00	237,000.00	237,000.00	0.00	0.00	0.00	0.00	0%	237,000.00	0.00
32.5	Storefront	0.000	0.00	0.00	0.00	0.00	97,000.00	97,000.00	0.00	0.00	0.00	0.00	0%	97,000.00	0.00
32.6	Aluminum Wall caps	0.000	0.00	0.00	0.00	0.00	8,000.00	8,000.00	0.00	0.00	0.00	0.00	0%	8,000.00	0.00
32.7	Transaction Windows	0.000	0.00	0.00	0.00	0.00	138,000.00	138,000.00	48,300.00	0.00	0.00	48,300.00	35%	89,700.00	2,415.00
32.8	Glass Materials	0.000	0.00	0.00	0.00	0.00	272,000.00	272,000.00	149,600.00	10,880.00	0.00	160,480.00	59%	111,520.00	8,024.00
32.9	Shadow box	0.000	0.00	0.00	0.00	0.00	16,000.00	16,000.00	0.00	0.00	0.00	0.00	0%	16,000.00	0.00
33.10	Equipment	0.000	0.00	0.00	0.00	0.00	76,000.00	76,000.00	0.00	0.00	0.00	0.00	0%	76,000.00	0.00
33.11	Caulking	0.000	0.00	0.00	0.00	0.00	106,000.00	106,000.00	0.00	0.00	0.00	0.00	0%	106,000.00	0.00
33.12	Remaining Stained Glass (Alt 3 Only)	0.000	0.00	0.00	0.00	0.00	125,000.00	125,000.00	0.00	0.00	0.00	0.00	0%	125,000.00	0.00
33.13	Initial Design - Foster Stained Glass	0.000	0.00	0.00	0.00	0.00	25,000.00	25,000.00	0.00	0.00	0.00	0.00	0%	25,000.00	0.00
33.0	Finishes														
33.1	Moisture Mitigation Control (Vector)	0.000	0.00	0.00	0.00	0.00	26,688.00	26,688.00	20,016.00	6,672.00	0.00	26,688.00	100%	0.00	1,334.40
33.2	Cold Formed Metal Framing & Drywall (SPD)	0.000	0.00	0.00	0.00	0.00	1,952,391.00	1,952,391.00	312,382.56	410,002.11	0.00	722,384.67	37%	1,230,006.33	36,119.23
33.3	Tape & Float (SPD)	0.000	0.00	0.00	0.00	0.00	110,207.00	110,207.00	0.00	0.00	0.00	0.00	0%	110,207.00	0.00
33.4	Wood Blocking (SPD)	0.000	0.00	0.00	0.00	0.00	86,100.00	86,100.00	0.00	0.00	0.00	0.00	0%	86,100.00	0.00
33.5	Acoustical Ceilings (SPD)	0.000	0.00	0.00	0.00	0.00	146,747.00	146,747.00	0.00	0.00	0.00	0.00	0%	146,747.00	0.00
33.6	Stretched-Fabric Ceilings	0.000	0.00	0.00	0.00	0.00	80,015.00	80,015.00	0.00	0.00	0.00	0.00	0%	80,015.00	0.00
33.7	Ceramic Tile (Level 1) (Camarta)	0.000	0.00	0.00	0.00	0.00	158,395.00	158,395.00	0.00	0.00	0.00	0.00	0%	158,395.00	0.00
33.8	Ceramic Tile (Level 2) (Camarta)	0.000	0.00	0.00	0.00	0.00	104,629.00	104,629.00	0.00	0.00	0.00	0.00	0%	104,629.00	0.00
33.9	Ceramic Tile (Level 3) (Camarta)	0.000	0.00	0.00	0.00	0.00	25,691.00	25,691.00	0.00	0.00	0.00	0.00	0%	25,691.00	0.00
34.10	Ceramic Tile (Level 4) (Camarta)	0.000	0.00	0.00	0.00	0.00	114,885.00	114,885.00	0.00	0.00	0.00	0.00	0%	114,885.00	0.00
34.11	Epoxy Terrazzo (National Terrazo)	0.000	0.00	0.00	0.00	0.00	210,300.00	210,300.00	0.00	0.00	0.00	0.00	0%	210,300.00	0.00
34.12	Salvage & Re-install Existing Marble Panels	0.000	0.00	0.00	0.00	0.00	51,463.00	51,463.00	25,731.50	0.00	0.00	25,731.50	50%	25,731.50	1,286.58
34.13	Wood Flooring	0.000	0.00	0.00	0.00	0.00	50,000.00	50,000.00	0.00	0.00	0.00	0.00	0%	50,000.00	0.00
34.14	Resilient & Carpet Flooring	0.000	0.00	0.00	0.00	0.00	173,170.00	173,170.00	0.00	0.00	0.00	0.00	0%	173,170.00	0.00
34.15	Painting (SPD)	0.000	0.00	0.00	0.00	0.00	181,362.50	181,362.50	18,136.25	0.00	0.00	18,136.25	10%	163,226.25	906.81
34.16	Wallcovering (SPD)	0.000	0.00	0.00	0.00	0.00	53,637.50	53,637.50	5,363.75	0.00	0.00	5,363.75	10%	48,273.75	268.19
34.17	Floor Pretecton - Skudo / Ram	0.000	0.00	0.00	0.00	0.00	22,500.00	22,500.00	0.00	0.00	0.00	0.00	0%	22,500.00	0.00
34.0	Specialties & Equipment														
34.1	Signage	0.000	0.00	0.00	0.00	0.00	86,947.00	86,947.00	4,347.35	0.00	0.00	4,347.35	5%	82,599.65	217.37
34.2	Toilet Accessories	0.000	0.00	0.00	0.00	0.00	29,530.00	29,530.00	0.00	0.00	0.00	0.00	0%	29,530.00	0.00
34.3	Mobile Storage Shelving	0.000	0.00	0.00	0.00	0.00	89,823.00	89,823.00	0.00	0.00	0.00	0.00	0%	89,823.00	0.00
34.4	Bird Control Devices	0.000	0.00	0.00	0.00	0.00	3,450.00	3,450.00	0.00	0.00	0.00	0.00	0%	3,450.00	0.00
34.5	Tackboards & Tackboard Cabinets	0.000	0.00	0.00	0.00	0.00	5,000.00	5,000.00	0.00	0.00	0.00	0.00	0%	5,000.00	0.00
34.6	Cash Drawer	0.000	0.00	0.00	0.00	0.00	5,000.00	5,000.00	0.00	0.00	0.00	0.00	0%	5,000.00	0.00
34.7	Pedestrian Gates	0.000	0.00	0.00	0.00	0.00	2,000.00	2,000.00	0.00	0.00	0.00	0.00	0%	2,000.00	0.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 23
APPLICATION DATE: 9/1/2024
PERIOD TO: 9/30/2024
ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
34.8	Refrigerators	0.000	0.00	0.00	0.00	0.00	30,000.00	30,000.00	0.00	0.00	0.00	0.00	0%	30,000.00	0.00
34.9	Roller Window Shades	0.000	0.00	0.00	0.00	0.00	33,915.00	33,915.00	0.00	0.00	0.00	0.00	0%	33,915.00	0.00
35.0	Conveying Systems														
35.1	Elevators	0.000	0.00	0.00	0.00	0.00	473,596.00	473,596.00	236,798.00	47,359.60	0.00	284,157.60	60%	189,438.40	14,207.88
36.0	Fire Protection System														
36.1	Fire Protection System	0.000	0.00	0.00	0.00	0.00	303,660.00	303,660.00	0.00	170,049.60	0.00	170,049.60	56%	133,610.40	8,502.48
37.0	Mechanical - Plumbing												46%		
37.1	Below slab Sanitary	0.000	0.00	0.00	0.00	0.00	98,064.00	98,064.00	98,064.00	0.00	0.00	98,064.00	100%	0.00	4,903.20
37.2	Below slab Storm	0.000	0.00	0.00	0.00	0.00	9,040.00	9,040.00	9,040.00	0.00	0.00	9,040.00	100%	0.00	452.00
37.3	Above slab Sanitary	0.000	0.00	0.00	0.00	0.00	163,671.00	163,671.00	96,565.89	3,273.42	0.00	99,839.31	61%	63,831.69	4,991.97
37.4	Above slab Storm	0.000	0.00	0.00	0.00	0.00	142,079.00	142,079.00	92,351.35	0.00	0.00	92,351.35	65%	49,727.65	4,617.57
37.5	Domestic Water	0.000	0.00	0.00	0.00	0.00	246,863.00	246,863.00	0.00	148,117.80	0.00	148,117.80	60%	98,745.20	7,405.89
37.6	Natural Gas	0.000	0.00	0.00	0.00	0.00	54,981.00	54,981.00	0.00	0.00	0.00	0.00	0%	54,981.00	0.00
37.7	Drains & Cleanouts	0.000	0.00	0.00	0.00	0.00	50,679.00	50,679.00	35,475.30	10,135.80	0.00	45,611.10	90%	5,067.90	2,280.56
37.8	Carriers	0.000	0.00	0.00	0.00	0.00	7,606.00	7,606.00	3,803.00	0.00	0.00	3,803.00	50%	3,803.00	190.15
37.9	Fixtures & punchlist	0.000	0.00	0.00	0.00	0.00	107,044.00	107,044.00	0.00	0.00	0.00	0.00	0%	107,044.00	0.00
37.10	Plumbing Equipment	0.000	0.00	0.00	0.00	0.00	206,802.00	206,802.00	24,816.24	0.00	0.00	24,816.24	12%	181,985.76	1,240.81
37.11	Insulation Sub	0.000	0.00	0.00	0.00	0.00	50,400.00	50,400.00	0.00	0.00	0.00	0.00	0%	50,400.00	0.00
38.0	Mechanical - HVAC												75%		
38.1	HVAC Mobilization, GC's, Submittals (DerryBerry)	0.000	0.00	0.00	0.00	0.00	139,661.00	139,661.00	69,830.50	68,433.89	0.00	138,264.39	99%	1,396.61	6,913.22
38.2	Sheet Metal (DerryBerry)	0.000	0.00	0.00	0.00	0.00	744,936.00	744,936.00	297,974.40	111,740.40	0.00	409,714.80	55%	335,221.20	20,485.74
38.3	HVAC Controls (DerryBerry)	0.000	0.00	0.00	0.00	0.00	212,311.00	212,311.00	70,062.63	0.00	0.00	70,062.63	33%	142,248.37	3,503.13
38.4	VAV's (DerryBerry)	0.000	0.00	0.00	0.00	0.00	394,120.00	394,120.00	295,590.00	98,530.00	0.00	394,120.00	100%	0.00	19,706.00
38.5	RTU's (DerryBerry)	0.000	0.00	0.00	0.00	0.00	648,172.00	648,172.00	602,799.96	45,372.04	0.00	648,172.00	100%	0.00	32,408.60
38.6	Testing, Adjusting, & Balancing (DerryBerry)	0.000	0.00	0.00	0.00	0.00	67,300.00	67,300.00	3,365.00	0.00	0.00	3,365.00	5%	63,935.00	168.25
39.0	Electrical Systems												30%		
39.01	Move-in, Supervision, Site Power	0.000	0.00	0.00	0.00	0.00	146,377.00	146,377.00	96,608.82	5,855.08	0.00	102,463.90	70%	43,913.10	5,123.20
39.02	Switchgear	0.000	0.00	0.00	0.00	0.00	200,267.00	200,267.00	80,106.80	2,002.67	0.00	82,109.47	41%	118,157.53	4,105.47
39.03	EMT/BXS/Fittings	0.000	0.00	0.00	0.00	0.00	374,082.00	374,082.00	187,041.00	93,520.50	0.00	280,561.50	75%	93,520.50	14,028.08
39.04	Wire	0.000	0.00	0.00	0.00	0.00	234,022.00	234,022.00	23,402.20	35,103.30	0.00	58,505.50	25%	175,516.50	2,925.28
39.05	Light Fixtures	0.000	0.00	0.00	0.00	0.00	574,742.00	574,742.00	0.00	0.00	0.00	0.00	0%	574,742.00	0.00
39.06	Lighting Protection	0.000	0.00	0.00	0.00	0.00	152,022.00	152,022.00	15,202.20	31,924.62	0.00	47,126.82	31%	104,895.18	2,356.34
39.07	Emergency Power	0.000	0.00	0.00	0.00	0.00	245,888.00	245,888.00	0.00	0.00	0.00	0.00	0%	245,888.00	0.00
40.0	Low Voltage Systems												4%		
40.1	Communications	0.000	0.00	0.00	0.00	0.00	272,267.00	272,267.00	0.00	0.00	0.00	0.00	0%	272,267.00	0.00
40.2	Audio, Video & Room Control Systems (AVI-SPL	0.000	0.00	0.00	0.00	0.00	459,198.00	459,198.00	45,919.80	0.00	0.00	45,919.80	10%	413,278.20	2,295.99
40.3	Access Control & Video Management Systems	0.000	0.00	0.00	0.00	0.00	469,262.00	469,262.00	0.00	0.00	0.00	0.00	0%	469,262.00	0.00
41.0	Life Safety Systems														
41.1	Fire Alarm	0.000	0.00	0.00	0.00	0.00	79,194.00	79,194.00	11,879.10	0.00	0.00	11,879.10	15%	67,314.90	593.96
42.0	Allowances & Contingencies												12%		
42.10	Remaining Owner Contingency	0.000	0.00	0.00	0.00	0.00	788,741.18	788,741.18	0.00	0.00	0.00	0.00	0%	788,741.18	0.00
42.11	ALLW #02 Additional signage at the Tax Office	0.000	0.00	0.00	0.00	0.00	2,092.14	2,092.14	2,092.14	0.00	0.00	2,092.14	100%	0.00	104.61
42.12	ALLW #10 Additional Flagpole	0.000	0.00	0.00	0.00	0.00	5,300.00	5,300.00	530.00	0.00	0.00	530.00	10%	4,770.00	26.50
42.13	ALLW #11 ASI #1 - Dias Elevation Change	0.000	0.00	0.00	0.00	0.00	12,270.00	12,270.00	0.00	12,270.00	0.00	12,270.00	100%	0.00	613.50

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 23
APPLICATION DATE: 9/1/2024
PERIOD TO: 9/30/2024
ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
42.14	ALLW #15 RFI #70 - Additional Terrazzo	0.000	0.00	0.00	0.00	0.00	43,723.00	43,723.00	0.00	0.00	0.00	0.00	0%	43,723.00	0.00
42.15	ALLW #16 Controls at (4) County Buildings	0.000	0.00	0.00	0.00	0.00	57,118.00	57,118.00	36,555.52	0.00	0.00	36,555.52	64%	20,562.48	1,827.78
42.16	ALLW #17 ASI #2 Roller Shades & Deal Trays	0.000	0.00	0.00	0.00	0.00	5,618.00	5,618.00	0.00	0.00	0.00	0.00	0%	5,618.00	0.00
42.17	ALLW #18 RFI #67 Restroom Buildout	0.000	0.00	0.00	0.00	0.00	101,304.00	101,304.00	0.00	0.00	0.00	0.00	0%	101,304.00	0.00
42.18	ALLW #20 RFI #60- Add redundancy fiber conduit	0.000	0.00	0.00	0.00	0.00	37,600.00	37,600.00	18,800.00	0.00	0.00	18,800.00	50%	18,800.00	940.00
42.19	ALLW #25 ASI #3 Ground Transformer	0.000	0.00	0.00	0.00	0.00	209,150.00	209,150.00	135,947.50	20,915.00	0.00	156,862.50	75%	52,287.50	7,843.13
42.20	ALLW #26 Added Tstats at Community Center	0.000	0.00	0.00	0.00	0.00	4,153.68	4,153.68	0.00	0.00	0.00	0.00	0%	4,153.68	0.00
42.21	ALLW #29 ASI #5 Added terrazzo county seal	0.000	0.00	0.00	0.00	0.00	32,015.00	32,015.00	0.00	0.00	0.00	0.00	0%	32,015.00	0.00
42.22		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.50	Remaining Design/Builder Contingency	0.000	0.00	0.00	0.00	0.00	603,157.76	603,157.76	0.00	0.00	0.00	0.00	0%	603,157.76	0.00
42.51	ALLW #21 RFI #42 - Lobby Window Discrepancy	0.000	0.00	0.00	0.00	0.00	1,288.00	1,288.00	0.00	0.00	0.00	0.00	0%	1,288.00	0.00
42.52	ALLW #22 ASI #2 - Revised dias & plumbing	0.000	0.00	0.00	0.00	0.00	62,015.00	62,015.00	0.00	6,201.50	0.00	6,201.50	10%	55,813.50	310.08
42.53	ALLW #23 ASI #3 oil seperator & roof drains changes	0.000	0.00	0.00	0.00	0.00	52,023.00	52,023.00	26,011.50	5,202.30	0.00	31,213.80	60%	20,809.20	1,560.69
42.54	ALLW #24 RFI #27 - Door Hardware Changes	0.000	0.00	0.00	0.00	0.00	38,216.00	38,216.00	0.00	0.00	0.00	0.00	0%	38,216.00	0.00
42.55	ALLW #27 ASI #4 Add wood trim around columns	0.000	0.00	0.00	0.00	0.00	34,623.00	34,623.00	0.00	0.00	0.00	0.00	0%	34,623.00	0.00
42.56	ALLW #28 ASI #5 Enlarged Site Ramps	0.000	0.00	0.00	0.00	0.00	46,598.28	46,598.28	0.00	11,649.57	0.00	11,649.57	25%	34,948.71	582.48
42.57	ALLW #31 RFI #91 VAV Clarification	0.000	0.00	0.00	0.00	0.00	6,479.96	6,479.96	0.00	0.00	0.00	0.00	0%	6,479.96	0.00
42.58	ALLW #32 Storefront changes @ elevations B,D, & E	0.000	0.00	0.00	0.00	0.00	40,000.00	40,000.00	0.00	0.00	0.00	0.00	0%	40,000.00	0.00
42.59	ALLW #33 Temp sidewalks	0.000	0.00	0.00	0.00	0.00	8,720.00	8,720.00	0.00	8,720.00	0.00	8,720.00	100%	0.00	436.00
42.60		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.100	Remaining County Seal Allowance	0.000	0.00	0.00	0.00	0.00	14,012.00	14,012.00	0.00	0.00	0.00	0.00	0%	14,012.00	0.00
42.101	ALLW #30 County Seal, Cast Bronze	0.000	0.00	0.00	0.00	0.00	35,988.00	35,988.00	0.00	0.00	0.00	0.00	0%	35,988.00	0.00
42.110	Asbestos Abatement Allowance	0.000	0.00	0.00	0.00	0.00	50,223.00	50,223.00	0.00	0.00	0.00	0.00	0%	50,223.00	0.00
42.111	ALLW #01 Abatement of roof flashing	0.000	0.00	0.00	0.00	0.00	0.00	14,470.00	14,470.00	0.00	0.00	14,470.00	100%	0.00	723.50
42.112	ALLW #12 - Additional Air Monitoring	0.000	0.00	0.00	0.00	0.00	7,000.00	7,000.00	7,000.00	0.00	0.00	7,000.00	100%	0.00	350.00
42.113	ALLW #19 - Owner Notification Fee	0.000	0.00	0.00	0.00	0.00	3,307.00	3,307.00	3,307.00	0.00	0.00	3,307.00	100%	0.00	165.35
42.114		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.120	Remaining Existing Foundation Conflict	0.000	0.00	0.00	0.00	0.00	25,000.00	25,000.00	0.00	0.00	0.00	0.00	0%	25,000.00	0.00
42.121		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.130	Remaining Overhead Support for Cleaning	0.000	0.00	0.00	0.00	0.00	20,000.00	20,000.00	0.00	0.00	0.00	0.00	0%	20,000.00	0.00
42.131		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.140	Remaining Mock-up Allowance	0.000	0.00	0.00	0.00	0.00	25,000.00	25,000.00	0.00	0.00	0.00	0.00	0%	25,000.00	0.00
42.141		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.150	Remaining Decorative Bollard Allowance	0.000	0.00	0.00	0.00	0.00	-6,400.00	-6,400.00	0.00	0.00	0.00	0.00	0%	-6,400.00	0.00
42.151	ALLW #3 Contract Decorative Bollards	0.000	0.00	0.00	0.00	0.00	29,400.00	29,400.00	2,940.00	0.00	0.00	2,940.00	10%	26,460.00	147.00
42.160	Remaining Permit Comment	0.000	0.00	0.00	0.00	0.00	59,053.00	59,053.00	0.00	0.00	0.00	0.00	0%	59,053.00	0.00
42.161	ALLW #13 = ASI 1 Changes per City (Civil)	0.000	0.00	0.00	0.00	0.00	40,947.00	40,947.00	33,576.54	0.00	0.00	33,576.54	82%	7,370.46	1,678.83
42.162		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.170	Remaining Relocate Memorial Tree	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.171	Contract Reallocate, store, maintain, and replant	0.000	0.00	0.00	0.00	0.00	10,000.00	10,000.00	5,000.00	0.00	0.00	5,000.00	50%	5,000.00	250.00
42.180	Remaining Water Meter / Backflow	0.000	0.00	0.00	0.00	0.00	25,000.00	25,000.00	0.00	0.00	0.00	0.00	0%	25,000.00	0.00
42.181		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.190	Remaining Paving repairs Allowance	0.000	0.00	0.00	0.00	0.00	213,050.00	213,050.00	0.00	0.00	0.00	0.00	0%	213,050.00	0.00
42.191		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 23
APPLICATION DATE: 9/1/2024
PERIOD TO: 9/30/2024
ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
42.200	Remaining DAS / ERRCS Allowance	0.000	0.00	0.00	0.00	0.00	50,000.00	50,000.00	0.00	0.00	0.00	0.00	0%	50,000.00	0.00
42.201		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.210	Remaining DAS / Cellular System	0.000	0.00	0.00	0.00	0.00	185,271.00	185,271.00	0.00	0.00	0.00	0.00	0%	185,271.00	0.00
42.211		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
43.0	Change Orders to Exhibit F														
43.1	Change Order No. 1	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
	NEW COURTHOUSE TOTALS	1,273,310.000	1,130,528.00	2,403,838.00	0.00	2,403,838.00	38,625,292.00	41,043,600.00	14,891,387.24	2,097,588.94	0.00	16,988,976.18	41%	24,054,623.82	522,070.75
	Contract Total	1,273,310.000	1,315,059.00	2,588,369.00	1,825,812.00	4,779,103.39	38,625,292.00	43,418,865.39	17,264,902.63	2,099,338.94	0.00	19,364,241.57	45%	24,054,623.82	522,070.75

Date: 9/30/2024																						
Description		Original Contract Amount In Exhibit A 5/12/2021	Amount Added In Exhibit B 5/2/2022	Total Through Exhibit B	Amount Added In Exhibit C 2/6/2023	Total Through Exhibit C	Amount Added In Exhibit D 4/26/2023	Total Through Exhibit D	Amount Added In Exhibit E 5/17/2023	Total Through Exhibit E	Amount Added In Exhibit E Change Order # 001 8/2/2023	Total Through Exhibit E Change Order # 001	Amount Added In Exhibit E Change Order # 002 9/18/2023	Total Through Exhibit E Change Order # 002	Amount Added In Exhibit F 10/4/2023	Total Through Exhibit F	Amount Added In Exhibit G 11/17/2023	Total Through Exhibit G	Amount Added In Exhibit E Change Order # 003 3/6/2024	Total Through Exhibit E Change Order # 003	Amount Added In Exhibit E Change Order # 004 8/21/2024	Total Through Exhibit E Change Order # 004
Programming, Pre-Schematic, & Assessments																						
Programming, Pre-Schematic, & Assessments Costs		\$358,353.62	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
PROGRAMMING & ASSESSMENTS TOTAL		\$358,353.62	\$0.00	\$358,353.62	\$0.00	\$358,353.62	\$0.00	\$358,353.62	\$0.00	\$358,353.62	\$0.00	\$358,353.62	\$0.00	\$358,353.62	\$0.00	\$358,353.62	\$0.00	\$358,353.62	\$0.00	\$358,353.62	\$0.00	
Maintenance Node																						
Maintenance Node Design Services		\$0.00	\$970,500.00	\$970,500.00	(\$114,476.00)	\$856,024.00	\$0.00	\$856,024.00	\$0.00	\$856,024.00	\$0.00	\$856,024.00	\$0.00	\$856,024.00	\$0.00	\$856,024.00	\$0.00	\$856,024.00	\$0.00	\$856,024.00	\$856,024.00	
Maintenance Node Construction Costs		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
Maintenance Node Total		\$0.00	\$970,500.00	\$970,500.00	(\$114,476.00)	\$856,024.00	\$0.00	\$856,024.00	\$0.00	\$856,024.00	\$0.00	\$856,024.00	\$0.00	\$856,024.00	\$0.00	\$856,024.00	\$0.00	\$856,024.00	\$0.00	\$856,024.00	\$856,024.00	
BUSINESS NODE																						
Courthouse Design Services		\$0.00	\$1,273,310.00	\$1,273,310.00	\$1,130,528.00	\$2,403,838.00	\$0.00	\$2,403,838.00	\$0.00	\$2,403,838.00	\$0.00	\$2,403,838.00	\$0.00	\$2,403,838.00	\$0.00	\$2,403,838.00	\$0.00	\$2,403,838.00	\$0.00	\$2,403,838.00	\$2,403,838.00	
Courthouse Construction Costs		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$38,639,762.00	\$38,639,762.00	\$0.00	\$38,639,762.00	\$0.00	\$0.00	\$0.00	
Courthouse Total		\$0.00	\$1,273,310.00	\$1,273,310.00	\$1,130,528.00	\$2,403,838.00	\$0.00	\$2,403,838.00	\$0.00	\$2,403,838.00	\$0.00	\$2,403,838.00	\$0.00	\$2,403,838.00	\$38,639,762.00	\$41,043,600.00	\$0.00	\$41,043,600.00	\$0.00	\$41,043,600.00	\$41,043,600.00	
Swing Space Design Services		\$0.00	\$0.00	\$0.00	\$184,531.00	\$184,531.00	\$0.00	\$184,531.00	\$0.00	\$184,531.00	\$0.00	\$184,531.00	\$0.00	\$184,531.00	\$0.00	\$184,531.00	\$0.00	\$184,531.00	\$0.00	\$184,531.00	\$184,531.00	
Swing Space Construction Costs		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,825,812.00	\$1,825,812.00	\$0.00	\$1,825,812.00	\$0.00	\$1,825,812.00	\$0.00	\$1,825,812.00	\$0.00	\$1,825,812.00	\$0.00	\$1,825,812.00	\$1,825,812.00	
Swing Space Change Order # 001		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$122,435.85	\$122,435.85	\$0.00	\$122,435.85	\$0.00	\$122,435.85	\$0.00	\$122,435.85	\$0.00	\$122,435.85	\$122,435.85	
Swing Space Change Order # 002		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$233,968.97	\$233,968.97	\$0.00	\$233,968.97	\$0.00	\$233,968.97	\$0.00	\$233,968.97	\$0.00	\$233,968.97	
Swing Space Change Order # 003		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$12,878.13	\$12,878.13	\$12,878.13	
Swing Space Change Order # 004		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	(\$4,360.56)	
Swing Space Total		\$0.00	\$0.00	\$0.00	\$184,531.00	\$184,531.00	\$0.00	\$184,531.00	\$1,825,812.00	\$2,010,343.00	\$122,435.85	\$2,132,778.85	\$233,968.97	\$2,366,747.82	\$0.00	\$2,366,747.82	\$0.00	\$2,366,747.82	\$12,878.13	\$2,379,625.95	(\$4,360.56)	\$2,375,265.39
Business Node Totals		\$0.00	\$1,273,310.00	\$1,273,310.00	\$1,315,059.00	\$2,588,369.00	\$0.00	\$2,588,369.00	\$1,825,812.00	\$4,414,181.00	\$122,435.85	\$4,536,616.85	\$233,968.97	\$4,770,585.82	\$38,639,762.00	\$43,410,347.82	\$0.00	\$43,410,347.82	\$12,878.13	\$43,423,225.95	(\$4,360.56)	\$43,418,865.39
Judicial Node																						
Justice Tower Design Services		\$0.00	\$3,572,550.00	\$3,572,550.00	\$2,015,777.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00
Justin Tower Construction Costs		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
Judicial Node Total		\$0.00	\$3,572,550.00	\$3,572,550.00	\$2,015,777.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00
Macerator, Hoist, & Valve																						
Macerator, Hoist, & Valve Design Services		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
Macerator, Hoist, & Valve Construction Costs		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$264,316.00	\$264,316.00	\$0.00	\$264,316.00	\$0.00	\$264,316.00	\$0.00	\$264,316.00	\$0.00	\$264,316.00	\$0.00	\$264,316.00	\$0.00	\$264,316.00	\$0.00	\$264,316.00
Macerator, Hoist, & Valve Totals		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$264,316.00	\$264,316.00	\$0.00	\$264,316.00	\$0.00	\$264,316.00	\$0.00	\$264,316.00	\$0.00	\$264,316.00	\$0.00	\$264,316.00	\$0.00	\$264,316.00	\$0.00	\$264,316.00
506 Upgrades & Modular Building																						
506 Upgrades & Modular Building Design Services		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$230,921.00	\$230,921.00	\$0.00	\$230,921.00	\$0.00	\$230,921.00
507 Upgrades & Modular Building Construction Costs		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
506 Upgrades & Modular Building Totals		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$230,921.00	\$230,921.00	\$0.00	\$230,921.00	\$0.00	\$230,921.00
Design Build Contract Total		\$358,353.62	\$5,816,360.00	\$6,174,713.62	\$3,216,360.00	\$9,391,073.62	\$264,316.00	\$9,655,389.62	\$1,825,812.00	\$11,481,201.62	\$122,435.85	\$11,603,637.47	\$233,968.97	\$11,837,606.44	\$38,639,762.00	\$50,477,368.44	\$230,921.00	\$50,708,289.44	\$12,878.13	\$50,721,167.57	(\$4,360.56)	\$50,716,807.01