



22523 Business Node Pay App #18 April 2024 (R0)

Printed: 4/29/2024 5:54 PM

### **APPLICATION AND CERTIFICATION FOR PAYMENT**

TO OWNER: Waller County  
PROJECT: Waller Co. Business Node

APPLICATION NO. 18

|                 |            |
|-----------------|------------|
| Distribution to |            |
| 1               | OWNER      |
| 2               | ARCHITECT  |
| 3               | CONTRACTOR |
| 4               |            |
| 5               |            |

FROM CONTRACTOR: SHDAI CO. INC.  
4100 Fossil Creek Blvd  
Fort Worth, Tx 76137  
CONTRACT FOR: New Construction

PERIOD TO 30-Apr-24

ARCHITECT'S PROJECT NOS Multiple

CONTRACT DATE 6/1/2022

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract  
Continuation Sheet is attached

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR

By \_\_\_\_\_ Date 05/3/2024

State of TEXAS  
Subscribed and sworn to before me this \_\_\_\_\_ day of \_\_\_\_\_, 20\_\_\_\_.  
Notary Public  
My Commission expires \_\_\_\_\_

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 23,703.85

Give an explanation if amount verified differs from the amount applied. Initials

**ARCHITECT**

Charles L. Goodman

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the

Contractor named herein Insurance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

### EXHIBIT & CHANGE ORDER SUMMARY

(Iteration of line 2)

[illegible]

|                                                      |              |      |                        |                         |
|------------------------------------------------------|--------------|------|------------------------|-------------------------|
| Swing Space Design (Non-Retainage items)             | \$8.00       | 1    | \$0.00                 |                         |
| Swing Space General Conditions (Non-Retainage items) | \$0.00       | 1    | \$0.00                 |                         |
| Swing Space Construction (Retainage items)           | \$12,378.13  | 0.95 | \$12,234.22            |                         |
| Swing Space Retained Retainage                       | \$643.91     | 1    | \$643.91               |                         |
| Court House Design (Non-Retainage items)             | \$33,026.91  | 1    | \$33,026.91            |                         |
| Court House General Conditions (Non-Retainage items) | \$161,924.82 | 1    | \$161,924.82           | Total Design Cost       |
| Court House Construction (Retainage items)           | \$515,373.99 | 0.95 | \$515,373.99           | Total Construction Cost |
|                                                      |              | 8    | CURRENT PAYMENT DUE    | \$723,703.85            |
|                                                      |              |      | 8. CURRENT PAYMENT DUE | \$723,703.85            |

APPROVED DANNY ROTHE WC/BF/CM 5/8/2024 *[Signature]*

customer



22523 Business Node Pay App #18 April 2024 (R0)

Printed: 4/29/2024 5:54 PM

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
In tabulations below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 18  
APPLICATION DATE: 4/1/2024  
PERIOD TO: 4/30/2024  
ARCHITECT'S PROJECT NO.: Multiple

| A                                 | B                                                                 | C               | C             | C               | C             | C                         | C             | C                         | D                                               | E           | F                                         | G                                          | H       | I                       |           |
|-----------------------------------|-------------------------------------------------------------------|-----------------|---------------|-----------------|---------------|---------------------------|---------------|---------------------------|-------------------------------------------------|-------------|-------------------------------------------|--------------------------------------------|---------|-------------------------|-----------|
| ITEM NO.                          | DESCRIPTION                                                       | EXHIBIT B VALUE | CHANGE AMOUNT | EXHIBIT C VALUE | CHANGE AMOUNT | EXHIBIT E SCHEDULED VALUE | CHANGE AMOUNT | EXHIBIT F SCHEDULED VALUE | WORK COMPLETED FROM PREVIOUS APPLICATIONS (D+E) | THIS PERIOD | MATERIALS PRESENTLY STORED (NOT IN D+E+F) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G/C) | BALANCE TO FINISH (C-G) | RETAINAGE |
| SWING SPACE DESIGN BUILD SERVICES |                                                                   |                 |               |                 |               |                           |               |                           |                                                 |             |                                           |                                            |         |                         |           |
| 1.1                               | Swing Space Design Fees & C.A. Services                           | 0.000           | 145,800.00    | 145,800.00      | 67,654.00     | 213,454.00                | 0.00          | 213,454.00                | 213,454.00                                      | 0.00        | 0.00                                      | 213,454.00                                 | 100%    | 0.00                    | 0.00      |
| 1.2                               | Swing Space FF&E Design Fees                                      | 0.000           | 16,200.00     | 16,200.00       | 7,517.00      | 23,717.00                 | 0.00          | 23,717.00                 | 5,000.00                                        | 0.00        | 0.00                                      | 5,000.00                                   | 21%     | 18,717.00               | 0.00      |
| 1.3                               | Swing Space As-Built                                              | 0.000           | 9,800.00      | 9,800.00        | 0.00          | 9,800.00                  | 0.00          | 9,800.00                  | 9,800.00                                        | 0.00        | 0.00                                      | 9,800.00                                   | 100%    | 0.00                    | 0.00      |
| 1.4                               | Swing Space Reimbursable Alts.                                    | 0.000           | 5,000.00      | 5,000.00        | 0.00          | 5,000.00                  | 0.00          | 5,000.00                  | 3,250.00                                        | 0.00        | 0.00                                      | 3,250.00                                   | 65%     | 1,750.00                | 0.00      |
| 1.5                               | General Conditions                                                | 0.000           | 0.00          | 0.00            | 365,535.00    | 365,535.00                | 0.00          | 365,535.00                | 365,535.00                                      | 0.00        | 0.00                                      | 365,535.00                                 | 100%    | 0.00                    | 0.00      |
| 1.6                               | Mobilization (Temp. Fence, Trailer, Etc.)                         | 0.000           | 0.00          | 0.00            | 15,000.00     | 15,000.00                 | 0.00          | 15,000.00                 | 15,000.00                                       | 0.00        | 0.00                                      | 15,000.00                                  | 100%    | 0.00                    | 0.00      |
| 1.7                               | Subcontractor Default Insurance                                   | 0.000           | 0.00          | 0.00            | 17,739.00     | 17,739.00                 | 0.00          | 17,739.00                 | 17,739.00                                       | 0.00        | 0.00                                      | 17,739.00                                  | 100%    | 0.00                    | 0.00      |
| 1.8                               | General Liability & Builder's Risk Insurance                      | 0.000           | 0.00          | 0.00            | 9,006.00      | 9,006.00                  | 0.00          | 9,006.00                  | 9,006.00                                        | 0.00        | 0.00                                      | 9,006.00                                   | 100%    | 0.00                    | 0.00      |
| 1.9                               | AGC Fees                                                          | 0.000           | 0.00          | 0.00            | 3,803.00      | 3,803.00                  | 0.00          | 3,803.00                  | 3,803.00                                        | 0.00        | 0.00                                      | 3,803.00                                   | 100%    | 0.00                    | 0.00      |
| 1.11                              | Payment & Performance Bonds                                       | 0.000           | 0.00          | 0.00            | 33,304.00     | 33,304.00                 | 0.00          | 33,304.00                 | 33,304.00                                       | 0.00        | 0.00                                      | 33,304.00                                  | 100%    | 0.00                    | 0.00      |
| 1.12                              | Design/Builder Overhead & Profit                                  | 0.000           | 7,731.00      | 7,731.00        | 78,839.00     | 86,570.00                 | 0.00          | 86,570.00                 | 86,570.00                                       | 0.00        | 0.00                                      | 86,570.00                                  | 100%    | 0.00                    | 0.00      |
| 2.0                               | Demolition                                                        |                 |               |                 |               |                           |               |                           |                                                 |             |                                           |                                            |         |                         |           |
| 2.1                               | Mobilization                                                      | 0.000           | 0.00          | 0.00            | 1,150.00      | 1,150.00                  | 0.00          | 1,150.00                  | 1,150.00                                        | 0.00        | 0.00                                      | 1,150.00                                   | 100%    | 0.00                    | 0.00      |
| 2.2                               | Interior Demos                                                    | 0.000           | 0.00          | 0.00            | 19,879.00     | 19,879.00                 | 0.00          | 19,879.00                 | 19,879.00                                       | 0.00        | 0.00                                      | 19,879.00                                  | 100%    | 0.00                    | 0.00      |
| 2.3                               | MEP Demos                                                         | 0.000           | 0.00          | 0.00            | 5,435.00      | 5,435.00                  | 0.00          | 5,435.00                  | 5,435.00                                        | 0.00        | 0.00                                      | 5,435.00                                   | 100%    | 0.00                    | 0.00      |
| 2.4                               | Saw cut                                                           | 0.000           | 0.00          | 0.00            | 5,550.00      | 5,550.00                  | 0.00          | 5,550.00                  | 5,550.00                                        | 0.00        | 0.00                                      | 5,550.00                                   | 100%    | 0.00                    | 0.00      |
| 2.5                               | Demobilization                                                    | 0.000           | 0.00          | 0.00            | 900.00        | 900.00                    | 0.00          | 900.00                    | 900.00                                          | 0.00        | 0.00                                      | 900.00                                     | 100%    | 0.00                    | 0.00      |
| 2.6                               | PCO ALLW-1 Mold Remediation Balance (See Line Item 9.3A and 21.4) | 0.000           | 0.00          | 0.00            | 12,727.00     | 12,727.00                 | 0.00          | 12,727.00                 | 12,727.00                                       | 0.00        | 0.00                                      | 12,727.00                                  | 100%    | 0.00                    | 0.00      |
| 9.0                               | Sitework                                                          |                 |               |                 |               |                           |               |                           |                                                 |             |                                           |                                            |         |                         |           |
| 9.1                               | Storm Drain Materials                                             | 0.000           | 0.00          | 0.00            | 33,500.00     | 33,500.00                 | 0.00          | 33,500.00                 | 33,500.00                                       | 0.00        | 0.00                                      | 33,500.00                                  | 100%    | 0.00                    | 0.00      |
| 9.2                               | Storm Drain Labor                                                 | 0.000           | 0.00          | 0.00            | 36,500.00     | 36,500.00                 | 0.00          | 36,500.00                 | 36,500.00                                       | 0.00        | 0.00                                      | 36,500.00                                  | 100%    | 0.00                    | 0.00      |
| 9.3                               | Tree Trimming & Removal                                           | 0.000           | 0.00          | 0.00            | 16,200.00     | 16,200.00                 | 0.00          | 16,200.00                 | 16,200.00                                       | 0.00        | 0.00                                      | 16,200.00                                  | 100%    | 0.00                    | 0.00      |
| 9.3A                              | Offset for Line Item 9.3                                          | 0.000           | 0.00          | 0.00            | -12,727.00    | -12,727.00                | 0.00          | -12,727.00                | -12,727.00                                      | 0.00        | 0.00                                      | -12,727.00                                 | 100%    | 0.00                    | 0.00      |
| 10.0                              | Concrete Work                                                     |                 |               |                 |               |                           |               |                           |                                                 |             |                                           |                                            |         |                         |           |
| 10.1                              | Concrete Material (Pads & Pour-backs)                             | 0.000           | 0.00          | 0.00            | 13,500.00     | 13,500.00                 | 0.00          | 13,500.00                 | 13,500.00                                       | 0.00        | 0.00                                      | 13,500.00                                  | 100%    | 0.00                    | 0.00      |
| 10.2                              | Concrete Labor (Pads & Pour-backs)                                | 0.000           | 0.00          | 0.00            | 17,500.00     | 17,500.00                 | 0.00          | 17,500.00                 | 17,500.00                                       | 0.00        | 0.00                                      | 17,500.00                                  | 100%    | 0.00                    | 0.00      |
| 11.0                              | Carpentry & Millwork                                              |                 |               |                 |               |                           |               |                           |                                                 |             |                                           |                                            |         |                         |           |
| 11.1                              | Millwork & Countertops                                            | 0.000           | 0.00          | 0.00            | 34,206.00     | 34,206.00                 | 0.00          | 34,206.00                 | 34,206.00                                       | 0.00        | 0.00                                      | 34,206.00                                  | 100%    | 0.00                    | 0.00      |
| 12.0                              | Roofing                                                           |                 |               |                 |               |                           |               |                           |                                                 |             |                                           |                                            |         |                         |           |
| 12.1                              | Roof & Gutter Repairs                                             | 0.000           | 0.00          | 0.00            | 24,500.00     | 24,500.00                 | 0.00          | 24,500.00                 | 24,500.00                                       | 0.00        | 0.00                                      | 24,500.00                                  | 100%    | 0.00                    | 0.00      |
| 13.0                              | Openings                                                          |                 |               |                 |               |                           |               |                           |                                                 |             |                                           |                                            |         |                         |           |
| 13.1                              | Door, Frame, & Hardware Materials                                 | 0.000           | 0.00          | 0.00            | 104,030.00    | 104,030.00                | 0.00          | 104,030.00                | 104,030.00                                      | 0.00        | 0.00                                      | 104,030.00                                 | 100%    | 0.00                    | 0.00      |
| 13.2                              | Door, Frame, & Hardware Installation                              | 0.000           | 0.00          | 0.00            | 9,975.00      | 9,975.00                  | 0.00          | 9,975.00                  | 9,975.00                                        | 0.00        | 0.00                                      | 9,975.00                                   | 100%    | 0.00                    | 0.00      |
| 14.0                              | Glass and Glazing System                                          |                 |               |                 |               |                           |               |                           |                                                 |             |                                           |                                            |         |                         |           |
| 14.1                              | Glazing & Windows                                                 | 0.000           | 0.00          | 0.00            | 20,000.00     | 20,000.00                 | 0.00          | 20,000.00                 | 20,000.00                                       | 0.00        | 0.00                                      | 20,000.00                                  | 100%    | 0.00                    | 0.00      |
| 15.0                              | Finishes                                                          |                 |               |                 |               |                           |               |                           |                                                 |             |                                           |                                            |         |                         |           |
| 15.1                              | Plaster                                                           | 0.000           | 0.00          | 0.00            | 77,300.00     | 77,300.00                 | 0.00          | 77,300.00                 | 77,300.00                                       | 0.00        | 0.00                                      | 77,300.00                                  | 100%    | 0.00                    | 0.00      |
| 15.2                              | Cold Formed Metal Framing & Drywall                               | 0.000           | 0.00          | 0.00            | 107,456.00    | 107,456.00                | 0.00          | 107,456.00                | 107,456.00                                      | 0.00        | 0.00                                      | 107,456.00                                 | 100%    | 0.00                    | 0.00      |
| 15.3                              | Acoustical Ceiling                                                | 0.000           | 0.00          | 0.00            | 44,000.00     | 44,000.00                 | 0.00          | 44,000.00                 | 44,000.00                                       | 0.00        | 0.00                                      | 44,000.00                                  | 100%    | 0.00                    | 0.00      |
| 15.4                              | LVT Flooring                                                      | 0.000           | 0.00          | 0.00            | 34,500.00     | 34,500.00                 | 0.00          | 34,500.00                 | 34,500.00                                       | 0.00        | 0.00                                      | 34,500.00                                  | 100%    | 0.00                    | 0.00      |



22523 Business Node Pay App #18 April 2024 (R0)

Printed 4/29/2024 5:54 PM

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
In tabulations below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 18  
APPLICATION DATE: 4/1/2024  
PERIOD TO: 4/30/2024  
ARCHITECT'S PROJECT NO.: Multiple

| ITEM NO. | DESCRIPTION                           | EXHIBIT B VALUE | CHANGE AMOUNT | EXHIBIT C VALUE | CHANGE AMOUNT | EXHIBIT E SCHEDULED VALUE | CHANGE AMOUNT | EXHIBIT F SCHEDULED VALUE | WORK COMPLETED                   |             | MATERIALS PRESENTLY STORED (NOT IN D+E-F) | TOTAL COMPLETED AND STORED TO DATE (D+E-F) | * (G-C) | BALANCE TO FINISH (C-G) | RETAINAGE |
|----------|---------------------------------------|-----------------|---------------|-----------------|---------------|---------------------------|---------------|---------------------------|----------------------------------|-------------|-------------------------------------------|--------------------------------------------|---------|-------------------------|-----------|
|          |                                       |                 |               |                 |               |                           |               |                           | FROM PREVIOUS APPLICATIONS (D+E) | THIS PERIOD |                                           |                                            |         |                         |           |
| 13.5     | Paving                                | 0.00            | 0.00          | 0.00            | 33,400.00     | 33,400.00                 | 0.00          | 33,400.00                 | 33,400.00                        | 0.00        | 0.00                                      | 33,400.00                                  | 100%    | 0.00                    | 0.00      |
| 13.6     | Power Wash & Cleaning                 | 0.00            | 0.00          | 0.00            | 2,800.00      | 2,800.00                  | 0.00          | 2,800.00                  | 2,800.00                         | 0.00        | 0.00                                      | 2,800.00                                   | 100%    | 0.00                    | 0.00      |
| 16.0     | Specialties                           |                 |               |                 |               |                           |               |                           |                                  |             |                                           |                                            |         |                         |           |
| 16.1     | Flagstones                            | 0.00            | 0.00          | 0.00            | 4,000.00      | 4,000.00                  | 0.00          | 4,000.00                  | 4,000.00                         | 0.00        | 0.00                                      | 4,000.00                                   | 100%    | 0.00                    | 0.00      |
| 17.0     | Mechanical - Plumbing                 |                 |               |                 |               |                           |               |                           |                                  |             |                                           |                                            |         |                         |           |
| 17.1     | Labor, Materials, Equipment           | 0.00            | 0.00          | 0.00            | 21,400.00     | 21,400.00                 | 0.00          | 21,400.00                 | 21,400.00                        | 0.00        | 0.00                                      | 21,400.00                                  | 100%    | 0.00                    | 0.00      |
| 18.0     | Mechanical - HVAC                     |                 |               |                 |               |                           |               |                           |                                  |             |                                           |                                            |         |                         |           |
| 18.1     | Mobilization                          | 0.00            | 0.00          | 0.00            | 6,959.00      | 6,959.00                  | 0.00          | 6,959.00                  | 6,959.00                         | 0.00        | 0.00                                      | 6,959.00                                   | 100%    | 0.00                    | 0.00      |
| 18.1     | HVAC Demo Labor                       | 0.00            | 0.00          | 0.00            | 7,352.00      | 7,352.00                  | 0.00          | 7,352.00                  | 7,352.00                         | 0.00        | 0.00                                      | 7,352.00                                   | 100%    | 0.00                    | 0.00      |
| 18.2     | HVAC Equipment Material               | 0.00            | 0.00          | 0.00            | 220,427.00    | 220,427.00                | 0.00          | 220,427.00                | 220,427.00                       | 0.00        | 0.00                                      | 220,427.00                                 | 100%    | 0.00                    | 0.00      |
| 18.4     | HVAC Specialties & Trim Material      | 0.00            | 0.00          | 0.00            | 4,301.00      | 4,301.00                  | 0.00          | 4,301.00                  | 4,301.00                         | 0.00        | 0.00                                      | 4,301.00                                   | 100%    | 0.00                    | 0.00      |
| 18.5     | HVAC Specialties & Trim Labor         | 0.00            | 0.00          | 0.00            | 7,505.00      | 7,505.00                  | 0.00          | 7,505.00                  | 7,505.00                         | 0.00        | 0.00                                      | 7,505.00                                   | 100%    | 0.00                    | 0.00      |
| 18.6     | Copper Material                       | 0.00            | 0.00          | 0.00            | 863.00        | 863.00                    | 0.00          | 863.00                    | 863.00                           | 0.00        | 0.00                                      | 863.00                                     | 100%    | 0.00                    | 0.00      |
| 18.7     | Copper Labor                          | 0.00            | 0.00          | 0.00            | 8,703.00      | 8,703.00                  | 0.00          | 8,703.00                  | 8,703.00                         | 0.00        | 0.00                                      | 8,703.00                                   | 100%    | 0.00                    | 0.00      |
| 18.8     | HVAC Insulation Subcontractor         | 0.00            | 0.00          | 0.00            | 8,400.00      | 8,400.00                  | 0.00          | 8,400.00                  | 8,400.00                         | 0.00        | 0.00                                      | 8,400.00                                   | 100%    | 0.00                    | 0.00      |
| 18.9     | HVAC Ductwork Subcontractor           | 0.00            | 0.00          | 0.00            | 34,440.00     | 34,440.00                 | 0.00          | 34,440.00                 | 34,440.00                        | 0.00        | 0.00                                      | 34,440.00                                  | 100%    | 0.00                    | 0.00      |
| 18.10    | HVAC Test & Balance Subcontractor     | 0.00            | 0.00          | 0.00            | 3,150.00      | 3,150.00                  | 0.00          | 3,150.00                  | 3,150.00                         | 0.00        | 0.00                                      | 3,150.00                                   | 100%    | 0.00                    | 0.00      |
| 18.11    | HVAC Rigging & Hoisting Subcontractor | 0.00            | 0.00          | 0.00            | 1,080.00      | 1,080.00                  | 0.00          | 1,080.00                  | 1,080.00                         | 0.00        | 0.00                                      | 1,080.00                                   | 100%    | 0.00                    | 0.00      |
| 18.12    | HVAC Startup                          | 0.00            | 0.00          | 0.00            | 2,784.00      | 2,784.00                  | 0.00          | 2,784.00                  | 2,784.00                         | 0.00        | 0.00                                      | 2,784.00                                   | 100%    | 0.00                    | 0.00      |
| 18.13    | Close out Documents                   | 0.00            | 0.00          | 0.00            | 500.00        | 500.00                    | 0.00          | 500.00                    | 500.00                           | 0.00        | 0.00                                      | 500.00                                     | 100%    | 0.00                    | 0.00      |
| 19.0     | Electrical Systems                    |                 |               |                 |               |                           |               |                           |                                  |             |                                           |                                            |         |                         |           |
| 19.1     | Underground Material                  | 0.00            | 0.00          | 0.00            | 1,734.00      | 1,734.00                  | 0.00          | 1,734.00                  | 1,734.00                         | 0.00        | 0.00                                      | 1,734.00                                   | 100%    | 0.00                    | 0.00      |
| 19.2     | Underground Labor                     | 0.00            | 0.00          | 0.00            | 353.00        | 353.00                    | 0.00          | 353.00                    | 353.00                           | 0.00        | 0.00                                      | 353.00                                     | 100%    | 0.00                    | 0.00      |
| 19.3     | Raceway Material                      | 0.00            | 0.00          | 0.00            | 8,626.00      | 8,626.00                  | 0.00          | 8,626.00                  | 8,626.00                         | 0.00        | 0.00                                      | 8,626.00                                   | 100%    | 0.00                    | 0.00      |
| 19.4     | Raceway Labor                         | 0.00            | 0.00          | 0.00            | 12,699.00     | 12,699.00                 | 0.00          | 12,699.00                 | 12,699.00                        | 0.00        | 0.00                                      | 12,699.00                                  | 100%    | 0.00                    | 0.00      |
| 19.5     | Wire Material                         | 0.00            | 0.00          | 0.00            | 5,857.00      | 5,857.00                  | 0.00          | 5,857.00                  | 5,857.00                         | 0.00        | 0.00                                      | 5,857.00                                   | 100%    | 0.00                    | 0.00      |
| 19.6     | Wire Labor                            | 0.00            | 0.00          | 0.00            | 5,953.00      | 5,953.00                  | 0.00          | 5,953.00                  | 5,953.00                         | 0.00        | 0.00                                      | 5,953.00                                   | 100%    | 0.00                    | 0.00      |
| 19.7     | Gear Material                         | 0.00            | 0.00          | 0.00            | 11,448.00     | 11,448.00                 | 0.00          | 11,448.00                 | 11,448.00                        | 0.00        | 0.00                                      | 11,448.00                                  | 100%    | 0.00                    | 0.00      |
| 19.8     | Gear Labor                            | 0.00            | 0.00          | 0.00            | 1,045.00      | 1,045.00                  | 0.00          | 1,045.00                  | 1,045.00                         | 0.00        | 0.00                                      | 1,045.00                                   | 100%    | 0.00                    | 0.00      |
| 19.9     | Fixture Material                      | 0.00            | 0.00          | 0.00            | 44,592.00     | 44,592.00                 | 0.00          | 44,592.00                 | 44,592.00                        | 0.00        | 0.00                                      | 44,592.00                                  | 100%    | 0.00                    | 0.00      |
| 19.10    | Fixture Labor                         | 0.00            | 0.00          | 0.00            | 7,703.00      | 7,703.00                  | 0.00          | 7,703.00                  | 7,703.00                         | 0.00        | 0.00                                      | 7,703.00                                   | 100%    | 0.00                    | 0.00      |
| 20.10    | Device Material                       | 0.00            | 0.00          | 0.00            | 305.00        | 305.00                    | 0.00          | 305.00                    | 305.00                           | 0.00        | 0.00                                      | 305.00                                     | 100%    | 0.00                    | 0.00      |
| 20.20    | Device Labor                          | 0.00            | 0.00          | 0.00            | 2,198.00      | 2,198.00                  | 0.00          | 2,198.00                  | 2,198.00                         | 0.00        | 0.00                                      | 2,198.00                                   | 100%    | 0.00                    | 0.00      |
| 20.30    | Demol Labor                           | 0.00            | 0.00          | 0.00            | 1,000.00      | 1,000.00                  | 0.00          | 1,000.00                  | 1,000.00                         | 0.00        | 0.00                                      | 1,000.00                                   | 100%    | 0.00                    | 0.00      |
| 20.40    | Temporary Power                       | 0.00            | 0.00          | 0.00            | 5,637.00      | 5,637.00                  | 0.00          | 5,637.00                  | 5,637.00                         | 0.00        | 0.00                                      | 5,637.00                                   | 100%    | 0.00                    | 0.00      |
| 20.0     | Life Safety Systems                   |                 |               |                 |               |                           |               |                           |                                  |             |                                           |                                            |         |                         |           |
| 20.1     | Fire Alarm                            | 0.00            | 0.00          | 0.00            | 16,721.00     | 16,721.00                 | 0.00          | 16,721.00                 | 16,721.00                        | 0.00        | 0.00                                      | 16,721.00                                  | 100%    | 0.00                    | 0.00      |
| 21.0     | Allowances & Contingencies            |                 |               |                 |               |                           |               |                           |                                  |             |                                           |                                            |         |                         |           |
| 21.1     | Owner Contingency                     | 0.00            | 0.00          | 0.00            | 32,150.00     | 32,150.00                 | 0.00          | 32,150.00                 | 32,150.00                        | 0.00        | 0.00                                      | 32,150.00                                  | 100%    | 0.00                    | 0.00      |
| 21.2     | Design/Builder Contingency            | 0.00            | 0.00          | 0.00            | 32,150.00     | 32,150.00                 | 0.00          | 32,150.00                 | 32,150.00                        | 0.00        | 0.00                                      | 32,150.00                                  | 100%    | 0.00                    | 0.00      |
| 21.3     | Building Permit Allowance             | 0.00            | 0.00          | 0.00            | 2,099.00      | 2,099.00                  | 0.00          | 2,099.00                  | 2,099.00                         | 0.00        | 0.00                                      | 2,099.00                                   | 100%    | 0.00                    | 0.00      |
| 21.4     | Hold Removal / Remediation Allowance  | 0.00            | 0.00          | 0.00            | 15,000.00     | 15,000.00                 | 0.00          | 15,000.00                 | 15,000.00                        | 0.00        | 0.00                                      | 15,000.00                                  | 100%    | 0.00                    | 0.00      |



22523 Business Node Pay App #18 April 2024 (R0)

Printed: 4/30/2024 5:54 PM

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where retainage for line items may apply.

APPLICATION NUMBER: 18

APPLICATION DATE: 4/1/2024

PERIOD TO: 4/30/2024

ARCHITECT'S PROJECT NO.: Multiple

| A<br>ITEM<br>NO. | B<br>DESCRIPTION                                                                   | C<br>EXHIBIT B<br>VALUE | C<br>CHANGE<br>AMOUNT | C<br>EXHIBIT C<br>VALUE | C<br>CHANGE<br>AMOUNT | C<br>EXHIBIT E<br>SCHEDULED<br>VALUE | C<br>CHANGE<br>AMOUNT | C<br>EXHIBIT F<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED                |             | F<br>MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>DOR E) | G<br>TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | H<br>%<br>(G/C) | I<br>BALANCE<br>TO FINISH<br>(C-G) | J<br>RETAINAGE |
|------------------|------------------------------------------------------------------------------------|-------------------------|-----------------------|-------------------------|-----------------------|--------------------------------------|-----------------------|--------------------------------------|------------------------------------|-------------|------------------------------------------------------------|-------------------------------------------------------------|-----------------|------------------------------------|----------------|
|                  |                                                                                    |                         |                       |                         |                       |                                      |                       |                                      | FROM PREV<br>APPLICATIONS<br>(D+E) | THIS PERIOD |                                                            |                                                             |                 |                                    |                |
| 21.5             | Interior Signage Allowance                                                         | 0.00                    | 0.00                  | 0.00                    | 5,000.00              | 5,000.00                             | 0.00                  | 5,000.00                             | 5,000.00                           | 0.00        | 0.00                                                       | 5,000.00                                                    | 100%            | 0.00                               | 0.00           |
| 21.6             | Repair / Reconfigure Existing Sign Allowance                                       | 0.00                    | 0.00                  | 0.00                    | 5,000.00              | 5,000.00                             | 0.00                  | 5,000.00                             | 5,000.00                           | 0.00        | 0.00                                                       | 5,000.00                                                    | 100%            | 0.00                               | 0.00           |
| 21.7             | Ornamental Gates / Hardware Allowance                                              | 0.00                    | 0.00                  | 0.00                    | 5,000.00              | 5,000.00                             | 0.00                  | 5,000.00                             | 5,000.00                           | 0.00        | 0.00                                                       | 5,000.00                                                    | 100%            | 0.00                               | 0.00           |
| 21.8             | Misc. Cut & Patch Allowance                                                        | 0.00                    | 0.00                  | 0.00                    | 5,000.00              | 5,000.00                             | 0.00                  | 5,000.00                             | 5,000.00                           | 0.00        | 0.00                                                       | 5,000.00                                                    | 100%            | 0.00                               | 0.00           |
| 21.9             | Storage Room Insulation Allowance                                                  | 0.00                    | 0.00                  | 0.00                    | 6,000.00              | 6,000.00                             | 0.00                  | 6,000.00                             | 6,000.00                           | 0.00        | 0.00                                                       | 6,000.00                                                    | 100%            | 0.00                               | 0.00           |
| 22.0             | Storage 112C Water Intrusion Allowance                                             | 0.00                    | 0.00                  | 0.00                    | 5,000.00              | 5,000.00                             | 0.00                  | 5,000.00                             | 5,000.00                           | 0.00        | 0.00                                                       | 5,000.00                                                    | 100%            | 0.00                               | 0.00           |
| 22.1             | Fire Extinguisher & Cabinets Allowance                                             | 0.00                    | 0.00                  | 0.00                    | 2,500.00              | 2,500.00                             | 0.00                  | 2,500.00                             | 2,500.00                           | 0.00        | 0.00                                                       | 2,500.00                                                    | 100%            | 0.00                               | 0.00           |
| 22.2             | Property Inspection Correction Allowance                                           | 0.00                    | 0.00                  | 0.00                    | 10,000.00             | 10,000.00                            | 0.00                  | 10,000.00                            | 10,000.00                          | 0.00        | 0.00                                                       | 10,000.00                                                   | 100%            | 0.00                               | 0.00           |
| 22.3             | Erosion Control / Site Repairs Allowance                                           | 0.00                    | 0.00                  | 0.00                    | 5,000.00              | 5,000.00                             | 0.00                  | 5,000.00                             | 5,000.00                           | 0.00        | 0.00                                                       | 5,000.00                                                    | 100%            | 0.00                               | 0.00           |
| 22.0             | Change Order to Exhibit E                                                          |                         |                       |                         |                       |                                      |                       |                                      |                                    |             |                                                            |                                                             |                 |                                    |                |
| 22.1             | Change Order No. 1 * ALLW #2, ALLW #3, PCO #2, PCO #4, PCO #5, & PCO #7            | 0.00                    | 0.00                  | 0.00                    | 122,435.85            | 122,435.85                           | 0.00                  | 122,435.85                           | 122,435.85                         | 0.00        | 0.00                                                       | 122,435.85                                                  | 100%            | 0.00                               | 0.00           |
| 22.2             | Change Order No. 2 * ALLW #4, CO #3, CO #6, CO #8, CO #9, CO #11, CO #12, & CO #13 | 0.00                    | 0.00                  | 0.00                    | 233,968.97            | 233,968.97                           | 0.00                  | 233,968.97                           | 233,968.97                         | 0.00        | 0.00                                                       | 233,968.97                                                  | 100%            | 0.00                               | 0.00           |
| 22.3             | Change Order No. 3 * CO #23 Add Gas                                                | 0.00                    | 0.00                  | 0.00                    | 12,878.13             | 12,878.13                            | 0.00                  | 12,878.13                            | 12,878.13                          | 0.00        | 0.00                                                       | 12,878.13                                                   | 100%            | 0.00                               | 0.00           |
|                  | SWING SPACE TOTALS                                                                 | 0.00                    | 184,831.00            | 184,831.00              | 2,195,094.89          | 2,379,625.93                         | 0.00                  | 2,379,625.93                         | 2,346,188.82                       | 12,878.13   | 0.00                                                       | 2,359,156.95                                                | 99%             | 20,467.08                          | 0.00           |
| 23.0             | NEW COURTHOUSE DESIGN BUILD SERVICES                                               |                         |                       |                         |                       |                                      |                       |                                      |                                    |             |                                                            |                                                             |                 |                                    |                |
| 23.1A            | Courthouse Replacement Design Fees (Prog 50)                                       | 1,118,000.00            | 667,990.00            | 357,154.82              | 0.00                  | 357,154.82                           | 138,248.83            | 495,403.65                           | 495,403.65                         | 0.00        | 0.00                                                       | 495,403.65                                                  | 100%            | 0.00                               | 0.00           |
| 23.1B            | Courthouse Replacement Design Fees (DDs)                                           | 0.00                    | 0.00                  | 642,880.48              | 0.00                  | 642,880.48                           | 248,848.09            | 891,726.57                           | 891,726.57                         | 0.00        | 0.00                                                       | 891,726.57                                                  | 100%            | 0.00                               | 0.00           |
| 23.1C            | Courthouse Replacement Design Fees (CDs)                                           | 0.00                    | 0.00                  | 785,954.70              | 0.00                  | 785,954.70                           | 303,933.33            | 1,089,888.03                         | 1,089,888.03                       | 0.00        | 0.00                                                       | 1,089,888.03                                                | 100%            | 0.00                               | 0.00           |
| 23.1D            | Courthouse Replacement C.A. Services                                               | 0.00                    | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 825,672.75            | 825,672.75                           | 165,134.55                         | 33,008.81   | 0.00                                                       | 165,161.46                                                  | 24%             | 677,511.28                         | 0.00           |
| 23.2             | Ex. Courthouse Demo Design Fees                                                    | 0.00                    | 30,000.00             | 30,000.00               | 0.00                  | 30,000.00                            | 0.00                  | 30,000.00                            | 30,000.00                          | 0.00        | 0.00                                                       | 30,000.00                                                   | 100%            | 0.00                               | 0.00           |
| 23.3             | Courthouse Replacement FF&E Design Fees                                            | 0.00                    | 284,999.00            | 284,999.00              | 0.00                  | 284,999.00                           | 242,028.00            | 527,025.00                           | 71,249.73                          | 0.00        | 0.00                                                       | 71,249.73                                                   | 14%             | 455,775.25                         | 0.00           |
| 23.4             | Courthouse Replacement Reimbursable All.                                           | 5,000.00                | 43,750.00             | 48,750.00               | 0.00                  | 48,750.00                            | 75,000.00             | 83,750.00                            | 49,412.50                          | 0.00        | 0.00                                                       | 49,412.50                                                   | 59%             | 34,337.50                          | 0.00           |
| 23.5             | Survey                                                                             | 0.00                    | 20,990.00             | 20,990.00               | 0.00                  | 20,990.00                            | 0.00                  | 20,990.00                            | 20,990.00                          | 0.00        | 0.00                                                       | 20,990.00                                                   | 100%            | 0.00                               | 0.00           |
| 23.6             | MEP, 3rd Party Review                                                              | 0.00                    | 36,000.00             | 36,000.00               | 0.00                  | 36,000.00                            | 0.00                  | 36,000.00                            | 36,000.00                          | 0.00        | 0.00                                                       | 36,000.00                                                   | 100%            | 0.00                               | 0.00           |
| 23.7             | DAS System Design Fees                                                             | 0.00                    | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 45,100.00             | 45,100.00                            | 0.00                               | 0.00        | 0.00                                                       | 0.00                                                        | 0%              | 45,100.00                          | 0.00           |
| 23.8             | Design/Builder Preconstruction Services                                            | 100,000.00              | 0.00                  | 100,000.00              | 0.00                  | 100,000.00                           | 0.00                  | 100,000.00                           | 100,000.00                         | 0.00        | 0.00                                                       | 100,000.00                                                  | 100%            | 0.00                               | 0.00           |
| 23.9             | General Conditions                                                                 | 0.00                    | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 3,309,611.00          | 881,972.20                           | 152,384.44                         | 0.00        | 0.00                                                       | 794,308.84                                                  | 21%             | 2,515,304.36                       | 0.00           |
| 23.1             | Mobilization (Temp. Fence, Trailer, Etc.)                                          | 0.00                    | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 65,000.00             | 65,000.00                            | 85,000.00                          | 0.00        | 0.00                                                       | 65,000.00                                                   | 100%            | 0.00                               | 0.00           |
| 23.1             | Subcontractor Default Insurance                                                    | 0.00                    | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 446,840.00            | 446,840.00                           | 429,379.00                         | 0.00        | 0.00                                                       | 429,379.00                                                  | 98%             | 7,161.00                           | 0.00           |
| 23.1             | General Liability & Builder's Risk Insurance                                       | 0.00                    | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 297,728.00            | 297,728.00                           | 59,545.60                          | 11,809.12   | 0.00                                                       | 71,454.72                                                   | 24%             | 228,273.28                         | 0.00           |
| 23.1             | AGC Fees                                                                           | 0.00                    | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 29,425.00             | 29,425.00                            | 29,425.00                          | 0.00        | 0.00                                                       | 29,425.00                                                   | 100%            | 0.00                               | 0.00           |
| 23.1             | Payment & Performance Bonds                                                        | 0.00                    | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 505,348.00            | 502,786.00                           | 502,786.00                         | 0.00        | 0.00                                                       | 502,786.00                                                  | 99%             | 2,562.00                           | 0.00           |
| 23.2             | Design/Builder Overhead & Profit                                                   | 50,310.00               | 46,799.00             | 97,109.00               | 0.00                  | 97,109.00                            | 1,666,017.00          | 1,763,126.00                         | 352,675.20                         | 17,831.26   | 0.00                                                       | 370,256.46                                                  | 21%             | 1,392,869.54                       | 0.00           |
| 24.0             | Demolition & Abatement                                                             |                         |                       |                         |                       |                                      |                       |                                      |                                    |             |                                                            |                                                             |                 |                                    |                |
| 24.1             | Structure Demolition & Salvaged Items                                              | 0.00                    | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 338,500.00            | 338,500.00                           | 338,500.00                         | 0.00        | 0.00                                                       | 338,500.00                                                  | 100%            | 0.00                               | 16,925.00      |
| 24.2             | 3rd Party Indoor Air Monitoring for Abatement                                      | 0.00                    | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 22,800.00             | 22,800.00                            | 22,800.00                          | 0.00        | 0.00                                                       | 22,800.00                                                   | 100%            | 0.00                               | 1,140.00       |
| 24.3             | Asbestos Abatement                                                                 | 0.00                    | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 225,000.00            | 225,000.00                           | 225,000.00                         | 0.00        | 0.00                                                       | 225,000.00                                                  | 100%            | 0.00                               | 11,250.00      |
| 25.0             | Stewards                                                                           |                         |                       |                         |                       |                                      |                       |                                      |                                    |             |                                                            |                                                             |                 |                                    |                |
| 25.1             | Concrete Paving                                                                    | 0.00                    | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 330,000.00            | 330,000.00                           | 0.00                               | 0.00        | 0.00                                                       | 0.00                                                        | 0%              | 330,000.00                         | 0.00           |



22523 Business Node Pay App #18 April 2024 (R0)

Printed: 4/29/2024 5:54 PM

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G703, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
In tabulations below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where vanstole retainage for line items may apply.

APPLICATION NUMBER: 18  
APPLICATION DATE: 4/11/2024  
PERIOD TO: 4/30/2024  
ARCHITECT'S PROJECT NO.: Multiple

| A        | B                                               | C               | C             | C               | C             | C                         | C             | C                         | D                             | E           | F                                          | G                                          |         | H                       | I         |
|----------|-------------------------------------------------|-----------------|---------------|-----------------|---------------|---------------------------|---------------|---------------------------|-------------------------------|-------------|--------------------------------------------|--------------------------------------------|---------|-------------------------|-----------|
| ITEM NO. | DESCRIPTION                                     | EXHIBIT B VALUE | CHANGE AMOUNT | EXHIBIT C VALUE | CHANGE AMOUNT | EXHIBIT E SCHEDULED VALUE | CHANGE AMOUNT | EXHIBIT F SCHEDULED VALUE | WORK COMPLETED                |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G/C) | BALANCE TO FINISH (C-G) | RETAINAGE |
|          |                                                 |                 |               |                 |               |                           |               |                           | FROM PREV. APPLICATIONS (D+E) | THIS PERIOD |                                            |                                            |         |                         |           |
| 25.2     | Concrete Sidewalks                              | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 76,000.00     | 76,000.00                 | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 76,000.00               | 0.00      |
| 25.3     | Earthwork                                       | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 243,920.00    | 243,920.00                | 121,960.00                    | 0.00        | 0.00                                       | 121,960.00                                 | 50%     | 121,960.00              | 6,098.00  |
| 25.4     | Erosion Control                                 | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 21,048.00     | 21,048.00                 | 21,048.00                     | 0.00        | 0.00                                       | 21,048.00                                  | 100%    | 0.00                    | 1,052.40  |
| 25.5     | Termite Control                                 | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 2,988.00      | 2,988.00                  | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 2,988.00                | 0.00      |
| 25.6     | Pavement Markings & Signs                       | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 24,515.00     | 24,515.00                 | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 24,515.00               | 0.00      |
| 25.7     | Fencing                                         | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 88,606.00     | 88,606.00                 | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 88,606.00               | 0.00      |
| 25.8     | Landscape / Irrigation                          | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 143,000.00    | 143,000.00                | 7,150.00                      | 0.00        | 0.00                                       | 7,150.00                                   | 5%      | 135,850.00              | 357.50    |
| 25.9     | Site Utilities                                  | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 159,573.00    | 159,573.00                | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 159,573.00              | 0.00      |
| 25.1     | Temporary - Vehicular Access & Parking          | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 29,850.00     | 29,850.00                 | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 29,850.00               | 0.00      |
| 25.1     | Traffic Control & Barricades                    | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 5,000.00      | 5,000.00                  | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 5,000.00                | 0.00      |
| 25.1     | Temporary - Barricades & Endlosures             | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 15,000.00     | 15,000.00                 | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 15,000.00               | 0.00      |
| 26.0     | Concrete Work                                   |                 |               |                 |               |                           |               |                           |                               |             |                                            |                                            |         |                         |           |
| 26.1     | Concrete Slabwork                               | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 29,660.00     | 29,660.00                 | 2,966.00                      | 0.00        | 0.00                                       | 2,966.00                                   | 10%     | 26,694.00               | 148.30    |
| 26.2     | Polished Concrete Finishes                      | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 25,319.00     | 25,319.00                 | 2,531.90                      | 0.00        | 0.00                                       | 2,531.90                                   | 10%     | 22,787.10               | 126.00    |
| 26.3     | Concrete Piles                                  | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 400,000.00    | 400,000.00                | 400,000.00                    | 0.00        | 0.00                                       | 400,000.00                                 | 100%    | 0.00                    | 20,000.00 |
| 26.4     | Building Foundation & Slab                      | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 501,315.00    | 501,315.00                | 150,394.50                    | 95,249.83   | 0.00                                       | 245,644.33                                 | 49%     | 255,870.67              | 12,289.23 |
| 26.5     | Elevated Concrete                               | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 275,000.00    | 275,000.00                | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 275,000.00              | 0.00      |
| 26.6     | Site & Parking Concrete Work                    | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 425,000.00    | 425,000.00                | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 425,000.00              | 0.00      |
| 27.0     | Masonry                                         |                 |               |                 |               |                           |               |                           |                               |             |                                            |                                            | 39%     |                         |           |
| 27.1     | Mobilization, Submittals, Shop Drawings, & Engi | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 106,840.00    | 106,840.00                | 0.00                          | 76,924.80   | 0.00                                       | 76,924.80                                  | 72%     | 29,915.20               | 3,844.24  |
| 27.2     | GFRC (North)                                    | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 185,668.00    | 185,668.00                | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 185,668.00              | 0.00      |
| 27.3     | GFRC (East)                                     | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 196,059.00    | 196,059.00                | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 196,059.00              | 0.00      |
| 27.4     | GFRC (West)                                     | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 196,059.00    | 196,059.00                | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 196,059.00              | 0.00      |
| 27.5     | GFRC (South)                                    | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 382,658.00    | 382,658.00                | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 382,658.00              | 0.00      |
| 27.6     | Stone Veneer (North)                            | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 576,000.00    | 576,000.00                | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 576,000.00              | 0.00      |
| 27.7     | Stone Veneer (East)                             | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 576,000.00    | 576,000.00                | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 576,000.00              | 0.00      |
| 27.8     | Stone Veneer (West)                             | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 576,000.00    | 576,000.00                | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 576,000.00              | 0.00      |
| 27.9     | Stone Veneer (South)                            | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 1,066,000.00  | 1,066,000.00              | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 1,066,000.00            | 0.00      |
| 27.1     | CMU                                             | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 67,141.00     | 67,141.00                 | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 67,141.00               | 0.00      |
| 27.1     | Makeup                                          | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 38,175.00     | 38,175.00                 | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 38,175.00               | 0.00      |
| 28.0     | Metals                                          |                 |               |                 |               |                           |               |                           |                               |             |                                            |                                            |         |                         |           |
| 28.1     | Structural Steel Fabrication                    | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 1,878,900.00  | 1,878,900.00              | 1,409,175.00                  | 208,878.00  | 0.00                                       | 1,615,854.00                               | 86%     | 263,048.00              | 80,792.70 |
| 28.2     | Structural Steel Erection                       | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 576,800.00    | 576,800.00                | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 576,800.00              | 0.00      |
| 28.3     | Miscellaneous Steel                             | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 25,000.00     | 25,000.00                 | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 25,000.00               | 0.00      |
| 28.4     | Decorative Metal Railings                       | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 612,866.00    | 612,866.00                | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 612,866.00              | 0.00      |
| 29.0     | Carpentry & Millwork                            |                 |               |                 |               |                           |               |                           |                               |             |                                            |                                            | 88%     |                         |           |
| 29.1     | Millwork & Countertops                          | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 1,059,750.00  | 1,059,750.00              | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 1,059,750.00            | 0.00      |
| 30.0     | Thermal & Moisture Protection                   |                 |               |                 |               |                           |               |                           |                               |             |                                            |                                            |         |                         |           |
| 30.1     | Sprayed Insulation                              | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 80,567.00     | 80,567.00                 | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 80,567.00               | 0.00      |
| 30.2     | Exterior Insulation & Finish System (EIFS)      | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 179,200.00    | 179,200.00                | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 179,200.00              | 0.00      |
| 30.1     | Fluid Applied Air Barrier & Sealants            | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 330,061.00    | 330,061.00                | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 330,061.00              | 0.00      |
| 30.4     | Roofing, Sheet Metal Trim, & Roof Accessories   | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 1,838,037.00  | 1,838,037.00              | 0.00                          | 0.00        | 0.00                                       | 0.00                                       | 0%      | 1,838,037.00            | 0.00      |



22523 Business Node Pay App #18 April 2024 (R0)

Printed: 1/29/2024 5:54 PM

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G703, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 18  
APPLICATION DATE: 4/11/2024  
PERIOD TO: 4/30/2024  
ARCHITECT'S PROJECT NO.: Multiple

| A        | B                                           | C               | C             | C               | C             | C                         | C             | C                         | D                                | E           | F                                         | G                                          | H       | I                       |           |
|----------|---------------------------------------------|-----------------|---------------|-----------------|---------------|---------------------------|---------------|---------------------------|----------------------------------|-------------|-------------------------------------------|--------------------------------------------|---------|-------------------------|-----------|
| ITEM NO. | DESCRIPTION                                 | EXHIBIT B VALUE | CHANGE AMOUNT | EXHIBIT C VALUE | CHANGE AMOUNT | EXHIBIT E SCHEDULED VALUE | CHANGE AMOUNT | EXHIBIT F SCHEDULED VALUE | WORK COMPLETED                   |             | MATERIALS PRESENTLY STORED (NOT IN D/F/E) | TOTAL COMPLETED AND STORED TO DATE (D-F-F) | % (C/G) | BALANCE TO FINISH (C-G) | RETAINAGE |
|          |                                             |                 |               |                 |               |                           |               |                           | FROM PREVIOUS APPLICATIONS (D-F) | THIS PERIOD |                                           |                                            |         |                         |           |
| 30.5     | Applied Fire Protection                     | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 186,620.00    | 186,620.00                | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 186,620.00              | 0.00      |
| 31.0     | Openings                                    |                 |               |                 |               |                           |               |                           |                                  |             |                                           |                                            |         |                         |           |
| 31.1     | Door, Frame, & Hardware Materials           | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 469,087.00    | 469,087.00                | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 469,087.00              | 0.00      |
| 31.2     | Door, Frame, & Hardware Installation        | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 47,288.00     | 47,288.00                 | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 47,288.00               | 0.00      |
| 31.3     | Access Doors & Frames                       | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 10,000.00     | 10,000.00                 | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 10,000.00               | 0.00      |
| 31.4     | Fire-Protective Auto Smoke Curtains         | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 34,900.00     | 34,900.00                 | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 34,900.00               | 0.00      |
| 32.0     | Glass and Glazing System                    |                 |               |                 |               |                           |               |                           |                                  |             |                                           |                                            |         |                         |           |
| 32.1     | Shop Drawings & Submittals                  | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 36,000.00     | 36,000.00                 | 0.00                             | 18,000.00   | 0.00                                      | 18,000.00                                  | 50%     | 18,000.00               | 900.00    |
| 32.2     | Aluminum Material                           | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 475,000.00    | 475,000.00                | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 475,000.00              | 0.00      |
| 32.3     | Brake Metal                                 | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 43,000.00     | 43,000.00                 | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 43,000.00               | 0.00      |
| 32.4     | Curtain wall                                | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 237,000.00    | 237,000.00                | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 237,000.00              | 0.00      |
| 32.5     | Storefront                                  | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 97,000.00     | 97,000.00                 | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 97,000.00               | 0.00      |
| 32.6     | Aluminum Wall caps                          | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 8,000.00      | 8,000.00                  | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 8,000.00                | 0.00      |
| 32.7     | Transom Windows                             | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 138,000.00    | 138,000.00                | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 138,000.00              | 0.00      |
| 32.8     | Glass Materials                             | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 272,000.00    | 272,000.00                | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 272,000.00              | 0.00      |
| 32.9     | Shadow box                                  | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 16,000.00     | 16,000.00                 | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 16,000.00               | 0.00      |
| 33.10    | Equipment                                   | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 76,000.00     | 76,000.00                 | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 76,000.00               | 0.00      |
| 33.11    | Caulking                                    | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 106,000.00    | 106,000.00                | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 106,000.00              | 0.00      |
| 33.12    | Stained Glass (At 3 Only)                   | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 150,000.00    | 150,000.00                | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 150,000.00              | 0.00      |
| 33.0     | Finishes                                    |                 |               |                 |               |                           |               |                           |                                  |             |                                           |                                            |         |                         |           |
| 33.1     | Moisture Mitigation Control - Sub-on-Grade  | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 26,688.00     | 26,688.00                 | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 26,688.00               | 0.00      |
| 33.2     | Cold Formed Metal Framing & Drywall         | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 1,952,391.00  | 1,952,391.00              | 0.00                             | 19,523.91   | 0.00                                      | 19,523.91                                  | 1%      | 1,932,867.09            | 978.20    |
| 33.3     | Tape & Float                                | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 110,207.00    | 110,207.00                | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 110,207.00              | 0.00      |
| 33.4     | Wood Blocking                               | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 86,100.00     | 86,100.00                 | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 86,100.00               | 0.00      |
| 33.5     | Acoustical Ceilings                         | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 146,747.00    | 146,747.00                | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 146,747.00              | 0.00      |
| 33.6     | Stretched-Fabric Ceilings                   | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 80,015.00     | 80,015.00                 | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 80,015.00               | 0.00      |
| 33.7     | Ceramic Tile (Level 1)                      | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 158,395.00    | 158,395.00                | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 158,395.00              | 0.00      |
| 33.8     | Ceramic Tile (Level 2)                      | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 104,629.00    | 104,629.00                | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 104,629.00              | 0.00      |
| 33.9     | Ceramic Tile (Level 3)                      | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 25,691.00     | 25,691.00                 | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 25,691.00               | 0.00      |
| 34.10    | Ceramic Tile (Level 4)                      | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 114,885.00    | 114,885.00                | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 114,885.00              | 0.00      |
| 34.11    | Epoxy Terrazzo                              | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 210,300.00    | 210,300.00                | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 210,300.00              | 0.00      |
| 34.12    | Salvage & Re-install Existing Marble Panels | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 51,483.00     | 51,483.00                 | 25,731.50                        | 0.00        | 0.00                                      | 25,731.50                                  | 50%     | 25,731.50               | 1,286.58  |
| 34.13    | Wood Flooring                               | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 50,000.00     | 50,000.00                 | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 50,000.00               | 0.00      |
| 34.14    | Resilient & Carpet Flooring                 | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 173,170.00    | 173,170.00                | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 173,170.00              | 0.00      |
| 34.15    | Painting                                    | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 181,262.50    | 181,262.50                | 0.00                             | 18,126.25   | 0.00                                      | 18,126.25                                  | 10%     | 163,226.25              | 956.81    |
| 34.16    | Wallcovering                                | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 53,637.50     | 53,637.50                 | 0.00                             | 5,363.75    | 0.00                                      | 5,363.75                                   | 10%     | 48,273.75               | 268.10    |
| 34.17    | Floor Protection - Studio / Ram             | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 22,500.00     | 22,500.00                 | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 22,500.00               | 0.00      |
| 34.0     | Specialties & Equipment                     |                 |               |                 |               |                           |               |                           |                                  |             |                                           |                                            |         |                         |           |
| 34.1     | Signage                                     | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 89,947.00     | 89,947.00                 | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 89,947.00               | 0.00      |
| 34.2     | Toilet Accessories                          | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 29,530.00     | 29,530.00                 | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 29,530.00               | 0.00      |
| 34.3     | Mobile Storage Shelving                     | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 89,873.00     | 89,873.00                 | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 89,873.00               | 0.00      |
| 34.4     | Bird Control Devices                        | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 3,450.00      | 3,450.00                  | 0.00                             | 0.00        | 0.00                                      | 0.00                                       | 0%      | 3,450.00                | 0.00      |

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 18  
APPLICATION DATE: 4/11/2024  
PERIOD TO: 4/30/2024  
ARCHITECT'S PROJECT NO.: Multiple

| A        | B                                         | C               | C             | C               | C             | C                         | C             | C                         | D                            | E           | F                                       | G                                          | H       | I                       |           |
|----------|-------------------------------------------|-----------------|---------------|-----------------|---------------|---------------------------|---------------|---------------------------|------------------------------|-------------|-----------------------------------------|--------------------------------------------|---------|-------------------------|-----------|
| ITEM NO. | DESCRIPTION                               | EXHIBIT B VALUE | CHANGE AMOUNT | EXHIBIT C VALUE | CHANGE AMOUNT | EXHIBIT E SCHEDULED VALUE | CHANGE AMOUNT | EXHIBIT F SCHEDULED VALUE | WORK COMPLETED               |             | MATERIALS PRESENTLY STORED (NOT IN D+E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | * (G/G) | BALANCE TO FINISH (C-G) | RETAINAGE |
|          |                                           |                 |               |                 |               |                           |               |                           | FROM PREV APPLICATIONS (D+E) | THIS PERIOD |                                         |                                            |         |                         |           |
| 34.5     | Taskboards & Taskboard Cabinets           | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 5,000.00      | 5,000.00                  | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 5,000.00                | 0.00      |
| 34.6     | Cash Drawer                               | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 5,000.00      | 5,000.00                  | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 5,000.00                | 0.00      |
| 34.7     | Pedestrian Gates                          | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 2,000.00      | 2,000.00                  | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 2,000.00                | 0.00      |
| 34.8     | Refrigerators                             | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 30,000.00     | 30,000.00                 | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 30,000.00               | 0.00      |
| 34.9     | Roller Window Shades                      | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 33,915.00     | 33,915.00                 | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 33,915.00               | 0.00      |
| 35.0     | Conveying Systems                         |                 |               |                 |               |                           |               |                           |                              |             |                                         |                                            |         |                         |           |
| 35.1     | Elevators                                 | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 473,596.00    | 473,596.00                | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 473,596.00              | 0.00      |
| 36.0     | Fire Protection System                    |                 |               |                 |               |                           |               |                           |                              |             |                                         |                                            |         |                         |           |
| 36.1     | Fire Protection System                    | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 303,660.00    | 303,660.00                | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 303,660.00              | 0.00      |
| 37.0     | Mechanical - Plumbing                     |                 |               |                 |               |                           |               |                           |                              |             |                                         |                                            |         |                         |           |
| 37.1     | Below slab Sanitary                       | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 98,064.00     | 98,064.00                 | 8,828.00                     | 8,828.00    | 0.00                                    | 98,064.00                                  | 100%    | 0.00                    | 4,903.20  |
| 37.2     | Below slab Storm                          | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 9,040.00      | 9,040.00                  | 2,260.00                     | 6,780.00    | 0.00                                    | 9,040.00                                   | 100%    | 0.00                    | 452.00    |
| 37.3     | Above slab Sanitary                       | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 163,671.00    | 163,671.00                | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 163,671.00              | 0.00      |
| 37.4     | Above slab Storm                          | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 142,079.00    | 142,079.00                | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 142,079.00              | 0.00      |
| 37.5     | Domestic Water                            | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 248,883.00    | 248,883.00                | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 248,883.00              | 0.00      |
| 37.6     | Natural Gas                               | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 54,981.00     | 54,981.00                 | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 54,981.00               | 0.00      |
| 37.7     | Drains & Cleanouts                        | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 50,679.00     | 50,679.00                 | 12,689.75                    | 0.00        | 0.00                                    | 12,689.75                                  | 25%     | 38,009.25               | 632.49    |
| 37.8     | Cameras                                   | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 7,606.00      | 7,606.00                  | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 7,606.00                | 0.00      |
| 37.9     | Fixtures & punchlist                      | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 107,044.00    | 107,044.00                | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 107,044.00              | 0.00      |
| 37.7     | Plumbing Equipment                        | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 208,802.00    | 208,802.00                | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 208,802.00              | 0.00      |
| 37.8     | Insulation Sub                            | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 50,400.00     | 50,400.00                 | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 50,400.00               | 0.00      |
| 38.0     | Mechanical - HVAC                         |                 |               |                 |               |                           |               |                           |                              |             |                                         |                                            |         |                         |           |
| 38.1     | HVAC Insulation                           | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 139,661.00    | 139,661.00                | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 139,661.00              | 0.00      |
| 38.2     | Sheet Metal                               | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 744,936.00    | 744,936.00                | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 744,936.00              | 0.00      |
| 38.3     | HVAC Controls                             | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 212,311.00    | 212,311.00                | 21,231.10                    | 8,482.44    | 0.00                                    | 29,713.54                                  | 14%     | 182,597.46              | 1,486.18  |
| 38.4     | HVAC's                                    | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 394,120.00    | 394,120.00                | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 394,120.00              | 0.00      |
| 38.5     | RTUs                                      | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 648,172.00    | 648,172.00                | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 648,172.00              | 0.00      |
| 38.6     | Testers, Adjusting, & Balancing           | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 67,300.00     | 67,300.00                 | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 67,300.00               | 0.00      |
| 39.0     | Electrical Systems                        |                 |               |                 |               |                           |               |                           |                              |             |                                         |                                            |         |                         |           |
| 39.7     | Move-in Supervision, Site Power           | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 146,377.00    | 146,377.00                | 21,958.55                    | 21,958.55   | 0.00                                    | 43,913.10                                  | 30%     | 102,463.90              | 2,185.66  |
| 39.1     | Switchgear                                | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 200,267.00    | 200,267.00                | 70,093.45                    | 0.00        | 0.00                                    | 70,093.45                                  | 35%     | 130,173.55              | 3,504.87  |
| 39.2     | EMT/DXS/Fittings                          | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 374,082.00    | 374,082.00                | 0.00                         | 56,112.30   | 0.00                                    | 56,112.30                                  | 15%     | 317,969.70              | 2,895.62  |
| 39.3     | Wire                                      | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 234,022.00    | 234,022.00                | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 234,022.00              | 0.00      |
| 39.4     | Light Fixtures                            | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 574,742.00    | 574,742.00                | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 574,742.00              | 0.00      |
| 39.5     | Lighting Protection                       | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 152,022.00    | 152,022.00                | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 152,022.00              | 0.00      |
| 39.6     | Emergency Power                           | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 245,888.00    | 245,888.00                | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 245,888.00              | 0.00      |
| 40.0     | Low Voltage Systems                       |                 |               |                 |               |                           |               |                           |                              |             |                                         |                                            |         |                         |           |
| 40.1     | Communications                            | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 272,267.00    | 272,267.00                | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 272,267.00              | 0.00      |
| 40.2     | Audio, Video & Room Control Systems       | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 459,198.00    | 459,198.00                | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 459,198.00              | 0.00      |
| 40.3     | Access Control & Video Management Systems | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 469,262.00    | 469,262.00                | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 469,262.00              | 0.00      |
| 41.0     | Life Safety Systems                       |                 |               |                 |               |                           |               |                           |                              |             |                                         |                                            |         |                         |           |
| 41.1     | Fire Alarm                                | 0.000           | 0.00          | 0.00            | 0.00          | 0.00                      | 79,194.00     | 79,194.00                 | 0.00                         | 0.00        | 0.00                                    | 0.00                                       | 0%      | 79,194.00               | 0.00      |



22523 Business Node Pay App #18 April 2024 (R0)

Printed: 4/29/2024 5:54 PM

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
In tabulations below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 18  
APPLICATION DATE: 4/1/2024  
PERIOD TO: 4/30/2024  
ARCHITECT'S PROJECT NO.: Multiple

| A<br>ITEM<br>NO. | B<br>DESCRIPTION                              | C<br>EXHIBIT B<br>VALUE | C<br>CHANGE<br>AMOUNT | C<br>EXHIBIT C<br>VALUE | C<br>CHANGE<br>AMOUNT | C<br>EXHIBIT E<br>SCHEDULED<br>VALUE | C<br>CHANGE<br>AMOUNT | C<br>EXHIBIT F<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED                 |             | F<br>MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | G<br>TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | H<br>%<br>(G-C) | I<br>BALANCE<br>TO FINISH<br>(C-G) | I<br>RETAINAGE |
|------------------|-----------------------------------------------|-------------------------|-----------------------|-------------------------|-----------------------|--------------------------------------|-----------------------|--------------------------------------|-------------------------------------|-------------|-------------------------------------------------------------|-------------------------------------------------------------|-----------------|------------------------------------|----------------|
|                  |                                               |                         |                       |                         |                       |                                      |                       |                                      | FROM PREV.<br>APPLICATIONS<br>(D+E) | THIS PERIOD |                                                             |                                                             |                 |                                    |                |
| 42.0             | Allowances & Contingencies                    |                         |                       |                         |                       |                                      |                       |                                      |                                     |             |                                                             |                                                             |                 |                                    |                |
| 42.1             | Owner Contingency                             | 0.000                   | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 1,299,085.00          | 1,299,085.00                         | 0.00                                | 0.00        | 0.00                                                        | 0.00                                                        | 0%              | 1,299,085.00                       | 0.00           |
| 42.2             | ALLWAG2 Signage at the tax office             | 0.000                   | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 0.00                  | 0.00                                 | 0.00                                | 0.00        | 0.00                                                        | 0.00                                                        | 0%              | 0.00                               | 0.00           |
| 42.3             | Design/Builder Contingency                    | 0.000                   | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 893,121.00            | 893,121.00                           | 0.00                                | 0.00        | 0.00                                                        | 0.00                                                        | 0%              | 893,121.00                         | 0.00           |
| 42.4             | PCO                                           | 0.000                   | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 0.00                  | 0.00                                 | 0.00                                | 0.00        | 0.00                                                        | 0.00                                                        | 0%              | 0.00                               | 0.00           |
| 42.5             | County Seal Badges per Addendum A             | 0.000                   | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 50,000.00             | 50,000.00                            | 0.00                                | 0.00        | 0.00                                                        | 0.00                                                        | 0%              | 50,000.00                          | 0.00           |
| 42.6             | Asbestos Abatement Allowance                  | 0.000                   | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 60,530.00             | 60,530.00                            | 0.00                                | 0.00        | 0.00                                                        | 0.00                                                        | 0%              | 60,530.00                          | 0.00           |
| 42.6             | ALLWAG1 Additional abatement at roof flashing | 0.000                   | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 0.00                  | 14,470.00                            | 0.00                                | 0.00        | 0.00                                                        | 0.00                                                        | 0%              | 14,470.00                          | 0.00           |
| 42.7             | Erstine Foundation Corbel Allowance           | 0.000                   | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 25,000.00             | 25,000.00                            | 0.00                                | 0.00        | 0.00                                                        | 0.00                                                        | 0%              | 25,000.00                          | 0.00           |
| 42.8             | Overhead Support for Maint. / Cleaning Albr.  | 0.000                   | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 20,000.00             | 20,000.00                            | 0.00                                | 0.00        | 0.00                                                        | 0.00                                                        | 0%              | 20,000.00                          | 0.00           |
| 42.9             | Mock-up Allowance                             | 0.000                   | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 25,000.00             | 25,000.00                            | 0.00                                | 0.00        | 0.00                                                        | 0.00                                                        | 0%              | 25,000.00                          | 0.00           |
| 42.1             | Decorative Bollard Allowance                  | 0.000                   | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 23,000.00             | 23,000.00                            | 0.00                                | 0.00        | 0.00                                                        | 0.00                                                        | 0%              | 23,000.00                          | 0.00           |
| 42.1             | City / TxDOT Permit Comment Allowance         | 0.000                   | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 100,000.00            | 100,000.00                           | 0.00                                | 0.00        | 0.00                                                        | 0.00                                                        | 0%              | 100,000.00                         | 0.00           |
| 42.1             | Relocate Memorial Tree Allowance              | 0.000                   | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 10,000.00             | 10,000.00                            | 0.00                                | 0.00        | 0.00                                                        | 0.00                                                        | 0%              | 10,000.00                          | 0.00           |
| 42.1             | Domestic & Irrigation Meter / Backflow Albr.  | 0.000                   | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 25,000.00             | 25,000.00                            | 0.00                                | 0.00        | 0.00                                                        | 0.00                                                        | 0%              | 25,000.00                          | 0.00           |
| 42.1             | Repairs to Site Paving Allowance              | 0.000                   | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 213,050.00            | 213,050.00                           | 0.00                                | 0.00        | 0.00                                                        | 0.00                                                        | 0%              | 213,050.00                         | 0.00           |
| 42.2             | DAS / EIR/RS Allowance                        | 0.000                   | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 50,000.00             | 50,000.00                            | 0.00                                | 0.00        | 0.00                                                        | 0.00                                                        | 0%              | 50,000.00                          | 0.00           |
| 42.2             | DAS / Cellular System Allowance               | 0.000                   | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 185,271.00            | 185,271.00                           | 0.00                                | 0.00        | 0.00                                                        | 0.00                                                        | 0%              | 185,271.00                         | 0.00           |
| 43.0             | Change Orders to Exhibit F                    |                         |                       |                         |                       |                                      |                       |                                      |                                     |             |                                                             |                                                             |                 |                                    |                |
| 43.1             | Change Order No. 1                            | 0.000                   | 0.00                  | 0.00                    | 0.00                  | 0.00                                 | 0.00                  | 0.00                                 | 0.00                                | 0.00        | 0.00                                                        | 0.00                                                        | 0%              | 0.00                               | 0.00           |
|                  | NEW COURTHOUSE TOTALS                         | 1,273,310.000           | 1,138,628.00          | 2,463,838.00            | 0.00                  | 2,463,838.00                         | 38,625,292.00         | 41,643,606.00                        | 8,084,313.40                        | 737,976.99  | 0.00                                                        | 8,762,190.38                                                | 21%             | 32,381,409.62                      | 174,337.53     |
|                  | Contract Total                                | 1,273,310.000           | 1,315,659.00          | 2,588,369.00            | 2,195,094.95          | 4,783,463.95                         | 38,625,292.00         | 43,423,225.95                        | 10,350,494.22                       | 750,855.11  | 0.00                                                        | 11,101,349.33                                               | 26%             | 32,321,876.62                      | 174,337.53     |

Page 14 of 26

[illegible]

**Cindy Wilson**

---

**From:** Mike King <mdkking@swbell.net>  
**Sent:** Thursday, May 2, 2024 10:05 AM  
**To:** Danny Rothe  
**Cc:** Cindy Wilson  
**Subject:** New Courthouse Pay App #18, Mod Bldg Pay App #3, Macerator Pay App #3  
**Attachments:** KACS invoice #31.pdf

**CAUTION: This email originated from outside of the County. Do not click links or open attachments unless you recognize the sender and know that the content is safe.**

Danny,

I have reviewed all pay apps submitted by Sedalco for this period, pay app #18 for the New Courthouse, pay app #3 for 506 Modular Bldg Design Services and pay app #3 for the Macerator work.

My onsite observation trip was on April 30th, 2024. All pay apps appear to be in order.

Construction progress on the New Courthouse;

Work has progressed on the concrete grade beams and pier caps, Friday May 3rd scheduled to pour the final grade beams. The first floor concrete slab is scheduled to pour on May 14th.

Structural Steel fabrication is completed. The steel is scheduled to be delivered on May 20th with erection to take approx 6 to 8 weeks.

Shop drawings and submittals are showing to be completed for the following subs- Mason, Glass, Metal Framing, Painting/Wall Covering, HVAC controls subcontractors.

The underslab plumbing work is completed.

Electrical work underslab is progressing.

506 Modular Bldg Design Services;

Design services for the Modular Bldgs is ongoing, Sedalco is billing on the Schematic Design Phase of the work.

Macerator;

Work on the Macerator is completed, Sedalco is returning \$9,625.04 in unused funds to the County.

Attached is my invoice for the trip on April 30th to the New Courthouse construction site.

Let me know if you need anything,

thanks,

Mike King

King Architectural Consulting Services PLLC