



CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: **43**  
APPLICATION DATE: **5/1/2026**  
PERIOD TO: **5/31/2026**  
ARCHITECT'S PROJECT NO.: **Multiple**

ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
<b>SWING SPACE DESIGN BUILD SERVICES</b>															
<b>SWING SPACE TOTALS</b>		<b>0.00</b>	<b>184,531.00</b>	<b>184,531.00</b>	<b>1,825,812.00</b>	<b>2,375,265.39</b>	<b>0.00</b>	<b>2,375,265.39</b>	<b>2,375,265.39</b>	<b>0.00</b>	<b>0.00</b>	<b>2,375,265.39</b>	<b>100%</b>	<b>0.00</b>	<b>0.00</b>
<b>23 NEW COURTHOUSE DESIGN BUILD SERVICES</b>															
23.1A	Courthouse Replacement Design Fees (Prog/SDs)	1,118,000.00	667,990.00	357,154.82	0.00	357,154.82	138,248.83	495,403.65	495,403.65	0.00	0.00	495,403.65	100%	0.00	0.00
23.1B	Courthouse Replacement Design Fees (DDs)	0.00	0.00	642,880.48	0.00	642,880.48	248,846.09	891,726.57	891,726.57	0.00	0.00	891,726.57	100%	0.00	0.00
23.1C	Courthouse Replacement Design Fees (CDs)	0.00	0.00	785,954.70	0.00	785,954.70	303,933.33	1,089,888.03	1,089,888.03	0.00	0.00	1,089,888.03	100%	0.00	0.00
23.1D	Courthouse Replacement C.A. Services	0.00	0.00	0.00	0.00	0.00	825,672.75	825,672.75	825,672.75	0.00	0.00	825,672.75	100%	0.00	0.00
23.2	Ex. Courthouse Demo Design Fees	0.00	30,000.00	30,000.00	0.00	30,000.00	0.00	30,000.00	30,000.00	0.00	0.00	30,000.00	100%	0.00	0.00
23.3	Courthouse Replacement FF&E Design Fees	0.00	284,999.00	284,999.00	0.00	284,999.00	242,026.00	527,025.00	527,025.00	0.00	0.00	527,025.00	100%	0.00	0.00
23.4	Courthouse Replacement Reimbursable Allw.	5,000.00	43,750.00	48,750.00	0.00	48,750.00	35,000.00	83,750.00	58,625.00	0.00	0.00	58,625.00	70%	25,125.00	0.00
23.5	Survey	0.00	20,990.00	20,990.00	0.00	20,990.00	0.00	20,990.00	20,990.00	0.00	0.00	20,990.00	100%	0.00	0.00
23.6	M.E.P. 3rd Party Review	0.00	36,000.00	36,000.00	0.00	36,000.00	0.00	36,000.00	36,000.00	0.00	0.00	36,000.00	100%	0.00	0.00
23.7	DAS System Design Fees	0.00	0.00	0.00	0.00	0.00	45,100.00	45,100.00	0.00	0.00	0.00	0.00	0%	45,100.00	0.00
23.8	Design/Builder Preconstruction Services	100,000.00	0.00	100,000.00	0.00	100,000.00	0.00	100,000.00	100,000.00	0.00	0.00	100,000.00	100%	0.00	0.00
23.9	General Conditions	0.00	0.00	0.00	0.00	0.00	3,309,611.00	3,309,611.00	3,309,611.00	0.00	0.00	3,309,611.00	100%	0.00	0.00
23.10	Mobilization (Temp. Fence, Trailer, Etc.)	0.00	0.00	0.00	0.00	0.00	65,000.00	65,000.00	65,000.00	0.00	0.00	65,000.00	100%	0.00	0.00
23.11	Subcontractor Default Insurance	0.00	0.00	0.00	0.00	0.00	446,540.00	446,540.00	439,379.00	0.00	0.00	439,379.00	98%	7,161.00	0.00
23.12	General Liability & Builder's Risk Insurance	0.00	0.00	0.00	0.00	0.00	297,728.00	297,728.00	297,728.00	0.00	0.00	297,728.00	100%	0.00	0.00
23.13	AGC Fees	0.00	0.00	0.00	0.00	0.00	29,425.00	29,425.00	29,425.00	0.00	0.00	29,425.00	100%	0.00	0.00
23.14	Payment & Performance Bonds	0.00	0.00	0.00	0.00	0.00	505,348.00	505,348.00	502,786.00	0.00	0.00	502,786.00	99%	2,562.00	0.00
23.15	Design/Builder Overhead & Profit	50,310.00	46,799.00	97,109.00	0.00	97,109.00	1,666,017.00	1,763,126.00	1,745,494.74	0.00	0.00	1,745,494.74	99%	17,631.26	0.00
<b>24 Demolition &amp; Abatement</b>															
24.1	Structure Demolition & Salvaged Items	0.00	0.00	0.00	0.00	0.00	338,500.00	338,500.00	338,500.00	0.00	0.00	338,500.00	100%	0.00	0.00
24.2	3rd Party Indoor Air Monitory for Abatement	0.00	0.00	0.00	0.00	0.00	22,800.00	22,800.00	22,800.00	0.00	0.00	22,800.00	100%	0.00	0.00
24.3	Asbestos Abatement	0.00	0.00	0.00	0.00	0.00	225,000.00	225,000.00	225,000.00	0.00	0.00	225,000.00	100%	0.00	0.00
<b>25 Sitework</b>															
25.1	Concrete Paving (Tucker)	0.00	0.00	0.00	0.00	0.00	330,000.00	330,000.00	330,000.00	0.00	0.00	330,000.00	100%	0.00	0.00
25.2	Concrete Sidewalks (Tucker)	0.00	0.00	0.00	0.00	0.00	70,000.00	70,000.00	70,000.00	0.00	0.00	70,000.00	100%	0.00	0.00
25.3	Earthwork (Cannon Construction)	0.00	0.00	0.00	0.00	0.00	243,920.00	243,920.00	243,920.00	0.00	0.00	243,920.00	100%	0.00	0.00
25.4	Erosion Control	0.00	0.00	0.00	0.00	0.00	21,048.00	21,048.00	21,048.00	0.00	0.00	21,048.00	100%	0.00	0.00
25.5	Termite Control	0.00	0.00	0.00	0.00	0.00	2,995.00	2,995.00	2,995.00	0.00	0.00	2,995.00	100%	0.00	0.00
25.6	Pavement Markings & Signage	0.00	0.00	0.00	0.00	0.00	24,515.00	24,515.00	24,515.00	0.00	0.00	24,515.00	100%	0.00	0.00
25.7	Fencing	0.00	0.00	0.00	0.00	0.00	88,606.00	88,606.00	88,606.00	0.00	0.00	88,606.00	100%	0.00	0.00
25.8	Landscape / Irrigation	0.00	0.00	0.00	0.00	0.00	143,000.00	143,000.00	143,000.00	0.00	0.00	143,000.00	100%	0.00	7,150.00
25.9	Site Utilities (Cannon Construction)	0.00	0.00	0.00	0.00	0.00	159,573.00	159,573.00	159,573.00	0.00	0.00	159,573.00	100%	0.00	0.00
25.10	Temporary - Vehicular Access & Parking	0.00	0.00	0.00	0.00	0.00	29,650.00	29,650.00	0.00	0.00	0.00	0.00	0%	29,650.00	0.00
25.11	Traffic Control & Barricades	0.00	0.00	0.00	0.00	0.00	5,000.00	5,000.00	0.00	0.00	0.00	0.00	0%	5,000.00	0.00
25.12	Temporary - Barriers & Enclosures	0.00	0.00	0.00	0.00	0.00	15,000.00	15,000.00	0.00	0.00	0.00	0.00	0%	15,000.00	0.00
<b>26 Concrete Work</b>															
26.1	Concrete Staining	0.00	0.00	0.00	0.00	0.00	29,660.00	29,660.00	29,660.00	0.00	0.00	29,660.00	100%	0.00	0.00
26.2	Polished Concrete Finishes	0.00	0.00	0.00	0.00	0.00	25,319.00	25,319.00	25,319.00	0.00	0.00	25,319.00	100%	0.00	0.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: **43**  
APPLICATION DATE: **5/1/2026**  
PERIOD TO: **5/31/2026**  
ARCHITECT'S PROJECT NO.: **Multiple**

A ITEM NO.	B DESCRIPTION	C EXHIBIT B VALUE	C CHANGE AMOUNT	C EXHIBIT C VALUE	C CHANGE AMOUNT	C EXHIBIT E SCHEDULED VALUE	C CHANGE AMOUNT	C EXHIBIT F SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G/C)	H BALANCE TO FINISH (C-G)	I RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
26.3	Concrete Piles (Tucker)	0.00	0.00	0.00	0.00	0.00	400,000.00	400,000.00	400,000.00	0.00	0.00	400,000.00	100%	0.00	0.00
26.4	Building Foundation & Slab (Tucker)	0.00	0.00	0.00	0.00	0.00	501,315.00	501,315.00	501,315.00	0.00	0.00	501,315.00	100%	0.00	0.00
26.5	Elevated Concrete (Tucker)	0.00	0.00	0.00	0.00	0.00	275,000.00	275,000.00	275,000.00	0.00	0.00	275,000.00	100%	0.00	0.00
26.6	Site & Parking Concrete Work (Tucker)	0.00	0.00	0.00	0.00	0.00	425,000.00	425,000.00	425,000.00	0.00	0.00	425,000.00	100%	0.00	0.00
27	Masonry												100%		
27.1	Mobilization, Submittals, Shop Drawings, & Engin	0.00	0.00	0.00	0.00	0.00	106,840.00	106,840.00	106,840.00	0.00	0.00	106,840.00	100%	0.00	0.00
27.2	GFRC (North) (Camarata)	0.00	0.00	0.00	0.00	0.00	185,668.00	185,668.00	185,668.00	0.00	0.00	185,668.00	100%	0.00	0.00
27.3	GFRC (East) (Camarata)	0.00	0.00	0.00	0.00	0.00	196,059.00	196,059.00	196,059.00	0.00	0.00	196,059.00	100%	0.00	0.00
27.4	GFRC (West) (Camarata)	0.00	0.00	0.00	0.00	0.00	196,059.00	196,059.00	196,059.00	0.00	0.00	196,059.00	100%	0.00	0.00
27.5	GFRC (South) (Camarata)	0.00	0.00	0.00	0.00	0.00	382,658.00	382,658.00	382,658.00	0.00	0.00	382,658.00	100%	0.00	0.00
27.6	Stone Veneer (North) (Camarata)	0.00	0.00	0.00	0.00	0.00	576,000.00	576,000.00	576,000.00	0.00	0.00	576,000.00	100%	0.00	0.00
27.7	Stone Veneer (East) (Camarata)	0.00	0.00	0.00	0.00	0.00	576,000.00	576,000.00	576,000.00	0.00	0.00	576,000.00	100%	0.00	0.00
27.8	Stone Veneer (West) (Camarata)	0.00	0.00	0.00	0.00	0.00	576,000.00	576,000.00	576,000.00	0.00	0.00	576,000.00	100%	0.00	0.00
27.9	Stone Veneer (South) (Camarata)	0.00	0.00	0.00	0.00	0.00	1,066,000.00	1,066,000.00	1,066,000.00	0.00	0.00	1,066,000.00	100%	0.00	0.00
27.11	CMU (Camarata)	0.00	0.00	0.00	0.00	0.00	67,141.00	67,141.00	67,141.00	0.00	0.00	67,141.00	100%	0.00	0.00
27.12	Mockup (Camarata)	0.00	0.00	0.00	0.00	0.00	38,175.00	38,175.00	38,175.00	0.00	0.00	38,175.00	100%	0.00	0.00
28	Metals												100%		
28.10	Structural Steel Fabrication (MSD)	0.00	0.00	0.00	0.00	0.00	1,878,900.00	1,878,900.00	1,878,900.00	0.00	0.00	1,878,900.00	100%	0.00	0.00
28.20	Structural Steel Erection (MSD)	0.00	0.00	0.00	0.00	0.00	576,800.00	576,800.00	576,800.00	0.00	0.00	576,800.00	100%	0.00	0.00
28.30	Miscellaneous Steel (MSD)	0.00	0.00	0.00	0.00	0.00	25,000.00	25,000.00	25,000.00	0.00	0.00	25,000.00	100%	0.00	0.00
28.40	Shop Drawings, Project Management (Livers)	0.00	0.00	0.00	0.00	0.00	118,213.00	118,213.00	118,213.00	0.00	0.00	118,213.00	100%	0.00	0.00
28.50	Fabrication, Materials (Livers)	0.00	0.00	0.00	0.00	0.00	359,993.00	359,993.00	359,993.00	0.00	0.00	359,993.00	100%	0.00	0.00
28.60	Decorative Metal Railings (Livers)	0.00	0.00	0.00	0.00	0.00	134,660.00	134,660.00	134,660.00	0.00	0.00	134,660.00	100%	0.00	0.00
29	Carpentry & Millwork												100%		
29.1	Millwork & Countertops (Phoenix Millwork)	0.00	0.00	0.00	0.00	0.00	1,059,750.00	1,059,750.00	1,059,750.00	0.00	0.00	1,059,750.00	100%	0.00	52,987.50
30	Thermal & Moisture Protection														
30.1	Sprayed Insulation (LCR)	0.00	0.00	0.00	0.00	0.00	80,567.00	80,567.00	80,567.00	0.00	0.00	80,567.00	100%	0.00	0.00
30.2	Exterior Insulation & Finish System (Pillar)	0.00	0.00	0.00	0.00	0.00	179,200.00	179,200.00	179,200.00	0.00	0.00	179,200.00	100%	0.00	0.00
30.3	Fluid Applied Air Barrier & Sealants (TAG)	0.00	0.00	0.00	0.00	0.00	330,061.00	330,061.00	330,061.00	0.00	0.00	330,061.00	100%	0.00	0.00
30.4	Roofing, Sheet Metal Trim, & Roof Accessories (S	0.00	0.00	0.00	0.00	0.00	1,838,037.00	1,838,037.00	1,838,037.00	0.00	0.00	1,838,037.00	100%	0.00	0.00
30.5	Applied Fire Protection (Marek Brothers)	0.00	0.00	0.00	0.00	0.00	186,620.00	186,620.00	186,620.00	0.00	0.00	186,620.00	100%	0.00	0.00
31	Openings												100%		
31.1	Door, Frame, & Hardware Materials (Himmel's)	0.00	0.00	0.00	0.00	0.00	469,087.00	469,087.00	469,087.00	0.00	0.00	469,087.00	100%	0.00	0.00
31.2	Door, Frame, & Hardware Installation (Himmel's)	0.00	0.00	0.00	0.00	0.00	47,298.00	47,298.00	47,298.00	0.00	0.00	47,298.00	100%	0.00	0.00
31.3	Access Doors & Frames	0.00	0.00	0.00	0.00	0.00	10,000.00	10,000.00	10,000.00	0.00	0.00	10,000.00	100%	0.00	0.00
31.4	Fire-Protective Auto Smoke Curtains	0.00	0.00	0.00	0.00	0.00	34,900.00	34,900.00	34,900.00	0.00	0.00	34,900.00	100%	0.00	0.00
32	Glass and Glazing System												100%		
32.1	Shop Drawings & Submittals (TCGC)	0.00	0.00	0.00	0.00	0.00	36,000.00	36,000.00	36,000.00	0.00	0.00	36,000.00	100%	0.00	0.00
32.2	Aluminum Material (TCGC)	0.00	0.00	0.00	0.00	0.00	475,000.00	475,000.00	475,000.00	0.00	0.00	475,000.00	100%	0.00	0.00
32.3	Brake Metal (TCGC)	0.00	0.00	0.00	0.00	0.00	43,000.00	43,000.00	43,000.00	0.00	0.00	43,000.00	100%	0.00	0.00
32.4	Curtain wall (TCGC)	0.00	0.00	0.00	0.00	0.00	237,000.00	237,000.00	237,000.00	0.00	0.00	237,000.00	100%	0.00	0.00
32.5	Storefront (TCGC)	0.00	0.00	0.00	0.00	0.00	97,000.00	97,000.00	97,000.00	0.00	0.00	97,000.00	100%	0.00	0.00
32.6	Aluminum Wall caps (TCGC)	0.00	0.00	0.00	0.00	0.00	8,000.00	8,000.00	8,000.00	0.00	0.00	8,000.00	100%	0.00	0.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: **43**  
APPLICATION DATE: **5/1/2026**  
PERIOD TO: **5/31/2026**  
ARCHITECT'S PROJECT NO.: **Multiple**

A ITEM NO.	B DESCRIPTION	C EXHIBIT B VALUE	C CHANGE AMOUNT	C EXHIBIT C VALUE	C CHANGE AMOUNT	C EXHIBIT E SCHEDULED VALUE	C CHANGE AMOUNT	C EXHIBIT F SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G/C)	H BALANCE TO FINISH (C-G)	I RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
32.7	Transaction Windows (TCGC)	0.00	0.00	0.00	0.00	0.00	138,000.00	138,000.00	138,000.00	0.00	0.00	138,000.00	100%	0.00	0.00
32.8	Glass Materials (TCGC)	0.00	0.00	0.00	0.00	0.00	272,000.00	272,000.00	272,000.00	0.00	0.00	272,000.00	100%	0.00	0.00
32.9	Shadow box (TCGC)	0.00	0.00	0.00	0.00	0.00	16,000.00	16,000.00	16,000.00	0.00	0.00	16,000.00	100%	0.00	0.00
33.10	Equipment (TCGC)	0.00	0.00	0.00	0.00	0.00	76,000.00	76,000.00	76,000.00	0.00	0.00	76,000.00	100%	0.00	0.00
33.11	Caulking (TCGC)	0.00	0.00	0.00	0.00	0.00	106,000.00	106,000.00	106,000.00	0.00	0.00	106,000.00	100%	0.00	0.00
33.12	Remaining Stained Glass (Alt 3 Only)	0.00	0.00	0.00	0.00	0.00	125,000.00	125,000.00	125,000.00	0.00	0.00	125,000.00	100%	0.00	0.00
33.13	Initial Design - Foster Stained Glass	0.00	0.00	0.00	0.00	0.00	25,000.00	25,000.00	25,000.00	0.00	0.00	25,000.00	100%	0.00	0.00
33	Finishes												100%		
33.1	Moisture Mitigation Control (Vector)	0.00	0.00	0.00	0.00	0.00	26,688.00	26,688.00	26,688.00	0.00	0.00	26,688.00	100%	0.00	0.00
33.2	Cold Formed Metal Framing & Drywall (SPD)	0.00	0.00	0.00	0.00	0.00	1,952,391.00	1,952,391.00	1,952,391.00	0.00	0.00	1,952,391.00	100%	0.00	0.00
33.3	Tape & Float (SPD)	0.00	0.00	0.00	0.00	0.00	110,207.00	110,207.00	110,207.00	0.00	0.00	110,207.00	100%	0.00	0.00
33.4	Wood Blocking (SPD)	0.00	0.00	0.00	0.00	0.00	86,100.00	86,100.00	86,100.00	0.00	0.00	86,100.00	100%	0.00	0.00
33.5	Acoustical Ceilings (SPD)	0.00	0.00	0.00	0.00	0.00	146,747.00	146,747.00	146,747.00	0.00	0.00	146,747.00	100%	0.00	0.00
33.6	Stretched-Fabric Ceilings (Marek Brothers)	0.00	0.00	0.00	0.00	0.00	80,015.00	80,015.00	80,015.00	0.00	0.00	80,015.00	100%	0.00	0.00
33.7	Ceramic Tile (Level 1) (Camarata)	0.00	0.00	0.00	0.00	0.00	158,395.00	158,395.00	158,395.00	0.00	0.00	158,395.00	100%	0.00	0.00
33.8	Ceramic Tile (Level 2) (Camarata)	0.00	0.00	0.00	0.00	0.00	104,629.00	104,629.00	104,629.00	0.00	0.00	104,629.00	100%	0.00	0.00
33.9	Ceramic Tile (Level 3) (Camarata)	0.00	0.00	0.00	0.00	0.00	25,691.00	25,691.00	25,691.00	0.00	0.00	25,691.00	100%	0.00	0.00
34.10	Ceramic Tile (Level 4) (Camarata)	0.00	0.00	0.00	0.00	0.00	114,885.00	114,885.00	114,885.00	0.00	0.00	114,885.00	100%	0.00	0.00
34.11	Epoxy Terrazzo (National Terrazzo)	0.00	0.00	0.00	0.00	0.00	210,300.00	210,300.00	210,300.00	0.00	0.00	210,300.00	100%	0.00	0.00
34.12	Salvage & Re-install Existing Marble Panels	0.00	0.00	0.00	0.00	0.00	51,463.00	51,463.00	51,463.00	0.00	0.00	51,463.00	100%	0.00	0.00
34.13	Wood Flooring (All Brite)	0.00	0.00	0.00	0.00	0.00	50,000.00	50,000.00	50,000.00	0.00	0.00	50,000.00	100%	0.00	0.00
34.14	Resilient & Carpet Flooring (Kellen)	0.00	0.00	0.00	0.00	0.00	173,170.00	173,170.00	173,170.00	0.00	0.00	173,170.00	100%	0.00	0.00
34.15	Painting (SPD)	0.00	0.00	0.00	0.00	0.00	181,362.50	181,362.50	181,362.50	0.00	0.00	181,362.50	100%	0.00	0.00
34.16	Wallcovering (SPD)	0.00	0.00	0.00	0.00	0.00	53,637.50	53,637.50	53,637.50	0.00	0.00	53,637.50	100%	0.00	0.00
34.17	Floor Protection - Skudo / Ram	0.00	0.00	0.00	0.00	0.00	22,500.00	22,500.00	22,500.00	0.00	0.00	22,500.00	100%	0.00	0.00
34	Specialties & Equipment														
34.1	Signage (Benchmark)	0.00	0.00	0.00	0.00	0.00	86,947.00	86,947.00	86,947.00	0.00	0.00	86,947.00	100%	0.00	0.00
34.2	Toilet Accessories (Built Rite)	0.00	0.00	0.00	0.00	0.00	29,530.00	29,530.00	29,530.00	0.00	0.00	29,530.00	100%	0.00	0.00
34.3	Mobile Storage Shelving (Southwest Solutions)	0.00	0.00	0.00	0.00	0.00	89,823.00	89,823.00	89,823.00	0.00	0.00	89,823.00	100%	0.00	0.00
34.4	Bird Control Devices (Shulte)	0.00	0.00	0.00	0.00	0.00	3,450.00	3,450.00	3,450.00	0.00	0.00	3,450.00	100%	0.00	0.00
34.5	Tackboards & Tackboard Cabinets (Built Rite)	0.00	0.00	0.00	0.00	0.00	5,000.00	5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	0.00
34.6	Cash Drawer (TCGC)	0.00	0.00	0.00	0.00	0.00	5,000.00	5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	0.00
34.7	Pedestrian Gates	0.00	0.00	0.00	0.00	0.00	2,000.00	2,000.00	2,000.00	0.00	0.00	2,000.00	100%	0.00	0.00
34.8	Refrigerators (Built Rite)	0.00	0.00	0.00	0.00	0.00	30,000.00	30,000.00	30,000.00	0.00	0.00	30,000.00	100%	0.00	0.00
34.9	Roller Window Shades (Capital Blinds)	0.00	0.00	0.00	0.00	0.00	33,915.00	33,915.00	33,915.00	0.00	0.00	33,915.00	100%	0.00	0.00
35	Conveying Systems														
35.1	Elevators (Otis)	0.00	0.00	0.00	0.00	0.00	473,596.00	473,596.00	473,596.00	0.00	0.00	473,596.00	100%	0.00	0.00
36	Fire Protection System														
36.1	Fire Protection System (Texas Fire Logic)	0.00	0.00	0.00	0.00	0.00	303,660.00	303,660.00	303,660.00	0.00	0.00	303,660.00	100%	0.00	0.00
37	Mechanical - Plumbing												100%		
37.1	Below slab Sanitary	0.00	0.00	0.00	0.00	0.00	98,064.00	98,064.00	98,064.00	0.00	0.00	98,064.00	100%	0.00	0.00
37.2	Below slab Storm	0.00	0.00	0.00	0.00	0.00	9,040.00	9,040.00	9,040.00	0.00	0.00	9,040.00	100%	0.00	0.00
37.3	Above slab Sanitary	0.00	0.00	0.00	0.00	0.00	163,671.00	163,671.00	163,671.00	0.00	0.00	163,671.00	100%	0.00	0.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: **43**  
APPLICATION DATE: **5/1/2026**  
PERIOD TO: **5/31/2026**  
ARCHITECT'S PROJECT NO.: **Multiple**

A ITEM NO.	B DESCRIPTION	C EXHIBIT B VALUE	C CHANGE AMOUNT	C EXHIBIT C VALUE	C CHANGE AMOUNT	C EXHIBIT E SCHEDULED VALUE	C CHANGE AMOUNT	C EXHIBIT F SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G/C)	H BALANCE TO FINISH (C-G)	I RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
37.4	Above slab Storm	0.00	0.00	0.00	0.00	0.00	142,079.00	142,079.00	142,079.00	0.00	0.00	142,079.00	100%	0.00	0.00
37.5	Domestic Water	0.00	0.00	0.00	0.00	0.00	246,863.00	246,863.00	246,863.00	0.00	0.00	246,863.00	100%	0.00	0.00
37.6	Natural Gas	0.00	0.00	0.00	0.00	0.00	54,981.00	54,981.00	54,981.00	0.00	0.00	54,981.00	100%	0.00	0.00
37.7	Drains & Cleanouts	0.00	0.00	0.00	0.00	0.00	50,679.00	50,679.00	50,679.00	0.00	0.00	50,679.00	100%	0.00	0.00
37.8	Carriers	0.00	0.00	0.00	0.00	0.00	7,606.00	7,606.00	7,606.00	0.00	0.00	7,606.00	100%	0.00	0.00
37.9	Fixtures & punch list	0.00	0.00	0.00	0.00	0.00	107,044.00	107,044.00	107,044.00	0.00	0.00	107,044.00	100%	0.00	0.00
37.10	Plumbing Equipment	0.00	0.00	0.00	0.00	0.00	206,802.00	206,802.00	206,802.00	0.00	0.00	206,802.00	100%	0.00	0.00
37.11	Insulation Sub	0.00	0.00	0.00	0.00	0.00	50,400.00	50,400.00	50,400.00	0.00	0.00	50,400.00	100%	0.00	0.00
38	Mechanical - HVAC												100%		
38.1	HVAC Mobilization, GC's, Submittals (DerryBerry)	0.00	0.00	0.00	0.00	0.00	139,661.00	139,661.00	139,661.00	0.00	0.00	139,661.00	100%	0.00	6,983.05
38.2	Sheet Metal (DerryBerry)	0.00	0.00	0.00	0.00	0.00	744,936.00	744,936.00	744,936.00	0.00	0.00	744,936.00	100%	0.00	37,246.80
38.3	HVAC Controls (DerryBerry)	0.00	0.00	0.00	0.00	0.00	212,311.00	212,311.00	212,311.00	0.00	0.00	212,311.00	100%	0.00	10,615.55
38.4	VAV's (DerryBerry)	0.00	0.00	0.00	0.00	0.00	394,120.00	394,120.00	394,120.00	0.00	0.00	394,120.00	100%	0.00	19,706.00
38.5	RTU's (DerryBerry)	0.00	0.00	0.00	0.00	0.00	648,172.00	648,172.00	648,172.00	0.00	0.00	648,172.00	100%	0.00	32,408.60
38.6	Testing, Adjusting, & Balancing	0.00	0.00	0.00	0.00	0.00	67,300.00	67,300.00	67,300.00	0.00	0.00	67,300.00	100%	0.00	3,365.00
39.0	Electrical Systems												100%		
39.01	Move-in, Supervision, Site Power	0.00	0.00	0.00	0.00	0.00	146,377.00	146,377.00	146,377.00	0.00	0.00	146,377.00	100%	0.00	7,318.85
39.02	Switchgear	0.00	0.00	0.00	0.00	0.00	200,267.00	200,267.00	200,267.00	0.00	0.00	200,267.00	100%	0.00	10,013.35
39.03	EMT/BXS/Fittings	0.00	0.00	0.00	0.00	0.00	374,082.00	374,082.00	374,082.00	0.00	0.00	374,082.00	100%	0.00	18,704.10
39.04	Wire	0.00	0.00	0.00	0.00	0.00	234,022.00	234,022.00	234,022.00	0.00	0.00	234,022.00	100%	0.00	11,701.10
39.05	Light Fixtures	0.00	0.00	0.00	0.00	0.00	574,742.00	574,742.00	574,742.00	0.00	0.00	574,742.00	100%	0.00	28,737.10
39.06	Lighting Protection	0.00	0.00	0.00	0.00	0.00	152,022.00	152,022.00	152,022.00	0.00	0.00	152,022.00	100%	0.00	7,601.10
39.07	Emergency Power	0.00	0.00	0.00	0.00	0.00	245,888.00	245,888.00	245,888.00	0.00	0.00	245,888.00	100%	0.00	12,294.40
40	Low Voltage Systems												100%		
40.1	Communications (Advanced Connections)	0.00	0.00	0.00	0.00	0.00	272,267.00	272,267.00	272,267.00	0.00	0.00	272,267.00	100%	0.00	0.00
40.2	Audio, Video & Room Control Systems (AVI-SPL)	0.00	0.00	0.00	0.00	0.00	459,198.00	459,198.00	459,198.00	0.00	0.00	459,198.00	100%	0.00	22,959.90
40.3	Access Control & Video Management Systems (B)	0.00	0.00	0.00	0.00	0.00	469,262.00	469,262.00	469,262.00	0.00	0.00	469,262.00	100%	0.00	23,463.10
41	Life Safety Systems														
41.1	Fire Alarm (Kauffman)	0.00	0.00	0.00	0.00	0.00	79,194.00	79,194.00	79,194.00	0.00	0.00	79,194.00	100%	0.00	3,959.70
42	Remaining Owner Contingency						24,565.39	24,565.39					87%		
42.01	ALLW 2 Additional signage at the Tax Office	0.00	0.00	0.00	0.00	0.00	2,092.14	2,092.14	2,092.14	0.00	0.00	2,092.14	100%	0.00	0.00
42.02	ALLW 5 Window Shades at All Windows	0.00	0.00	0.00	0.00	0.00	20,333.00	20,333.00	20,333.00	0.00	0.00	20,333.00	100%	0.00	0.00
42.03	ALLW 6 Clock Tower Renovations	0.00	0.00	0.00	0.00	0.00	5,342.20	5,342.20	5,342.20	0.00	0.00	5,342.20	100%	0.00	0.00
42.04	ALLW 7 3rd Floor Shell Space Buildout (73.01)	0.00	0.00	0.00	0.00	0.00	-104,724.00	-104,724.00	-104,724.00	0.00	0.00	-104,724.00	100%	0.00	0.00
42.05	ALLW 10 Additional Flagpole	0.00	0.00	0.00	0.00	0.00	5,300.00	5,300.00	5,300.00	0.00	0.00	5,300.00	100%	0.00	0.00
42.06	ALLW 11 ASI 1 Dias Elevation Change	0.00	0.00	0.00	0.00	0.00	12,270.00	12,270.00	12,270.00	0.00	0.00	12,270.00	100%	0.00	0.00
42.07	ALLW 15 RFI 70 Additional Terrazzo	0.00	0.00	0.00	0.00	0.00	43,723.00	43,723.00	43,723.00	0.00	0.00	43,723.00	100%	0.00	0.00
42.08	ALLW 16 Controls at (4) County Buildings	0.00	0.00	0.00	0.00	0.00	57,118.00	57,118.00	57,118.00	0.00	0.00	57,118.00	100%	0.00	0.00
42.09	ALLW 17 ASI 2 Roller Shades & Deal Trays	0.00	0.00	0.00	0.00	0.00	5,618.00	5,618.00	5,618.00	0.00	0.00	5,618.00	100%	0.00	0.00
42.10	ALLW 18 RFI 67 Restroom Buildout	0.00	0.00	0.00	0.00	0.00	101,304.00	101,304.00	101,304.00	0.00	0.00	101,304.00	100%	0.00	0.00
42.11	ALLW 20 RFI 60 Add redundancy fiber conduit	0.00	0.00	0.00	0.00	0.00	37,600.00	37,600.00	37,600.00	0.00	0.00	37,600.00	100%	0.00	0.00
42.12	ALLW 25 ASI 3 Ground Transformer	0.00	0.00	0.00	0.00	0.00	209,150.00	209,150.00	209,150.00	0.00	0.00	209,150.00	100%	0.00	0.00
42.13	ALLW 25.1 ASI 3 Owner's Contingency Items	0.00	0.00	0.00	0.00	0.00	36,000.00	36,000.00	36,000.00	0.00	0.00	36,000.00	100%	0.00	0.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: **43**  
APPLICATION DATE: **5/1/2026**  
PERIOD TO: **5/31/2026**  
ARCHITECT'S PROJECT NO.: **Multiple**

ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
42.14	ALLW 26 Added Tstats at Community Center	0.00	0.00	0.00	0.00	0.00	4,153.68	4,153.68	4,153.68	0.00	0.00	4,153.68	100%	0.00	0.00
42.15	ALLW 29 ASI 5 Added terrazzo county seal	0.00	0.00	0.00	0.00	0.00	32,015.00	32,015.00	32,015.00	0.00	0.00	32,015.00	100%	0.00	0.00
42.16	ALLW 040 ASI 7 Emergency Outlet Locations (OC	0.00	0.00	0.00	0.00	0.00	101,547.00	101,547.00	101,547.00	0.00	0.00	101,547.00	100%	0.00	0.00
42.17	ALLW 41 RFI 141 Access controls	0.00	0.00	0.00	0.00	0.00	2,880.60	2,880.60	2,880.60	0.00	0.00	2,880.60	100%	0.00	0.00
42.18	ALLW 43 RFI 146 Elevator Controls	0.00	0.00	0.00	0.00	0.00	30,228.00	30,228.00	30,228.00	0.00	0.00	30,228.00	100%	0.00	0.00
42.19	ALLW 44 RFI 147 Gen monitoring	0.00	0.00	0.00	0.00	0.00	11,452.87	11,452.87	11,452.87	0.00	0.00	11,452.87	100%	0.00	572.64
42.20	ALLW 054 Stained Glass	0.00	0.00	0.00	0.00	0.00	170,140.00	170,140.00	170,140.00	0.00	0.00	170,140.00	100%	0.00	0.00
42.21	ALLW 057 RFI 109 Tax Accessor Teller Window D	0.00	0.00	0.00	0.00	0.00	8,085.84	8,085.84	8,085.84	0.00	0.00	8,085.84	100%	0.00	0.00
42.22	ALLW 058 RFI 183 Modification to Cupola Mainte	0.00	0.00	0.00	0.00	0.00	45,432.82	45,432.82	45,432.82	0.00	0.00	45,432.82	100%	0.00	0.00
42.23	ALLW 060 RFI 148 Water Meter @ Community C	0.00	0.00	0.00	0.00	0.00	2,650.40	2,650.40	2,650.40	0.00	0.00	2,650.40	100%	0.00	0.00
42.24	ALLW 062 RFI 114 Marque Sign	0.00	0.00	0.00	0.00	0.00	116,592.81	116,592.81	116,592.81	0.00	0.00	116,592.81	100%	0.00	0.00
42.25	ALLW 063 RFI 179 Roof Ladder	0.00	0.00	0.00	0.00	0.00	7,842.13	7,842.13	7,842.13	0.00	0.00	7,842.13	100%	0.00	0.00
42.26	ALLW 064 RFI 136 Holiday Lights	0.00	0.00	0.00	0.00	0.00	25,741.00	25,741.00	24,453.95	0.00	0.00	24,453.95	95%	1,287.05	1,222.70
42.27	ALLW 66 RFI 150 Added Outlets for 4th floor Me	0.00	0.00	0.00	0.00	0.00	2,597.00	2,597.00	2,597.00	0.00	0.00	2,597.00	100%	0.00	0.00
42.28	ALLW 67 RFI 175 Access Hatches to Trusses	0.00	0.00	0.00	0.00	0.00	7,252.14	7,252.14	7,252.14	0.00	0.00	7,252.14	100%	0.00	0.00
42.29	ALLW 70 RFI 180 Added TV's on 2nd Floor	0.00	0.00	0.00	0.00	0.00	14,442.92	14,442.92	14,442.92	0.00	0.00	14,442.92	100%	0.00	0.00
42.30	ALLW 77 Custom Lanterns	0.00	0.00	0.00	0.00	0.00	34,000.00	34,000.00	34,000.00	0.00	0.00	34,000.00	100%	0.00	0.00
42.31	ALLW 79 RFI 215 Added TV Infrastructure in Rod	0.00	0.00	0.00	0.00	0.00	3,881.73	3,881.73	3,881.73	0.00	0.00	3,881.73	100%	0.00	0.00
42.32	ALLW 80 RFI 209 Added Sink and Millwork in Rod	0.00	0.00	0.00	0.00	0.00	15,091.28	15,091.28	15,091.28	0.00	0.00	15,091.28	100%	0.00	0.00
42.33	ALLW 81 RFI 210 Room 3205 and 3rd floor Restr	0.00	0.00	0.00	0.00	0.00	74,782.75	74,782.75	74,782.75	0.00	0.00	74,782.75	100%	0.00	0.00
42.34	ALLW 86 RFI 221 Furring @ structural Steel supp	0.00	0.00	0.00	0.00	0.00	4,106.30	4,106.30	4,106.30	0.00	0.00	4,106.30	100%	0.00	0.00
42.35	ALLW 91 RFI 225 Swagit Video Systems	0.00	0.00	0.00	0.00	0.00	150,335.03	150,335.03	150,335.03	0.00	0.00	150,335.03	100%	0.00	0.00
42.36	ALLW 92 Allowance Reconciliation	0.00	0.00	0.00	0.00	0.00	-188,182.64	-188,182.64	-188,182.64	0.00	0.00	-188,182.64	100%	0.00	0.00
42.37	ALLW 102 RFI 246 County Map Additions	0.00	0.00	0.00	0.00	0.00	5,251.55	5,251.55	5,251.55	0.00	0.00	5,251.55	100%	0.00	0.00
42.38	B 27 Reserves to Owner Contingency	0.00	0.00	0.00	0.00	0.00	-117,246.46	-117,246.46	-117,246.46	0.00	0.00	-117,246.46	100%	0.00	0.00
42.39	ALLW 112 RFI 249 North Driveway Addition, Side	0.00	0.00	0.00	0.00	0.00	27,152.00	27,152.00	27,152.00	0.00	0.00	27,152.00	100%	0.00	0.00
42.40	ALLW 114 RFI 242 Updated Landscape drawings	0.00	0.00	0.00	0.00	0.00	39,265.86	39,265.86	39,265.86	0.00	0.00	39,265.86	100%	0.00	1,963.29
42.41	ALLW 115 Temporary Time Capsule Cover	0.00	0.00	0.00	0.00	0.00	1,236.00	1,236.00	1,236.00	0.00	0.00	1,236.00	100%	0.00	0.00
42.42	ALLW 117 RFI 252 Bathroom Mirror Replacement	0.00	0.00	0.00	0.00	0.00	13,009.00	13,009.00	13,009.00	0.00	0.00	13,009.00	100%	0.00	0.00
42.43	ALLW 118 Additional Final Clean for Grand Openi	0.00	0.00	0.00	0.00	0.00	14,620.85	14,620.85	14,620.85	0.00	0.00	14,620.85	100%	0.00	0.00
42.44	ALLW 119 Added cost for expediting lanterns	0.00	0.00	0.00	0.00	0.00	7,000.00	7,000.00	7,000.00	0.00	0.00	7,000.00	100%	0.00	0.00
42.45	ALLW 120 Added Patch Cables	0.00	0.00	0.00	0.00	0.00	4,408.80	4,408.80	4,408.80	0.00	0.00	4,408.80	100%	0.00	0.00
42.46	ALLW 121 Add Air filter timer to BAS	0.00	0.00	0.00	0.00	0.00	12,473.65	12,473.65	12,473.65	0.00	0.00	12,473.65	100%	0.00	0.00
42.47	ALLW 123 Covering of the Stained Glass	0.00	0.00	0.00	0.00	0.00	1,500.00	1,500.00	1,500.00	0.00	0.00	1,500.00	100%	0.00	0.00
42.48	ALLW 124 Stain Color Change	0.00	0.00	0.00	0.00	0.00	9,691.00	9,691.00	9,691.00	0.00	0.00	9,691.00	100%	0.00	0.00
42.49	ALLW 126 Lantern Design	0.00	0.00	0.00	0.00	0.00	1,000.00	1,000.00	1,000.00	0.00	0.00	1,000.00	100%	0.00	0.00
42.50	ALLW 127 DAS Credit	0.00	0.00	0.00	0.00	0.00	-48,910.00	-48,910.00	-48,910.00	0.00	0.00	-48,910.00	100%	0.00	0.00
42.51	ALLW 128 RFI 268 Erosion Control Concerns at D	0.00	0.00	0.00	0.00	0.00	2,820.00	2,820.00	2,820.00	0.00	0.00	2,820.00	100%	0.00	141.00
42.52	ALLW 129 RFI 291 Office Equipment Clearance V	0.00	0.00	0.00	0.00	0.00	2,816.99	2,816.99	2,816.99	0.00	0.00	2,816.99	100%	0.00	140.85
42.53	ALLW 130 RFI 294 Staff Hallway Camera Additio	0.00	0.00	0.00	0.00	0.00	28,487.00	28,487.00	0.00	0.00	0.00	0.00	0%	28,487.00	0.00
42.54	ALLW 131 RFI 300 Room 4207 Added Casework	0.00	0.00	0.00	0.00	0.00	1,700.00	1,700.00	1,700.00	0.00	0.00	1,700.00	100%	0.00	85.00
42.55	ALLW 132 RFI 301 Courtroom AV Control Panel	0.00	0.00	0.00	0.00	0.00	8,612.93	8,612.93	25,924.92	0.00	0.00	25,924.92	301%	-17,311.99	1,296.25
42.56	ALLW 133 RFI 253 Addition of Star Detail	0.00	0.00	0.00	0.00	0.00	9,144.14	9,144.14	9,144.14	0.00	0.00	9,144.14	100%	0.00	457.21

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: **43**  
APPLICATION DATE: **5/1/2026**  
PERIOD TO: **5/31/2026**  
ARCHITECT'S PROJECT NO.: **Multiple**

A ITEM NO.	B DESCRIPTION	C EXHIBIT B VALUE	C CHANGE AMOUNT	C EXHIBIT C VALUE	C CHANGE AMOUNT	C EXHIBIT E SCHEDULED VALUE	C CHANGE AMOUNT	C EXHIBIT F SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G/C)	H BALANCE TO FINISH (C-G)	I RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
42.57	ALLW 135 RFI 299 Wheel Stops & Owner request	0.00	0.00	0.00	0.00	0.00	5,870.00	5,870.00	5,870.00	0.00	0.00	5,870.00	100%	0.00	293.50
42.58	ALLW 136 RFI 289 County Clerk Bullpen 1203 Office	0.00	0.00	0.00	0.00	0.00	5,750.00	5,750.00	5,750.00	0.00	0.00	5,750.00	100%	0.00	287.50
42.59	ALLW 137 RFI 306 Video Intercom Addition	0.00	0.00	0.00	0.00	0.00	23,245.00	23,245.00	0.00	0.00	0.00	0.00	0%	23,245.00	0.00
42.60	ALLW 138 RFI 317 Additional Tackboards	0.00	0.00	0.00	0.00	0.00	5,272.30	5,272.30	0.00	0.00	0.00	0.00	0%	5,272.30	0.00
42.61	ALLW 139 Wayfinding Signage	0.00	0.00	0.00	0.00	0.00	71,438.00	71,438.00	0.00	0.00	0.00	0.00	0%	71,438.00	0.00
42.62	ALLW 140 Landscaping Maintenance	0.00	0.00	0.00	0.00	0.00	18,650.00	18,650.00	0.00	0.00	0.00	0.00	0%	18,650.00	0.00
42.63	ALLW 141 RFI 296 Security Camera View Capacity	0.00	0.00	0.00	0.00	0.00	12,066.00	12,066.00	0.00	0.00	0.00	0.00	0%	12,066.00	0.00
42.64		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.65		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.66		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.67		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.68		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
43	Remaining Design/Builder Contingency						167,178.46	167,178.46					93%		
43.01	ALLW 7 3rd Floor Shell Space Buildout (74.01)	0.00	0.00	0.00	0.00	0.00	-167,557.00	-167,557.00	-167,557.00	0.00	0.00	-167,557.00	100%	0.00	0.00
43.02	ALLW 21 RFI 42 Lobby Window Discrepancy	0.00	0.00	0.00	0.00	0.00	1,288.00	1,288.00	1,288.00	0.00	0.00	1,288.00	100%	0.00	0.00
43.03	ALLW 22 ASI 2 Revised Dias & plumbing	0.00	0.00	0.00	0.00	0.00	62,015.00	62,015.00	62,015.00	0.00	0.00	62,015.00	100%	0.00	0.00
43.04	ALLW 23 ASI 3 oil separator & roof drains change	0.00	0.00	0.00	0.00	0.00	52,023.00	52,023.00	52,023.00	0.00	0.00	52,023.00	100%	0.00	0.00
43.05	ALLW 24 RFI 27 Door Hardware Changes	0.00	0.00	0.00	0.00	0.00	38,216.00	38,216.00	38,216.00	0.00	0.00	38,216.00	100%	0.00	0.00
43.06	ALLW 27 ASI 4 Add wood trim around columns	0.00	0.00	0.00	0.00	0.00	34,623.00	34,623.00	34,623.00	0.00	0.00	34,623.00	100%	0.00	0.00
43.07	ALLW 28 ASI 5 Enlarged Site Ramps	0.00	0.00	0.00	0.00	0.00	46,598.28	46,598.28	46,598.28	0.00	0.00	46,598.28	100%	0.00	0.00
43.08	ALLW 31 RFI 91 VAV Clarification	0.00	0.00	0.00	0.00	0.00	6,479.96	6,479.96	6,479.96	0.00	0.00	6,479.96	100%	0.00	0.00
43.09	ALLW 32 Storefront changes @ elevations B,D, & E	0.00	0.00	0.00	0.00	0.00	40,000.00	40,000.00	40,000.00	0.00	0.00	40,000.00	100%	0.00	0.00
43.10	ALLW 33 Temp sidewalks	0.00	0.00	0.00	0.00	0.00	8,720.00	8,720.00	8,720.00	0.00	0.00	8,720.00	100%	0.00	0.00
43.11	ALLW 034 Stars on the railings	0.00	0.00	0.00	0.00	0.00	24,235.00	24,235.00	24,235.00	0.00	0.00	24,235.00	100%	0.00	0.00
43.12	ALLW 35 ASI 6	0.00	0.00	0.00	0.00	0.00	-6,444.75	-6,444.75	-6,444.75	0.00	0.00	-6,444.75	100%	0.00	0.00
43.13	ALLW 37 RFI #104 Added Dowels & Rebar	0.00	0.00	0.00	0.00	0.00	15,748.00	15,748.00	15,748.00	0.00	0.00	15,748.00	100%	0.00	0.00
43.14	ALLW 39 RFI 117 Cupola Shift Clarification	0.00	0.00	0.00	0.00	0.00	41,754.00	41,754.00	41,754.00	0.00	0.00	41,754.00	100%	0.00	0.00
43.15	ALLW 042 RFI 118 Change to continuous hinges	0.00	0.00	0.00	0.00	0.00	3,864.00	3,864.00	3,864.00	0.00	0.00	3,864.00	100%	0.00	0.00
43.16	ALLW 45 RFI 162 Plumbing Chase and Ductwork	0.00	0.00	0.00	0.00	0.00	22,243.59	22,243.59	22,243.59	0.00	0.00	22,243.59	100%	0.00	0.00
43.17	ALLW 46 RFI 140 Millwork, Handrail, Steel Confl	0.00	0.00	0.00	0.00	0.00	13,000.00	13,000.00	13,000.00	0.00	0.00	13,000.00	100%	0.00	0.00
43.18	ALLW 47 RFI 152 Shaft Wall Requirements	0.00	0.00	0.00	0.00	0.00	2,882.76	2,882.76	2,882.76	0.00	0.00	2,882.76	100%	0.00	0.00
43.19	ALLW 49 RFI 160 VAV 3-09	0.00	0.00	0.00	0.00	0.00	9,437.97	9,437.97	9,437.97	0.00	0.00	9,437.97	100%	0.00	0.00
43.20	ALLW 50 RFI 121 Vault Door Specification	0.00	0.00	0.00	0.00	0.00	2,944.00	2,944.00	2,944.00	0.00	0.00	2,944.00	100%	0.00	0.00
43.21	ALLW 51 Custom Caulk Color	0.00	0.00	0.00	0.00	0.00	6,491.52	6,491.52	6,491.52	0.00	0.00	6,491.52	100%	0.00	0.00
43.22	ALLW 52 RFI 177 GFRC Caulk Joint	0.00	0.00	0.00	0.00	0.00	9,788.28	9,788.28	9,788.28	0.00	0.00	9,788.28	100%	0.00	0.00
43.23	ALLW 53 RFI 172 Power to Flush Valves	0.00	0.00	0.00	0.00	0.00	15,188.00	15,188.00	15,188.00	0.00	0.00	15,188.00	100%	0.00	0.00
43.24	ALLW 55 RFI 155 Stained Glass Dimension Change	0.00	0.00	0.00	0.00	0.00	20,284.00	20,284.00	20,284.00	0.00	0.00	20,284.00	100%	0.00	0.00
43.25	ALLW 56 RFI 176 Cupola Lintel at Wrong Elevatio	0.00	0.00	0.00	0.00	0.00	17,129.00	17,129.00	17,129.00	0.00	0.00	17,129.00	100%	0.00	0.00
43.26	ALLW 061 RFI 173 Exhaust Fan Missing Circuit	0.00	0.00	0.00	0.00	0.00	9,051.00	9,051.00	9,051.00	0.00	0.00	9,051.00	100%	0.00	0.00
43.27	ALLW 68 RFI 174 Decking over Trusses	0.00	0.00	0.00	0.00	0.00	1,910.35	1,910.35	1,910.35	0.00	0.00	1,910.35	100%	0.00	0.00
43.28	ALLW 71 RFI 194 Confirmation of TPO at back of	0.00	0.00	0.00	0.00	0.00	6,842.04	6,842.04	6,842.04	0.00	0.00	6,842.04	100%	0.00	0.00
43.29	ALLW 72 RFI 196 Additional Spray Foam at Roof	0.00	0.00	0.00	0.00	0.00	12,625.00	12,625.00	12,625.00	0.00	0.00	12,625.00	100%	0.00	0.00
43.30	ALLW 74 RFI 171 Octagonal Towers Interior Corri	0.00	0.00	0.00	0.00	0.00	7,560.04	7,560.04	7,560.04	0.00	0.00	7,560.04	100%	0.00	0.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: **43**  
APPLICATION DATE: **5/1/2026**  
PERIOD TO: **5/31/2026**  
ARCHITECT'S PROJECT NO.: **Multiple**

A ITEM NO.	B DESCRIPTION	C EXHIBIT B VALUE	C CHANGE AMOUNT	C EXHIBIT C VALUE	C CHANGE AMOUNT	C EXHIBIT E SCHEDULED VALUE	C CHANGE AMOUNT	C EXHIBIT F SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G/C)	H BALANCE TO FINISH (C-G)	I RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
43.31	ALLW 75 RFI 184 Tax Accessor Teller Windows T	0.00	0.00	0.00	0.00	0.00	9,822.50	9,822.50	9,822.50	0.00	0.00	9,822.50	100%	0.00	0.00
43.32	ALLW 76 RFI 199 Truss Octagonal Tower tie in	0.00	0.00	0.00	0.00	0.00	23,680.16	23,680.16	23,680.16	0.00	0.00	23,680.16	100%	0.00	0.00
43.33	ALLW 78 RFI 205 Room 1104 and 1105 Curtain V	0.00	0.00	0.00	0.00	0.00	8,879.84	8,879.84	8,879.84	0.00	0.00	8,879.84	100%	0.00	0.00
43.34	ALLW 82 Added Aluminum Doors	0.00	0.00	0.00	0.00	0.00	6,533.15	6,533.15	6,533.15	0.00	0.00	6,533.15	100%	0.00	0.00
43.35	ALLW 83 RFI 202 East and West side of Rooftop	0.00	0.00	0.00	0.00	0.00	9,183.05	9,183.05	9,183.05	0.00	0.00	9,183.05	100%	0.00	0.00
43.36	ALLW 84 RFI 218 Roof Flashing around the pent	0.00	0.00	0.00	0.00	0.00	8,973.15	8,973.15	8,973.15	0.00	0.00	8,973.15	100%	0.00	0.00
43.37	ALLW 85 Front Entrance Interior side of Vestibul	0.00	0.00	0.00	0.00	0.00	7,544.32	7,544.32	7,544.32	0.00	0.00	7,544.32	100%	0.00	0.00
43.38	ALLW 89 Elevator Usage Fee - Construction Phas	0.00	0.00	0.00	0.00	0.00	9,000.00	9,000.00	9,000.00	0.00	0.00	9,000.00	100%	0.00	0.00
43.39	ALLW 90 Ductwork Connection Conflict with Fur	0.00	0.00	0.00	0.00	0.00	4,508.64	4,508.64	4,508.64	0.00	0.00	4,508.64	100%	0.00	0.00
43.40	ALLW 93 RFI 231 2nd Floor Lobby Post	0.00	0.00	0.00	0.00	0.00	18,311.00	18,311.00	18,311.00	0.00	0.00	18,311.00	100%	0.00	0.00
43.41	ALLW 94 RFI 226 Truss-Stone tie in at South Ele	0.00	0.00	0.00	0.00	0.00	34,566.00	34,566.00	34,566.00	0.00	0.00	34,566.00	100%	0.00	0.00
43.42	ALLW 95 RFI 228 Additional AV Questions from F	0.00	0.00	0.00	0.00	0.00	13,587.31	13,587.31	13,587.31	0.00	0.00	13,587.31	100%	0.00	679.37
43.43	ALLW 96 RFI 248 Visual Display Clarification	0.00	0.00	0.00	0.00	0.00	2,809.40	2,809.40	2,809.40	0.00	0.00	2,809.40	100%	0.00	0.00
43.44	ALLW 98 RFI 233 Drainage for back porch clarifi	0.00	0.00	0.00	0.00	0.00	5,912.00	5,912.00	5,912.00	0.00	0.00	5,912.00	100%	0.00	0.00
43.45	ALLW 99 RFI 240 Additional Knox box Location	0.00	0.00	0.00	0.00	0.00	904.20	904.20	904.20	0.00	0.00	904.20	100%	0.00	0.00
43.46	ALLW 100 RFI 237 Adding additional Ice Machine	0.00	0.00	0.00	0.00	0.00	11,230.30	11,230.30	11,230.30	0.00	0.00	11,230.30	100%	0.00	0.00
43.47	ALLW 101 Elevator Cab Operation for Fire Taping	0.00	0.00	0.00	0.00	0.00	2,308.00	2,308.00	2,308.00	0.00	0.00	2,308.00	100%	0.00	0.00
43.48	ALLW 103 RFI 243 5th Floor Mech. Chase Fall Ha	0.00	0.00	0.00	0.00	0.00	2,652.01	2,652.01	2,652.01	0.00	0.00	2,652.01	100%	0.00	0.00
43.49	ALLW 104 RFI 250 Chair Rail & Window Mullion I	0.00	0.00	0.00	0.00	0.00	1,183.12	1,183.12	1,183.12	0.00	0.00	1,183.12	100%	0.00	0.00
43.50	ALLW 106 RFI 230 HVAC Condensate Drains	0.00	0.00	0.00	0.00	0.00	19,929.05	19,929.05	19,929.05	0.00	0.00	19,929.05	100%	0.00	0.00
43.51	ALLW 107 Elevator Reinspection	0.00	0.00	0.00	0.00	0.00	4,500.00	4,500.00	4,500.00	0.00	0.00	4,500.00	100%	0.00	0.00
43.52	ALLW 108 Elevator Reinspection # 2	0.00	0.00	0.00	0.00	0.00	3,000.00	3,000.00	3,000.00	0.00	0.00	3,000.00	100%	0.00	0.00
43.53	ALLW 109 RFI 235 Roof Doors 5001 A&B	0.00	0.00	0.00	0.00	0.00	11,751.88	11,751.88	11,751.88	0.00	0.00	11,751.88	100%	0.00	0.00
43.54	ALLW 110 RFI 94 Door Stain and Clarification	0.00	0.00	0.00	0.00	0.00	1,200.00	1,200.00	1,200.00	0.00	0.00	1,200.00	100%	0.00	0.00
43.55	ALLW 111 RFI 245 Water Intrusion Concerns at	0.00	0.00	0.00	0.00	0.00	4,581.60	4,581.60	4,581.60	0.00	0.00	4,581.60	100%	0.00	0.00
43.56	ALLW 113 Deal Drawer Change	0.00	0.00	0.00	0.00	0.00	1,445.88	1,445.88	1,445.88	0.00	0.00	1,445.88	100%	0.00	0.00
43.57	CC 5 RFI 262 Temp Door	0.00	0.00	0.00	0.00	0.00	4,258.25	4,258.25	4,258.25	0.00	0.00	4,258.25	100%	0.00	0.00
43.58	CC 6 Boring for landscape Drawings	0.00	0.00	0.00	0.00	0.00	5,900.00	5,900.00	5,900.00	0.00	0.00	5,900.00	100%	0.00	0.00
43.59	ALLW 117 RFI 252 Bathroom Mirror Replacement	0.00	0.00	0.00	0.00	0.00	16,866.00	16,866.00	16,866.00	0.00	0.00	16,866.00	100%	0.00	0.00
43.60	CC 7 RFI 261 SFI-11 and SFI-14 Overhang at De	0.00	0.00	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	400.00	100%	0.00	0.00
43.61	CC 8 Install wire harness in frames	0.00	0.00	0.00	0.00	0.00	1,558.25	1,558.25	1,558.25	0.00	0.00	1,558.25	100%	0.00	0.00
43.62	CC 9 RFI 267 Fiber Housing Location in AV Room	0.00	0.00	0.00	0.00	0.00	644.00	644.00	644.00	0.00	0.00	644.00	100%	0.00	0.00
43.63	CC 10 Repair of non ADA compliant issues	0.00	0.00	0.00	0.00	0.00	3,014.00	3,014.00	3,014.00	0.00	0.00	3,014.00	100%	0.00	150.70
43.64	CC 11 Missed sidewalk	0.00	0.00	0.00	0.00	0.00	11,119.00	11,119.00	11,119.00	0.00	0.00	11,119.00	100%	0.00	555.95
43.65	CC 12 RFI 264 Millwork Changes at Handicap Rai	0.00	0.00	0.00	0.00	0.00	4,750.00	4,750.00	4,750.00	0.00	0.00	4,750.00	100%	0.00	237.50
43.66	CC 13 RFI 276 HVAC Conflict with Wind Brace	0.00	0.00	0.00	0.00	0.00	908.00	908.00	908.00	0.00	0.00	908.00	100%	0.00	45.40
43.67	CC 14 RFI 256 Exterior Egress Lighting	0.00	0.00	0.00	0.00	0.00	1,653.00	1,653.00	1,653.00	0.00	0.00	1,653.00	100%	0.00	82.65
43.68	CC 15 RFI 265 TV Location Conflicts	0.00	0.00	0.00	0.00	0.00	7,640.10	7,640.10	7,640.10	0.00	0.00	7,640.10	100%	0.00	382.01
43.69	CC 16 Additional Mirrors	0.00	0.00	0.00	0.00	0.00	2,700.00	2,700.00	2,700.00	0.00	0.00	2,700.00	100%	0.00	135.00
43.70	CC 17 RFI 260 Missing Return Air in Room 3205	0.00	0.00	0.00	0.00	0.00	1,196.00	1,196.00	1,196.00	0.00	0.00	1,196.00	100%	0.00	59.80
43.71	CC 18 Missed sidewalk-Dirt work	0.00	0.00	0.00	0.00	0.00	5,200.00	5,200.00	5,200.00	0.00	0.00	5,200.00	100%	0.00	260.00
43.72	CC 19 RFI 274 Courtroom Floor Emblem	0.00	0.00	0.00	0.00	0.00	3,481.25	3,481.25	2,785.00	0.00	0.00	2,785.00	80%	696.25	139.25
43.73	CC 20 RFI 278 3rd Floor Poke-Thru Floor Box Pla	0.00	0.00	0.00	0.00	0.00	1,035.00	1,035.00	0.00	0.00	0.00	0.00	0%	1,035.00	0.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: **43**  
APPLICATION DATE: **5/1/2026**  
PERIOD TO: **5/31/2026**  
ARCHITECT'S PROJECT NO.: **Multiple**

A ITEM NO.	B DESCRIPTION	C EXHIBIT B VALUE	C CHANGE AMOUNT	C EXHIBIT C VALUE	C CHANGE AMOUNT	C EXHIBIT E SCHEDULED VALUE	C CHANGE AMOUNT	C EXHIBIT F SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G/C)	H BALANCE TO FINISH (C-G)	I RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
43.74	CC 21 RFI 308 Countertop Stone was TBD	0.00	0.00	0.00	0.00	0.00	2,655.00	2,655.00	1,858.50	0.00	0.00	1,858.50	70%	796.50	92.93
43.75	CC 22 RFI 302 Reception 3221A Utilities	0.00	0.00	0.00	0.00	0.00	1,145.00	1,145.00	1,145.00	0.00	0.00	1,145.00	100%	0.00	57.25
43.76	CC 23 RFI 288 Courtroom 3101 & 3409 Handrail	0.00	0.00	0.00	0.00	0.00	12,500.00	12,500.00	9,375.00	0.00	0.00	9,375.00	75%	3,125.00	468.75
43.77	CC 24 RFI 304 Courtroom 3409 Elevated Platform	0.00	0.00	0.00	0.00	0.00	4,305.70	4,305.70	4,305.70	0.00	0.00	4,305.70	100%	0.00	215.29
43.78	CC 25 RFI 312 Corridor 3104 Ceiling Layout	0.00	0.00	0.00	0.00	0.00	1,556.00	1,556.00	1,556.00	0.00	0.00	1,556.00	100%	0.00	77.80
43.79	CC 26 RFI 315 Fire Damper Relocation	0.00	0.00	0.00	0.00	0.00	3,365.00	3,365.00	3,365.00	0.00	0.00	3,365.00	100%	0.00	168.25
43.80	CC 27 RFI 316 Roller Shade & Diffuser Conflict	0.00	0.00	0.00	0.00	0.00	-4,810.03	-4,810.03	-4,810.03	0.00	0.00	-4,810.03	100%	0.00	-240.50
43.81	CC 28 Credit for table boxes	0.00	0.00	0.00	0.00	0.00	-9,840.00	-9,840.00	-9,840.00	0.00	0.00	-9,840.00	100%	0.00	-492.00
43.82	CC 29 RFI 305 Add Dedicated Circuits	0.00	0.00	0.00	0.00	0.00	1,184.00	1,184.00	1,184.00	0.00	0.00	1,184.00	100%	0.00	59.20
43.83	CC 30 Replace light poles	0.00	0.00	0.00	0.00	0.00	26,450.00	26,450.00	0.00	0.00	0.00	0.00	0%	26,450.00	0.00
43.84	CC 31 RFI 320 Cove Lighting Rm 3101	0.00	0.00	0.00	0.00	0.00	622.00	622.00	0.00	0.00	0.00	0.00	0%	622.00	0.00
43.85	CC 32 RFI 323 Lobby 3305 Finishes	0.00	0.00	0.00	0.00	0.00	10,604.67	10,604.67	0.00	0.00	0.00	0.00	0%	10,604.67	0.00
43.86	CC 33 RFI 319 Access Control at Existing Doors	0.00	0.00	0.00	0.00	0.00	16,945.75	16,945.75	0.00	0.00	0.00	0.00	0%	16,945.75	0.00
43.87		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
43.88		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
43.89		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
43.90		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
43.91		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
44	Remaining County Seal Allowance							<b>0.00</b>					<b>100%</b>		
44.01	ALLW 30 County Seal, Cast Bronze	0.00	0.00	0.00	0.00	0.00	35,988.00	35,988.00	35,988.00	0.00	0.00	35,988.00	100%	0.00	0.00
44.02	ALLW 92 Allowance Reconciliation	0.00	0.00	0.00	0.00	0.00	14,012.00	14,012.00	14,012.00	0.00	0.00	14,012.00	100%	0.00	0.00
45	Remaining Asbestos Abatement Allowance						<b>28,307.00</b>	<b>28,307.00</b>					<b>100%</b>		
45.01	ALLW 1 Abatement of roof flashing	0.00	0.00	0.00	0.00	0.00	0.00	14,470.00	14,470.00	0.00	0.00	14,470.00	100%	0.00	0.00
45.02	ALLW 12 - Additional Air Monitoring	0.00	0.00	0.00	0.00	0.00	7,000.00	7,000.00	7,000.00	0.00	0.00	7,000.00	100%	0.00	0.00
45.03	ALLW 19 - Owner Notification Fee	0.00	0.00	0.00	0.00	0.00	3,307.00	3,307.00	3,307.00	0.00	0.00	3,307.00	100%	0.00	0.00
45.04	ALLW 92 Allowance Reconciliation	0.00	0.00	0.00	0.00	0.00	21,916.00	21,916.00	21,916.00	0.00	0.00	21,916.00	100%	0.00	0.00
46	Remaining Existing Foundation Conflict							<b>0.00</b>					<b>100%</b>		
46.01	ALLW 92 Allowance Reconciliation	0.00	0.00	0.00	0.00	0.00	25,000.00	25,000.00	25,000.00	0.00	0.00	25,000.00	100%	0.00	0.00
47	Remaining Overhead Support for Cleaning							<b>0.00</b>					<b>100%</b>		
47.01	ALLW 58 RFI 183 Modification to Cupola Mainten	0.00	0.00	0.00	0.00	0.00	20,000.00	20,000.00	20,000.00	0.00	0.00	20,000.00	100%	0.00	0.00
48	Remaining Mock-up Allowance							<b>0.00</b>					<b>100%</b>		
48.01	ALLW 92 Allowance Reconciliation	0.00	0.00	0.00	0.00	0.00	25,000.00	25,000.00	25,000.00	0.00	0.00	25,000.00	100%	0.00	0.00
49	Remaining Decorative Bollard Allowance						<b>-6,400.00</b>	<b>-6,400.00</b>					<b>100%</b>		
49.01	ALLW 3 Contract Decorative Bollards	0.00	0.00	0.00	0.00	0.00	29,400.00	29,400.00	29,400.00	0.00	0.00	29,400.00	100%	0.00	0.00
50	Remaining Permit Comment							<b>0.00</b>					<b>100%</b>		
50.01	ALLW 13 ASI 1 Changes per City (Civil)	0.00	0.00	0.00	0.00	0.00	40,947.00	40,947.00	40,947.00	0.00	0.00	40,947.00	100%	0.00	0.00
50.02	ALLW 59 Water line Exploration	0.00	0.00	0.00	0.00	0.00	33,074.44	33,074.44	33,074.44	0.00	0.00	33,074.44	100%	0.00	0.00
50.03	ALLW 88 RFI 220 City Comments	0.00	0.00	0.00	0.00	0.00	1,763.92	1,763.92	1,763.92	0.00	0.00	1,763.92	100%	0.00	0.00
50.04	ALLW 92 Allowance Reconciliation	0.00	0.00	0.00	0.00	0.00	24,214.64	24,214.64	24,214.64	0.00	0.00	24,214.64	100%	0.00	0.00
51	Remaining Relocate Memorial Tree							<b>0.00</b>					<b>100%</b>		
50.01	Contract Reallocate, store, maintain, and replant	0.00	0.00	0.00	0.00	0.00	10,000.00	10,000.00	10,000.00	0.00	0.00	10,000.00	100%	0.00	0.00
52	Remaining Water Meter / Backflow							<b>0.00</b>					<b>100%</b>		
52.01	ALLW 59 Water line Exploration	0.00	0.00	0.00	0.00	0.00	25,000.00	25,000.00	25,000.00	0.00	0.00	25,000.00	100%	0.00	0.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: **43**  
APPLICATION DATE: **5/1/2026**  
PERIOD TO: **5/31/2026**  
ARCHITECT'S PROJECT NO.: **Multiple**

A ITEM NO.	B DESCRIPTION	C EXHIBIT B VALUE	C CHANGE AMOUNT	C EXHIBIT C VALUE	C CHANGE AMOUNT	C EXHIBIT E SCHEDULED VALUE	C CHANGE AMOUNT	C EXHIBIT F SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G/C)	H BALANCE TO FINISH (C-G)	I RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
53	Remaining Paving repairs Allowance						115,081.25	<b>115,081.25</b>					<b>100%</b>		
53.01	ALLW 122 Paving Repairs	0.00	0.00	0.00	0.00	0.00	97,968.75	97,968.75	97,968.75	0.00	0.00	97,968.75	100%	0.00	0.00
53.02		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
54	Remaining DAS / ERRCS Allowance							<b>0.00</b>					<b>100%</b>		
54.01	ASI 9 RFI 139 ERRCS (DAS)	0.00	0.00	0.00	0.00	0.00	48,910.00	48,910.00	48,910.00	0.00	0.00	48,910.00	100%	0.00	2,445.50
54.02	ALLW 92 Allowance Reconciliation	0.00	0.00	0.00	0.00	0.00	1,090.00	1,090.00	1,090.00	0.00	0.00	1,090.00	100%	0.00	0.00
55	Remaining DAS / Cellular System							<b>0.00</b>					<b>100%</b>		
55.01	ASI 9 RFI 139 Cellular (DAS)	0.00	0.00	0.00	0.00	0.00	108,321.00	108,321.00	108,321.00	0.00	0.00	108,321.00	100%	0.00	0.00
55.02	ALLW 92 Allowance Reconciliation	0.00	0.00	0.00	0.00	0.00	76,950.00	76,950.00	76,950.00	0.00	0.00	76,950.00	100%	0.00	0.00
<b>NEW COURTHOUSE TOTALS</b>		<b>1,273,310.00</b>	<b>1,130,528.00</b>	<b>2,403,838.00</b>	<b>0.00</b>	<b>2,403,838.00</b>	<b>38,625,292.00</b>	<b>41,043,600.00</b>	<b>40,364,230.11</b>	<b>0.00</b>	<b>0.00</b>	<b>40,364,230.11</b>	<b>98%</b>	<b>679,369.89</b>	<b>329,255.22</b>
56	<b>3RD FLOOR FINISH OUT</b>												<b>51%</b>		
56.01	3rd Floor Finish Out Design Fees	0.00	0.00	0.00	0.00	0.00	644,163.00	644,163.00	322,081.50	0.00	0.00	322,081.50	50%	322,081.50	0.00
56.02	3rd Floor Finish Out FF&E Design Fees	0.00	0.00	0.00	0.00	0.00	61,979.00	61,979.00	0.00	0.00	0.00	0.00	0%	61,979.00	0.00
56.03	3rd Floor Finish Out M.E.P. 3rd Party Review	0.00	0.00	0.00	0.00	0.00	5,000.00	5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	0.00
56.04	Geotechnical Services and Report	0.00	0.00	0.00	0.00	0.00	5,690.00	5,690.00	5,690.00	0.00	0.00	5,690.00	100%	0.00	0.00
56.05	3rd Floor Finish Out Reimbursable Allw.	0.00	0.00	0.00	0.00	0.00	7,500.00	7,500.00	0.00	0.00	0.00	0.00	0%	7,500.00	0.00
56.06	General Conditions	0.00	0.00	0.00	0.00	0.00	494,989.00	494,989.00	247,494.50	4,949.89	0.00	252,444.39	51%	242,544.61	0.00
56.07	Mobilization (Temp. Fence, Parking, Etc.)	0.00	0.00	0.00	0.00	0.00	106,788.00	106,788.00	53,394.00	1,067.88	0.00	54,461.88	51%	52,326.12	0.00
56.08	Subcontractor Default Insurance	0.00	0.00	0.00	0.00	0.00	63,418.00	63,418.00	31,709.00	634.18	0.00	32,343.18	51%	31,074.82	0.00
56.09	General Liability & Builder's Risk Insurance	0.00	0.00	0.00	0.00	0.00	28,011.00	28,011.00	14,005.50	280.11	0.00	14,285.61	51%	13,725.39	0.00
56.10	AGC Fees	0.00	0.00	0.00	0.00	0.00	8,945.00	8,945.00	4,472.50	89.45	0.00	4,561.95	51%	4,383.05	0.00
56.11	Payment & Performance Bonds	0.00	0.00	0.00	0.00	0.00	90,217.00	90,217.00	45,108.50	902.17	0.00	46,010.67	51%	44,206.33	0.00
56.12	Design/Builder Overhead & Profit	0.00	0.00	0.00	0.00	0.00	233,350.00	233,350.00	155,644.45	7,700.55	0.00	163,345.00	70%	70,005.00	0.00
57	Sitework												<b>94%</b>		
57.01	Earthwork & Site Demolition (Cannon)	0.00	0.00	0.00	0.00	0.00	120,616.00	120,616.00	120,616.00	0.00	0.00	120,616.00	100%	0.00	6,030.80
57.02	Asphalt Paving (Cannon)	0.00	0.00	0.00	0.00	0.00	110,794.00	110,794.00	110,794.00	0.00	0.00	110,794.00	100%	0.00	5,539.70
57.03	Pavement Markings & Signage (Cannon)	0.00	0.00	0.00	0.00	0.00	3,760.00	3,760.00	3,760.00	0.00	0.00	3,760.00	100%	0.00	188.00
57.04	Turfs and Grasses (Texas Legacy)	0.00	0.00	0.00	0.00	0.00	14,210.00	14,210.00	0.00	0.00	0.00	0.00	0%	14,210.00	0.00
58	Concrete Work												<b>100%</b>		
58.01	Concrete Sealer original 3rd Floor scope removed	0.00	0.00	0.00	0.00	0.00	-10,000.00	-10,000.00	-10,000.00	0.00	0.00	-10,000.00	100%	0.00	-500.00
59	Metals												<b>50%</b>		
59.01	Pipe and Tube Railings (Ramps to Judge)	0.00	0.00	0.00	0.00	0.00	10,291.00	10,291.00	5,145.50	0.00	0.00	5,145.50	50%	5,145.50	257.28
60	Carpentry & Millwork												<b>100%</b>		
60.01	Rough Carpentry (Raised platforms)	0.00	0.00	0.00	0.00	0.00	54,450.00	54,450.00	54,450.00	0.00	0.00	54,450.00	100%	0.00	2,722.50
60.02	Platform Sound Deadening	0.00	0.00	0.00	0.00	0.00	10,000.00	10,000.00	10,000.00	0.00	0.00	10,000.00	100%	0.00	500.00
61	Carpentry & Millwork												<b>95%</b>		
61.01	Interior Architectural Woodwork including Sills	0.00	0.00	0.00	0.00	0.00	286,750.00	286,750.00	272,412.50	0.00	0.00	272,412.50	95%	14,337.50	13,620.63
62	Thermal & Moisture Protection														
62.01	Applied Fire Protection (Marek Brothers)	0.00	0.00	0.00	0.00	0.00	5,200.00	5,200.00	0.00	0.00	0.00	0.00	0%	5,200.00	0.00
63	Glass and Glazing System												<b>86%</b>		

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: **43**  
APPLICATION DATE: **5/1/2026**  
PERIOD TO: **5/31/2026**  
ARCHITECT'S PROJECT NO.: **Multiple**

A ITEM NO.	B DESCRIPTION	C EXHIBIT B VALUE	C CHANGE AMOUNT	C EXHIBIT C VALUE	C CHANGE AMOUNT	C EXHIBIT E SCHEDULED VALUE	C CHANGE AMOUNT	C EXHIBIT F SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	H BALANCE TO FINISH (C-G)	I RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
63.01	Access Doors & Frames	0.00	0.00	0.00	0.00	0.00	3,000.00	3,000.00	0.00	0.00	0.00	0.00	0%	3,000.00	0.00
63.02	Aluminum Frames and Door Glazing (TCGC)	0.00	0.00	0.00	0.00	0.00	63,302.00	63,302.00	56,971.80	0.00	0.00	56,971.80	90%	6,330.20	2,848.59
64	Openings												<b>76%</b>		
64.01	Stained Glass (Foster)	0.00	0.00	0.00	0.00	0.00	35,200.00	35,200.00	0.00	17,600.00	0.00	17,600.00	50%	17,600.00	880.00
64.02	Door Hardware (Himmel's)	0.00	0.00	0.00	0.00	0.00	113,040.00	113,040.00	84,780.00	0.00	0.00	84,780.00	75%	28,260.00	4,239.00
64.03	Door Hardware Installation (Himmel's)	0.00	0.00	0.00	0.00	0.00	21,645.00	21,645.00	16,233.75	0.00	0.00	16,233.75	75%	5,411.25	811.69
65	Finishes												<b>74%</b>		
65.01	Early package demo and replacement - SPD	0.00	0.00	0.00	0.00	0.00	6,105.00	6,105.00	6,105.00	0.00	0.00	6,105.00	100%	0.00	305.25
65.02	Cold Formed Metal Framing & Drywall (SPD)	0.00	0.00	0.00	0.00	0.00	269,621.00	269,621.00	258,836.16	0.00	0.00	258,836.16	96%	10,784.84	12,941.81
65.03	Acoustical Ceilings (SPD)	0.00	0.00	0.00	0.00	0.00	27,729.00	27,729.00	26,342.55	0.00	0.00	26,342.55	95%	1,386.45	1,317.13
65.04	Stretched-Fabric Ceilings (Marek Brothers)	0.00	0.00	0.00	0.00	0.00	13,250.00	13,250.00	1,325.00	0.00	0.00	1,325.00	10%	11,925.00	66.25
65.05	Ceramic Tile (Kellen)	0.00	0.00	0.00	0.00	0.00	40,854.00	40,854.00	4,085.40	0.00	0.00	4,085.40	10%	36,768.60	204.27
65.06	Epoxy Terrazzo (National Terrazzo)	0.00	0.00	0.00	0.00	0.00	64,000.00	64,000.00	0.00	32,000.00	0.00	32,000.00	50%	32,000.00	1,600.00
65.07	Salvage & Re-install Existing Marble Panels	0.00	0.00	0.00	0.00	0.00	20,500.00	20,500.00	0.00	0.00	0.00	0.00	0%	20,500.00	0.00
65.08	Resilient & Carpet Flooring (Kellen)	0.00	0.00	0.00	0.00	0.00	71,530.00	71,530.00	53,647.50	0.00	0.00	53,647.50	75%	17,882.50	2,682.38
65.09	Painting (SPD)	0.00	0.00	0.00	0.00	0.00	53,635.00	53,635.00	35,399.10	0.00	0.00	35,399.10	66%	18,235.90	1,769.96
66	Specialties & Equipment												<b>25%</b>		
66.01	Signage (Benchmark)	0.00	0.00	0.00	0.00	0.00	37,717.00	37,717.00	0.00	0.00	0.00	0.00	0%	37,717.00	0.00
66.02	Toilet Accessories (Built Rite)	0.00	0.00	0.00	0.00	0.00	7,620.00	7,620.00	0.00	0.00	0.00	0.00	0%	7,620.00	0.00
66.03	Refrigerators (Built Rite)	0.00	0.00	0.00	0.00	0.00	4,750.00	4,750.00	0.00	0.00	0.00	0.00	0%	4,750.00	0.00
66.04	Roller Window Shades (Capital Blinds)	0.00	0.00	0.00	0.00	0.00	31,682.00	31,682.00	3,168.20	17,425.10	0.00	20,593.30	65%	11,088.70	1,029.67
66.05	Electric Traction Elevators (Protect ONLY)	0.00	0.00	0.00	0.00	0.00	1,500.00	1,500.00	0.00	0.00	0.00	0.00	0%	1,500.00	0.00
67	Fire Protection System												<b>90%</b>		
67.01	Fire Protection System (Texas Fire Logic)	0.00	0.00	0.00	0.00	0.00	31,500.00	31,500.00	28,350.00	0.00	0.00	28,350.00	90%	3,150.00	1,417.50
68	Mechanical - Plumbing												<b>96%</b>		
68.01	Early package Plumbing (Raven)	0.00	0.00	0.00	0.00	0.00	24,700.00	24,700.00	24,700.00	0.00	0.00	24,700.00	100%	0.00	1,235.00
68.02	Plumbing (Raven)	0.00	0.00	0.00	0.00	0.00	92,300.00	92,300.00	87,685.00	0.00	0.00	87,685.00	95%	4,615.00	4,384.25
69	Mechanical - HVAC												<b>89%</b>		
69.01	HVAC (Raven)	0.00	0.00	0.00	0.00	0.00	237,503.00	237,503.00	225,627.85	0.00	0.00	225,627.85	95%	11,875.15	11,281.39
69.02	Testing-Adjusting-Balancing for HVAC (DAC)	0.00	0.00	0.00	0.00	0.00	15,925.00	15,925.00	0.00	0.00	0.00	0.00	0%	15,925.00	0.00
70	Electrical Systems												<b>86%</b>		
70.01	Early package Electrical (Dailey)	0.00	0.00	0.00	0.00	0.00	24,907.00	24,907.00	24,907.00	0.00	0.00	24,907.00	100%	0.00	1,245.35
70.02	Electrical (Dailey)	0.00	0.00	0.00	0.00	0.00	474,205.00	474,205.00	403,074.25	0.00	0.00	403,074.25	85%	71,130.75	20,153.71
70.03	Parking Lot Lighting (Dailey)	0.00	0.00	0.00	0.00	0.00	42,745.00	42,745.00	40,607.75	0.00	0.00	40,607.75	95%	2,137.25	2,030.39
71	Low Voltage Systems												<b>63%</b>		
71.01	Communications (Advanced Connections)	0.00	0.00	0.00	0.00	0.00	69,388.00	69,388.00	10,408.20	10,408.20	0.00	20,816.40	30%	48,571.60	1,040.82
71.02	Audio, Video & Room Control Systems (Walker)	0.00	0.00	0.00	0.00	0.00	691,986.00	691,986.00	380,592.30	69,198.60	0.00	449,790.90	65%	242,195.10	22,489.55
71.03	Access Control & Video Management (BLTI)	0.00	0.00	0.00	0.00	0.00	105,497.00	105,497.00	73,847.90	0.00	0.00	73,847.90	70%	31,649.10	3,692.40
72	Life Safety Systems														
72.01	Fire Alarm (Kauffman)	0.00	0.00	0.00	0.00	0.00	23,165.00	23,165.00	19,921.90	0.00	0.00	19,921.90	86%	3,243.10	996.10
73	3rd Floor Owner Contingency						0.00	0.00					<b>96%</b>		
73.01	Added to Owner's Contingency ALLW#7 (Item 42.04)	0.00	0.00	0.00	0.00	0.00	104,724.00	104,724.00	104,724.00	0.00	0.00	104,724.00	100%	0.00	5,236.20

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: **43**  
APPLICATION DATE: **5/1/2026**  
PERIOD TO: **5/31/2026**  
ARCHITECT'S PROJECT NO.: **Multiple**

A ITEM NO.	B DESCRIPTION	C EXHIBIT B VALUE	C CHANGE AMOUNT	C EXHIBIT C VALUE	C CHANGE AMOUNT	C EXHIBIT E SCHEDULED VALUE	C CHANGE AMOUNT	C EXHIBIT F SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G/C)	H BALANCE TO FINISH (C-G)	I RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
74	3rd Floor Design/Builder Contingency						0.00	<b>0.00</b>							
74.01	Added to D/B Contingency ALLW#7 (Item 43.01)	0.00	0.00	0.00	0.00	0.00	167,557.00	167,557.00	167,557.00	0.00	0.00	167,557.00	100%	0.00	8,377.85
75	Allowance - Protection for Reduced Court Judge						5,440.00	<b>5,440.00</b>							
75.01	ALLW 134 RFI 287 Courtroom 3409 Judge's Dais	0.00	0.00	0.00	0.00	0.00	14,560.00	14,560.00	5,824.00	0.00	0.00	5,824.00	40%	8,736.00	291.20
76	Allowance - Addn No. 3 Revisions TBD						0.00	<b>0.00</b>							
76.01	ALLW 125 3rd Floor Finish-Out Addendum No. 3	0.00	0.00	0.00	0.00	0.00	50,000.00	50,000.00	50,000.00	0.00	0.00	50,000.00	100%	0.00	2,500.00
<b>3RD FLOOR FINISH OUT TOTALS</b>		<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>5,418,903.00</b>	<b>5,418,903.00</b>	<b>3,646,499.56</b>	<b>162,256.13</b>	<b>0.00</b>	<b>3,808,755.69</b>	<b>70%</b>	<b>1,610,147.31</b>	<b>145,426.58</b>
<b>Contract Total</b>		<b>1,273,310.00</b>	<b>1,315,059.00</b>	<b>2,588,369.00</b>	<b>1,825,812.00</b>	<b>4,779,103.39</b>	<b>44,044,195.00</b>	<b>48,837,768.39</b>	<b>46,385,995.06</b>	<b>162,256.13</b>	<b>0.00</b>	<b>46,548,251.19</b>	<b>95%</b>	<b>2,289,517.20</b>	<b>474,681.79</b>

CONSTRUCTION SERVICES

Date: 5/28/2026	Exhibit A	Exhibit B	Exhibit C	Exhibit D	Exhibit E	Exhibit E	Exhibit E	Exhibit F	Exhibit F	Exhibit G	Exhibit E	Exhibit E	Exhibit H	Total
	5/12/2021	5/2/2022	2/6/2023	4/26/2023	5/17/2023	Change Order # 001 8/2/2023	Change Order # 002 9/18/2023	10/4/2023	Change Order # 001 7/11/2025	11/17/2023	Change Order # 003 3/6/2024	Change Order # 004 8/21/2024	12/11/2024	
<b>Programming, Pre-Schematic, &amp; Assessments</b>														
Programming, Pre-Schematic, & Assessments Costs	\$358,353.62	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$358,353.62
<b>PROGRAMMING &amp; ASSESSMENTS TOTAL</b>	<b>\$358,353.62</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$358,353.62</b>
<b>Maintenance Node</b>														
Maintenance Node Design Services	\$0.00	\$970,500.00	(\$114,476.00)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$856,024.00
Maintenance Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
<b>Maintenance Node Total</b>	<b>\$0.00</b>	<b>\$970,500.00</b>	<b>(\$114,476.00)</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$856,024.00</b>
<b>BUSINESS NODE</b>														
Courthouse Design Services	\$0.00	\$1,273,310.00	\$1,130,528.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$2,403,838.00
Courthouse Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$38,639,762.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$38,639,762.00
Courthouse Change Order # 001	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$402,374.00	\$0.00	\$0.00	\$0.00	\$0.00	\$402,374.00
<i>Courthouse Total</i>	<i>\$0.00</i>	<i>\$1,273,310.00</i>	<i>\$1,130,528.00</i>	<i>\$0.00</i>	<i>\$0.00</i>	<i>\$0.00</i>	<i>\$0.00</i>	<i>\$38,639,762.00</i>	<i>\$402,374.00</i>	<i>\$0.00</i>	<i>\$0.00</i>	<i>\$0.00</i>	<i>\$0.00</i>	<i>\$41,445,974.00</i>
Swing Space Design Services	\$0.00	\$0.00	\$184,531.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$184,531.00
Swing Space Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$1,825,812.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,825,812.00
Swing Space Change Order # 001	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$122,435.85	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$122,435.85
Swing Space Change Order # 002	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$233,968.97	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$233,968.97
Swing Space Change Order # 003	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$12,878.13	\$0.00	\$0.00	\$12,878.13
Swing Space Change Order # 004	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	(\$4,360.56)	\$0.00	(\$4,360.56)
<i>Swing Space Total</i>	<i>\$0.00</i>	<i>\$0.00</i>	<i>\$184,531.00</i>	<i>\$0.00</i>	<i>\$1,825,812.00</i>	<i>\$122,435.85</i>	<i>\$233,968.97</i>	<i>\$0.00</i>	<i>\$0.00</i>	<i>\$0.00</i>	<i>\$12,878.13</i>	<i>(\$4,360.56)</i>	<i>\$0.00</i>	<i>\$2,375,265.39</i>
<b>Business Node Totals</b>	<b>\$0.00</b>	<b>\$1,273,310.00</b>	<b>\$1,315,059.00</b>	<b>\$0.00</b>	<b>\$1,825,812.00</b>	<b>\$122,435.85</b>	<b>\$233,968.97</b>	<b>\$38,639,762.00</b>	<b>\$402,374.00</b>	<b>\$0.00</b>	<b>\$12,878.13</b>	<b>(\$4,360.56)</b>	<b>\$0.00</b>	<b>\$43,821,239.39</b>
<b>Judicial Node</b>														
Justice Tower Design Services	\$0.00	\$3,572,550.00	\$2,015,777.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,588,327.00
Justin Tower Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
<b>Judicial Node Total</b>	<b>\$0.00</b>	<b>\$3,572,550.00</b>	<b>\$2,015,777.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$5,588,327.00</b>
<b>Macerator, Hoist, &amp; Valve</b>														
Macerator, Hoist, & Valve Design Services	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Macerator, Hoist, & Valve Construction Costs	\$0.00	\$0.00	\$0.00	\$264,316.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$264,316.00
<b>Macerator, Hoist, &amp; Valve Totals</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$264,316.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$264,316.00</b>
<b>506 Upgrades &amp; Modular Building</b>														
506 Upgrades & Modular Building Design Services	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$230,921.00	\$0.00	\$0.00	\$0.00	\$230,921.00
506 Upgrades & Modular Building Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,053,707.00	\$4,053,707.00
<b>506 Upgrades &amp; Modular Building Totals</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$230,921.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$4,053,707.00</b>	<b>\$4,284,628.00</b>
<b>Design Build Contract Total</b>	<b>\$358,353.62</b>	<b>\$5,816,360.00</b>	<b>\$3,216,360.00</b>	<b>\$264,316.00</b>	<b>\$1,825,812.00</b>	<b>\$122,435.85</b>	<b>\$233,968.97</b>	<b>\$38,639,762.00</b>	<b>\$402,374.00</b>	<b>\$230,921.00</b>	<b>\$12,878.13</b>	<b>(\$4,360.56)</b>	<b>\$4,053,707.00</b>	<b>\$55,172,888.01</b>