

## Waller County Check Request/Reimbursement Form

Employee submitting request:

Julie Adams

Department:

Road and Bridge

Total Amount Due:

\$181,794.51

Please make check payable to:

Name: DCCM INFRASTRUCTURE, INC.

Address: 1710 Seamist Drive

Houston, TX 77008

Please mail check to:

Name: DCCM INFRASTRUCTURE, INC.

Address: 1710 Seamist Drive


Houston, TX 77008

Purpose of check: Invoice # 78326-11R Waller County - Clay Rd

Professional Services from January 01, 2026 to January 31, 2026

Charge to GL line:

605-605-545405

  
Signature of Person Submitting Request

6-4-26

Date

  
Signature of Official/Department Head Submitting Request

6/4/26

Date



formerly known as Binkley & Barfield, Inc.

Waller County

Robert McBride  
775 Bus 290  
East Hempstead, TX 77445

## INVOICE

REMIT TO: DCCM INFRASTRUCTURE, INC.  
1710 Seamist Drive  
Houston, TX 77008

April 30, 2026  
Project No: 0000069938.0000  
Invoice No: 78326

Project Manager: Kevin Mineo  
Deputy Project Manager: Ryan Hinson  
Waller Co. Project No.: 23406

Total Contract Value: 2,245,846.00

Project 0000069938.0000 Waller County - Clay Rd

**Professional Services from January 01, 2026 to January 31, 2026**

Phase 0000 Design  
Task 1000 Project Management  
Fee

| Billing Phase            | Fee          | Percent Complete | Earned       | Previously Invoiced | Amount This Invoice |
|--------------------------|--------------|------------------|--------------|---------------------|---------------------|
| Project Management       | 49,091.00    | 73.00            | 35,836.43    | 34,363.70           | 1,472.73            |
| Drainage Data Collection | 12,692.00    | 100.00           | 12,692.00    | 12,692.00           | 0.00                |
| Prelim- Rdwy             | 261,818.00   | 100.00           | 261,818.00   | 261,818.00          | 0.00                |
| Prelim-Drainage          | 109,324.00   | 100.00           | 109,324.00   | 109,324.00          | 0.00                |
| Final Design-Rdwy        | 586,559.00   | 55.00            | 322,607.45   | 240,489.19          | 82,118.26           |
| Final Design-Drainage    | 276,322.00   | 36.1602          | 99,918.72    | 54,700.40           | 45,218.32           |
| SUE                      | 165,634.00   | 37.1226          | 61,487.65    | 40,062.65           | 21,425.00           |
| GeoTechnical             | 77,278.00    | 90.00            | 69,550.20    | 69,550.20           | 0.00                |
| Survey                   | 152,645.00   | 92.3126          | 140,910.50   | 140,910.50          | 0.00                |
| Structural               | 56,373.20    | 0.00             | 0.00         | 0.00                | 0.00                |
| Traffic                  | 35,331.80    | 100.00           | 35,331.80    | 3,771.60            | 31,560.20           |
| Environmental            | 18,866.00    | 32.2741          | 6,088.84     | 6,088.84            | 0.00                |
| Total Fee                | 1,801,934.00 |                  | 1,155,565.59 | 973,771.08          | 181,794.51          |

Total Fee 181,794.51

Total this Task: \$181,794.51

Total this Phase: \$181,794.51

Phase 0700 Construction Phase Services  
Task 1000 Roadway CPS

| Billing Limits | Current | Prior | To-Date    |
|----------------|---------|-------|------------|
| Total Billings | 0.00    | 0.00  | 0.00       |
| Limit          |         |       | 150,129.00 |
| Remaining      |         |       | 150,129.00 |

Total this Task:

|         |                 |                         |         |       |
|---------|-----------------|-------------------------|---------|-------|
| Project | 0000069938.0000 | Waller County - Clay Rd | Invoice | 78326 |
|---------|-----------------|-------------------------|---------|-------|

|                         |      |              |                |              |                |
|-------------------------|------|--------------|----------------|--------------|----------------|
| Task                    | 2000 | Drainage CPS |                |              |                |
| <b>Billing Limits</b>   |      |              | <b>Current</b> | <b>Prior</b> | <b>To-Date</b> |
| Total Billings          |      |              | 0.00           | 0.00         | 0.00           |
| Limit                   |      |              |                |              | 13,828.00      |
| Remaining               |      |              |                |              | 13,828.00      |
| <b>Total this Task:</b> |      |              |                |              |                |

|                          |      |             |                |              |                |
|--------------------------|------|-------------|----------------|--------------|----------------|
| Task                     | SUB1 | Welsser CPS |                |              |                |
| <b>Billing Limits</b>    |      |             | <b>Current</b> | <b>Prior</b> | <b>To-Date</b> |
| Total Billings           |      |             | 0.00           | 0.00         | 0.00           |
| Limit                    |      |             |                |              | 17,655.00      |
| Remaining                |      |             |                |              | 17,655.00      |
| <b>Total this Task:</b>  |      |             |                |              |                |
| <b>Total this Phase:</b> |      |             |                |              |                |

|                          |            |                         |                |                            |                            |
|--------------------------|------------|-------------------------|----------------|----------------------------|----------------------------|
| Phase                    | 0800       | Optional Additional     |                |                            |                            |
| Task                     | 1000       | Optional Additional     |                |                            |                            |
| <b>Fee</b>               |            |                         |                |                            |                            |
| <b>Billing Phase</b>     | <b>Fee</b> | <b>Percent Complete</b> | <b>Earned</b>  | <b>Previously Invoiced</b> | <b>Amount This Invoice</b> |
| Traffic                  | 123,470.00 | 0.00                    | 0.00           | 0.00                       | 0.00                       |
| Survey                   | 138,830.00 | 0.00                    | 0.00           | 0.00                       | 0.00                       |
| Total Fee                | 262,300.00 |                         | 0.00           | 0.00                       | 0.00                       |
| <b>Total Fee</b>         |            |                         |                |                            | <b>0.00</b>                |
| <b>Billing Limits</b>    |            |                         | <b>Current</b> | <b>Prior</b>               | <b>To-Date</b>             |
| Total Billings           |            |                         | 0.00           | 0.00                       | 0.00                       |
| Limit                    |            |                         |                |                            | 123,470.00                 |
| Remaining                |            |                         |                |                            | 123,470.00                 |
| <b>Total this Task:</b>  |            |                         |                |                            |                            |
| <b>Total this Phase:</b> |            |                         |                |                            |                            |

**TOTAL DUE THIS INVOICE: \$181,794.51**

## Monthly Progress Report

### January 2025

**Project:** Waller County – Clay Rd

**Project No.:** 23406 (BBI Prj # 0000069938)

**P.O. No.:**

#### I. Work Completed to Date

- Submitted revised PER
- Prepared presentation for PER meeting with Waller County
- Continued work on 70% design submittal
- Project Management
  - Design team coordination
- Traffic
  - Provided traffic signal design for 70% submittal
- Utilities
  - SUE Quality C/D
- Project Meetings
  - Met with LJA on 1/15
  - Met with Pitts Rd design team on 1/7 for TCP coordination
  - Attended BKDD pre-development meeting for the Pitts Rd project on 1/8
  - Attended the drainage meeting with Perry Homes on 1/20

#### II. Work Planned for Next Period

- Coordination meetings with engineers of adjacent developments & bond projects
- Submit 70% submittal
- Continued work on ROW mapping
- Finalize locations of detention ponds

#### III. Milestone Submittals

| Submittal                    | Expected Due Date   |
|------------------------------|---------------------|
| Preliminary Design Submittal | Approved 10/24/2025 |
| 70% Design Submittal         | 2/20/2026           |
| 95% Design Submittal         | TBD                 |
| 100% Design Submittal        | TBD                 |

*James Fields*

**James Fields, P.E.**

**Project Manager – Transportation**

**Date:** 2/23/2026

J:\WallerCo\0000069938.0000\_Waller County - Clay Rd\1.00\_Admin\1 03\_Billings\10\_2025\_12\Clay Rd Progress Report 010\_2025\_12.docx

Binkley & Barfield, Inc.  
1710 Seamist Dr.  
Houston, TX 77008

February 13, 2026

Project No: 00042473-020

Invoice No: 26012294

Contract No: RFQ 240807-22

ATTN: James Fields

Invoice Total: \$19,025.00

Project 00042473-020 Waller County - Clay Rd

**Professional Services through January 30, 2026**

Task Utility Engineering

Sub-Task Layout, Conflict Matrix & Coordination L

| Description                            | Contract Amount | Percent Complete | Billed To Date | Previously Billed | Current Invoice |
|----------------------------------------|-----------------|------------------|----------------|-------------------|-----------------|
| Layout, Conflict Matrix & Coordination | 45,540.00       | 98.1283          | 44,687.65      | 42,462.65         | 2,225.00        |
| Total Fee                              | 45,540.00       |                  | 44,687.65      | 42,462.65         | 2,225.00        |
| <b>Total Fee</b>                       |                 |                  |                | <b>2,225.00</b>   |                 |
| <b>Total this Sub-Task</b>             |                 |                  |                | <b>\$2,225.00</b> |                 |

Sub-Task ODE

**Reimbursable Expenses**

Reimb. Expense- Other

12/30/2025 SUE Quality C/D

42,000.00 Ut @ \$0.40

16,800.00

**Total Reimbursables:**

**16,800.00**

**Billing Limits**

Total Billings

Current

Prior

To-Date

Limit

Remaining

16,800.00

0.00

16,800.00

120,094.00

103,294.00

**Total this Sub-Task \$16,800.00**

**Total this Task \$19,025.00**

**Total Due This Invoice \$19,025.00**

|                         |                  |                  |                  |
|-------------------------|------------------|------------------|------------------|
|                         | <b>Current</b>   | <b>Prior</b>     | <b>Total</b>     |
| <b>Billings to Date</b> | <b>19,025.00</b> | <b>42,462.65</b> | <b>61,487.65</b> |

Interest of 10% per annum is added on past due invoices, unless otherwise contractually stated.

Binkley & Barfield, Inc.  
1710 Seamist Dr.  
Houston, TX 77008

January 12, 2026

Project No: 00042473-020

Invoice No: 25121630

Contract No: RFQ 240807-22

ATTN: James Fields

Invoice Total: \$2,400.00

Project 00042473-020 Waller County - Clay Rd

**Professional Services through January 02, 2026**

| Description                            | Contract Amount  | Percent Complete              | Billed To Date | Previously Billed | Current Invoice |
|----------------------------------------|------------------|-------------------------------|----------------|-------------------|-----------------|
| Layout, Conflict Matrix & Coordination | 165,634.00       | 25.6364                       | 42,462.65      | 40,062.65         | 2,400.00        |
| Total Fee                              | 165,634.00       |                               | 42,462.65      | 40,062.65         | 2,400.00        |
|                                        | <b>Total Fee</b> |                               |                | <b>2,400.00</b>   |                 |
|                                        |                  | <b>Total Due This Invoice</b> |                | <b>\$2,400.00</b> |                 |

|                         | Current         | Prior            | Total            |
|-------------------------|-----------------|------------------|------------------|
| <b>Billings to Date</b> | <b>2,400.00</b> | <b>40,062.65</b> | <b>42,462.65</b> |

Interest of 10% per annum is added on past due invoices, unless otherwise contractually stated.

PROJECT MANAGER: Trisha Frederick



**TEDSI**  
TSPE F-1040

## **TEDSI INFRASTRUCTURE GROUP**

*Consulting Engineers*

738 Highway 6 South ♦ Suite 430 ♦ Houston, Texas 77079

Tel: (832) 619-1000

Fax: (832) 619-1018

February 05, 2026

Project No: 2025-2177-01

Invoice No: 203326

James Fields, P.E.  
Binkley & Barfield, Inc.  
1710 Seamist Drive  
Houston, Texas 77008  
Attn: bbi.ap@dccm.com; jfields@dccm.com  
kmineo@dccm.com

Project 2025-2177-01 Clay Road at Bartlett Rd  
**Professional Services from January 01, 2026 to January 31, 2026**

Phase 100 FC 162 Traffic Study - Clay Rd at Bartle  
**Fee**

| Billing Phase                              | Fee              | Percent Complete | Earned           | Previous Fee Billing | Current Fee Billing |
|--------------------------------------------|------------------|------------------|------------------|----------------------|---------------------|
| FC 162 Traffic Study - Clay Rd at Bartlett | 18,858.00        | 40.00            | 7,543.20         | 3,771.60             | 3,771.60            |
| FC 162 Signal Design- Clay Rd at Bartlett  | <u>39,698.00</u> | 70.00            | <u>27,788.60</u> | <u>0.00</u>          | <u>27,788.60</u>    |
| Total Fee                                  | 58,556.00        |                  | 35,331.80        | 3,771.60             | 31,560.20           |

| Billing Summary | Current   | Prior                     | To-Date                   |
|-----------------|-----------|---------------------------|---------------------------|
| Total Billings  | 31,560.20 | 3,771.60                  | 35,331.80                 |
| Total Fee       |           |                           | 58,556.00                 |
| Remaining Fee   |           |                           | 23,224.20                 |
|                 |           | <b>Total this Phase</b>   | <b>\$31,560.20</b>        |
|                 |           | <b>Total this Invoice</b> | <b><u>\$31,560.20</u></b> |

| Billings to Date | Current          | Prior           | Total            | Received        |
|------------------|------------------|-----------------|------------------|-----------------|
| Fee              | 31,560.20        | 3,771.60        | 35,331.80        |                 |
| Totals           | <b>31,560.20</b> | <b>3,771.60</b> | <b>35,331.80</b> | <b>3,771.60</b> |

|         |              |                          |         |        |
|---------|--------------|--------------------------|---------|--------|
| Project | 2025-2177-01 | Clay Road at Bartlett Rd | Invoice | 203326 |
|---------|--------------|--------------------------|---------|--------|

Authorized By:  Date: 2/5/2026

Yohannes Tadesse, P.E.  
Project Manager



Project Tracker:  
0000069938.0000 Waller County - Clay Rd  
Invoice Number: 78326-11R  
Billing Period: January 01, 2026- January 31, 2026  
Waller Co. Project No. 23406

| Invoice #   |                    |
|-------------|--------------------|
| Weisser     |                    |
| Unfield     |                    |
| Pope-Dawson | 25121630, 26012290 |
| RKCI        |                    |
| Concor      |                    |
| TEDSI       | 203326             |

| Phase                                       | Contract Fee           | % Complete to Date | Billed to Date         | Consultant  | Jan-26               | Current Billing      | Fee Remaining          |
|---------------------------------------------|------------------------|--------------------|------------------------|-------------|----------------------|----------------------|------------------------|
| <b>Roadway and Drainage Design</b>          |                        |                    |                        |             |                      |                      |                        |
| Project Management                          | \$ 49,091.00           | 73.00%             | \$ 35,836.43           | DCCM        | \$ 1,472.73          | \$ 1,472.73          | \$ 13,254.57           |
| Drainage Data Collection                    | \$ 12,692.00           | 100.00%            | \$ 12,692.00           | DCCM        | \$ -                 | \$ -                 | \$ -                   |
| Prelim. Roadway                             | \$ 261,818.00          | 100.00%            | \$ 261,818.00          | DCCM        | \$ -                 | \$ -                 | \$ -                   |
| Prelim. Drainage                            | \$ 109,324.00          | 100.00%            | \$ 109,324.00          | DCCM        | \$ -                 | \$ -                 | \$ -                   |
| Final Design                                | \$ 586,559.00          | 55.00%             | \$ 322,607.45          | DCCM        | \$ 82,118.26         | \$ 82,118.26         | \$ 263,951.55          |
| Final Design-Drainage                       | \$ 276,322.00          | 36.16%             | \$ 99,918.72           | DCCM        | \$ 45,218.32         | \$ 45,218.32         | \$ 176,403.28          |
| SUE                                         | \$ 165,634.00          | 37.12%             | \$ 61,487.65           | Pope-Dawson | \$ 21,425.00         | \$ 21,425.00         | \$ 104,146.35          |
| GeoTechnical                                | \$ 77,278.00           | 90.00%             | \$ 69,550.20           | RKCI        | \$ -                 | \$ -                 | \$ 7,727.80            |
| Survey                                      | \$ 152,645.00          | 92.31%             | \$ 140,910.50          | Weisser     | \$ -                 | \$ -                 | \$ 11,734.50           |
| Structural                                  | \$ 56,373.20           | 0.00%              | \$ -                   | TEDSI       | \$ -                 | \$ -                 | \$ 56,373.20           |
| Traffic (Funds shifted from Structural)     | \$ 35,331.80           | 100.00%            | \$ 35,331.80           | TEDSI       | \$ 31,560.20         | \$ 31,560.20         | \$ -                   |
| Environmental (Funds added from Structural) | \$ 18,866.00           | 32.27%             | \$ 6,088.84            | Concor      | \$ -                 | \$ -                 | \$ 12,777.16           |
| <b>CONSTRUCTION PHASE SERVICES</b>          |                        |                    |                        |             |                      |                      |                        |
| CPS - DCCM                                  | \$ 163,957.00          | 0.00%              | \$ -                   | DCCM        | \$ -                 | \$ -                 | \$ 163,957.00          |
| CPS - SURVEY                                | \$ 17,655.00           | 0.00%              | \$ -                   | Weisser     | \$ -                 | \$ -                 | \$ 17,655.00           |
| <b>OPTIONAL ADDITIONAL</b>                  |                        |                    |                        |             |                      |                      |                        |
| Traffic                                     | \$ 123,470.00          | 0.00%              | \$ -                   | TEDSI       | \$ -                 | \$ -                 | \$ 123,470.00          |
| Survey - Parcels                            | \$ 138,830.00          | 0.00%              | \$ -                   | Weisser     | \$ -                 | \$ -                 | \$ 138,830.00          |
| <b>Total</b>                                | <b>\$ 2,245,846.00</b> | <b>51.45%</b>      | <b>\$ 1,155,565.59</b> |             | <b>\$ 181,794.51</b> | <b>\$ 181,794.51</b> | <b>\$ 1,090,280.41</b> |

## Julie Adams

**From:** Natasha Medina <nmedina@lja.com>  
**Sent:** Thursday, June 4, 2026 10:53 AM  
**To:** Luke Fortkamp; Ross McCall  
**Cc:** John Tyler; Julie Adams  
**Subject:** Mobility Bond Project Invoice-Inv.78326-11R-BBI-Clay Rd 23406-Revised  
**Attachments:** 20260430-Invoice #78326-11R-BBIClay Rd23406.pdf

**CAUTION: This email originated from outside of the County. Do not click links or open attachments unless you recognize the sender and know that the content is safe.**

Good Morning

Attached is invoice 11R from BBI for Clay Road.

Project #: 23406  
Project Name: Clay Road  
Consultant: BBI  
Percent spent so far: 51%  
Design Schedule Changes: Final Submittal TBD

| Invoice Date | Invoice # | Invoice \$   |
|--------------|-----------|--------------|
| 04.30.26     | 78326-11R | \$181,794.51 |

Thanks,

**NATASHA MEDINA** | Project Coordinator

Program Management

O: 713.380.4420 | D: 713.341.8017 | C: 305.495.6645

1904 W Grand Parkway N, Suite 100, Katy, Texas 77449

**EMPLOYEE-OWNED. CLIENT FOCUSED.**

[www.lja.com](http://www.lja.com)