

Waller County Check Request/Reimbursement Form

Employee submitting request:

Julie Adams

Department:

Road and Bridge

Total Amount Due:

\$21,608.78

Please make check payable to:

Name: DCCM INFRASTRUCTURE, INC.

Address: 1710 Seamist Drive

Houston, TX 77008

Please mail check to:

Name: DCCM INFRASTRUCTURE, INC.

Address: 1710 Seamist Drive


Houston, TX 77008

Purpose of check: Invoice #79381-13 Waller County - Penick Rd

Professional Services from March 01, 2026 to March 31, 2026

Charge to GL line:

605-605-545405



Signature of Person Submitting Request

6-10-26

Date



Signature of Official/Department Head Submitting Request

6/11/2026

Date



formerly known as Binkley & Barfield, Inc

INVOICE

REMIT TO: DCCM INFRASTRUCTURE, INC.

1710 Seamist Drive

Houston, TX 77008

Waller County

April 30, 2026

Project No: 0000069974.0000

Invoice No: 79381

J. Ross McCall

Project Manager: Kevin Mineo

Deputy Project Manager: Ryan Hinson

Waller Co Project No.: 23302

775 Bus 290 East

Hempstead, TX

Total Contract Value: 1,532,634.00

Project 0000069974.0000 Waller County - Penick Rd

Waller Co Project No.: 23302

Professional Services from March 01, 2026 to March 31, 2026

Phase	0000	General
Task	1000	Roadway
Fee		

Billing Phase	Fee	Percent Complete	Earned	Previously Invoiced	Amount This Invoice
General	49,821.00	100.00	49,821.00	48,824.58	996.42
Preliminary Engineering	223,460.00	100.00	223,460.00	223,460.00	0.00
Final Design	765,438.00	100.00	765,438.00	746,535.64	18,902.36
SUE	69,992.00	100.00	69,992.00	69,992.00	0.00
Environmental	29,455.00	100.00	29,455.00	29,455.00	0.00
Geotechnical	40,297.00	100.00	40,297.00	40,297.00	0.00
Survey	208,434.00	100.00	208,434.00	208,434.00	0.00
Total Fee	1,386,897.00		1,386,897.00	1,366,998.22	19,898.78

Total Fee 19,898.78

Total this Task: \$19,898.78

Total this Phase: \$19,898.78

Phase	0700	Construction Phase Services
Task	1000	Roadway CPS

Professional Personnel

	Hours	Rate	Amount
Sr. Project Manager-CPS			
Mineo, Kevin	5.00	342.00	1,710.00
Totals	5.00		1,710.00
Total Labor			1,710.00

Billing Limits	Current	Prior	To-Date
Total Billings	1,710.00	0.00	1,710.00
Limit			67,531.00
Remaining			65,821.00

Project	0000069974.0000	Waller County -Penick Rd	Invoice	79381
---------	-----------------	--------------------------	---------	-------

Total this Task: \$1,710.00

Task	SUB1	Woolpert CPS			
Billing Limits			Current	Prior	To-Date
Total Billings			0.00	0.00	0.00
Limit					34,100.00
Remaining					34,100.00

Total this Task:

Total this Phase: \$1,710.00

Phase	0901	SUB SUE			
Task	SUB1	KCI SUB SUE			
Billing Limits			Current	Prior	To-Date
Total Billings			0.00	69,992.00	69,992.00
Limit					69,992.00

Total this Task:

Task	SUB2	KCI SUB -Optional Additional Serv. UC			
Billing Limits			Current	Prior	To-Date
Total Billings			0.00	0.00	0.00
Limit					30,906.00
Remaining					30,906.00

Total this Task:

Total this Phase:

Phase	1400	Survey			
Task	SUB1	Woolpert Surveying - Basic Services			

Total this Task:

Task	SUB2	Woolpert Surveying - Optional Additional Services UC			
Billing Limits			Current	Prior	To-Date
Total Billings			0.00	0.00	0.00
Limit					13,200.00
Remaining					13,200.00

Total this Task:

Total this Phase:

TOTAL DUE THIS INVOICE: \$21,608.78

Outstanding Invoices

Number	Date	Balance
78850	3.20.2026	24,223.17
Total		24,223.17

Total Now Due \$45,831.95



Monthly Progress Report March 2026

Project: Waller County - Penick Rd
Project No.: 0000069974.0000
Waller County Project No.: 23302

I. Prior Work Completed

Task 1: Submitted 100% PS&E Revision 1 on 2/18.

- Revised sheets based on post-100% comments from Waller County
- Revised Cost Estimate

Task 2: Attended Pre-Bid / Questions Meeting on 3/5.

Task 3: Address or answered questions pertaining to bid phase services.

II. Work Planned for Next Period (April 2026)

Task 1: Address or answer questions pertaining to bid phase services.

Milestone Submittals	Expected Due Date
Prelim. Design Submittal (PER and Schematic)	7/16/2025 - COMPLETED
100% Design Submittal	11/3/2025 - COMPLETED
100% Design Submittal	1/30/2026 - COMPLETED
Post 100% Revisions	2/18/2026 - COMPLETED

Ryan Hinson
Deputy Project Manager

Date: April 15, 2026

Wednesday, April 15, 2026
2 13:31 PM

2 13:31 PM

[illegible]

Project Tracker:
0000069974.0000 Waller County - Penick Rd

Invoice Number: 79381-13

Billing Period: March 01, 2026- March 31, 2026

Waller Project No.: 23302

Invoice #	
Waller	
Terracon	
KCI	
Geotech	

Phase	Contract Fee	% Complete to Date	Billed to Date	Consultant	Mar-26	Current Billing	Fee Remaining
Roadway and Drainage Design							
General Roadway	\$ 49,821.00	100.00%	\$ 49,821.00	B&B	\$ 996.42	\$ 996.42	\$ -
Preliminary Engineering	\$ 223,460.00	100.00%	\$ 223,460.00	B&B	\$ -	\$ -	\$ -
Final Design	\$ 765,438.00	100.00%	\$ 765,438.00	B&B	\$ 18,902.36	\$ 18,902.36	\$ -
SUE	\$ 69,992.00	100.00%	\$ 69,992.00	KCI	\$ -	\$ -	\$ -
Environmental	\$ 29,455.00	100.00%	\$ 29,455.00	Terracon	\$ -	\$ -	\$ -
Geotechnical	\$ 40,297.00	100.00%	\$ 40,297.00	Geotech	\$ -	\$ -	\$ -
Survey	\$ 208,434.00	100.00%	\$ 208,434.00	Woolpert	\$ -	\$ -	\$ -
Construction Phase Services	\$ 145,737.00	1.17%	\$ 1,710.00		\$ 1,710.00	\$ 1,710.00	\$ 144,027.00
Total	\$ 1,532,634.00	98.60%	\$ 1,388,607.00		\$ 21,608.78	\$ 21,608.78	\$ 144,027.00

Julie Adams

From: Luke Fortkamp
Sent: Friday, May 1, 2026 8:48 AM
To: Julie Adams
Subject: FW: 2023 Mobility Bond Project Invoice- 23302 -20260430 Penick Rd. 79381-13
Attachments: 20260430-Invoice#79381-13 BBI Penick RD23302.pdf

One more for today's stack.

Thanks,
-Luke

From: Natasha Medina <nmedina@lja.com>
Sent: Friday, May 1, 2026 8:34 AM
To: Luke Fortkamp <l.fortkamp@wallercounty.us>; Ross McCall <r.mccall@wallercounty.us>
Cc: John Tyler <jtyler@lja.com>; Julie Adams <j.adams@wallercounty.us>
Subject: Fw: 2023 Mobility Bond Project Invoice- 23302 -20260430 Penick Rd. 79381-13

CAUTION: This email originated from outside of the County. Do not click links or open attachments unless you recognize the sender and know that the content is safe.

Good Morning,

Attached is invoice 13 from DCCM for Penick Rd.

Project #: 23302
Project Name: Penick Rd
Consultant: DCCM
Percent spent so far: 90%
Design Schedule Changes: None

Invoice Date	Invoice #	Invoice \$
04.30.26	79381-13	\$21,608.78

Thanks,

NATASHA MEDINA | Project Coordinator

Program Management

O: 713.380.4420 | D: 713.341.8017 | C: 305.495.6645