

Waller County Check Request/Reimbursement Form

Employee submitting request:

Julie Adams

Department:

Road and Bridge Department

Total Amount Due:

\$54,091.18

✓

Please make check payable to:

Name: R.G. Miller Engineers, Inc. Attn: Amy Phan

Address: 1080 Eldridge, Suite 600

Houston, TX 77077

Please mail check to:

Name: R.G. Miller Engineers, Inc. Attn: Amy Phan

Address: 1080 Eldridge, Suite 600

Houston, TX 77077

Purpose of check: Invoice # 100080-5 Project # 2117.0000 Neuman Road

Professional Engineering Services July 21, 2025 to August 17, 2025

Charge to GL line:

605-605-545405

Signature of Person Submitting Request

Date

Signature of Official/Department Head Submitting Request

Date



R.G. Miller Engineers, Inc.

1080 Eldridge Pkwy, Suite 600, Houston, Texas 77077 Tel. 713-461-9600 Fax 713-461-9455

Remit Payment: R.G. Miller Engineers, Inc.		
By Check:	Electronic Instructions:	Acct#: 101174891
1080 Eldridge Pkwy	Bank: First Merchants Bank	
Suite 600	Wire/ACH ABA: 074800657	
Houston, TX 77077	BIC/ SWIFT CODE: FMECJ33 (International)	

BILL TO

Waller County
c/o Rosemary Gambino
P.O. Box 239
Waller, TX 77484

Email: jtyler@tja.com; rmcbride@tja.com
CC: kdezam@tja.com

REMIT TO

R.G. Miller Engineers, Inc.
Attn: Amy Phan
1080 Eldridge, Suite 600
Houston, TX 77077
Email: aphan@rgmiller.com

Professional Engineering Services related to
Project: Neuman Road

INVOICE

Date of Invoice: 27-Aug-25 RGME Invoice No. 100080-5
RGME Project No.: 2117.0000
Period of Services: 7/21/2025 TO 8/17/2025

TASK Code	Phase Description	Contract Fee	% Complete	Invoiced to Date	Previously Invoiced	Current Invoice	Amount of Contract Value Remaining
100	PER Phase LS	\$190,540.00	65%	\$123,851.00	\$95,270.00	\$28,581.00	\$66,689.00
200	Design Phase LS	\$238,750.00	0%	\$0.00	\$0.00	\$0.00	\$238,750.00
210	Topographic Survey T&M	\$117,548.00	60%	\$70,200.48	\$48,876.60	\$21,323.88	\$47,347.52
220	Geotechnical Services T&M	\$99,567.00	45%	\$44,805.15	\$44,805.15	\$0.00	\$54,761.85
230	Subsurface Utility Engineering T&M	\$158,830.00	3%	\$4,186.30	\$0.00	\$4,186.30	\$154,443.70
240	Bridge Design T&M	\$73,080.00	0%	\$0.00	\$0.00	\$0.00	\$73,080.00
250	Environmental Services T&M	\$18,866.00	0%	\$0.00	\$0.00	\$0.00	\$18,866.00
300	Bid Phase LS	\$11,800.00	0%	\$0.00	\$0.00	\$0.00	\$11,800.00
Total:		\$906,781.00		\$243,042.93	\$188,951.75	\$54,091.18	\$663,738.07
OVERALL TOTALS		\$906,781.00	27%	\$243,042.93	\$188,951.75	\$54,091.18	\$663,738.07

AMOUNT DUE THIS INVOICE: \$54,091.18

I certify that all payments requested are for appropriate purposes and in accordance with the terms and conditions set forth in the subcontract agreement

Approved by:

Alberto Espinoza, P.E.
Senior Project Manager

August 27, 2025
Date

(If you have any questions regarding this invoice, call or email Mary Williams @ 281-921-8678 or mawilliams@rgmiller.com)

Neuman Road

August 2025 Progress Report

Summary of Work Accomplished in August 2025

- Coordinate work with subconsultants
- Compare existing drainage capacity of ditches to proposed
- Review and submit environmental and geotechnical reports

Summary of Work to be Accomplished in September 2025

- Coordinate work with subconsultants
- Set up drainage meeting with BKDD to discuss culvert crossings and roadway section
- Analyze alternatives for Gassner and Nueman intersection

Project Schedule and Upcoming Deliverables

- Draft Geotechnical Report – 7/23/2025
- Survey Deliverables – 10/24/2025
- Preliminary Engineering Report Design Submittal – 10/31/2025
- 70% Design Submittal – 4/19/2026
- 95% Design Submittal – 7/9/2026
- 100% Design Submittal – 8/20/2026

Outstanding Issues or Information Needs

Open Issues

Julie Adams

From: Katlyn Dezarn <kdezarn@lja.com>
Sent: Tuesday, September 23, 2025 10:35 AM
To: Ross McCall; Luke Fortkamp
Cc: Julie Adams; John Tyler
Subject: 2023 Mobility Bond Invoice | 23404 Neuman Road
Attachments: 20250806 - Invoice 99927- 4 - RGM - Neuman Road - 23404.pdf; 20250911 - Invoice 100080-5 RGM - Neuman Road - 23404_.pdf

CAUTION: This email originated from outside of the County. Do not click links or open attachments unless you recognize the sender and know that the content is safe.

Hello again!

Attached are two more invoices! Here is a summary:

Project #: 23404
Project Name: Neuman Road
Consultant: RG Miller
Percent spent so far: 21%
Design Schedule Changes: None

Invoice Date	Invoice #	Invoice \$
8/06/25	99927- 4	\$64,795.55

Project #: 23404
Project Name: Neuman Road
Consultant: RG Miller
Percent spent so far: 27%
Design Schedule Changes: None

Invoice Date	Invoice #	Invoice \$
8/27/25	100080-5	\$ 54,091.18

Thank you so much,
Katlyn Dezarn, PE | Project Engineer

Transportation

O: 713.953.5200 | D: 346.241.1740 | C: 951.520.3950
3600 W Sam Houston Pkwy S Ste 600, Houston, TX 77042

EMPLOYEE-OWNED. CLIENT FOCUSED.

www.lja.com

