

APPLICATION AND CERTIFICATION FOR PAYMENT

TO OWNER:	PROJECT: Waller Co. Business Node	APPLICATION NO:	35
Waller County			
FROM CONTRACTOR:	VIA ARCHITECT: BSW Architect, Inc.	PERIOD TO:	30-Sep-2
SEDALCO, INC.		ARCHITECT'S	
4100 Fossil Creek Blvd.		PROJECT NOS:	Multiple
Fort Worth, Tx 76137			
CONTRACT FOR: New Construction		CONTRACT DATE:	6/1/2022

Distribution to:

x	OWNER
x	ARCHITECT
x	CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract
Continuation Sheet is attached.

1. ORIGINAL CONTRACT SUM (Exhibit B)	\$	1,273,310.00
2a. Net change by Exhibits	\$	41,780,633.00
2b. Net change by Change Orders	\$	767,296.39
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$	43,821,239.39
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	40,368,678.95
5. RETAINAGE:		
a. 5 % of Construction Cost (Column D + E on G703)	\$	1,375,915.44
b. 5 % of Stored Material (Column F on G703)	\$	0.00
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	1,375,915.44
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$	38,992,763.51
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	37,581,170.51
8. CURRENT PAYMENT DUE	\$	1,411,593.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	4,828,475.88

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$42,552,289.95	\$4,360.56
Total approved this Month	\$0.00	\$0.00
TOTALS	\$42,552,289.95	\$4,360.56
NET CHANGES by Change Order	\$42,547,929.39	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: _____ Date: _____
 State of TEXAS County of Waller
 Subscribed and sworn to before me this _____ day of _____
 Notary Public:
 My Commission expires _____

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated and the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED

AMOUNT CERTIFIED \$ 1,411,593.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract

EXHIBIT & CHANGE ORDER SUMMARY

(Breakdown of line 2)

[illegible]

Swing Space Design (Non-Retainage items)	\$0.00	1	\$0.00							
Swing Space General Conditions (Non-Retainage items)	\$0.00	1	\$0.00							
Swing Space Construction (Retainage items)	\$0.00	0.95	\$0.00							
Swing Space Released Retainage	\$0.00	1	\$0.00							
Court House Design (Non-Retainage items)	\$33,026.91	1	\$33,026.91	<table><tr><td>Total Design Cost</td><td>\$33,026.91</td></tr><tr><td>Total Construction Cost</td><td>\$1,378,566.09</td></tr><tr><td>8. CURRENT PAYMENT DUE</td><td>\$1,411,593.00</td></tr></table>	Total Design Cost	\$33,026.91	Total Construction Cost	\$1,378,566.09	8. CURRENT PAYMENT DUE	\$1,411,593.00
Total Design Cost	\$33,026.91									
Total Construction Cost	\$1,378,566.09									
8. CURRENT PAYMENT DUE	\$1,411,593.00									
Court House General Conditions (Non-Retainage items)	\$207,766.10	1	\$207,766.10							
Court House Construction (Retainage items)	\$1,232,421.05	0.95	\$1,170,799.99							
8. CURRENT PAYMENT DUE			\$1,411,593.00							

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: **35**

APPLICATION DATE: **9/1/2025**

PERIOD TO: **9/30/2025**

ARCHITECT'S PROJECT NO.: **Multiple**

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED FROM PREV APPLICATIONS (D+E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
	SWING SPACE DESIGN BUILD SERVICES														
	SWING SPACE TOTALS	0.000	184,531.00	184,531.00	1,825,812.00	2,375,265.39	0.00	2,375,265.39	2,375,265.39	0.00	0.00	2,375,265.39	100%	0.00	0.00
23.0	NEW COURTHOUSE DESIGN BUILD SERVICES														
23.1A	Courthouse Replacement Design Fees (Prog/SD	1,118,000.00	667,990.00	357,154.82	0.00	357,154.82	138,248.83	495,403.65	495,403.65	0.00	0.00	495,403.65	100%	0.00	0.00
23.1B	Courthouse Replacement Design Fees (DDs)	0.000	0.00	642,880.48	0.00	642,880.48	248,846.09	891,726.57	891,726.57	0.00	0.00	891,726.57	100%	0.00	0.00
23.1C	Courthouse Replacement Design Fees (CDs)	0.000	0.00	785,954.70	0.00	785,954.70	303,933.33	1,089,888.03	1,089,888.03	0.00	0.00	1,089,888.03	100%	0.00	0.00
23.1D	Courthouse Replacement C.A. Services	0.000	0.00	0.00	0.00	0.00	825,672.75	825,672.75	825,672.75	33,026.91	0.00	759,618.93	92%	66,053.82	0.00
23.2	Ex. Courthouse Demo Design Fees	0.000	30,000.00	30,000.00	0.00	30,000.00	0.00	30,000.00	30,000.00	0.00	0.00	30,000.00	100%	0.00	0.00
23.3	Courthouse Replacement FF&E Design Fees	0.000	284,999.00	284,999.00	0.00	284,999.00	242,026.00	527,025.00	92,249.75	0.00	0.00	92,249.75	18%	434,775.25	0.00
23.4	Courthouse Replacement Reimbursable Allw.	5,000.000	43,750.00	48,750.00	0.00	48,750.00	35,000.00	83,750.00	49,412.50	0.00	0.00	49,412.50	59%	34,337.50	0.00
23.5	Survey	0.000	20,990.00	20,990.00	0.00	20,990.00	0.00	20,990.00	20,990.00	0.00	0.00	20,990.00	100%	0.00	0.00
23.6	M.E.P. 3rd Party Review	0.000	36,000.00	36,000.00	0.00	36,000.00	0.00	36,000.00	36,000.00	0.00	0.00	36,000.00	100%	0.00	0.00
23.7	DAS System Design Fees	0.000	0.00	0.00	0.00	0.00	45,100.00	45,100.00	0.00	0.00	0.00	0.00	0%	45,100.00	0.00
23.8	Design/Builder Preconstruction Services	100,000.000	0.00	100,000.00	0.00	100,000.00	0.00	100,000.00	100,000.00	0.00	0.00	100,000.00	100%	0.00	0.00
23.9	General Conditions	0.000	0.00	0.00	0.00	0.00	3,309,611.00	3,309,611.00	2,912,457.68	132,384.44	0.00	3,044,842.12	92%	264,768.88	0.00
23.10	Mobilization (Temp. Fence, Trailer, Etc.)	0.000	0.00	0.00	0.00	0.00	65,000.00	65,000.00	65,000.00	0.00	0.00	65,000.00	100%	0.00	0.00
23.11	Subcontractor Default Insurance	0.000	0.00	0.00	0.00	0.00	446,540.00	446,540.00	439,379.00	0.00	0.00	439,379.00	98%	7,161.00	0.00
23.12	General Liability & Builder's Risk Insurance	0.000	0.00	0.00	0.00	0.00	297,728.00	297,728.00	262,000.64	11,909.12	0.00	273,909.76	92%	23,818.24	0.00
23.13	AGC Fees	0.000	0.00	0.00	0.00	0.00	29,425.00	29,425.00	29,425.00	0.00	0.00	29,425.00	100%	0.00	0.00
23.14	Payment & Performance Bonds	0.000	0.00	0.00	0.00	0.00	505,348.00	505,348.00	502,786.00	0.00	0.00	502,786.00	99%	2,562.00	0.00
23.15	Design/Builder Overhead & Profit	50,310.000	46,799.00	97,109.00	0.00	97,109.00	1,666,017.00	1,763,126.00	1,551,550.88	63,472.54	0.00	1,615,023.42	92%	148,102.58	0.00
24.0	Demolition & Abatement														
24.1	Structure Demolition & Salvaged Items	0.000	0.00	0.00	0.00	0.00	338,500.00	338,500.00	338,500.00	0.00	0.00	338,500.00	100%	0.00	16,925.00
24.2	3rd Party Indoor Air Monitor for Abatement	0.000	0.00	0.00	0.00	0.00	22,800.00	22,800.00	22,800.00	0.00	0.00	22,800.00	100%	0.00	1,140.00
24.3	Asbestos Abatement	0.000	0.00	0.00	0.00	0.00	225,000.00	225,000.00	225,000.00	0.00	0.00	225,000.00	100%	0.00	11,250.00
25.0	Sitework														
25.1	Concrete Paving (Tucker)	0.000	0.00	0.00	0.00	0.00	330,000.00	330,000.00	0.00	330,000.00	0.00	330,000.00	100%	0.00	16,500.00
25.2	Concrete Sidewalks (Tucker)	0.000	0.00	0.00	0.00	0.00	70,000.00	70,000.00	35,000.00	35,000.00	0.00	70,000.00	100%	0.00	3,500.00
25.3	Earthwork (Cannon Construction)	0.000	0.00	0.00	0.00	0.00	243,920.00	243,920.00	207,332.00	36,588.00	0.00	243,920.00	100%	0.00	12,196.00
25.4	Erosion Control	0.000	0.00	0.00	0.00	0.00	21,048.00	21,048.00	21,048.00	0.00	0.00	21,048.00	100%	0.00	1,052.40
25.5	Termite Control	0.000	0.00	0.00	0.00	0.00	2,995.00	2,995.00	2,995.00	0.00	0.00	2,995.00	100%	0.00	149.75
25.6	Pavement Markings & Signage	0.000	0.00	0.00	0.00	0.00	24,515.00	24,515.00	0.00	0.00	0.00	0.00	0%	24,515.00	0.00
25.7	Fencing	0.000	0.00	0.00	0.00	0.00	88,606.00	88,606.00	0.00	0.00	0.00	0.00	0%	88,606.00	0.00
25.8	Landscape / Irrigation	0.000	0.00	0.00	0.00	0.00	143,000.00	143,000.00	7,150.00	28,600.00	0.00	35,750.00	25%	107,250.00	1,787.50
25.9	Site Utilities (Cannon Construction)	0.000	0.00	0.00	0.00	0.00	159,573.00	159,573.00	135,637.05	0.00	0.00	135,637.05	85%	23,935.95	6,781.85
25.10	Temporary - Vehicular Access & Parking	0.000	0.00	0.00	0.00	0.00	29,650.00	29,650.00	0.00	0.00	0.00	0.00	0%	29,650.00	0.00
25.11	Traffic Control & Barricades	0.000	0.00	0.00	0.00	0.00	5,000.00	5,000.00	0.00	0.00	0.00	0.00	0%	5,000.00	0.00
25.12	Temporary - Barriers & Enclosures	0.000	0.00	0.00	0.00	0.00	15,000.00	15,000.00	0.00	0.00	0.00	0.00	0%	15,000.00	0.00
26.0	Concrete Work												87%		
26.1	Concrete Staining	0.000	0.00	0.00	0.00	0.00	29,660.00	29,660.00	2,966.00	0.00	0.00	2,966.00	10%	26,694.00	148.30
26.2	Polished Concrete Finishes	0.000	0.00	0.00	0.00	0.00	25,319.00	25,319.00	12,659.50	0.00	0.00	12,659.50	50%	12,659.50	632.98
26.3	Concrete Piles (Tucker)	0.000	0.00	0.00	0.00	0.00	400,000.00	400,000.00	400,000.00	0.00	0.00	400,000.00	100%	0.00	20,000.00
26.4	Building Foundation & Slab (Tucker)	0.000	0.00	0.00	0.00	0.00	501,315.00	501,315.00	501,315.00	0.00	0.00	501,315.00	100%	0.00	25,065.75
26.5	Elevated Concrete (Tucker)	0.000	0.00	0.00	0.00	0.00	275,000.00	275,000.00	275,000.00	0.00	0.00	275,000.00	100%	0.00	13,750.00
26.6	Site & Parking Concrete Work (Tucker)	0.000	0.00	0.00	0.00	0.00	425,000.00	425,000.00	205,700.00	49,300.00	0.00	255,000.00	60%	170,000.00	12,750.00
27.0	Masonry												100%		
27.1	Mobilization, Submittals, Shop Drawings, & Engir	0.000	0.00	0.00	0.00	0.00	106,840.00	106,840.00	106,840.00	0.00	0.00	106,840.00	100%	0.00	5,342.00
27.2	GFRC (North) (Camarata)	0.000	0.00	0.00	0.00	0.00	185,668.00	185,668.00	185,668.00	0.00	0.00	185,668.00	100%	0.00	9,283.40
27.3	GFRC (East) (Camarata)	0.000	0.00	0.00	0.00	0.00	196,059.00	196,059.00	196,059.00	0.00	0.00	196,059.00	100%	0.00	9,802.95
27.4	GFRC (West) (Camarata)	0.000	0.00	0.00	0.00	0.00	196,059.00	196,059.00	196,059.00	0.00	0.00	196,059.00	100%	0.00	9,802.95
27.5	GFRC (South) (Camarata)	0.000	0.00	0.00	0.00	0.00	382,658.00	382,658.00	382,658.00	0.00	0.00	382,658.00	100%	0.00	19,132.90

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: **35**
APPLICATION DATE: **9/1/2025**
PERIOD TO: **9/30/2025**
ARCHITECT'S PROJECT NO.: **Multiple**

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
27.6	Stone Veneer (North) (Camarata)	0.000	0.00	0.00	0.00	0.00	576,000.00	576,000.00	576,000.00	0.00	0.00	576,000.00	100%	0.00	28,800.00
27.7	Stone Veneer (East) (Camarata)	0.000	0.00	0.00	0.00	0.00	576,000.00	576,000.00	576,000.00	0.00	0.00	576,000.00	100%	0.00	28,800.00
27.8	Stone Veneer (West) (Camarata)	0.000	0.00	0.00	0.00	0.00	576,000.00	576,000.00	576,000.00	0.00	0.00	576,000.00	100%	0.00	28,800.00
27.9	Stone Veneer (South) (Camarata)	0.000	0.00	0.00	0.00	0.00	1,066,000.00	1,066,000.00	1,066,000.00	0.00	0.00	1,066,000.00	100%	0.00	53,300.00
27.11	CMU (Camarata)	0.000	0.00	0.00	0.00	0.00	67,141.00	67,141.00	67,141.00	0.00	0.00	67,141.00	100%	0.00	3,357.05
27.12	Mockup (Camarata)	0.000	0.00	0.00	0.00	0.00	38,175.00	38,175.00	38,175.00	0.00	0.00	38,175.00	100%	0.00	1,908.75
28.0	Metals												100%		
28.10	Structural Steel Fabrication (MSD)	0.000	0.00	0.00	0.00	0.00	1,878,900.00	1,878,900.00	1,878,900.00	0.00	0.00	1,878,900.00	100%	0.00	46,972.50
28.20	Structural Steel Erection (MSD)	0.000	0.00	0.00	0.00	0.00	576,800.00	576,800.00	576,800.00	0.00	0.00	576,800.00	100%	0.00	28,840.00
28.30	Miscellaneous Steel (MSD)	0.000	0.00	0.00	0.00	0.00	25,000.00	25,000.00	25,000.00	0.00	0.00	25,000.00	100%	0.00	1,250.00
28.40	Shop Drawings, Project Management (Livers)	0.000	0.00	0.00	0.00	0.00	118,213.00	118,213.00	118,213.00	0.00	0.00	118,213.00	100%	0.00	5,910.65
28.50	Fabrication, Materials (Livers)	0.000	0.00	0.00	0.00	0.00	359,993.00	359,993.00	251,995.10	17,999.65	0.00	269,994.75	75%	89,998.25	13,499.74
28.60	Decorative Metal Railings (Livers)	0.000	0.00	0.00	0.00	0.00	134,660.00	134,660.00	94,262.00	6,733.00	0.00	100,995.00	75%	33,665.00	5,049.75
29.0	Carpentry & Millwork												95%		
29.1	Millwork & Countertops (Phoenix Millwork)	0.000	0.00	0.00	0.00	0.00	1,059,750.00	1,059,750.00	1,006,762.50	0.00	0.00	1,006,762.50	95%	52,987.50	50,338.13
30.0	Thermal & Moisture Protection														
30.1	Sprayed Insulation (LCR)	0.000	0.00	0.00	0.00	0.00	80,567.00	80,567.00	80,567.00	0.00	0.00	80,567.00	100%	0.00	4,028.35
30.2	Exterior Insulation & Finish System (Pillar)	0.000	0.00	0.00	0.00	0.00	179,200.00	179,200.00	179,200.00	0.00	0.00	179,200.00	100%	0.00	8,960.00
30.3	Fluid Applied Air Barrier & Sealants (TAG)	0.000	0.00	0.00	0.00	0.00	330,061.00	330,061.00	330,061.00	0.00	0.00	330,061.00	100%	0.00	16,503.05
30.4	Roofing, Sheet Metal Trim, & Roof Accessories (	0.000	0.00	0.00	0.00	0.00	1,838,037.00	1,838,037.00	1,838,037.00	0.00	0.00	1,838,037.00	100%	0.00	91,901.85
30.5	Applied Fire Protection (Marek Brothers)	0.000	0.00	0.00	0.00	0.00	186,620.00	186,620.00	176,355.90	10,264.10	0.00	186,620.00	100%	0.00	9,331.00
31.0	Openings												100%		
31.1	Door, Frame, & Hardware Materials (Himmel's)	0.000	0.00	0.00	0.00	0.00	469,087.00	469,087.00	422,178.30	46,908.70	0.00	469,087.00	100%	0.00	23,454.35
31.2	Door, Frame, & Hardware Installation (Himmel's)	0.000	0.00	0.00	0.00	0.00	47,298.00	47,298.00	37,838.40	9,459.60	0.00	47,298.00	100%	0.00	2,364.90
31.3	Access Doors & Frames	0.000	0.00	0.00	0.00	0.00	10,000.00	10,000.00	4,500.00	0.00	0.00	4,500.00	45%	5,500.00	225.00
31.4	Fire-Protective Auto Smoke Curtains	0.000	0.00	0.00	0.00	0.00	34,900.00	34,900.00	0.00	34,900.00	0.00	34,900.00	100%	0.00	1,745.00
32.0	Glass and Glazing System												100%		
32.1	Shop Drawings & Submittals (TCGC)	0.000	0.00	0.00	0.00	0.00	36,000.00	36,000.00	36,000.00	0.00	0.00	36,000.00	100%	0.00	1,800.00
32.2	Aluminum Material (TCGC)	0.000	0.00	0.00	0.00	0.00	475,000.00	475,000.00	475,000.00	0.00	0.00	475,000.00	100%	0.00	23,750.00
32.3	Brake Metal (TCGC)	0.000	0.00	0.00	0.00	0.00	43,000.00	43,000.00	43,000.00	0.00	0.00	43,000.00	100%	0.00	2,150.00
32.4	Curtain wall (TCGC)	0.000	0.00	0.00	0.00	0.00	237,000.00	237,000.00	237,000.00	0.00	0.00	237,000.00	100%	0.00	11,850.00
32.5	Storefront (TCGC)	0.000	0.00	0.00	0.00	0.00	97,000.00	97,000.00	97,000.00	0.00	0.00	97,000.00	100%	0.00	4,850.00
32.6	Aluminum Wall caps (TCGC)	0.000	0.00	0.00	0.00	0.00	8,000.00	8,000.00	4,000.00	4,000.00	0.00	8,000.00	100%	0.00	400.00
32.7	Transaction Windows (TCGC)	0.000	0.00	0.00	0.00	0.00	138,000.00	138,000.00	117,300.00	20,700.00	0.00	138,000.00	100%	0.00	6,900.00
32.8	Glass Materials (TCGC)	0.000	0.00	0.00	0.00	0.00	272,000.00	272,000.00	272,000.00	0.00	0.00	272,000.00	100%	0.00	13,600.00
32.9	Shadow box (TCGC)	0.000	0.00	0.00	0.00	0.00	16,000.00	16,000.00	16,000.00	0.00	0.00	16,000.00	100%	0.00	800.00
33.10	Equipment (TCGC)	0.000	0.00	0.00	0.00	0.00	76,000.00	76,000.00	70,680.00	5,320.00	0.00	76,000.00	100%	0.00	3,800.00
33.11	Caulking (TCGC)	0.000	0.00	0.00	0.00	0.00	106,000.00	106,000.00	104,940.00	1,060.00	0.00	106,000.00	100%	0.00	5,300.00
33.12	Remaining Stained Glass (Alt 3 Only)	0.000	0.00	0.00	0.00	0.00	125,000.00	125,000.00	0.00	125,000.00	0.00	125,000.00	100%	0.00	6,250.00
33.13	Initial Design - Foster Stained Glass	0.000	0.00	0.00	0.00	0.00	25,000.00	25,000.00	25,000.00	0.00	0.00	25,000.00	100%	0.00	1,250.00
33.0	Finishes												100%		
33.1	Moisture Mitigation Control (Vector)	0.000	0.00	0.00	0.00	0.00	26,688.00	26,688.00	26,688.00	0.00	0.00	26,688.00	100%	0.00	1,334.40
33.2	Cold Formed Metal Framing & Drywall (SPD)	0.000	0.00	0.00	0.00	0.00	1,952,391.00	1,952,391.00	1,952,391.00	0.00	0.00	1,952,391.00	100%	0.00	97,619.55
33.3	Tape & Float (SPD)	0.000	0.00	0.00	0.00	0.00	110,207.00	110,207.00	110,207.00	0.00	0.00	110,207.00	100%	0.00	5,510.35
33.4	Wood Blocking (SPD)	0.000	0.00	0.00	0.00	0.00	86,100.00	86,100.00	86,100.00	0.00	0.00	86,100.00	100%	0.00	4,305.00
33.5	Acoustical Ceilings (SPD)	0.000	0.00	0.00	0.00	0.00	146,747.00	146,747.00	146,747.00	0.00	0.00	146,747.00	100%	0.00	7,337.35
33.6	Stretched-Fabric Ceilings (Marek Brothers)	0.000	0.00	0.00	0.00	0.00	80,015.00	80,015.00	72,013.50	0.00	0.00	72,013.50	90%	8,001.50	3,600.68
33.7	Ceramic Tile (Level 1) (Camarata)	0.000	0.00	0.00	0.00	0.00	158,395.00	158,395.00	158,395.00	0.00	0.00	158,395.00	100%	0.00	7,919.75
33.8	Ceramic Tile (Level 2) (Camarata)	0.000	0.00	0.00	0.00	0.00	104,629.00	104,629.00	104,629.00	0.00	0.00	104,629.00	100%	0.00	5,231.45
33.9	Ceramic Tile (Level 3) (Camarata)	0.000	0.00	0.00	0.00	0.00	25,691.00	25,691.00	25,691.00	0.00	0.00	25,691.00	100%	0.00	1,284.55
34.10	Ceramic Tile (Level 4) (Camarata)	0.000	0.00	0.00	0.00	0.00	114,885.00	114,885.00	114,885.00	0.00	0.00	114,885.00	100%	0.00	5,744.25
34.11	Epoxy Terrazzo (National Terrazzo)	0.000	0.00	0.00	0.00	0.00	210,300.00	210,300.00	197,682.00	0.00	0.00	197,682.00	94%	12,618.00	9,884.10

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 35

APPLICATION DATE: 9/1/2025

PERIOD TO: 9/30/2025

ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
34.12	Salvage & Re-install Existing Marble Panels	0.000	0.00	0.00	0.00	0.00	51,463.00	51,463.00	46,316.70	5,146.30	0.00	51,463.00	100%	0.00	2,573.15
34.13	Wood Flooring (All Brite)	0.000	0.00	0.00	0.00	0.00	50,000.00	50,000.00	50,000.00	0.00	0.00	50,000.00	100%	0.00	2,500.00
34.14	Resilient & Carpet Flooring (Keller)	0.000	0.00	0.00	0.00	0.00	173,170.00	173,170.00	109,097.10	38,097.40	0.00	147,194.50	85%	25,975.50	7,359.73
34.15	Painting (SPD)	0.000	0.00	0.00	0.00	0.00	181,362.50	181,362.50	154,158.13	27,204.38	0.00	181,362.50	100%	0.00	9,068.13
34.16	Wallcovering (SPD)	0.000	0.00	0.00	0.00	0.00	53,637.50	53,637.50	5,363.75	48,273.75	0.00	53,637.50	100%	0.00	2,681.88
34.17	Floor Protection - Skudo / Ram	0.000	0.00	0.00	0.00	0.00	22,500.00	22,500.00	16,875.00	0.00	0.00	16,875.00	75%	5,625.00	843.75
34.0	Specialties & Equipment														
34.1	Signage	0.000	0.00	0.00	0.00	0.00	86,947.00	86,947.00	4,347.35	82,599.65	0.00	86,947.00	100%	0.00	4,347.35
34.2	Toilet Accessories (Built Rite)	0.000	0.00	0.00	0.00	0.00	29,530.00	29,530.00	28,053.50	0.00	0.00	28,053.50	95%	1,476.50	1,402.68
34.3	Mobile Storage Shelving	0.000	0.00	0.00	0.00	0.00	89,823.00	89,823.00	89,823.00	0.00	0.00	89,823.00	100%	0.00	4,491.15
34.4	Bird Control Devices	0.000	0.00	0.00	0.00	0.00	3,450.00	3,450.00	3,450.00	0.00	0.00	3,450.00	100%	0.00	172.50
34.5	Tackboards & Tackboard Cabinets (Built Rite)	0.000	0.00	0.00	0.00	0.00	5,000.00	5,000.00	0.00	0.00	0.00	0.00	0%	5,000.00	0.00
34.6	Cash Drawer	0.000	0.00	0.00	0.00	0.00	5,000.00	5,000.00	0.00	0.00	0.00	0.00	0%	5,000.00	0.00
34.7	Pedestrian Gates	0.000	0.00	0.00	0.00	0.00	2,000.00	2,000.00	0.00	0.00	0.00	0.00	0%	2,000.00	0.00
34.8	Refrigerators (Built Rite)	0.000	0.00	0.00	0.00	0.00	30,000.00	30,000.00	0.00	0.00	0.00	0.00	0%	30,000.00	0.00
34.9	Roller Window Shades	0.000	0.00	0.00	0.00	0.00	33,915.00	33,915.00	0.00	0.00	0.00	0.00	0%	33,915.00	0.00
35.0	Conveying Systems														
35.1	Elevators (Otis)	0.000	0.00	0.00	0.00	0.00	473,596.00	473,596.00	449,916.20	23,679.80	0.00	473,596.00	100%	0.00	23,679.80
36.0	Fire Protection System														
36.1	Fire Protection System (Texas Fire Logic)	0.000	0.00	0.00	0.00	0.00	303,660.00	303,660.00	288,477.00	0.00	0.00	288,477.00	95%	15,183.00	14,423.85
37.0	Mechanical - Plumbing												100%		
37.1	Below slab Sanitary	0.000	0.00	0.00	0.00	0.00	98,064.00	98,064.00	98,064.00	0.00	0.00	98,064.00	100%	0.00	4,903.20
37.2	Below slab Storm	0.000	0.00	0.00	0.00	0.00	9,040.00	9,040.00	9,040.00	0.00	0.00	9,040.00	100%	0.00	452.00
37.3	Above slab Sanitary	0.000	0.00	0.00	0.00	0.00	163,671.00	163,671.00	163,671.00	0.00	0.00	163,671.00	100%	0.00	8,183.55
37.4	Above slab Storm	0.000	0.00	0.00	0.00	0.00	142,079.00	142,079.00	142,079.00	0.00	0.00	142,079.00	100%	0.00	7,103.95
37.5	Domestic Water	0.000	0.00	0.00	0.00	0.00	246,863.00	246,863.00	246,863.00	0.00	0.00	246,863.00	100%	0.00	12,343.15
37.6	Natural Gas	0.000	0.00	0.00	0.00	0.00	54,981.00	54,981.00	54,981.00	0.00	0.00	54,981.00	100%	0.00	2,749.05
37.7	Drains & Cleanouts	0.000	0.00	0.00	0.00	0.00	50,679.00	50,679.00	50,679.00	0.00	0.00	50,679.00	100%	0.00	2,533.95
37.8	Carriers	0.000	0.00	0.00	0.00	0.00	7,606.00	7,606.00	7,606.00	0.00	0.00	7,606.00	100%	0.00	380.30
37.9	Fixtures & punch list	0.000	0.00	0.00	0.00	0.00	107,044.00	107,044.00	96,339.60	10,704.40	0.00	107,044.00	100%	0.00	5,352.20
37.10	Plumbing Equipment	0.000	0.00	0.00	0.00	0.00	206,802.00	206,802.00	206,802.00	0.00	0.00	206,802.00	100%	0.00	10,340.10
37.11	Insulation Sub	0.000	0.00	0.00	0.00	0.00	50,400.00	50,400.00	50,400.00	0.00	0.00	50,400.00	100%	0.00	2,520.00
38.0	Mechanical - HVAC												100%		
38.1	HVAC Mobilization, GC's, Submittals (DerryBerry)	0.000	0.00	0.00	0.00	0.00	139,661.00	139,661.00	139,661.00	0.00	0.00	139,661.00	100%	0.00	6,983.05
38.2	Sheet Metal (DerryBerry)	0.000	0.00	0.00	0.00	0.00	744,936.00	744,936.00	744,936.00	0.00	0.00	744,936.00	100%	0.00	37,246.80
38.3	HVAC Controls (DerryBerry)	0.000	0.00	0.00	0.00	0.00	212,311.00	212,311.00	212,311.00	0.00	0.00	212,311.00	100%	0.00	10,615.55
38.4	VAV's (DerryBerry)	0.000	0.00	0.00	0.00	0.00	394,120.00	394,120.00	394,120.00	0.00	0.00	394,120.00	100%	0.00	19,706.00
38.5	RTU's (DerryBerry)	0.000	0.00	0.00	0.00	0.00	648,172.00	648,172.00	648,172.00	0.00	0.00	648,172.00	100%	0.00	32,408.60
38.6	Testing, Adjusting, & Balancing	0.000	0.00	0.00	0.00	0.00	67,300.00	67,300.00	6,730.00	0.00	0.00	6,730.00	10%	60,570.00	336.50
39.0	Electrical Systems												96%		
39.01	Move-in, Supervision, Site Power	0.000	0.00	0.00	0.00	0.00	146,377.00	146,377.00	146,377.00	0.00	0.00	146,377.00	100%	0.00	7,318.85
39.02	Switchgear	0.000	0.00	0.00	0.00	0.00	200,267.00	200,267.00	200,267.00	0.00	0.00	200,267.00	100%	0.00	10,013.35
39.03	EMT/BXS/Fittings	0.000	0.00	0.00	0.00	0.00	374,082.00	374,082.00	374,082.00	0.00	0.00	374,082.00	100%	0.00	18,704.10
39.04	Wire	0.000	0.00	0.00	0.00	0.00	234,022.00	234,022.00	231,681.78	0.00	0.00	231,681.78	99%	2,340.22	11,584.09
39.05	Light Fixtures	0.000	0.00	0.00	0.00	0.00	574,742.00	574,742.00	551,752.32	0.00	0.00	551,752.32	96%	22,989.68	27,587.62
39.06	Lighting Protection	0.000	0.00	0.00	0.00	0.00	152,022.00	152,022.00	152,022.00	0.00	0.00	152,022.00	100%	0.00	7,601.10
39.07	Emergency Power	0.000	0.00	0.00	0.00	0.00	245,888.00	245,888.00	196,710.40	0.00	0.00	196,710.40	80%	49,177.60	9,835.52
40.0	Low Voltage Systems												88%		
40.1	Communications (Advanced Connections)	0.000	0.00	0.00	0.00	0.00	272,267.00	272,267.00	266,821.66	5,445.34	0.00	272,267.00	100%	0.00	13,613.35
40.2	Audio, Video & Room Control Systems (AVI-SPL)	0.000	0.00	0.00	0.00	0.00	459,198.00	459,198.00	404,094.24	0.00	0.00	404,094.24	88%	55,103.76	20,204.71
40.3	Access Control & Video Management Systems (E)	0.000	0.00	0.00	0.00	0.00	469,262.00	469,262.00	375,409.60	0.00	0.00	375,409.60	80%	93,852.40	18,770.48
41.0	Life Safety Systems														

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 35

APPLICATION DATE: 9/1/2025

PERIOD TO: 9/30/2025

ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	C	D	E	F	G	H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
41.1	Fire Alarm (Kauffman)	0.000	0.00	0.00	0.00	0.00	79,194.00	79,194.00	75,234.30	3,959.70	0.00	79,194.00	100%	0.00	3,959.70
42.0	Allowances & Contingencies												69%		
	Remaining Owner Contingency	0.000	0.00	0.00	0.00	0.00	52,526.45	52,526.45	0.00	0.00	0.00	0.00	0%	52,526.45	0.00
42.01	ALLW #02 Additional signage at the Tax Office	0.000	0.00	0.00	0.00	0.00	2,092.14	2,092.14	2,092.14	0.00	0.00	2,092.14	100%	0.00	104.61
42.02	ALLW #05 Window Shades at All Windows	0.000	0.00	0.00	0.00	0.00	20,333.00	20,333.00	20,333.00	0.00	0.00	20,333.00	100%	0.00	1,016.65
42.03	ALLW 6 Clock Tower Renovations	0.000	0.00	0.00	0.00	0.00	5,342.20	5,342.20	0.00	5,342.20	0.00	5,342.20	100%	0.00	267.11
42.04	ALLW #10 Additional Flagpole	0.000	0.00	0.00	0.00	0.00	5,300.00	5,300.00	530.00	0.00	0.00	530.00	10%	4,770.00	26.50
42.05	ALLW 11 ASI 1 Dias Elevation Change	0.000	0.00	0.00	0.00	0.00	12,270.00	12,270.00	12,270.00	0.00	0.00	12,270.00	100%	0.00	613.50
42.06	ALLW 15 RFI 70 Additional Terrazzo	0.000	0.00	0.00	0.00	0.00	43,723.00	43,723.00	43,723.00	0.00	0.00	43,723.00	100%	0.00	2,186.15
42.07	ALLW 16 Controls at (4) County Buildings	0.000	0.00	0.00	0.00	0.00	57,118.00	57,118.00	57,118.00	0.00	0.00	57,118.00	100%	0.00	2,855.90
42.08	ALLW 17 ASI 2 Roller Shades & Deal Trays	0.000	0.00	0.00	0.00	0.00	5,618.00	5,618.00	5,618.00	0.00	0.00	5,618.00	100%	0.00	280.90
42.09	ALLW 18 RFI 67 Restroom Buildout	0.000	0.00	0.00	0.00	0.00	101,304.00	101,304.00	101,304.00	0.00	0.00	101,304.00	100%	0.00	5,065.20
42.10	ALLW 20 RFI 60 Add redundancy fiber conduit	0.000	0.00	0.00	0.00	0.00	37,600.00	37,600.00	37,600.00	0.00	0.00	37,600.00	100%	0.00	1,880.00
42.11	ALLW 25 ASI 3 Ground Transformer	0.000	0.00	0.00	0.00	0.00	209,150.00	209,150.00	209,150.00	0.00	0.00	209,150.00	100%	0.00	10,457.50
42.12	ALLW 25.1 ASI 3 Owner's Contingency Items	0.000	0.00	0.00	0.00	0.00	36,000.00	36,000.00	36,000.00	0.00	0.00	36,000.00	100%	0.00	1,800.00
42.13	ALLW 26 Added Tstats at Community Center	0.000	0.00	0.00	0.00	0.00	4,153.68	4,153.68	4,153.68	0.00	0.00	4,153.68	100%	0.00	207.68
42.14	ALLW 29 ASI 5 Added terrazzo county seal	0.000	0.00	0.00	0.00	0.00	32,015.00	32,015.00	32,015.00	0.00	0.00	32,015.00	100%	0.00	1,600.75
42.15	ALLW 040 ASI 7 Emergency Outlet Locations (O	0.000	0.00	0.00	0.00	0.00	101,547.00	101,547.00	101,547.00	0.00	0.00	101,547.00	100%	0.00	5,077.35
42.16	ALLW 41 RFI 141 Access controls	0.000	0.00	0.00	0.00	0.00	2,880.60	2,880.60	2,880.60	0.00	0.00	2,880.60	100%	0.00	144.03
42.17	ALLW 43 RFI 146 Elevator Controls	0.000	0.00	0.00	0.00	0.00	30,228.00	30,228.00	30,228.00	0.00	0.00	30,228.00	100%	0.00	1,511.40
42.18	ALLW 44 RFI 147 Gen monitoring	0.000	0.00	0.00	0.00	0.00	11,452.87	11,452.87	11,452.87	0.00	0.00	11,452.87	100%	0.00	572.64
42.19	ALLW 054 Stained Glass	0.000	0.00	0.00	0.00	0.00	170,140.00	170,140.00	85,070.00	85,070.00	0.00	170,140.00	100%	0.00	8,507.00
42.20	ALLW 057 RFI 109 Tax Accessor Teller Window	0.000	0.00	0.00	0.00	0.00	8,085.84	8,085.84	8,085.84	0.00	0.00	8,085.84	100%	0.00	404.29
42.21	ALLW 058 RFI 183 Modification to Cupola Maint	0.000	0.00	0.00	0.00	0.00	45,432.82	45,432.82	45,432.82	0.00	0.00	45,432.82	100%	0.00	2,271.64
42.22	ALLW 060 RFI 148 Water Meter @ Community C	0.000	0.00	0.00	0.00	0.00	2,650.40	2,650.40	2,650.40	0.00	0.00	2,650.40	100%	0.00	132.52
42.23	ALLW 062 RFI 114 Marque Sign	0.000	0.00	0.00	0.00	0.00	116,592.81	116,592.81	0.00	0.00	0.00	0.00	0%	116,592.81	0.00
42.24	ALLW 063 RFI 179 Roof Ladder	0.000	0.00	0.00	0.00	0.00	7,842.13	7,842.13	7,842.13	0.00	0.00	7,842.13	100%	0.00	392.11
42.25	ALLW 064 RFI 136 Holiday Lights	0.000	0.00	0.00	0.00	0.00	25,741.00	25,741.00	0.00	6,435.25	0.00	6,435.25	25%	19,305.75	321.76
42.26	ALLW 66 RFI 150 Added Outlets for 4th floor Me	0.000	0.00	0.00	0.00	0.00	2,597.00	2,597.00	2,597.00	0.00	0.00	2,597.00	100%	0.00	129.85
42.27	ALLW 67 RFI 175 Access Hatches to Trusses	0.000	0.00	0.00	0.00	0.00	7,252.14	7,252.14	7,252.14	0.00	0.00	7,252.14	100%	0.00	362.61
42.28	ALLW 70 RFI 180 Added TV's on 2nd Floor	0.000	0.00	0.00	0.00	0.00	14,442.92	14,442.92	14,442.92	0.00	0.00	14,442.92	100%	0.00	722.15
42.29	ALLW 77 Custom Lanterns	0.000	0.00	0.00	0.00	0.00	34,000.00	34,000.00	0.00	0.00	0.00	0.00	0%	34,000.00	0.00
42.30	ALLW 79 RFI 215 Added TV Infrastructure in Ro	0.000	0.00	0.00	0.00	0.00	3,881.73	3,881.73	3,881.73	0.00	0.00	3,881.73	100%	0.00	194.09
42.31	ALLW 80 RFI 209 Added Sink and Millwork in R	0.000	0.00	0.00	0.00	0.00	15,091.28	15,091.28	15,091.28	0.00	0.00	15,091.28	100%	0.00	754.56
42.32	ALLW 81 RFI 210 Room 3205 and 3rd floor Res	0.000	0.00	0.00	0.00	0.00	74,782.75	74,782.75	74,782.75	0.00	0.00	74,782.75	100%	0.00	3,739.14
42.33	ALLW 86 RFI 221 Furring @ structural Steel supp	0.000	0.00	0.00	0.00	0.00	4,106.30	4,106.30	4,106.30	0.00	0.00	4,106.30	100%	0.00	205.32
42.34	ALLW 91 RFI 225 Swagit Video Systems	0.000	0.00	0.00	0.00	0.00	150,335.03	150,335.03	0.00	105,234.52	0.00	105,234.52	70%	45,100.51	5,261.73
42.35	ALLW 92 Allowance Reconciliation	0.000	0.00	0.00	0.00	0.00	-188,182.64	-188,182.64	-188,182.64	0.00	0.00	-188,182.64	100%	0.00	-9,409.13
42.36	ALLW 102 RFI 246 County Map Additions	0.000	0.00	0.00	0.00	0.00	5,251.55	5,251.55	0.00	0.00	0.00	0.00	0%	5,251.55	0.00
42.37	ALLW 106 RFI 230 HVAC Condensate Drains	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.38	ALLW 112 RFI 249 North Driveway Addition, Sid	0.000	0.00	0.00	0.00	0.00	27,152.00	27,152.00	0.00	0.00	0.00	0.00	0%	27,152.00	0.00
42.39	ALLW 114 RFI 242 Updated Landscape drawing	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.40	ALLW 115 Temporary Time Capsule Cover	0.000	0.00	0.00	0.00	0.00	1,236.00	1,236.00	0.00	0.00	0.00	0.00	0%	1,236.00	0.00
42.41		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.42		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.43		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.44		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.45		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
	Remaining Design/Builder Contingency	0.000	0.00	0.00	0.00	0.00	134,418.67	134,418.67	0.00	0.00	0.00	0.00	0%	134,418.67	0.00
42.51	ALLW 21 RFI 42 Lobby Window Discrepancy	0.000	0.00	0.00	0.00	0.00	1,288.00	1,288.00	1,288.00	0.00	0.00	1,288.00	100%	0.00	64.40
42.52	ALLW 22 ASI 2 Revised Dias & plumbing	0.000	0.00	0.00	0.00	0.00	62,015.00	62,015.00	62,015.00	0.00	0.00	62,015.00	100%	0.00	3,100.75
42.53	ALLW 23 ASI 3 oil separator & roof drains chang	0.000	0.00	0.00	0.00	0.00	52,023.00	52,023.00	52,023.00	0.00	0.00	52,023.00	100%	0.00	2,601.15

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 35

APPLICATION DATE: 9/1/2025

PERIOD TO: 9/30/2025

ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
42.54	ALLW 24 RFI 27 Door Hardware Changes	0.000	0.00	0.00	0.00	0.00	38,216.00	38,216.00	38,216.00	0.00	0.00	38,216.00	100%	0.00	1,910.80
42.55	ALLW 27 ASI 4 Add wood trim around columns	0.000	0.00	0.00	0.00	0.00	34,623.00	34,623.00	34,623.00	0.00	0.00	34,623.00	100%	0.00	1,731.15
42.56	ALLW 28 ASI 5 Enlarged Site Ramps	0.000	0.00	0.00	0.00	0.00	46,598.28	46,598.28	46,598.28	0.00	0.00	46,598.28	100%	0.00	2,329.91
42.57	ALLW 31 RFI 91 VAV Clarification	0.000	0.00	0.00	0.00	0.00	6,479.96	6,479.96	6,479.96	0.00	0.00	6,479.96	100%	0.00	324.00
42.58	ALLW 32 Storefront changes @ elevations B,D,	0.000	0.00	0.00	0.00	0.00	40,000.00	40,000.00	40,000.00	0.00	0.00	40,000.00	100%	0.00	2,000.00
42.59	ALLW 33 Temp sidewalks	0.000	0.00	0.00	0.00	0.00	8,720.00	8,720.00	8,720.00	0.00	0.00	8,720.00	100%	0.00	436.00
42.60	ALLW 034 Stars on the railings	0.000	0.00	0.00	0.00	0.00	24,235.00	24,235.00	24,235.00	0.00	0.00	24,235.00	100%	0.00	1,211.75
42.61	ALLW 35 ASI 6	0.000	0.00	0.00	0.00	0.00	-6,444.75	-6,444.75	-6,444.75	0.00	0.00	-6,444.75	100%	0.00	-322.24
42.62	ALLW 37 RFI #104 Added Dowels & Rebar	0.000	0.00	0.00	0.00	0.00	15,748.00	15,748.00	15,748.00	0.00	0.00	15,748.00	100%	0.00	787.40
42.63	ALLW 39 RFI 117 Cupola Shift Clarification	0.000	0.00	0.00	0.00	0.00	41,754.00	41,754.00	41,754.00	0.00	0.00	41,754.00	100%	0.00	2,087.70
42.64	ALLW 042 RFI 118 Change to continuous hinges	0.000	0.00	0.00	0.00	0.00	3,864.00	3,864.00	3,864.00	0.00	0.00	3,864.00	100%	0.00	193.20
42.65	ALLW 45 RFI 162 Plumbing Chase and Ductwork	0.000	0.00	0.00	0.00	0.00	22,243.59	22,243.59	22,243.59	0.00	0.00	22,243.59	100%	0.00	1,112.18
42.66	ALLW 46 RFI 140 Millwork, Handrail, Steel Confl	0.000	0.00	0.00	0.00	0.00	13,000.00	13,000.00	13,000.00	0.00	0.00	13,000.00	100%	0.00	650.00
42.67	ALLW 47 RFI 152 Shaft Wall Requirements	0.000	0.00	0.00	0.00	0.00	2,882.76	2,882.76	2,882.76	0.00	0.00	2,882.76	100%	0.00	144.14
42.68	ALLW 49 RFI 160 VAV 3-09	0.000	0.00	0.00	0.00	0.00	9,437.97	9,437.97	9,437.97	0.00	0.00	9,437.97	100%	0.00	471.90
42.69	ALLW 50 RFI 121 Vault Door Specification	0.000	0.00	0.00	0.00	0.00	2,944.00	2,944.00	2,944.00	0.00	0.00	2,944.00	100%	0.00	147.20
42.70	ALLW 51 Custom Caulk Color	0.000	0.00	0.00	0.00	0.00	6,491.52	6,491.52	6,491.52	0.00	0.00	6,491.52	100%	0.00	324.58
42.71	ALLW 52 RFI 177 GFRG Caulk Joint	0.000	0.00	0.00	0.00	0.00	9,788.28	9,788.28	9,788.28	0.00	0.00	9,788.28	100%	0.00	489.41
42.72	ALLW 53 RFI 172 Power To Flush Valves	0.000	0.00	0.00	0.00	0.00	15,188.00	15,188.00	15,188.00	0.00	0.00	15,188.00	100%	0.00	759.40
42.73	ALLW 55 RFI 155 Stained Glass Dimension Cha	0.000	0.00	0.00	0.00	0.00	20,284.00	20,284.00	20,284.00	0.00	0.00	20,284.00	100%	0.00	1,014.20
42.74	ALLW 56 RFI 176 Cupola Lintel at Wrong Elevat	0.000	0.00	0.00	0.00	0.00	17,129.00	17,129.00	17,129.00	0.00	0.00	17,129.00	100%	0.00	856.45
42.75	ALLW 061 RFI 173 Exhaust Fan Missing Circuit	0.000	0.00	0.00	0.00	0.00	9,051.00	9,051.00	9,051.00	0.00	0.00	9,051.00	100%	0.00	452.55
42.76	ALLW 68 RFI 174 Decking over Trusses	0.000	0.00	0.00	0.00	0.00	1,910.35	1,910.35	1,910.35	0.00	0.00	1,910.35	100%	0.00	95.52
42.77	ALLW 69 Temporary Roof	0.000	0.00	0.00	0.00	0.00	35,889.66	35,889.66	0.00	0.00	0.00	0.00	0%	35,889.66	0.00
42.78	ALLW 71 RFI 194 Confirmation of TPO at back c	0.000	0.00	0.00	0.00	0.00	6,842.04	6,842.04	6,842.04	0.00	0.00	6,842.04	100%	0.00	342.10
42.79	ALLW 72 RFI 196 Additional Spray Foam at Roo	0.000	0.00	0.00	0.00	0.00	12,625.00	12,625.00	12,625.00	0.00	0.00	12,625.00	100%	0.00	631.25
42.80	ALLW 74 RFI 171 Octagonal Towers Interior Cor	0.000	0.00	0.00	0.00	0.00	7,560.04	7,560.04	7,560.04	0.00	0.00	7,560.04	100%	0.00	378.00
42.81	ALLW 75 RFI 184 Tax Accessor Teller Windows	0.000	0.00	0.00	0.00	0.00	9,822.50	9,822.50	9,822.50	0.00	0.00	9,822.50	100%	0.00	491.13
42.82	ALLW 76 RFI 199 Truss Octagonal Tower tie in	0.000	0.00	0.00	0.00	0.00	23,680.16	23,680.16	23,680.16	0.00	0.00	23,680.16	100%	0.00	1,184.01
42.83	ALLW 78 RFI 205 Room 1104 and 1105 Curtain	0.000	0.00	0.00	0.00	0.00	8,879.84	8,879.84	8,879.84	0.00	0.00	8,879.84	100%	0.00	443.99
42.84	ALLW 82 Added Aluminum Doors	0.000	0.00	0.00	0.00	0.00	6,533.15	6,533.15	6,533.15	0.00	0.00	6,533.15	100%	0.00	326.66
42.85	ALLW 83 RFI 202 East and West side of Rooftop	0.000	0.00	0.00	0.00	0.00	9,183.05	9,183.05	9,183.05	0.00	0.00	9,183.05	100%	0.00	459.15
42.86	ALLW 84 RFI 218 Roof Flashing around the pent	0.000	0.00	0.00	0.00	0.00	8,973.15	8,973.15	8,973.15	0.00	0.00	8,973.15	100%	0.00	448.66
42.87	ALLW 85 Front Entrance Interior side of Vestibul	0.000	0.00	0.00	0.00	0.00	7,544.32	7,544.32	7,544.32	0.00	0.00	7,544.32	100%	0.00	377.22
42.88	ALLW 89 Elevator Usage Fee - Construction Pha	0.000	0.00	0.00	0.00	0.00	9,000.00	9,000.00	9,000.00	0.00	0.00	9,000.00	100%	0.00	450.00
42.89	ALLW 90 Ductwork Connection Conflict with Fur	0.000	0.00	0.00	0.00	0.00	4,508.64	4,508.64	4,508.64	0.00	0.00	4,508.64	100%	0.00	225.43
42.90	ALLW 93 RFI 231 2nd Floor Lobby Post	0.000	0.00	0.00	0.00	0.00	18,311.00	18,311.00	18,311.00	0.00	0.00	18,311.00	100%	0.00	915.55
42.91	ALLW 94 RFI 226 Truss-Stone tie in at South Ele	0.000	0.00	0.00	0.00	0.00	34,566.00	34,566.00	34,566.00	0.00	0.00	34,566.00	100%	0.00	1,728.30
42.92	ALLW 95 RFI 228 Additional AV Questions from	0.000	0.00	0.00	0.00	0.00	13,587.31	13,587.31	0.00	13,587.31	0.00	13,587.31	100%	0.00	679.37
42.93	ALLW 96 RFI 248 Visual Display Clarification	0.000	0.00	0.00	0.00	0.00	2,809.40	2,809.40	0.00	0.00	0.00	0.00	0%	2,809.40	0.00
42.94	ALLW 98 RFI 233 Drainage for back porch clarifi	0.000	0.00	0.00	0.00	0.00	5,912.00	5,912.00	0.00	0.00	0.00	0.00	0%	5,912.00	0.00
42.95	ALLW 99 RFI 240 Additional Knox box Location	0.000	0.00	0.00	0.00	0.00	904.20	904.20	0.00	0.00	0.00	0.00	0%	904.20	0.00
42.96	ALLW 100 RFI 237 Adding additional Ice Machin	0.000	0.00	0.00	0.00	0.00	11,230.30	11,230.30	0.00	0.00	0.00	0.00	0%	11,230.30	0.00
42.97	ALLW 101 Elevator Cab Operation for Fire Tapin	0.000	0.00	0.00	0.00	0.00	2,308.00	2,308.00	0.00	2,308.00	0.00	2,308.00	100%	0.00	115.40
42.98	ALLW 103 RFI 243 5th Floor Mech. Chase Fall H	0.000	0.00	0.00	0.00	0.00	2,652.01	2,652.01	0.00	0.00	0.00	0.00	0%	2,652.01	0.00
42.99	ALLW 104 RFI 250 Chair Rail & Window Mullion	0.000	0.00	0.00	0.00	0.00	1,183.12	1,183.12	0.00	0.00	0.00	0.00	0%	1,183.12	0.00
42.100	ALLW 107 Elevator Reinspection	0.000	0.00	0.00	0.00	0.00	4,500.00	4,500.00	0.00	4,500.00	0.00	4,500.00	100%	0.00	225.00
42.101	ALLW 108 Elevator Reinspection # 2	0.000	0.00	0.00	0.00	0.00	3,000.00	3,000.00	0.00	3,000.00	0.00	3,000.00	100%	0.00	150.00
42.102	ALLW 109 RFI 235 Roof Doors 5001 A&B	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.103	ALLW 110 RFI 94 Door Stain and Clarification	0.000	0.00	0.00	0.00	0.00	1,200.00	1,200.00	0.00	0.00	0.00	0.00	0%	1,200.00	0.00
42.104	ALLW 111 RFI 245 Water Intrusion Concerns at	0.000	0.00	0.00	0.00	0.00	4,581.60	4,581.60	0.00	0.00	0.00	0.00	0%	4,581.60	0.00
42.105	ALLW 113 Deal Drawer Change	0.000	0.00	0.00	0.00	0.00	1,445.88	1,445.88	0.00	0.00	0.00	0.00	0%	1,445.88	0.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 35

APPLICATION DATE: 9/1/2025

PERIOD TO: 9/30/2025

ARCHITECT'S PROJECT NO.: Multiple

A ITEM NO.	B DESCRIPTION	C EXHIBIT B VALUE	C CHANGE AMOUNT	C EXHIBIT C VALUE	C CHANGE AMOUNT	C EXHIBIT E SCHEDULED VALUE	C CHANGE AMOUNT	C EXHIBIT F SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G/C)	H BALANCE TO FINISH (C-G)	I RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
42.106	CC 5 RFI 262 Temp Door	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.107	CC 6 Boring for landscape Drawings	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.108		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.109		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.110		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.111		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.112		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
	Remaining County Seal Allowance	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.101	ALLW 30 County Seal, Cast Bronze	0.000	0.00	0.00	0.00	0.00	35,988.00	35,988.00	35,988.00	0.00	0.00	35,988.00	100%	0.00	1,799.40
42.102	ALLW 92 Allowance Reconciliation	0.000	0.00	0.00	0.00	0.00	14,012.00	14,012.00	14,012.00	0.00	0.00	14,012.00	100%	0.00	700.60
42.110	Remaining Asbestos Abatement Allowance	0.000	0.00	0.00	0.00	0.00	28,307.00	28,307.00	0.00	0.00	0.00	0.00	0%	28,307.00	0.00
42.111	ALLW 1 Abatement of roof flashing	0.000	0.00	0.00	0.00	0.00	0.00	14,470.00	14,470.00	0.00	0.00	14,470.00	100%	0.00	723.50
42.112	ALLW 12 - Additional Air Monitoring	0.000	0.00	0.00	0.00	0.00	7,000.00	7,000.00	7,000.00	0.00	0.00	7,000.00	100%	0.00	350.00
42.113	ALLW 19 - Owner Notification Fee	0.000	0.00	0.00	0.00	0.00	3,307.00	3,307.00	3,307.00	0.00	0.00	3,307.00	100%	0.00	165.35
42.114	ALLW 92 Allowance Reconciliation	0.000	0.00	0.00	0.00	0.00	21,916.00	21,916.00	21,916.00	0.00	0.00	21,916.00	100%	0.00	1,095.80
42.115		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
	Remaining Existing Foundation Conflict	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.121	ALLW 92 Allowance Reconciliation	0.000	0.00	0.00	0.00	0.00	25,000.00	25,000.00	25,000.00	0.00	0.00	25,000.00	100%	0.00	1,250.00
	Remaining Overhead Support for Cleaning	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.131	ALLW 58 RFI 183 Modification to Cupola Mainte	0.000	0.00	0.00	0.00	0.00	20,000.00	20,000.00	20,000.00	0.00	0.00	20,000.00	100%	0.00	1,000.00
	Remaining Mock-up Allowance	0.000	0.00	0.00	0.00	0.00	25,000.00	25,000.00	0.00	0.00	0.00	0.00	0%	25,000.00	0.00
42.141		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
	Remaining Decorative Bollard Allowance	0.000	0.00	0.00	0.00	0.00	-6,400.00	-6,400.00	0.00	0.00	0.00	0.00	0%	-6,400.00	0.00
42.151	ALLW 3 Contract Decorative Bollards	0.000	0.00	0.00	0.00	0.00	29,400.00	29,400.00	14,700.00	0.00	0.00	14,700.00	50%	14,700.00	735.00
	Remaining Permit Comment	0.000	0.00	0.00	0.00	0.00	-25,000.00	-25,000.00	0.00	0.00	0.00	0.00	0%	-25,000.00	0.00
42.161	ALLW 13 ASI 1 Changes per City (Civil)	0.000	0.00	0.00	0.00	0.00	40,947.00	40,947.00	40,947.00	0.00	0.00	40,947.00	100%	0.00	2,047.35
42.162	ALLW 59 Water line Exploration	0.000	0.00	0.00	0.00	0.00	33,074.44	33,074.44	33,074.44	0.00	0.00	33,074.44	100%	0.00	1,653.72
42.163	ALLW 88 RFI 220 City Comments	0.000	0.00	0.00	0.00	0.00	1,763.92	1,763.92	1,763.92	0.00	0.00	1,763.92	100%	0.00	88.20
42.164	ALLW 92 Allowance Reconciliation	0.000	0.00	0.00	0.00	0.00	49,214.64	49,214.64	49,214.64	0.00	0.00	49,214.64	100%	0.00	2,460.73
	Remaining Relocate Memorial Tree	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.171	Contract Reallocate, store, maintain, and replant	0.000	0.00	0.00	0.00	0.00	10,000.00	10,000.00	5,000.00	0.00	0.00	5,000.00	50%	5,000.00	250.00
	Remaining Water Meter / Backflow	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.181	ALLW 59 Water line Exploration	0.000	0.00	0.00	0.00	0.00	25,000.00	25,000.00	25,000.00	0.00	0.00	25,000.00	100%	0.00	1,250.00
	Remaining Paving repairs Allowance	0.000	0.00	0.00	0.00	0.00	213,050.00	213,050.00	0.00	0.00	0.00	0.00	0%	213,050.00	0.00
42.191		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
	Remaining DAS / ERRCS Allowance	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.201	ASI 9 RFI #139 ERRCS (DAS)	0.000	0.00	0.00	0.00	0.00	48,910.00	48,910.00	0.00	0.00	0.00	0.00	0%	48,910.00	0.00
42.102	ALLW 92 Allowance Reconciliation	0.000	0.00	0.00	0.00	0.00	1,090.00	1,090.00	1,090.00	0.00	0.00	1,090.00	100%	0.00	54.50
	Remaining DAS / Cellular System	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.201	ASI 9 RFI #139 Cellular (DAS)	0.000	0.00	0.00	0.00	0.00	108,321.00	108,321.00	10,832.10	0.00	0.00	10,832.10	10%	97,488.90	541.61
42.102	ALLW 92 Allowance Reconciliation	0.000	0.00	0.00	0.00	0.00	76,950.00	76,950.00	76,950.00	0.00	0.00	76,950.00	100%	0.00	3,847.50
43.0	Change Orders to Exhibit I														
43.1	Change Order No. 1	0.000	0.00	0.00	0.00	0.00	402,374.00	402,374.00	0.00	0.00	0.00	0.00	0%	402,374.00	0.00
	NEW COURTHOUSE TOTALS	1,273,310.000	1,130,528.00	2,403,838.00	0.00	2,403,838.00	39,027,666.00	41,445,974.00	36,520,199.50	1,473,214.05	0.00	37,993,413.56	92%	3,452,560.44	1,375,915.44
	Contract Total	1,273,310.000	1,315,059.00	2,588,369.00	1,825,812.00	4,779,103.39	39,027,666.00	43,821,239.39	38,895,464.89	1,473,214.05	0.00	40,368,678.95	92%	3,452,560.44	1,375,915.44

Date: 10/1/2025	Exhibit A	Exhibit B	Exhibit C	Exhibit D	Exhibit E	Exhibit E	Exhibit E	Exhibit F	Exhibit F	Exhibit G	Exhibit E	Exhibit E	Exhibit H	Total
	5/12/2021	5/2/2022	2/6/2023	4/26/2023	5/17/2023	Change Order # 001 8/2/2023	Change Order # 002 9/18/2023	10/4/2023	Change Order # 001 7/11/2025	11/17/2023	Change Order # 003 3/6/2024	Change Order # 004 8/21/2024	12/11/2024	
Programming, Pre-Schematic, & Assessments														
Programming, Pre-Schematic, & Assessments Costs	\$358,353.62	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$358,353.62
PROGRAMMING & ASSESSMENTS TOTAL	\$358,353.62	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$358,353.62
Maintenance Node														
Maintenance Node Design Services	\$0.00	\$970,500.00	(\$114,476.00)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$856,024.00
Maintenance Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Maintenance Node Total	\$0.00	\$970,500.00	(\$114,476.00)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$856,024.00
BUSINESS NODE														
Courthouse Design Services	\$0.00	\$1,273,310.00	\$1,130,528.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$2,403,838.00
Courthouse Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$38,639,762.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$38,639,762.00
Courthouse Change Order # 001	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$402,374.00	\$0.00	\$0.00	\$0.00	\$0.00	\$402,374.00
Courthouse Total	\$0.00	\$1,273,310.00	\$1,130,528.00	\$0.00	\$0.00	\$0.00	\$0.00	\$38,639,762.00	\$402,374.00	\$0.00	\$0.00	\$0.00	\$0.00	\$41,445,974.00
Swing Space Design Services	\$0.00	\$0.00	\$184,531.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$184,531.00
Swing Space Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$1,825,812.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,825,812.00
Swing Space Change Order # 001	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$122,435.85	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$122,435.85
Swing Space Change Order # 002	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$233,968.97	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$233,968.97
Swing Space Change Order # 003	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$12,878.13	\$0.00	\$0.00	\$12,878.13
Swing Space Change Order # 004	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	(\$4,360.56)	\$0.00	(\$4,360.56)
Swing Space Total	\$0.00	\$0.00	\$184,531.00	\$0.00	\$1,825,812.00	\$122,435.85	\$233,968.97	\$0.00	\$0.00	\$0.00	\$12,878.13	(\$4,360.56)	\$0.00	\$2,375,265.39
Business Node Totals	\$0.00	\$1,273,310.00	\$1,315,059.00	\$0.00	\$1,825,812.00	\$122,435.85	\$233,968.97	\$38,639,762.00	\$402,374.00	\$0.00	\$12,878.13	(\$4,360.56)	\$0.00	\$43,821,239.39
Judicial Node														
Justice Tower Design Services	\$0.00	\$3,572,550.00	\$2,015,777.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,588,327.00
Justin Tower Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Judicial Node Total	\$0.00	\$3,572,550.00	\$2,015,777.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,588,327.00
Macerator, Hoist, & Valve														
Macerator, Hoist, & Valve Design Services	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Macerator, Hoist, & Valve Construction Costs	\$0.00	\$0.00	\$0.00	\$264,316.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$264,316.00
Macerator, Hoist, & Valve Totals	\$0.00	\$0.00	\$0.00	\$264,316.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$264,316.00
506 Upgrades & Modular Building														
506 Upgrades & Modular Building Design Services	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$230,921.00	\$0.00	\$0.00	\$0.00	\$230,921.00
506 Upgrades & Modular Building Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,053,707.00	\$4,053,707.00
506 Upgrades & Modular Building Totals	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$230,921.00	\$0.00	\$0.00	\$4,053,707.00	\$4,284,628.00
Design Build Contract Total	\$358,353.62	\$5,816,360.00	\$3,216,360.00	\$264,316.00	\$1,825,812.00	\$122,435.85	\$233,968.97	\$38,639,762.00	\$402,374.00	\$230,921.00	\$12,878.13	(\$4,360.56)	\$4,053,707.00	\$55,172,888.01