

Waller County Check Request/Reimbursement Form

Employee submitting request:

Julie Adams

Department:

Road and Bridge

Total Amount Due:

\$175,916.02



Please make check payable to:

Name: Binkley & Barfield, Inc.

Address: 1710 Seamist Drive

Houston, TX 77008

Please mail check to:

Name: Binkley & Barfield, Inc.

Address: 1710 Seamist Drive

Houston, TX 77008

Purpose of check: Invoice # 75238 Clay Road

Professional Services from August 01, 2025 to August 31, 2025

Charge to GL line:

605-605-545405

Signature of Person Submitting Request

Date

Signature of Official/Department Head Submitting Request

Date



INVOICE

REMIT TO: Binkley & Barfield, Inc.
1710 Seamist Drive
Houston, TX 77008

Waller Co.

Robert McBride
County Engineer
775 Bus 290
East Heampstead, TX
77445

September 18, 2025
Project No: 0000069938.0000
Invoice No: 75238

Project Manager: Kevin Mineo
Deputy Project Manager: James Fields
Waller Co. Project No. : 23406

Total Contract Value: 2,245,846.00

Project 0000069938.0000 Waller County - Clay Rd
Professional Services from August 01, 2025 to August 31, 2025

Phase	0000	Design
Task	1000	Project Management
Fee		

Billing Phase	Fee	Percent Complete	Earned	Previously Invoiced	Amount This Invoice
Project Management	49,091.00	60.00	29,454.60	26,018.23	3,436.37
Drainage Data Collection	12,692.00	100.00	12,692.00	6,346.00	6,346.00
Prelim- Rdwy	261,818.00	97.00	253,963.46	227,781.66	26,181.80
Prelim-Drainage	109,324.00	95.00	103,857.80	65,594.40	38,263.40
Final Design-Rdwy	586,559.00	0.00	0.00	0.00	0.00
Final Design-Drainage	276,322.00	0.00	0.00	0.00	0.00
SUE	165,634.00	21.1688	35,062.65	9,162.65	25,900.00
GeoTechnical	77,278.00	90.00	69,550.20	0.00	69,550.20
Survey	152,645.00	82.3126	125,646.00	119,407.75	6,238.25
Structural	91,713.00	0.00	0.00	0.00	0.00
Traffic	18,858.00	20.00	3,771.60	3,771.60	0.00
Environmental	18,866.00	0.00	0.00	0.00	0.00
Total Fee	1,820,800.00		633,998.31	458,082.29	175,916.02
Total Fee					175,916.02
Total this Task:					\$175,916.02
Total this Phase:					\$175,916.02 ✓

Phase	0700	Construction Phase Services		
Task	1000	Roadway CPS		
Billing Limits		Current	Prior	To-Date
Total Billings		0.00	0.00	0.00
Limit				131,263.00
Remaining				131,263.00
Total this Task:				

Project	0000069938.0000	Waller County - Clay Rd	Invoice	75238
---------	-----------------	-------------------------	---------	-------

Task	2000	Drainage CPS			
Billing Limits			Current	Prior	To-Date
Total Billings			0.00	0.00	0.00
Limit					13,828.00
Remaining					13,828.00
Total this Task:					

Task	SUB1	Weisser CPS			
Billing Limits			Current	Prior	To-Date
Total Billings			0.00	0.00	0.00
Limit					17,655.00
Remaining					17,655.00
Total this Task:					
Total this Phase:					

Phase	0800	Optional Additional			
Task	1000	Traffic SUB TDSI			
Billing Limits			Current	Prior	To-Date
Total Billings			0.00	0.00	0.00
Limit					123,470.00
Remaining					123,470.00
Total this Task:					

Task	1001	Survey SUB Weisser			
Billing Limits			Current	Prior	To-Date
Total Billings			0.00	0.00	0.00
Limit					138,830.00
Remaining					138,830.00
Total this Task:					
Total this Phase:					

TOTAL DUE THIS INVOICE: \$175,916.02

Outstanding Invoices

Number	Date	Balance		
74354	8.15.2025	129,137.27		
Total		129,137.27		
			Total Now Due	\$305,053.29

Monthly Progress Report

August 2025

Project: Waller County – Clay Rd

Project No.: 23406 (BBI Prj # 0000069938)

P.O. No.:

I. Work Completed to Date

- PER Submittal on 8/15/2025
 - Report
 - Existing Utility Layouts
 - Utility Conflict Table
 - Survey Control Sheets
 - Topographic Survey & ROW map
 - Existing & Proposed Typical Sections
 - Preliminary Design Layout
 - Intersection Sight Triangles
 - Preliminary Construction Sequencing
 - Drainage Report
 - Geotechnical Report
 - Environmental Constraints Report
 - Preliminary Construction Cost Estimate
- Project Management
 - Design team coordination
- Project Meetings
 - Met with LJA on 8/21
 - Met with Harris County for project coordination (8/1)

II. Work Planned for Next Period

- Additional coordination meetings with Harris County
- Respond to PER comments
- Prepare PER for resubmittal
- Begin work on 70% submittal

III. Milestone Submittals

Submittal	Expected Due Date
Preliminary Design Submittal	8/15/2025
70% Design Submittal	11/21/2025
95% Design Submittal	2/20/2026
100% Design Submittal	4/24/2026



James Fields, P.E.
Project Manager – Transportation

Date: 9/17/2025

Project Tracker:
0000069938.0000 Waller County - Clay Rd

Invoice Number: 75238-05
Billing Period: August 01, 2025- August 31, 2025
Waller Co. Project No. 23406

Invoice #	
Webster	EM604-5
Linfield	
Pape-Dawson	25081660, 2507216-4
RKCI	H020553, H020352
Concor	
TEDSI	

Phase	Contract Fee	% Complete to Date	Billed to Date	Consultant	Aug-25	Current Billing	Fee Remaining
Roadway and Drainage Design							
Project Management	\$ 49,091.00	60.00%	\$ 29,454.60	BBI	\$ 3,436.37	\$ 3,436.37	\$ 19,636.40
Drainage Data Collection	\$ 12,692.00	100.00%	\$ 12,692.00	BBI	\$ 6,346.00	\$ 6,346.00	\$ -
Prelim. Roadway	\$ 261,818.00	97.00%	\$ 253,963.46	BBI	\$ 26,181.80	\$ 26,181.80	\$ 7,854.54
Prelim. Drainage	\$ 109,324.00	95.00%	\$ 103,857.80	BBI	\$ 38,263.40	\$ 38,263.40	\$ 5,466.20
Final Design	\$ 586,559.00	0.00%	\$ -	BBI	\$ -	\$ -	\$ 586,559.00
Final Design-Drainage	\$ 276,322.00	0.00%	\$ -	BBI	\$ -	\$ -	\$ 276,322.00
SUE	\$ 165,634.00	21.17%	\$ 35,062.65	Pape-Dawson	\$ 25,900.00	\$ 25,900.00	\$ 139,731.35
GeoTechnical	\$ 77,278.00	90.00%	\$ 69,550.20	RKCI	\$ 69,550.20	\$ 69,550.20	\$ 7,727.80
Survey	\$ 152,645.00	82.31%	\$ 125,646.00	Weisser	\$ 6,238.25	\$ 6,238.25	\$ 26,999.00
Structural	\$ 91,713.00	0.00%	\$ -	Linfield	\$ -	\$ -	\$ 91,713.00
Traffic	\$ 18,858.00	20.00%	\$ 3,771.60	TEDSI	\$ -	\$ -	\$ 15,086.40
Environmental	\$ 18,866.00	0.00%	\$ -	Concor	\$ -	\$ -	\$ 18,866.00
Construction Phase Services	\$ 162,746.00	0.00%	\$ -	Weisser	\$ -	\$ -	\$ 162,746.00
Optional Additional	\$ 262,300.00	0.00%	\$ -	TEDSI/Weisser	\$ -	\$ -	\$ 262,300.00
Total	\$ 2,245,846.00	28.23%	\$ 633,998.31		\$ 175,916.02	\$ 175,916.02	\$ 1,611,847.69

Julie Adams

From: Katlyn Dezarn <kdezarn@lja.com>
Sent: Tuesday, September 23, 2025 2:38 PM
To: Ross McCall; Luke Fortkamp
Cc: Julie Adams; John Tyler
Subject: 2023 Mobility Bond Invoice | 23406 Clay Road
Attachments: 20250919-Invoice #75238-06-BBIClay Rd23406.pdf

CAUTION: This email originated from outside of the County. Do not click links or open attachments unless you recognize the sender and know that the content is safe.

Hi hi!! Me again!

Attached is another invoice! Here is a summary:

Project #: 23406
Project Name: Clay Road
Consultant: BBI
Percent spent so far: 28%
Design Schedule Changes: None

Invoice Date	Invoice #	Invoice \$
9.18.25	75238-4	\$ 175,916.02

Thank you so much,

Katlyn Dezarn, PE | Project Engineer

Transportation

O: 713.953.5200 | D: 346.241.1740 | C: 951.520.3950

3600 W Sam Houston Pkwy S Ste 600, Houston, TX 77042

EMPLOYEE-OWNED. CLIENT FOCUSED.

www.lja.com



Top Workplaces USA | 2023