

Waller County Check Request/Reimbursement Form

Employee submitting request:

Julie Adams

Department:

Road and Bridge

Total Amount Due:

\$46,085.74



Please make check payable to:

Name:

BGE, Inc

Address:

10777 Westheimer, Suite 400

Houston, TX 77042

Please mail check to:

Name:

BGE, Inc

Address:

10777 Westheimer, Suite 400

Houston, TX 77042

Purpose of check:

Invoice # 29293R Project # 14280-00

Services current July 26, 2025 through August 22, 2025

2023 Mobility Bond - Joseph Rd - 23204_23205

Charge to GL line:

605-605-545405

Signature of Person Submitting Request

Date

Signature of Official/Department Head Submitting Request

Date

9-23-25

9/23/25



INVOICE

J. Ross McCall, PE
Waller County Road & Bridge
775 Business US 290 East
Hempstead, TX 77445

September 18, 2025
Project No: 00014280-00
Invoice No: 29293R

Invoice Total \$46,085.74

Project 00014280-00 2023 Mobility Bond-Joseph Rd-23204_23205

Services current July 26, 2025 through August 22, 2025

Phase 0001 Roadway

Task 0001 General

Fee

Billing Phase	Fee Amount	% Comp To Date	Fee Earned	Previous Billed	Amount Due This Invoice
Roadway					
General	75,480.00	40.0628	30,239.40	24,908.40	5,331.00
Preliminary Engineering	74,820.00	46.00	34,417.20	11,223.00	23,194.20
Final Design	471,290.00	0.00	0.00	0.00	0.00
Drainage					
Preliminary Engineering	7,020.00	61.00	4,282.20	1,404.00	2,878.20
Final Design	46,335.00	0.00	0.00	0.00	0.00
Traffic					
General	2,787.50	30.00	836.25	836.25	0.00
Preliminary Engineering	41,860.00	2.544	1,064.90	837.20	227.70
Final Design	55,470.00	0.00	0.00	0.00	0.00
Bridge					
Final Design	20,730.00	0.00	0.00	0.00	0.00
Consultants					
Environmental-Raba Kistner	16,860.50	70.3301	11,858.00	11,858.00	0.00
Geotechnical-Terracon	51,670.00	90.00	46,503.00	46,503.00	0.00
ROW Survey Hegar Rd-Landtech	209,776.00	39.7947	83,479.74	69,025.10	14,454.64
SUE-Cobb Fendley	68,996.00	60.00	41,397.60	41,397.60	0.00
Total Fee	1,143,095.00		254,078.29	207,992.55	46,085.74

Total Fee 46,085.74

Total this Task \$46,085.74

Total this Phase \$46,085.74 ✓

Phase 0006 Construction Phase Services-HNTE

REMIT TO: BGE, Inc. • 10777 Westheimer • Suite 400 • Houston, Texas 77042

INVOICE PAYABLE UPON RECEIPT

Project	00014280-00	2023 Mobility Bond-Joseph Rd-23204_23205	Invoice	29293R
---------	-------------	--	---------	--------

Billing Limits	Current	Prior	To-Date	
Total Billings	0.00	0.00	0.00	
Limit			55,775.00	
Remaining			55,775.00	
		Total this Phase		0.00
		Total this Invoice		\$46,085.74

	Current	Prior	Total
Billings to Date	46,085.74	207,992.55	254,078.29

Fee Recap

1,198,870.00	Basic Services
0.00	Reimbursables Expenses
0.00	Tax
1,198,870.00	Total Authorized Fee
254,078.29	Billed To Date
\$944,791.71	

Email invoice: jtyler@lja.com
cc: mkeck@lja.com; kdezarn@lja.com
ACCT: PR / PDF File Name Convention

REMIT TO: BGE, Inc. • 10777 Westheimer • Suite 400 • Houston, Texas 77042
INVOICE PAYABLE UPON RECEIPT



Waller County 2023 Mobility Bond

23204/23205 Joseph Road from Field Store Road to Kickapoo Road

Progress Report for August Invoice

Billing Period

July 26, 2025 to Aug 22, 2025

Completed this Billing Period

- Geotechnical report – Reviewed and comments sent to address
- To date, 2nd round of 86 ROE letters have been sent out to property owners bordering the intersection locations:
 - 16 letters allowing entry (YES)
 - 10 letters not allowing entry (NO)
- Interim QLD/C/D SUE file completed
- Preliminary survey field work completed
- Alignment, Profile, Typical Sections for Joseph Rd completed
- TCP Phasing in progress
- Drainage – Cross Culvert evaluation in progress
- ROW determination in progress

To be Completed next Billing Period

- SUE will confirm water line owners near Field Store Rd
- Obtain additional Survey (private property)
- Continue design of roadway geometrics and drainage
- Continue TCP phasing
- Continue ROW determination
- Begin PER write up

Outstanding Issues

- Direction in left turn lanes for Field Store Road, Hager Road and Kickapoo Road.
- Direction on addition of left turn lanes for Oak Ridge development.
 - Cadd files available to locate proposed driveways

PER Report Submittal: 11/18/2025

Interim Design Submittal: N/A

Final Design Submittal: 12/17/2026

Julie Adams

From: Katlyn Dezarn <kdezarn@lja.com>
Sent: Tuesday, September 23, 2025 10:21 AM
To: Ross McCall; Luke Fortkamp
Cc: Julie Adams; John Tyler
Subject: 2023 Mobility Bond Invoice | 23204 & 23205 Joseph Road
Attachments: 20250905-Invoice#29293R-4-BGE-2023 Mobility Bond-Joseph Rd-23204_23205.pdf

CAUTION: This email originated from outside of the County. Do not click links or open attachments unless you recognize the sender and know that the content is safe.

Good morning!

Attached is another invoice. Here is a summary:

Project #: 23204 & 23205
Project Name: Joseph Road
Consultant: BGE
Percent spent so far: 21.2%
Design Schedule Changes: N/A

Invoice Date	Invoice #	Invoice \$
9.18.25	29293R	\$46,085.74

Thank you so much,

Katlyn Dezarn, PE | Project Engineer

Transportation

O: 713.953.5200 | D: 346.241.1740 | C: 951.520.3950

3600 W Sam Houston Pkwy S Ste 600, Houston, TX 77042

EMPLOYEE-OWNED. CLIENT FOCUSED.

www.lja.com



Top Workplaces USA | 2023