

Waller County Check Request/Reimbursement Form

Employee submitting request:

Julie Adams

Department:

Road and Bridge Department

Total Amount Due:

\$45,588.53

Please make check payable to:

Name: HR Green

Address: P.O. Box 8213

Des Moines, IA 50301-8213

Please mail check to:

Name: HR Green

Address: P.O. Box 8213

Des Moines, IA 50301-8213


Purpose of check: Invoice # 206122

Professional Services Rendered From July 01, 2026 to July 31, 2026.

Mathis Road Reconstruction

Charge to GL line:

605-605-545405


Signature of Person Submitting Request

8-19-26
Date


Signature of Official/Department Head Submitting Request

8/21/26
Date



P.O. Box 8213
Des Moines, IA 50301-8213
713.965.9996

INVOICE

Project No: 23206

Katlyn Dezarn
Waller County, TX
775 Business US 290 East
Hempstead, TX 77445

Pay Application Number: 15
Invoice Number: 206122
Invoice Date: 8/11/2026
Job Number: 2404188

Project Name: Mathis Road Reconstruction

FOR PROFESSIONAL SERVICES RENDERED FROM July 1, 2026 to July 31, 2026

Task	Fee Type	Contract Fee Amount	Previous Amount	Current Amount	Total Fee Earned	Percent Complete
General Project Management	Lump Sum	\$53,792.00	\$52,365.75	\$1,426.25	\$53,792.00	100%
Preliminary Phase Services	Lump Sum	\$89,272.00	\$89,272.00	\$0.00	\$89,272.00	100%
Final Design Services	Lump Sum	\$342,810.00	\$302,184.67	\$40,625.33	\$342,810.00	100%
Drainage Analysis Study	Lump Sum	\$61,799.00	\$61,799.00	\$0.00	\$61,799.00	100%
Survey Services (Landtech)	Lump Sum	\$145,092.44	\$81,610.08	\$0.00	\$81,610.08	56%
Geotech Services (HVJ)	Lump Sum	\$68,195.00	\$62,317.00	\$0.00	\$62,317.00	91%
Environmental Services (Reba-Kistner)	Lump Sum	\$15,748.00	\$15,748.00	\$0.00	\$15,748.00	100%
SUE Services (Cobb-Fendley)	Lump Sum	\$70,739.00	\$67,202.05	\$3,536.95	\$70,739.00	100%
Construction Phase Services	Time & Materials	\$49,942.00	\$0.00	\$0.00	\$0.00	0%
Project Totals		\$897,389.44	\$732,498.55	\$45,588.53	\$778,087.08	87%

Total Fee Earned To Date \$778,087.08
Less Previously Billed \$732,498.55
Amount Due This Invoice \$45,588.53

I hereby certify this invoice to be true and correct.

HR Green, Inc.

Jesus M. Olivas, P.E.
Project Manager

For Billing Questions, Please Contact:

713.338.8004

jolivas@hrgreen.com



Please Remit To:
HR Green, Inc.
PO Box 8213
Des Moines, IA 50301-8213
319-841-4000

Waller County, TX
775 Business US 290 East
Hempstead, TX 77445

August 11, 2026
Project No: 2404188-0000
Invoice No: 206122

Invoice Total: \$45,588.53

Project 2404188-0000 Waller County, TX - Mathis Road Reconstruction

Professional Services Through July 31, 2026

Phase 1 General Project Management

Fee

Total Fee 53,792.00

Percent Complete 100.00 Total Earned 53,792.00
Previous Fee Billing 52,365.75
Current Fee Billing 1,426.25

Total Fee 1,426.25

Total this Phase \$1,426.25

Phase 3 Final Design Services

Fee

Total Fee 342,810.00

Percent Complete 100.00 Total Earned 342,810.00
Previous Fee Billing 302,184.67
Current Fee Billing 40,625.33

Total Fee 40,625.33

Total this Phase \$40,625.33

Phase 5 Sub-Consultant Services

Task 5.4 SUE Services by Cob-Fendley

Fee

Total Fee 70,739.00

Percent Complete 100.00 Total Earned 70,739.00
Previous Fee Billing 67,202.05
Current Fee Billing 3,536.95

Total Fee 3,536.95

Total this Task \$3,536.95

Total this Phase \$3,536.95

Total this Invoice \$45,588.53



Project Status Report for Invoice #15
June 27, 2026 – July 31, 2026

Waller County, TX

Mathis Road Reconstruction: Project Number 23206

HR Green

- General Project Management and coordination with LJA and design team.
- Addressed final comments on plans and project manual and resubmitted to LJA.

HR Green – Drainage Study

- Drainage study completed and submitted during study phase.

Landtech - Survey

- Survey work completed during study phase
- Proposed ROW maps and M&B not needed due to no Proposed ROW determined to not be needed for this project, this work will not be billed.
- ROW staking to be completed during construction phase.

HVJ - Geotechnical

- Final geotechnical report submitted during study phase.

Raba-Kistner - Environmental

- Final environmental report submitted during study phase.

Cobb-Fendley – SUE Services

- SUE Services completed during design phase.



HRGreen

- PER Submittal – 1/9/2026 - Completed
- 70% Design Submittal – 3/31/2026 - Completed
- Final Design Submittal – 5/29/2026 - Completed

HR GREEN, INC.

Jesus Olivas

Project Manager

Invoice

July 22, 2026

Invoice No: 364603

Jesus Olivas
HR Green, Inc.
11011 Richmond Avenue, Suite 375
Houston, TX 77042

Project 2506-092-01 Waller County 23206 - Mathis Rd

CobbFendley Payment Instructions: In accordance with industry best practices to help prevent payment fraud, please verify any requests for change in the CobbFendley payment instructions or remittance address through a phone call to MyLinh Diep, Accounting Manager or Rachel Edwards, CFO

Payables <payables@hrgreen.com>
jolivas@hrgreen.com
Lewis-Pacay, Dakota <dakota.pacay@hrgreen.com>

Invoice for period ending July 12, 2026

Task	01	SUE Office		
Fee				
Total Fee		39,368.00		
Percent Complete		100.00	Total Earned	39,368.00
			Previous Fee Billing	37,399.60
			Current Fee Billing	1,968.40
			Total Fee	1,968.40
			Total this Task	\$1,968.40
Task	02	UC Office		
Fee				
Total Fee		10,208.00		
Percent Complete		100.00	Total Earned	10,208.00
			Previous Fee Billing	9,697.60
			Current Fee Billing	510.40
			Total Fee	510.40
			Total this Task	\$510.40
Task	03	SUE Unit Costs		
Fee				
Total Fee		16,620.00		
Percent Complete		100.00	Total Earned	16,620.00
			Previous Fee Billing	15,789.00
			Current Fee Billing	831.00
			Total Fee	831.00
			Total this Task	\$831.00
Task	04	ODEs		

PAYMENT DUE UPON RECEIPT. PLEASE INCLUDE INVOICE NUMBER WITH PAYMENT.

Project	2506-092-01	Waller County 23206 - Mathis Rd	Invoice	364603
---------	-------------	---------------------------------	---------	--------

Fee

Total Fee	4,543.00		
Percent Complete	100.00	Total Earned	4,543.00
		Previous Fee Billing	4,315.85
		Current Fee Billing	227.15
		Total Fee	227.15
		Total this Task	\$227.15
		Total this Invoice	<u>\$3,536.95</u>

Monthly Progress Report #6 – FINAL INVOICE

Waller County, TX - Mathis Rd
HR Green Project Number 2404188
CF Project No: 2506-092-01
Period: April 20, 2026, to July 12, 2026

Task 1. Utility Engineering – SUE Office

- Progress report and invoice
- Update Existing Utility Layouts
- QAQC Existing Utility Layouts
- 100% submittal (Utility Layouts) – May 28, 2026

Task 2. Utility Engineering – UC Office

Task 3. SUE Unit Costs

Task 4. ODEs

Julie Adams

From: Natasha Medina <nmedina@lja.com>
Sent: Wednesday, August 19, 2026 3:14 PM
To: Ross McCall; Luke Fortkamp
Cc: John Tyler; Julie Adams
Subject: Mobility Bond Project Invoice Mathis Road Reconstruction HRG Project 2404188
Attachments: 20260731-Invoice15HRGreen-Mathis Road Recon-206122.pdf

CAUTION: This email originated from outside of the County. Do not click links or open attachments unless you recognize the sender and know that the content is safe.

Good Afternoon

Attached is invoice 15 from HRGreen for Mathis Rd.

Project #: 23206
Project Name: Mathis Road
Consultant: HRGreen
Percent spent so far: 87%
Design Schedule Changes: N/A

Invoice Date	Invoice #	Invoice \$
08.11.26	026122-15	45,588.53

Thanks,

NATASHA MEDINA | Project Coordinator

Program Management

O: 713.380.4420 | D: 713.341.8017 | C: 305.495.6645

1904 W Grand Parkway N, Suite 100, Katy, Texas 77449

EMPLOYEE-OWNED. CLIENT FOCUSED.

www.lja.com