

Page 1 of 1

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER:

36

APPLICATION DATE:

10/1/2025

PERIOD TO:

10/31/2025

ARCHITECT'S PROJECT NO.:

Multiple

A	B	C	C	C	C	C	C	C	C	D	E	F	G	H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
	SWING SPACE DESIGN BUILD SERVICES														
	SWING SPACE TOTALS	0.000	184,531.00	184,531.00	1,825,812.00	2,375,265.39	0.00	2,375,265.39	2,375,265.39	0.00	0.00	2,375,265.39	100%	0.00	0.00
23.0	NEW COURTHOUSE DESIGN BUILD SERVICES														
23.1A	Courthouse Replacement Design Fees (Prog/SD	1,118,000.000	667,990.00	357,154.82	0.00	357,154.82	138,248.83	495,403.65	495,403.65	0.00	0.00	495,403.65	100%	0.00	0.00
23.1B	Courthouse Replacement Design Fees (DDs)	0.000	0.00	642,880.48	0.00	642,880.48	248,846.09	891,726.57	891,726.57	0.00	0.00	891,726.57	100%	0.00	0.00
23.1C	Courthouse Replacement Design Fees (CDs)	0.000	0.00	785,954.70	0.00	785,954.70	303,933.33	1,089,888.03	1,089,888.03	0.00	0.00	1,089,888.03	100%	0.00	0.00
23.1D	Courthouse Replacement C.A. Services	0.000	0.00	0.00	0.00	0.00	825,672.75	825,672.75	759,618.93	33,026.91	0.00	792,645.84	96%	33,026.91	0.00
23.2	Ex. Courthouse Demo Design Fees	0.000	30,000.00	30,000.00	0.00	30,000.00	0.00	30,000.00	30,000.00	0.00	0.00	30,000.00	100%	0.00	0.00
23.3	Courthouse Replacement FF&E Design Fees	0.000	284,999.00	284,999.00	0.00	284,999.00	242,026.00	527,025.00	92,249.75	0.00	0.00	92,249.75	18%	434,775.25	0.00
23.4	Courthouse Replacement Reimbursable Allw.	5,000.000	43,750.00	48,750.00	0.00	48,750.00	35,000.00	83,750.00	49,412.50	0.00	0.00	49,412.50	59%	34,337.50	0.00
23.5	Survey	0.000	20,990.00	20,990.00	0.00	20,990.00	0.00	20,990.00	20,990.00	0.00	0.00	20,990.00	100%	0.00	0.00
23.6	M.E.P. 3rd Party Review	0.000	36,000.00	36,000.00	0.00	36,000.00	0.00	36,000.00	36,000.00	0.00	0.00	36,000.00	100%	0.00	0.00
23.7	DAS System Design Fees	0.000	0.00	0.00	0.00	0.00	45,100.00	45,100.00	0.00	0.00	0.00	0.00	0%	45,100.00	0.00
23.8	Design/Builder Preconstruction Services	100,000.000	0.00	100,000.00	0.00	100,000.00	0.00	100,000.00	100,000.00	0.00	0.00	100,000.00	100%	0.00	0.00
23.9	General Conditions	0.000	0.00	0.00	0.00	0.00	3,309,611.00	3,309,611.00	3,044,842.12	132,384.44	0.00	3,177,226.56	96%	132,384.44	0.00
23.10	Mobilization (Temp. Fence, Trailer, Etc.)	0.000	0.00	0.00	0.00	0.00	65,000.00	65,000.00	65,000.00	0.00	0.00	65,000.00	100%	0.00	0.00
23.11	Subcontractor Default Insurance	0.000	0.00	0.00	0.00	0.00	446,540.00	446,540.00	439,379.00	0.00	0.00	439,379.00	98%	7,161.00	0.00
23.12	General Liability & Builder's Risk Insurance	0.000	0.00	0.00	0.00	0.00	297,728.00	297,728.00	273,909.76	11,909.12	0.00	285,818.88	96%	11,909.12	0.00
23.13	AGC Fees	0.000	0.00	0.00	0.00	0.00	29,425.00	29,425.00	29,425.00	0.00	0.00	29,425.00	100%	0.00	0.00
23.14	Payment & Performance Bonds	0.000	0.00	0.00	0.00	0.00	505,348.00	505,348.00	502,786.00	0.00	0.00	502,786.00	99%	2,562.00	0.00
23.15	Design/Builder Overhead & Profit	50,310.000	46,799.00	97,109.00	0.00	97,109.00	1,666,017.00	1,763,126.00	1,615,023.42	24,605.39	0.00	1,639,628.81	93%	123,497.19	0.00
24.0	Demolition & Abatement														
24.1	Structure Demolition & Salvaged Items	0.000	0.00	0.00	0.00	0.00	338,500.00	338,500.00	338,500.00	0.00	0.00	338,500.00	100%	0.00	16,925.00
24.2	3rd Party Indoor Air Monitory for Abatement	0.000	0.00	0.00	0.00	0.00	22,800.00	22,800.00	22,800.00	0.00	0.00	22,800.00	100%	0.00	1,140.00
24.3	Asbestos Abatement	0.000	0.00	0.00	0.00	0.00	225,000.00	225,000.00	225,000.00	0.00	0.00	225,000.00	100%	0.00	11,250.00
25.0	Sitework														
25.1	Concrete Paving (Tucker)	0.000	0.00	0.00	0.00	0.00	330,000.00	330,000.00	330,000.00	0.00	0.00	330,000.00	100%	0.00	16,500.00
25.2	Concrete Sidewalks (Tucker)	0.000	0.00	0.00	0.00	0.00	70,000.00	70,000.00	70,000.00	0.00	0.00	70,000.00	100%	0.00	3,500.00
25.3	Earthwork (Cannon Construction)	0.000	0.00	0.00	0.00	0.00	243,920.00	243,920.00	243,920.00	0.00	0.00	243,920.00	100%	0.00	12,196.00
25.4	Erosion Control	0.000	0.00	0.00	0.00	0.00	21,048.00	21,048.00	21,048.00	0.00	0.00	21,048.00	100%	0.00	1,052.40
25.5	Termite Control	0.000	0.00	0.00	0.00	0.00	2,995.00	2,995.00	2,995.00	0.00	0.00	2,995.00	100%	0.00	149.75
25.6	Pavement Markings & Signage	0.000	0.00	0.00	0.00	0.00	24,515.00	24,515.00	0.00	0.00	0.00	0.00	0%	24,515.00	0.00
25.7	Fencing	0.000	0.00	0.00	0.00	0.00	88,606.00	88,606.00	0.00	88,606.00	0.00	88,606.00	100%	0.00	4,430.30
25.8	Landscape / Irrigation	0.000	0.00	0.00	0.00	0.00	143,000.00	143,000.00	35,750.00	0.00	0.00	35,750.00	25%	107,250.00	1,787.50
25.9	Site Utilities (Cannon Construction)	0.000	0.00	0.00	0.00	0.00	159,573.00	159,573.00	135,637.05	0.00	0.00	135,637.05	85%	23,935.95	6,781.85
25.10	Temporary - Vehicular Access & Parking	0.000	0.00	0.00	0.00	0.00	29,650.00	29,650.00	0.00	0.00	0.00	0.00	0%	29,650.00	0.00
25.11	Traffic Control & Barricades	0.000	0.00	0.00	0.00	0.00	5,000.00	5,000.00	0.00	0.00	0.00	0.00	0%	5,000.00	0.00
25.12	Temporary - Barriers & Enclosures	0.000	0.00	0.00	0.00	0.00	15,000.00	15,000.00	0.00	0.00	0.00	0.00	0%	15,000.00	0.00
26.0	Concrete Work												89%		
26.1	Concrete Staining	0.000	0.00	0.00	0.00	0.00	29,660.00	29,660.00	2,966.00	0.00	0.00	2,966.00	10%	26,694.00	148.30
26.2	Polished Concrete Finishes	0.000	0.00	0.00	0.00	0.00	25,319.00	25,319.00	12,659.50	0.00	0.00	12,659.50	50%	12,659.50	632.98
26.3	Concrete Piles (Tucker)	0.000	0.00	0.00	0.00	0.00	400,000.00	400,000.00	400,000.00	0.00	0.00	400,000.00	100%	0.00	20,000.00
26.4	Building Foundation & Slab (Tucker)	0.000	0.00	0.00	0.00	0.00	501,315.00	501,315.00	501,315.00	0.00	0.00	501,315.00	100%	0.00	25,065.75
26.5	Elevated Concrete (Tucker)	0.000	0.00	0.00	0.00	0.00	275,000.00	275,000.00	275,000.00	0.00	0.00	275,000.00	100%	0.00	13,750.00
26.6	Site & Parking Concrete Work (Tucker)	0.000	0.00	0.00	0.00	0.00	425,000.00	425,000.00	255,000.00	21,250.00	0.00	276,250.00	65%	148,750.00	13,812.50
27.0	Masonry												100%		
27.1	Mobilization, Submittals, Shop Drawings, & Engin	0.000	0.00	0.00	0.00	0.00	106,840.00	106,840.00	106,840.00	0.00	0.00	106,840.00	100%	0.00	5,342.00
27.2	GFRC (North) (Camarata)	0.000	0.00	0.00	0.00	0.00	185,668.00	185,668.00	185,668.00	0.00	0.00	185,668.00	100%	0.00	9,283.40
27.3	GFRC (East) (Camarata)	0.000	0.00	0.00	0.00	0.00	196,059.00	196,059.00	196,059.00	0.00	0.00	196,059.00	100%	0.00	9,802.95
27.4	GFRC (West) (Camarata)	0.000	0.00	0.00	0.00	0.00	196,059.00	196,059.00	196,059.00	0.00	0.00	196,059.00	100%	0.00	9,802.95

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 36
APPLICATION DATE: 10/1/2025
PERIOD TO: 10/31/2025
ARCHITECT'S PROJECT NO.: Multiple

A ITEM NO.	B DESCRIPTION	C EXHIBIT B VALUE	C CHANGE AMOUNT	C EXHIBIT C VALUE	C CHANGE AMOUNT	C EXHIBIT E SCHEDULED VALUE	C CHANGE AMOUNT	C EXHIBIT F SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G/C)	H BALANCE TO FINISH (C-G)	I RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
27.5	GFRC (South) (Camarata)	0.000	0.00	0.00	0.00	0.00	382,658.00	382,658.00	382,658.00	0.00	0.00	382,658.00	100%	0.00	19,132.90
27.6	Stone Veneer (North) (Camarata)	0.000	0.00	0.00	0.00	0.00	576,000.00	576,000.00	576,000.00	0.00	0.00	576,000.00	100%	0.00	28,800.00
27.7	Stone Veneer (East) (Camarata)	0.000	0.00	0.00	0.00	0.00	576,000.00	576,000.00	576,000.00	0.00	0.00	576,000.00	100%	0.00	28,800.00
27.8	Stone Veneer (West) (Camarata)	0.000	0.00	0.00	0.00	0.00	576,000.00	576,000.00	576,000.00	0.00	0.00	576,000.00	100%	0.00	28,800.00
27.9	Stone Veneer (South) (Camarata)	0.000	0.00	0.00	0.00	0.00	1,066,000.00	1,066,000.00	1,066,000.00	0.00	0.00	1,066,000.00	100%	0.00	53,300.00
27.11	CMU (Camarata)	0.000	0.00	0.00	0.00	0.00	67,141.00	67,141.00	67,141.00	0.00	0.00	67,141.00	100%	0.00	3,357.05
27.12	Mockup (Camarata)	0.000	0.00	0.00	0.00	0.00	38,175.00	38,175.00	38,175.00	0.00	0.00	38,175.00	100%	0.00	1,908.75
28.0	Metals												100%		
28.10	Structural Steel Fabrication (MSD)	0.000	0.00	0.00	0.00	0.00	1,878,900.00	1,878,900.00	1,878,900.00	0.00	0.00	1,878,900.00	100%	0.00	46,972.50
28.20	Structural Steel Erection (MSD)	0.000	0.00	0.00	0.00	0.00	576,800.00	576,800.00	576,800.00	0.00	0.00	576,800.00	100%	0.00	28,840.00
28.30	Miscellaneous Steel (MSD)	0.000	0.00	0.00	0.00	0.00	25,000.00	25,000.00	25,000.00	0.00	0.00	25,000.00	100%	0.00	1,250.00
28.40	Shop Drawings, Project Management (Livers)	0.000	0.00	0.00	0.00	0.00	118,213.00	118,213.00	118,213.00	0.00	0.00	118,213.00	100%	0.00	5,910.65
28.50	Fabrication, Materials (Livers)	0.000	0.00	0.00	0.00	0.00	359,993.00	359,993.00	269,994.75	53,998.95	0.00	323,993.70	90%	35,999.30	16,199.69
28.60	Decorative Metal Railings (Livers)	0.000	0.00	0.00	0.00	0.00	134,660.00	134,660.00	100,995.00	20,199.00	0.00	121,194.00	90%	13,466.00	6,059.70
29.0	Carpentry & Millwork												97%		
29.1	Millwork & Countertops (Phoenix Millwork)	0.000	0.00	0.00	0.00	0.00	1,059,750.00	1,059,750.00	1,006,762.50	21,195.00	0.00	1,027,957.50	97%	31,792.50	51,397.88
30.0	Thermal & Moisture Protection														
30.1	Sprayed Insulation (LCR)	0.000	0.00	0.00	0.00	0.00	80,567.00	80,567.00	80,567.00	0.00	0.00	80,567.00	100%	0.00	4,028.35
30.2	Exterior Insulation & Finish System (Pillar)	0.000	0.00	0.00	0.00	0.00	179,200.00	179,200.00	179,200.00	0.00	0.00	179,200.00	100%	0.00	8,960.00
30.3	Fluid Applied Air Barrier & Sealants (TAG)	0.000	0.00	0.00	0.00	0.00	330,061.00	330,061.00	330,061.00	0.00	0.00	330,061.00	100%	0.00	16,503.05
30.4	Roofing, Sheet Metal Trim, & Roof Accessories (T)	0.000	0.00	0.00	0.00	0.00	1,838,037.00	1,838,037.00	1,838,037.00	0.00	0.00	1,838,037.00	100%	0.00	91,901.85
30.5	Applied Fire Protection (Marek Brothers)	0.000	0.00	0.00	0.00	0.00	186,620.00	186,620.00	186,620.00	0.00	0.00	186,620.00	100%	0.00	9,331.00
31.0	Openings												100%		
31.1	Door, Frame, & Hardware Materials (Himmel's)	0.000	0.00	0.00	0.00	0.00	469,087.00	469,087.00	469,087.00	0.00	0.00	469,087.00	100%	0.00	23,454.35
31.2	Door, Frame, & Hardware Installation (Himmel's)	0.000	0.00	0.00	0.00	0.00	47,298.00	47,298.00	47,298.00	0.00	0.00	47,298.00	100%	0.00	2,364.90
31.3	Access Doors & Frames	0.000	0.00	0.00	0.00	0.00	10,000.00	10,000.00	4,500.00	0.00	0.00	4,500.00	45%	5,500.00	225.00
31.4	Fire-Protective Auto Smoke Curtains	0.000	0.00	0.00	0.00	0.00	34,900.00	34,900.00	34,900.00	0.00	0.00	34,900.00	100%	0.00	1,745.00
32.0	Glass and Glazing System												100%		
32.1	Shop Drawings & Submittals (TCGC)	0.000	0.00	0.00	0.00	0.00	36,000.00	36,000.00	36,000.00	0.00	0.00	36,000.00	100%	0.00	1,800.00
32.2	Aluminum Material (TCGC)	0.000	0.00	0.00	0.00	0.00	475,000.00	475,000.00	475,000.00	0.00	0.00	475,000.00	100%	0.00	23,750.00
32.3	Brake Metal (TCGC)	0.000	0.00	0.00	0.00	0.00	43,000.00	43,000.00	43,000.00	0.00	0.00	43,000.00	100%	0.00	2,150.00
32.4	Curtain wall (TCGC)	0.000	0.00	0.00	0.00	0.00	237,000.00	237,000.00	237,000.00	0.00	0.00	237,000.00	100%	0.00	11,850.00
32.5	Storefront (TCGC)	0.000	0.00	0.00	0.00	0.00	97,000.00	97,000.00	97,000.00	0.00	0.00	97,000.00	100%	0.00	4,850.00
32.6	Aluminum Wall caps (TCGC)	0.000	0.00	0.00	0.00	0.00	8,000.00	8,000.00	8,000.00	0.00	0.00	8,000.00	100%	0.00	400.00
32.7	Transaction Windows (TCGC)	0.000	0.00	0.00	0.00	0.00	138,000.00	138,000.00	138,000.00	0.00	0.00	138,000.00	100%	0.00	6,900.00
32.8	Glass Materials (TCGC)	0.000	0.00	0.00	0.00	0.00	272,000.00	272,000.00	272,000.00	0.00	0.00	272,000.00	100%	0.00	13,600.00
32.9	Shadow box (TCGC)	0.000	0.00	0.00	0.00	0.00	16,000.00	16,000.00	16,000.00	0.00	0.00	16,000.00	100%	0.00	800.00
33.10	Equipment (TCGC)	0.000	0.00	0.00	0.00	0.00	76,000.00	76,000.00	76,000.00	0.00	0.00	76,000.00	100%	0.00	3,800.00
33.11	Caulking (TCGC)	0.000	0.00	0.00	0.00	0.00	106,000.00	106,000.00	106,000.00	0.00	0.00	106,000.00	100%	0.00	5,300.00
33.12	Remaining Stained Glass (Alt 3 Only)	0.000	0.00	0.00	0.00	0.00	125,000.00	125,000.00	125,000.00	0.00	0.00	125,000.00	100%	0.00	6,250.00
33.13	Initial Design - Foster Stained Glass	0.000	0.00	0.00	0.00	0.00	25,000.00	25,000.00	25,000.00	0.00	0.00	25,000.00	100%	0.00	1,250.00
33.0	Finishes												100%		
33.1	Moisture Mitigation Control (Vector)	0.000	0.00	0.00	0.00	0.00	26,688.00	26,688.00	26,688.00	0.00	0.00	26,688.00	100%	0.00	1,334.40
33.2	Cold Formed Metal Framing & Drywall (SPD)	0.000	0.00	0.00	0.00	0.00	1,952,391.00	1,952,391.00	1,952,391.00	0.00	0.00	1,952,391.00	100%	0.00	97,619.55
33.3	Tape & Float (SPD)	0.000	0.00	0.00	0.00	0.00	110,207.00	110,207.00	110,207.00	0.00	0.00	110,207.00	100%	0.00	5,510.35
33.4	Wood Blocking (SPD)	0.000	0.00	0.00	0.00	0.00	86,100.00	86,100.00	86,100.00	0.00	0.00	86,100.00	100%	0.00	4,305.00
33.5	Acoustical Ceilings (SPD)	0.000	0.00	0.00	0.00	0.00	146,747.00	146,747.00	146,747.00	0.00	0.00	146,747.00	100%	0.00	7,337.35
33.6	Stretched-Fabric Ceilings (Marek Brothers)	0.000	0.00	0.00	0.00	0.00	80,015.00	80,015.00	72,013.50	0.00	0.00	72,013.50	90%	8,001.50	3,600.68
33.7	Ceramic Tile (Level 1) (Camarata)	0.000	0.00	0.00	0.00	0.00	158,395.00	158,395.00	158,395.00	0.00	0.00	158,395.00	100%	0.00	7,919.75
33.8	Ceramic Tile (Level 2) (Camarata)	0.000	0.00	0.00	0.00	0.00	104,629.00	104,629.00	104,629.00	0.00	0.00	104,629.00	100%	0.00	5,231.45
33.9	Ceramic Tile (Level 3) (Camarata)	0.000	0.00	0.00	0.00	0.00	25,691.00	25,691.00	25,691.00	0.00	0.00	25,691.00	100%	0.00	1,284.55

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 36
APPLICATION DATE: 10/1/2025
PERIOD TO: 10/31/2025
ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	D	E	F	G	H	I	
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
34.10	Ceramic Tile (Level 4) (Camarata)	0.000	0.00	0.00	0.00	0.00	114,885.00	114,885.00	114,885.00	0.00	0.00	114,885.00	100%	0.00	5,744.25
34.11	Epoxy Terrazzo (National Terrazzo)	0.000	0.00	0.00	0.00	0.00	210,300.00	210,300.00	197,682.00	0.00	0.00	197,682.00	94%	12,618.00	9,884.10
34.12	Salvage & Re-install Existing Marble Panels	0.000	0.00	0.00	0.00	0.00	51,463.00	51,463.00	51,463.00	0.00	0.00	51,463.00	100%	0.00	2,573.15
34.13	Wood Flooring (Ali Brite)	0.000	0.00	0.00	0.00	0.00	50,000.00	50,000.00	50,000.00	0.00	0.00	50,000.00	100%	0.00	2,500.00
34.14	Resilient & Carpet Flooring (Keller)	0.000	0.00	0.00	0.00	0.00	173,170.00	173,170.00	147,194.50	0.00	0.00	147,194.50	85%	25,975.50	7,359.73
34.15	Painting (SPD)	0.000	0.00	0.00	0.00	0.00	181,362.50	181,362.50	181,362.50	0.00	0.00	181,362.50	100%	0.00	9,068.13
34.16	Wallcovering (SPD)	0.000	0.00	0.00	0.00	0.00	53,637.50	53,637.50	53,637.50	0.00	0.00	53,637.50	100%	0.00	2,681.88
34.17	Floor Protection - Skudo / Ram	0.000	0.00	0.00	0.00	0.00	22,500.00	22,500.00	16,875.00	0.00	0.00	16,875.00	75%	5,625.00	843.75
34.0	Specialties & Equipment														
34.1	Signage	0.000	0.00	0.00	0.00	0.00	86,947.00	86,947.00	86,947.00	0.00	0.00	86,947.00	100%	0.00	4,347.35
34.2	Toilet Accessories (Built Rite)	0.000	0.00	0.00	0.00	0.00	29,530.00	29,530.00	28,053.50	1,476.50	0.00	29,530.00	100%	0.00	1,476.50
34.3	Mobile Storage Shelving	0.000	0.00	0.00	0.00	0.00	89,823.00	89,823.00	89,823.00	0.00	0.00	89,823.00	100%	0.00	4,491.15
34.4	Bird Control Devices	0.000	0.00	0.00	0.00	0.00	3,450.00	3,450.00	3,450.00	0.00	0.00	3,450.00	100%	0.00	172.50
34.5	Tackboards & Tackboard Cabinets (Built Rite)	0.000	0.00	0.00	0.00	0.00	5,000.00	5,000.00	0.00	5,000.00	0.00	5,000.00	100%	0.00	250.00
34.6	Cash Drawer	0.000	0.00	0.00	0.00	0.00	5,000.00	5,000.00	0.00	0.00	0.00	0.00	0%	5,000.00	0.00
34.7	Pedestrian Gates	0.000	0.00	0.00	0.00	0.00	2,000.00	2,000.00	0.00	0.00	0.00	0.00	0%	2,000.00	0.00
34.8	Refrigerators (Built Rite)	0.000	0.00	0.00	0.00	0.00	30,000.00	30,000.00	0.00	30,000.00	0.00	30,000.00	100%	0.00	1,500.00
34.9	Roller Window Shades	0.000	0.00	0.00	0.00	0.00	33,915.00	33,915.00	0.00	0.00	0.00	0.00	0%	33,915.00	0.00
35.0	Conveying Systems														
35.1	Elevators (Otis)	0.000	0.00	0.00	0.00	0.00	473,596.00	473,596.00	473,596.00	0.00	0.00	473,596.00	100%	0.00	23,679.80
36.0	Fire Protection System														
36.1	Fire Protection System (Texas Fire Logic)	0.000	0.00	0.00	0.00	0.00	303,660.00	303,660.00	288,477.00	0.00	0.00	288,477.00	95%	15,183.00	14,423.85
37.0	Mechanical - Plumbing												100%		
37.1	Below slab Sanitary	0.000	0.00	0.00	0.00	0.00	98,064.00	98,064.00	98,064.00	0.00	0.00	98,064.00	100%	0.00	4,903.20
37.2	Below slab Storm	0.000	0.00	0.00	0.00	0.00	9,040.00	9,040.00	9,040.00	0.00	0.00	9,040.00	100%	0.00	452.00
37.3	Above slab Sanitary	0.000	0.00	0.00	0.00	0.00	163,671.00	163,671.00	163,671.00	0.00	0.00	163,671.00	100%	0.00	8,183.55
37.4	Above slab Storm	0.000	0.00	0.00	0.00	0.00	142,079.00	142,079.00	142,079.00	0.00	0.00	142,079.00	100%	0.00	7,103.95
37.5	Domestic Water	0.000	0.00	0.00	0.00	0.00	246,863.00	246,863.00	246,863.00	0.00	0.00	246,863.00	100%	0.00	12,343.15
37.6	Natural Gas	0.000	0.00	0.00	0.00	0.00	54,981.00	54,981.00	54,981.00	0.00	0.00	54,981.00	100%	0.00	2,749.05
37.7	Drains & Cleanouts	0.000	0.00	0.00	0.00	0.00	50,679.00	50,679.00	50,679.00	0.00	0.00	50,679.00	100%	0.00	2,533.95
37.8	Carriers	0.000	0.00	0.00	0.00	0.00	7,606.00	7,606.00	7,606.00	0.00	0.00	7,606.00	100%	0.00	380.30
37.9	Fixtures & punch list	0.000	0.00	0.00	0.00	0.00	107,044.00	107,044.00	107,044.00	0.00	0.00	107,044.00	100%	0.00	5,352.20
37.10	Plumbing Equipment	0.000	0.00	0.00	0.00	0.00	206,802.00	206,802.00	206,802.00	0.00	0.00	206,802.00	100%	0.00	10,340.10
37.11	Insulation Sub	0.000	0.00	0.00	0.00	0.00	50,400.00	50,400.00	50,400.00	0.00	0.00	50,400.00	100%	0.00	2,520.00
38.0	Mechanical - HVAC												100%		
38.1	HVAC Mobilization, GC's, Submittals (DerryBerry)	0.000	0.00	0.00	0.00	0.00	139,661.00	139,661.00	139,661.00	0.00	0.00	139,661.00	100%	0.00	6,983.05
38.2	Sheet Metal (DerryBerry)	0.000	0.00	0.00	0.00	0.00	744,936.00	744,936.00	744,936.00	0.00	0.00	744,936.00	100%	0.00	37,246.80
38.3	HVAC Controls (DerryBerry)	0.000	0.00	0.00	0.00	0.00	212,311.00	212,311.00	212,311.00	0.00	0.00	212,311.00	100%	0.00	10,615.55
38.4	VAV's (DerryBerry)	0.000	0.00	0.00	0.00	0.00	394,120.00	394,120.00	394,120.00	0.00	0.00	394,120.00	100%	0.00	19,706.00
38.5	RTU's (DerryBerry)	0.000	0.00	0.00	0.00	0.00	648,172.00	648,172.00	648,172.00	0.00	0.00	648,172.00	100%	0.00	32,408.60
38.6	Testing, Adjusting, & Balancing	0.000	0.00	0.00	0.00	0.00	67,300.00	67,300.00	6,730.00	0.00	0.00	6,730.00	10%	60,570.00	336.50
39.0	Electrical Systems												99%		
39.01	Move-in, Supervision, Site Power	0.000	0.00	0.00	0.00	0.00	146,377.00	146,377.00	146,377.00	0.00	0.00	146,377.00	100%	0.00	7,318.85
39.02	Switchgear	0.000	0.00	0.00	0.00	0.00	200,267.00	200,267.00	200,267.00	0.00	0.00	200,267.00	100%	0.00	10,013.35
39.03	EMT/BXS/Fittings	0.000	0.00	0.00	0.00	0.00	374,082.00	374,082.00	374,082.00	0.00	0.00	374,082.00	100%	0.00	18,704.10
39.04	Wire	0.000	0.00	0.00	0.00	0.00	234,022.00	234,022.00	231,681.78	0.00	0.00	231,681.78	99%	2,340.22	11,584.09
39.05	Light Fixtures	0.000	0.00	0.00	0.00	0.00	574,742.00	574,742.00	551,752.32	11,494.84	0.00	563,247.16	98%	11,494.84	28,162.36
39.06	Lighting Protection	0.000	0.00	0.00	0.00	0.00	152,022.00	152,022.00	152,022.00	0.00	0.00	152,022.00	100%	0.00	7,601.10
39.07	Emergency Power	0.000	0.00	0.00	0.00	0.00	245,888.00	245,888.00	196,710.40	44,259.84	0.00	240,970.24	98%	4,917.76	12,048.51
40.0	Low Voltage Systems												88%		
40.1	Communications (Advanced Connections)	0.000	0.00	0.00	0.00	0.00	272,267.00	272,267.00	272,267.00	0.00	0.00	272,267.00	100%	0.00	13,613.35

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 36
APPLICATION DATE: 10/1/2025
PERIOD TO: 10/31/2025
ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	D	E	F	G	H	I	
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
40.2	Audio, Video & Room Control Systems (AVI-SPL)	0.000	0.00	0.00	0.00	0.00	459,198.00	459,198.00	404,094.24	0.00	0.00	404,094.24	88%	55,103.76	20,204.71
40.3	Access Control & Video Management Systems (A	0.000	0.00	0.00	0.00	0.00	469,262.00	469,262.00	375,409.60	0.00	0.00	375,409.60	80%	93,852.40	18,770.48
41.0	Life Safety Systems														
41.1	Fire Alarm (Kauffman)	0.000	0.00	0.00	0.00	0.00	79,194.00	79,194.00	79,194.00	0.00	0.00	79,194.00	100%	0.00	3,959.70
42.0	Allowances & Contingencies														
	Remaining Owner Contingency							93,615.60					79%		
42.01	ALLW #02 Additional signage at the Tax Office	0.000	0.00	0.00	0.00	0.00	2,092.14	2,092.14	2,092.14	0.00	0.00	2,092.14	100%	0.00	104.61
42.02	ALLW #05 Window Shades at All Windows	0.000	0.00	0.00	0.00	0.00	20,333.00	20,333.00	20,333.00	0.00	0.00	20,333.00	100%	0.00	1,016.65
42.03	ALLW 6 Clock Tower Renovations	0.000	0.00	0.00	0.00	0.00	5,342.20	5,342.20	5,342.20	0.00	0.00	5,342.20	100%	0.00	267.11
42.04	ALLW #10 Additional Flagpole	0.000	0.00	0.00	0.00	0.00	5,300.00	5,300.00	530.00	4,770.00	0.00	5,300.00	100%	0.00	265.00
42.05	ALLW 11 ASI 1 Dias Elevation Change	0.000	0.00	0.00	0.00	0.00	12,270.00	12,270.00	12,270.00	0.00	0.00	12,270.00	100%	0.00	613.50
42.06	ALLW 15 RFI 70 Additional Terrazzo	0.000	0.00	0.00	0.00	0.00	43,723.00	43,723.00	43,723.00	0.00	0.00	43,723.00	100%	0.00	2,186.15
42.07	ALLW 16 Controls at (4) County Buildings	0.000	0.00	0.00	0.00	0.00	57,118.00	57,118.00	57,118.00	0.00	0.00	57,118.00	100%	0.00	2,855.90
42.08	ALLW 17 ASI 2 Roller Shades & Deal Trays	0.000	0.00	0.00	0.00	0.00	5,618.00	5,618.00	5,618.00	0.00	0.00	5,618.00	100%	0.00	280.90
42.09	ALLW 18 RFI 67 Restroom Buildout	0.000	0.00	0.00	0.00	0.00	101,304.00	101,304.00	101,304.00	0.00	0.00	101,304.00	100%	0.00	5,065.20
42.10	ALLW 20 RFI 60 Add redundancy fiber conduit	0.000	0.00	0.00	0.00	0.00	37,600.00	37,600.00	37,600.00	0.00	0.00	37,600.00	100%	0.00	1,880.00
42.11	ALLW 25 ASI 3 Ground Transformer	0.000	0.00	0.00	0.00	0.00	209,150.00	209,150.00	209,150.00	0.00	0.00	209,150.00	100%	0.00	10,457.50
42.12	ALLW 25.1 ASI 3 Owner's Contingency Items	0.000	0.00	0.00	0.00	0.00	36,000.00	36,000.00	36,000.00	0.00	0.00	36,000.00	100%	0.00	1,800.00
42.13	ALLW 26 Added Tstats at Community Center	0.000	0.00	0.00	0.00	0.00	4,153.68	4,153.68	4,153.68	0.00	0.00	4,153.68	100%	0.00	207.68
42.14	ALLW 29 ASI 5 Added terrazzo county seal	0.000	0.00	0.00	0.00	0.00	32,015.00	32,015.00	32,015.00	0.00	0.00	32,015.00	100%	0.00	1,600.75
42.15	ALLW 040 ASI 7 Emergency Outlet Locations (O	0.000	0.00	0.00	0.00	0.00	101,547.00	101,547.00	101,547.00	0.00	0.00	101,547.00	100%	0.00	5,077.35
42.16	ALLW 41 RFI 141 Access controls	0.000	0.00	0.00	0.00	0.00	2,880.60	2,880.60	2,880.60	0.00	0.00	2,880.60	100%	0.00	144.03
42.17	ALLW 43 RFI 146 Elevator Controls	0.000	0.00	0.00	0.00	0.00	30,228.00	30,228.00	30,228.00	0.00	0.00	30,228.00	100%	0.00	1,511.40
42.18	ALLW 44 RFI 147 Gen monitoring	0.000	0.00	0.00	0.00	0.00	11,452.87	11,452.87	11,452.87	0.00	0.00	11,452.87	100%	0.00	572.64
42.19	ALLW 054 Stained Glass	0.000	0.00	0.00	0.00	0.00	170,140.00	170,140.00	170,140.00	0.00	0.00	170,140.00	100%	0.00	8,507.00
42.20	ALLW 057 RFI 109 Tax Accessor Teller Window	0.000	0.00	0.00	0.00	0.00	8,085.84	8,085.84	8,085.84	0.00	0.00	8,085.84	100%	0.00	404.29
42.21	ALLW 058 RFI 183 Modification to Cupola Maint	0.000	0.00	0.00	0.00	0.00	45,432.82	45,432.82	45,432.82	0.00	0.00	45,432.82	100%	0.00	2,271.64
42.22	ALLW 060 RFI 148 Water Meter @ Community C	0.000	0.00	0.00	0.00	0.00	2,650.40	2,650.40	2,650.40	0.00	0.00	2,650.40	100%	0.00	132.52
42.23	ALLW 062 RFI 114 Marque Sign	0.000	0.00	0.00	0.00	0.00	116,592.81	116,592.81	0.00	29,148.20	0.00	29,148.20	25%	87,444.61	1,457.41
42.24	ALLW 063 RFI 179 Roof Ladder	0.000	0.00	0.00	0.00	0.00	7,842.13	7,842.13	7,842.13	0.00	0.00	7,842.13	100%	0.00	392.11
42.25	ALLW 064 RFI 136 Holiday Lights	0.000	0.00	0.00	0.00	0.00	25,741.00	25,741.00	6,435.25	9,009.35	0.00	15,444.60	60%	10,296.40	772.23
42.26	ALLW 66 RFI 150 Added Outlets for 4th floor Me	0.000	0.00	0.00	0.00	0.00	2,597.00	2,597.00	2,597.00	0.00	0.00	2,597.00	100%	0.00	129.85
42.27	ALLW 67 RFI 175 Access Hatches to Trusses	0.000	0.00	0.00	0.00	0.00	7,252.14	7,252.14	7,252.14	0.00	0.00	7,252.14	100%	0.00	362.61
42.28	ALLW 70 RFI 180 Added TV's on 2nd Floor	0.000	0.00	0.00	0.00	0.00	14,442.92	14,442.92	14,442.92	0.00	0.00	14,442.92	100%	0.00	722.15
42.29	ALLW 77 Custom Lanterns	0.000	0.00	0.00	0.00	0.00	34,000.00	34,000.00	0.00	17,000.00	0.00	17,000.00	50%	17,000.00	850.00
42.30	ALLW 79 RFI 215 Added TV Infrastructure in Ro	0.000	0.00	0.00	0.00	0.00	3,881.73	3,881.73	3,881.73	0.00	0.00	3,881.73	100%	0.00	194.09
42.31	ALLW 80 RFI 209 Added Sink and Millwork in R	0.000	0.00	0.00	0.00	0.00	15,091.28	15,091.28	15,091.28	0.00	0.00	15,091.28	100%	0.00	754.56
42.32	ALLW 81 RFI 210 Room 3205 and 3rd floor Rest	0.000	0.00	0.00	0.00	0.00	74,782.75	74,782.75	74,782.75	0.00	0.00	74,782.75	100%	0.00	3,739.14
42.33	ALLW 86 RFI 221 Furring @ structural Steel supp	0.000	0.00	0.00	0.00	0.00	4,106.30	4,106.30	4,106.30	0.00	0.00	4,106.30	100%	0.00	205.32
42.34	ALLW 91 RFI 225 Swagit Video Systems	0.000	0.00	0.00	0.00	0.00	150,335.03	150,335.03	105,234.52	45,100.51	0.00	150,335.03	100%	0.00	7,516.75
42.35	ALLW 92 Allowance Reconciliation	0.000	0.00	0.00	0.00	0.00	-188,182.64	-188,182.64	-188,182.64	0.00	0.00	-188,182.64	100%	0.00	-9,409.13
42.36	ALLW 102 RFI 246 County Map Additions	0.000	0.00	0.00	0.00	0.00	5,251.55	5,251.55	0.00	5,251.55	0.00	5,251.55	100%	0.00	262.58
42.37	Moved money from reserves to Owner Betterment	0.000	0.00	0.00	0.00	0.00	-117,246.46	-117,246.46	0.00	-117,246.46	0.00	-117,246.46	100%	0.00	-5,862.32
42.39	ALLW 112 RFI 249 North Driveway Addition, Sid	0.000	0.00	0.00	0.00	0.00	27,152.00	27,152.00	0.00	27,152.00	0.00	27,152.00	100%	0.00	1,357.60
42.40	ALLW 114 RFI 242 Updated Landscape drawing	0.000	0.00	0.00	0.00	0.00	39,265.86	39,265.86	0.00	0.00	0.00	0.00	0%	39,265.86	0.00
42.41	ALLW 115 Temporary Time Capsule Cover	0.000	0.00	0.00	0.00	0.00	1,236.00	1,236.00	0.00	1,236.00	0.00	1,236.00	100%	0.00	61.80
42.42	ALLW 116 RFI 244 5th Floor HVAC	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.43	ALLW 117 RFI 252 Bathroom Mirror Replacemen	0.000	0.00	0.00	0.00	0.00	13,009.00	13,009.00	0.00	0.00	0.00	0.00	0%	13,009.00	0.00
42.44	ALLW 118 Additional Final Clean for Grand Oper	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.45	ALLW 119 Added cost for expediting lanterns	0.000	0.00	0.00	0.00	0.00	7,000.00	7,000.00	0.00	7,000.00	0.00	7,000.00	100%	0.00	350.00
42.46	ALLW 120 Added Patch Cables	0.000	0.00	0.00	0.00	0.00	4,408.80	4,408.80	0.00	4,408.80	0.00	4,408.80	100%	0.00	220.44

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 36

APPLICATION DATE: 10/1/2025

PERIOD TO: 10/31/2025

ARCHITECT'S PROJECT NO.: Multiple

A ITEM NO.	B DESCRIPTION	C EXHIBIT B VALUE	C CHANGE AMOUNT	C EXHIBIT C VALUE	C CHANGE AMOUNT	C EXHIBIT E SCHEDULED VALUE	C CHANGE AMOUNT	C EXHIBIT F SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G/C)	H BALANCE TO FINISH (C-G)	I RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
42.47	ALLW 121 Add Air filter timer to BAS	0.000	0.00	0.00	0.00	0.00	12,473.65	12,473.65	0.00	0.00	0.00	0.00	0%	12,473.65	0.00
42.48		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.49		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.50		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.51		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
	Remaining Design/Builder Contingency							111,603.15					72%		
42.51	ALLW 21 RFI 42 Lobby Window Discrepancy	0.000	0.00	0.00	0.00	0.00	1,288.00	1,288.00	1,288.00	0.00	0.00	1,288.00	100%	0.00	64.40
42.52	ALLW 22 ASI 2 Revised Dias & plumbing	0.000	0.00	0.00	0.00	0.00	62,015.00	62,015.00	62,015.00	0.00	0.00	62,015.00	100%	0.00	3,100.75
42.53	ALLW 23 ASI 3 oil separator & roof drains chang	0.000	0.00	0.00	0.00	0.00	52,023.00	52,023.00	52,023.00	0.00	0.00	52,023.00	100%	0.00	2,601.15
42.54	ALLW 24 RFI 27 Door Hardware Changes	0.000	0.00	0.00	0.00	0.00	38,216.00	38,216.00	38,216.00	0.00	0.00	38,216.00	100%	0.00	1,910.80
42.55	ALLW 27 ASI 4 Add wood trim around columns	0.000	0.00	0.00	0.00	0.00	34,623.00	34,623.00	34,623.00	0.00	0.00	34,623.00	100%	0.00	1,731.15
42.56	ALLW 28 ASI 5 Enlarged Site Ramps	0.000	0.00	0.00	0.00	0.00	46,598.28	46,598.28	46,598.28	0.00	0.00	46,598.28	100%	0.00	2,329.91
42.57	ALLW 31 RFI 91 VAV Clarification	0.000	0.00	0.00	0.00	0.00	6,479.96	6,479.96	6,479.96	0.00	0.00	6,479.96	100%	0.00	324.00
42.58	ALLW 32 Storefront changes @ elevations B,D, f	0.000	0.00	0.00	0.00	0.00	40,000.00	40,000.00	40,000.00	0.00	0.00	40,000.00	100%	0.00	2,000.00
42.59	ALLW 33 Temp sidewalks	0.000	0.00	0.00	0.00	0.00	8,720.00	8,720.00	8,720.00	0.00	0.00	8,720.00	100%	0.00	436.00
42.60	ALLW 034 Stars on the railings	0.000	0.00	0.00	0.00	0.00	24,235.00	24,235.00	24,235.00	0.00	0.00	24,235.00	100%	0.00	1,211.75
42.61	ALLW 35 ASI 6	0.000	0.00	0.00	0.00	0.00	-6,444.75	-6,444.75	-6,444.75	0.00	0.00	-6,444.75	100%	0.00	-322.24
42.62	ALLW 37 RFI #104 Added Dowels & Rebar	0.000	0.00	0.00	0.00	0.00	15,748.00	15,748.00	15,748.00	0.00	0.00	15,748.00	100%	0.00	787.40
42.63	ALLW 39 RFI 117 Cupula Shift Clarification	0.000	0.00	0.00	0.00	0.00	41,754.00	41,754.00	41,754.00	0.00	0.00	41,754.00	100%	0.00	2,087.70
42.64	ALLW 042 RFI 118 Change to continuous hinges	0.000	0.00	0.00	0.00	0.00	3,864.00	3,864.00	3,864.00	0.00	0.00	3,864.00	100%	0.00	193.20
42.65	ALLW 45 RFI 162 Plumbing Chase and Ductwork	0.000	0.00	0.00	0.00	0.00	22,243.59	22,243.59	22,243.59	0.00	0.00	22,243.59	100%	0.00	1,112.18
42.66	ALLW 46 RFI 140 Millwork, Handrail, Steel Confl	0.000	0.00	0.00	0.00	0.00	13,000.00	13,000.00	13,000.00	0.00	0.00	13,000.00	100%	0.00	650.00
42.67	ALLW 47 RFI 152 Shaft Wall Requirements	0.000	0.00	0.00	0.00	0.00	2,882.76	2,882.76	2,882.76	0.00	0.00	2,882.76	100%	0.00	144.14
42.68	ALLW 49 RFI 160 VAV 3-09	0.000	0.00	0.00	0.00	0.00	9,437.97	9,437.97	9,437.97	0.00	0.00	9,437.97	100%	0.00	471.90
42.69	ALLW 50 RFI 121 Vault Door Specification	0.000	0.00	0.00	0.00	0.00	2,944.00	2,944.00	2,944.00	0.00	0.00	2,944.00	100%	0.00	147.20
42.70	ALLW 51 Custom Caulk Color	0.000	0.00	0.00	0.00	0.00	6,491.52	6,491.52	6,491.52	0.00	0.00	6,491.52	100%	0.00	324.58
42.71	ALLW 52 RFI 177 GFRC Caulk Joint	0.000	0.00	0.00	0.00	0.00	9,788.28	9,788.28	9,788.28	0.00	0.00	9,788.28	100%	0.00	489.41
42.72	ALLW 53 RFI 172 Power To Flush Valves	0.000	0.00	0.00	0.00	0.00	15,188.00	15,188.00	15,188.00	0.00	0.00	15,188.00	100%	0.00	759.40
42.73	ALLW 55 RFI 155 Stained Glass Dimension Cha	0.000	0.00	0.00	0.00	0.00	20,284.00	20,284.00	20,284.00	0.00	0.00	20,284.00	100%	0.00	1,014.20
42.74	ALLW 56 RFI 176 Cupola Lintel at Wrong Elevat	0.000	0.00	0.00	0.00	0.00	17,129.00	17,129.00	17,129.00	0.00	0.00	17,129.00	100%	0.00	856.45
42.75	ALLW 061 RFI 173 Exhaust Fan Missing Circuit	0.000	0.00	0.00	0.00	0.00	9,051.00	9,051.00	9,051.00	0.00	0.00	9,051.00	100%	0.00	452.55
42.76	ALLW 68 RFI 174 Decking over Trusses	0.000	0.00	0.00	0.00	0.00	1,910.35	1,910.35	1,910.35	0.00	0.00	1,910.35	100%	0.00	95.52
42.77	ALLW 71 RFI 194 Confirmation of TPO at back g	0.000	0.00	0.00	0.00	0.00	6,842.04	6,842.04	6,842.04	0.00	0.00	6,842.04	100%	0.00	342.10
42.78	ALLW 72 RFI 196 Additional Spray Foam at Roo	0.000	0.00	0.00	0.00	0.00	12,625.00	12,625.00	12,625.00	0.00	0.00	12,625.00	100%	0.00	631.25
42.79	ALLW 74 RFI 171 Octagonal Towers Interior Cor	0.000	0.00	0.00	0.00	0.00	7,560.04	7,560.04	7,560.04	0.00	0.00	7,560.04	100%	0.00	378.00
42.80	ALLW 75 RFI 184 Tax Accessor Teller Windows	0.000	0.00	0.00	0.00	0.00	9,822.50	9,822.50	9,822.50	0.00	0.00	9,822.50	100%	0.00	491.13
42.81	ALLW 76 RFI 199 Truss Octagonal Tower tie in	0.000	0.00	0.00	0.00	0.00	23,680.16	23,680.16	23,680.16	0.00	0.00	23,680.16	100%	0.00	1,184.01
42.82	ALLW 78 RFI 205 Room 1104 and 1105 Curtain	0.000	0.00	0.00	0.00	0.00	8,879.84	8,879.84	8,879.84	0.00	0.00	8,879.84	100%	0.00	443.99
42.83	ALLW 82 Added Aluminum Doors	0.000	0.00	0.00	0.00	0.00	6,533.15	6,533.15	6,533.15	0.00	0.00	6,533.15	100%	0.00	326.66
42.84	ALLW 83 RFI 202 East and West side of Rooftop	0.000	0.00	0.00	0.00	0.00	9,183.05	9,183.05	9,183.05	0.00	0.00	9,183.05	100%	0.00	459.15
42.85	ALLW 84 RFI 218 Roof Flashing around the pent	0.000	0.00	0.00	0.00	0.00	8,973.15	8,973.15	8,973.15	0.00	0.00	8,973.15	100%	0.00	448.66
42.86	ALLW 85 Front Entrance Interior side of Vestibul	0.000	0.00	0.00	0.00	0.00	7,544.32	7,544.32	7,544.32	0.00	0.00	7,544.32	100%	0.00	377.22
42.87	ALLW 89 Elevator Usage Fee - Construction Pha	0.000	0.00	0.00	0.00	0.00	9,000.00	9,000.00	9,000.00	0.00	0.00	9,000.00	100%	0.00	450.00
42.88	ALLW 90 Ductwork Connection Conflict with Furc	0.000	0.00	0.00	0.00	0.00	4,508.64	4,508.64	4,508.64	0.00	0.00	4,508.64	100%	0.00	225.43
42.89	ALLW 93 RFI 231 2nd Floor Lobby Post	0.000	0.00	0.00	0.00	0.00	18,311.00	18,311.00	18,311.00	0.00	0.00	18,311.00	100%	0.00	915.55
42.90	ALLW 94 RFI 226 Truss-Stone tie in at South Ele	0.000	0.00	0.00	0.00	0.00	34,566.00	34,566.00	34,566.00	0.00	0.00	34,566.00	100%	0.00	1,728.30
42.91	ALLW 95 RFI 228 Additional AV Questions from	0.000	0.00	0.00	0.00	0.00	13,587.31	13,587.31	13,587.31	0.00	0.00	13,587.31	100%	0.00	679.37
42.92	ALLW 96 RFI 248 Visual Display Clarification	0.000	0.00	0.00	0.00	0.00	2,809.40	2,809.40	0.00	2,809.40	0.00	2,809.40	100%	0.00	140.47
42.93	ALLW 98 RFI 233 Drainage for back porch clarifi	0.000	0.00	0.00	0.00	0.00	5,912.00	5,912.00	0.00	5,912.00	0.00	5,912.00	100%	0.00	295.60
42.94	ALLW 99 RFI 240 Additional Knox box Location	0.000	0.00	0.00	0.00	0.00	904.20	904.20	0.00	904.20	0.00	904.20	100%	0.00	45.21
42.95	ALLW 100 RFI 237 Adding additional Ice Machin	0.000	0.00	0.00	0.00	0.00	11,230.30	11,230.30	0.00	11,230.30	0.00	11,230.30	100%	0.00	561.52

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 36

APPLICATION DATE: 10/1/2025

PERIOD TO: 10/31/2025

ARCHITECT'S PROJECT NO.: Multiple

A ITEM NO.	B DESCRIPTION	C EXHIBIT B VALUE	C CHANGE AMOUNT	C EXHIBIT C VALUE	C CHANGE AMOUNT	C EXHIBIT E SCHEDULED VALUE	C CHANGE AMOUNT	C EXHIBIT F SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G/C)	H BALANCE TO FINISH (C-G)	I RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
42.96	ALLW 101 Elevator Cab Operation for Fire Tapin	0.000	0.00	0.00	0.00	0.00	2,308.00	2,308.00	2,308.00	0.00	0.00	2,308.00	100%	0.00	115.40
42.97	ALLW 103 RFI 243 5th Floor Mech. Chase Fall H	0.000	0.00	0.00	0.00	0.00	2,652.01	2,652.01	0.00	2,652.01	0.00	2,652.01	100%	0.00	132.60
42.98	ALLW 104 RFI 250 Chair Rail & Window Mullion	0.000	0.00	0.00	0.00	0.00	1,183.12	1,183.12	0.00	1,183.12	0.00	1,183.12	100%	0.00	59.16
42.99	ALLW 106 RFI 230 HVAC Condensate Drains	0.000	0.00	0.00	0.00	0.00	19,929.05	19,929.05	0.00	19,929.05	0.00	19,929.05	100%	0.00	996.45
42.100	ALLW 107 Elevator Reinspection	0.000	0.00	0.00	0.00	0.00	4,500.00	4,500.00	4,500.00	0.00	0.00	4,500.00	100%	0.00	225.00
42.101	ALLW 108 Elevator Reinspection # 2	0.000	0.00	0.00	0.00	0.00	3,000.00	3,000.00	3,000.00	0.00	0.00	3,000.00	100%	0.00	150.00
42.102	ALLW 109 RFI 235 Roof Doors 5001 A&B	0.000	0.00	0.00	0.00	0.00	11,751.88	11,751.88	0.00	11,751.88	0.00	11,751.88	100%	0.00	587.59
42.103	ALLW 110 RFI 94 Door Stain and Clarification	0.000	0.00	0.00	0.00	0.00	1,200.00	1,200.00	0.00	1,200.00	0.00	1,200.00	100%	0.00	60.00
42.104	ALLW 111 RFI 245 Water Intrusion Concerns at	0.000	0.00	0.00	0.00	0.00	4,581.60	4,581.60	0.00	4,581.60	0.00	4,581.60	100%	0.00	229.08
42.105	ALLW 113 Deal Drawer Change	0.000	0.00	0.00	0.00	0.00	1,445.88	1,445.88	0.00	1,445.88	0.00	1,445.88	100%	0.00	72.29
42.106	CC 5 RFI 262 Temp Door	0.000	0.00	0.00	0.00	0.00	4,258.25	4,258.25	0.00	1,064.56	0.00	1,064.56	25%	3,193.69	53.23
42.107	CC 6 Boring for landscape Drawings	0.000	0.00	0.00	0.00	0.00	5,900.00	5,900.00	0.00	5,900.00	0.00	5,900.00	100%	0.00	295.00
42.108	ALLW 117 RFI 252 Bathroom Mirror Replacemer	0.000	0.00	0.00	0.00	0.00	16,866.00	16,866.00	0.00	0.00	0.00	0.00	0%	16,866.00	0.00
42.109	CC 7 RFI 236 Jamb Finish at Elevator Lobby/Fou	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.110		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.111		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.112		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.113		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.114		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.115		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.116		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.117		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
	Remaining County Seal Allowance	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.101	ALLW 30 County Seal, Cast Bronze	0.000	0.00	0.00	0.00	0.00	35,988.00	35,988.00	35,988.00	0.00	0.00	35,988.00	100%	0.00	1,799.40
42.102	ALLW 92 Allowance Reconciliation	0.000	0.00	0.00	0.00	0.00	14,012.00	14,012.00	14,012.00	0.00	0.00	14,012.00	100%	0.00	700.60
42.110	Remaining Asbestos Abatement Allowance	0.000	0.00	0.00	0.00	0.00	28,307.00	28,307.00	0.00	0.00	0.00	0.00	0%	28,307.00	0.00
42.111	ALLW 1 Abatement of roof flashing	0.000	0.00	0.00	0.00	0.00	0.00	14,470.00	14,470.00	0.00	0.00	14,470.00	100%	0.00	723.50
42.112	ALLW 12 - Additional Air Monitoring	0.000	0.00	0.00	0.00	0.00	7,000.00	7,000.00	7,000.00	0.00	0.00	7,000.00	100%	0.00	350.00
42.113	ALLW 19 - Owner Notification Fee	0.000	0.00	0.00	0.00	0.00	3,307.00	3,307.00	3,307.00	0.00	0.00	3,307.00	100%	0.00	165.35
42.114	ALLW 92 Allowance Reconciliation	0.000	0.00	0.00	0.00	0.00	21,916.00	21,916.00	21,916.00	0.00	0.00	21,916.00	100%	0.00	1,095.80
42.115		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
	Remaining Existing Foundation Conflict	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.121	ALLW 92 Allowance Reconciliation	0.000	0.00	0.00	0.00	0.00	25,000.00	25,000.00	25,000.00	0.00	0.00	25,000.00	100%	0.00	1,250.00
	Remaining Overhead Support for Cleaning	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.131	ALLW 58 RFI 183 Modification to Cupola Mainte	0.000	0.00	0.00	0.00	0.00	20,000.00	20,000.00	20,000.00	0.00	0.00	20,000.00	100%	0.00	1,000.00
	Remaining Mock-up Allowance	0.000	0.00	0.00	0.00	0.00	25,000.00	25,000.00	0.00	0.00	0.00	0.00	0%	25,000.00	0.00
42.141		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
	Remaining Decorative Bollard Allowance	0.000	0.00	0.00	0.00	0.00	-6,400.00	-6,400.00	0.00	0.00	0.00	0.00	0%	-6,400.00	0.00
42.151	ALLW 3 Contract Decorative Bollards	0.000	0.00	0.00	0.00	0.00	29,400.00	29,400.00	14,700.00	0.00	0.00	14,700.00	50%	14,700.00	735.00
	Remaining Permit Comment	0.000	0.00	0.00	0.00	0.00	-25,000.00	-25,000.00	0.00	0.00	0.00	0.00	0%	-25,000.00	0.00
42.161	ALLW 13 ASI 1 Changes per City (Civil)	0.000	0.00	0.00	0.00	0.00	40,947.00	40,947.00	40,947.00	0.00	0.00	40,947.00	100%	0.00	2,047.35
42.162	ALLW 59 Water line Exploration	0.000	0.00	0.00	0.00	0.00	33,074.44	33,074.44	33,074.44	0.00	0.00	33,074.44	100%	0.00	1,653.72
42.163	ALLW 88 RFI 220 City Comments	0.000	0.00	0.00	0.00	0.00	1,763.92	1,763.92	1,763.92	0.00	0.00	1,763.92	100%	0.00	88.20
42.164	ALLW 92 Allowance Reconciliation	0.000	0.00	0.00	0.00	0.00	49,214.64	49,214.64	49,214.64	0.00	0.00	49,214.64	100%	0.00	2,460.73
	Remaining Relocate Memorial Tree	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.171	Contract Realocate, store, maintain, and replant	0.000	0.00	0.00	0.00	0.00	10,000.00	10,000.00	5,000.00	0.00	0.00	5,000.00	50%	5,000.00	250.00
	Remaining Water Meter / Backflow	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.181	ALLW 59 Water line Exploration	0.000	0.00	0.00	0.00	0.00	25,000.00	25,000.00	25,000.00	0.00	0.00	25,000.00	100%	0.00	1,250.00
	Remaining Paving repairs Allowance	0.000	0.00	0.00	0.00	0.00	213,050.00	213,050.00	0.00	0.00	0.00	0.00	0%	213,050.00	0.00
42.191		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
	Remaining DAS / ERRCS Allowance	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 36

APPLICATION DATE: 10/1/2025

PERIOD TO: 10/31/2025

ARCHITECT'S PROJECT NO.: Multiple

A ITEM NO.	B DESCRIPTION	C EXHIBIT B VALUE	C CHANGE AMOUNT	C EXHIBIT C VALUE	C CHANGE AMOUNT	C EXHIBIT E SCHEDULED VALUE	C CHANGE AMOUNT	C EXHIBIT F SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G/C)	H BALANCE TO FINISH (C-G)	I RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
42.201	ASI 9 RFI #139 ERRCS (DAS)	0.000	0.00	0.00	0.00	0.00	48,910.00	48,910.00	0.00	0.00	0.00	0.00	0%	48,910.00	0.00
42.102	ALLW 92 Allowance Reconciliation	0.000	0.00	0.00	0.00	0.00	1,090.00	1,090.00	1,090.00	0.00	0.00	1,090.00	100%	0.00	54.50
	Remaining DAS / Cellular System	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.201	ASI 9 RFI #139 Cellular (DAS)	0.000	0.00	0.00	0.00	0.00	108,321.00	108,321.00	10,832.10	0.00	0.00	10,832.10	10%	97,488.90	541.61
42.102	ALLW 92 Allowance Reconciliation	0.000	0.00	0.00	0.00	0.00	76,950.00	76,950.00	76,950.00	0.00	0.00	76,950.00	100%	0.00	3,847.50
43.0	Change Orders to Exhibit I														
43.1	Change Order No. 1	0.000	0.00	0.00	0.00	0.00	402,374.00	402,374.00	0.00	0.00	0.00	0.00	0%	402,374.00	0.00
	NEW COURTHOUSE TOTALS	1,273,310.000	1,130,528.00	2,403,838.00	0.00	2,403,838.00	38,822,447.25	41,445,974.00	37,993,413.56	602,799.95	0.00	38,596,213.51	93%	2,849,760.49	1,395,959.15
	Contract Total	1,273,310.000	1,315,059.00	2,588,369.00	1,825,812.00	4,779,103.39	38,822,447.25	43,821,239.39	40,368,678.95	602,799.95	0.00	40,971,478.90	93%	2,849,760.49	1,395,959.15

Waller County Design Build Overview

Date: 10/31/2025	Exhibit A	Exhibit B	Exhibit C	Exhibit D	Exhibit E	Exhibit E	Exhibit E	Exhibit F	Exhibit F	Exhibit G	Exhibit E	Exhibit E	Exhibit H	Total
	5/12/2021	5/2/2022	2/6/2023	4/26/2023	5/17/2023	Change Order # 001 8/2/2023	Change Order # 002 9/18/2023	10/4/2023	Change Order # 001 7/11/2025	11/17/2023	Change Order # 003 3/6/2024	Change Order # 004 8/21/2024	12/11/2024	
Programming, Pre-Schematic, & Assessments														
Programming, Pre-Schematic, & Assessments Costs	\$358,353.62	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$358,353.62
PROGRAMMING & ASSESSMENTS TOTAL	\$358,353.62	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$358,353.62
Maintenance Node														
Maintenance Node Design Services	\$0.00	\$970,500.00	(\$114,476.00)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$856,024.00
Maintenance Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Maintenance Node Total	\$0.00	\$970,500.00	(\$114,476.00)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$856,024.00
BUSINESS NODE														
Courthouse Design Services	\$0.00	\$1,273,310.00	\$1,130,528.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$2,403,838.00
Courthouse Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$38,639,762.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$38,639,762.00
Courthouse Change Order # 001	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$402,374.00	\$0.00	\$0.00	\$0.00	\$0.00	\$402,374.00
Courthouse Total	\$0.00	\$1,273,310.00	\$1,130,528.00	\$0.00	\$0.00	\$0.00	\$0.00	\$38,639,762.00	\$402,374.00	\$0.00	\$0.00	\$0.00	\$0.00	\$41,445,974.00
Swing Space Design Services	\$0.00	\$0.00	\$184,531.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$184,531.00
Swing Space Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,825,812.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,825,812.00
Swing Space Change Order # 001	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$122,435.85	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$122,435.85
Swing Space Change Order # 002	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$233,968.97	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$233,968.97
Swing Space Change Order # 003	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$12,878.13	\$0.00	\$0.00	\$12,878.13
Swing Space Change Order # 004	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	(\$4,360.56)	\$0.00	(\$4,360.56)
Swing Space Total	\$0.00	\$0.00	\$184,531.00	\$0.00	\$0.00	\$1,825,812.00	\$233,968.97	\$0.00	\$0.00	\$0.00	\$12,878.13	(\$4,360.56)	\$0.00	\$2,375,265.35
Business Node Totals	\$0.00	\$1,273,310.00	\$1,315,059.00	\$0.00	\$1,825,812.00	\$122,435.85	\$233,968.97	\$38,639,762.00	\$402,374.00	\$0.00	\$12,878.13	(\$4,360.56)	\$0.00	\$43,821,239.39
Judicial Node														
Justice Tower Design Services	\$0.00	\$3,572,550.00	\$2,015,777.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,588,327.00
Justin Tower Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Judicial Node Total	\$0.00	\$3,572,550.00	\$2,015,777.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,588,327.00
Macerator, Hoist, & Valve														
Macerator, Hoist, & Valve Design Services	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Macerator, Hoist, & Valve Construction Costs	\$0.00	\$0.00	\$0.00	\$264,316.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$264,316.00
Macerator, Hoist, & Valve Totals	\$0.00	\$0.00	\$0.00	\$264,316.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$264,316.00
S06 Upgrades & Modular Building														
S06 Upgrades & Modular Building Design Services	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$230,921.00	\$0.00	\$0.00	\$0.00	\$230,921.00
S06 Upgrades & Modular Building Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,053,707.00	\$4,053,707.00
S06 Upgrades & Modular Building Totals	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$230,921.00	\$0.00	\$0.00	\$4,053,707.00	\$4,284,628.00
Design Build Contract Total	\$358,353.62	\$5,816,360.00	\$3,216,360.00	\$264,316.00	\$1,825,812.00	\$122,435.85	\$233,968.97	\$38,639,762.00	\$402,374.00	\$230,921.00	\$12,878.13	(\$4,360.56)	\$4,053,707.00	\$55,172,888.01