

Waller County Check Request/Reimbursement Form

Employee submitting request:

Julie Adams

Department:

Road and Bridge Department

Total Amount Due:

\$8,122.50

Please make check payable to:

Name: R.G. Miller Engineers, Inc. Attn: Amy Phan

Address: 1080 Eldridge, Suite 600

Houston, TX 77077

Please mail check to:

Name: R.G. Miller Engineers, Inc. Attn: Amy Phan

Address: 1080 Eldridge, Suite 600

Houston, TX 77077

Purpose of check: Invoice # 101454-16 Neuman Road

Professional Engineering Services July 01, 2026 to July 31, 2026

Charge to GL line:

605-605-545405


Signature of Person Submitting Request

8-27-26

Date


Signature of Official/Department Head Submitting Request

9/27/26

Date



R.G. Miller Engineers, Inc.

1080 Eldridge Pkwy, Suite 600, Houston, Texas 77077 Tel. 713-461-9600 Fax 713-451-8455

Remit Payment: R.G. Miller Engineers, Inc.
By Check: Electronic Instructions:
1080 Eldridge Pkwy Bank: First Merchants Bank Acct#: 101174891
Suite 600 Wire/ACH ABA: 074900857
Houston, TX 77077 BIC/ SWIFT CODE: FMECUS33 (International)

BILL TO

Waller County
c/o Rosemary Gambino
P.O. Box 239
Waller, TX 77484

Email: jtyler@lja.com; mcbride@lja.com
CC: kdezam@lja.com

REMIT TO

R.G. Miller Engineers, Inc.
Attn: Amy Phan
1080 Eldridge, Suite 600
Houston, TX 77077
Email: aphan@rgmiller.com

Professional Engineering Services related to
Project: Neuman Road

INVOICE

Date of Invoice: 14-Aug-26 RGME Invoice No. 101454-16
RGME Project No.: 2117.0000
Period of Services: 7/1/2026 TO 7/31/2026

TASK Code	Phase Description	Contract Fee	% Complete	Invoiced to Date	Previously Invoiced	Current Invoice	Amount of Contract Value Remaining
100	PER Phase LS	\$190,540.00	100%	\$190,540.00	\$190,540.00	\$0.00	\$0.00
200	Design Phase LS	\$238,750.00	95%	\$226,812.50	\$219,650.00	\$7,162.50	\$11,937.50
210	Topographic Survey T&M	\$117,548.00	82%	\$96,455.98	\$95,495.98	\$960.00	\$21,092.02
220	Geotechnical Services T&M	\$99,567.00	100%	\$99,567.00	\$99,567.00	\$0.00	\$0.00
230	Subsurface Utility Engineering T&M	\$158,630.00	33%	\$52,401.67	\$52,401.67	\$0.00	\$106,228.33
240	Bridge Design T&M	\$73,080.00	0%	\$0.00	\$0.00	\$0.00	\$73,080.00
250	Environmental Services T&M	\$16,866.00	100%	\$16,866.00	\$16,866.00	\$0.00	\$0.00
300	Bid Phase LS	\$11,800.00	0%	\$0.00	\$0.00	\$0.00	\$11,800.00
Total:		\$906,781.00		\$682,643.15	\$674,520.65	\$8,122.50	\$224,137.85
OVERALL TOTALS		\$906,781.00	75%	\$682,643.15	\$674,520.65	\$8,122.50	\$224,137.85

AMOUNT DUE THIS INVOICE:

\$8,122.50

I certify that all payments requested are for appropriate purposes and in accordance with the terms and conditions set forth in the subcontract agreement.

Approved by:

Alberto Espinoza, P.E.
Senior Project Manager

August 14, 2026

Date

(If you have any questions regarding this invoice, call or email Mary Williams @ 281-921-8678 or mawilliams@rgmiller.com)

2117.000
Phase: 210
Reimb w/NO markup



Invoice Total: \$960.00

Invoice #: ARIV1057708
Invoice date: 7/24/2026
Project Number: 30347-0001-01

APPROVED

RG Miller
1080 Eldridge Parkway
Houston, TX 77077

PAYMENT INFORMATION

<u>Remit Address</u>	<u>ACH Info</u>
Quiddity Engineering, LLC	Vantage Bank
PO Box 991	Acct: 108119104
Houston, TX 77001	ABA: 114915272
EIN: 87-3888184	Email: Payment@Quiddity.com

Payments are due upon receipt. Standard payment options are ACH or check. We also accept all major credit cards subject to a 3% convenience fee.

Project Title: Waller County; Project: Neuman Road from Gassner Lane to Depot Street
RGM Project No.: 2117.0000
Project Phase/Task No.: 210

For professional services from 01-Jun-2026 through 30-Jun-2026

30347-0001-01 Waller County-Neuman Road

30347-0001-01.130 - Neuman Road

Role	Hours	Rate	Amount
Project Manager	2.00	250.00	500.00
Survey Technician	4.00	115.00	460.00
Subtotal	6.00		960.00

Billing limits	Current	Prior	To-Date
Total billings	960.00	95,495.98	96,455.98
Limit			117,548.00
Remaining			21,092.02

Invoice subtotal	960.00
Total	960.00

Project	Waller County-Neuman Road	Invoice	ARIV1057708
---------	---------------------------	---------	-------------

Billing Backup

Quiddity Engineering, LLC

Project	Waller County-Neuman Road
---------	---------------------------

Professional Personnel

		Hours	Rate	Amount
30347-0001-01.130 Project Manager				
David Spradley	6/18/2026	1.00	250.00	250.00
David Spradley	6/17/2026	1.00	250.00	250.00
30347-0001-01.130 Survey Technician				
Jennifer Ojo	6/18/2026	4.00	115.00	460.00
Total labor		6.00		960.00

Total this Report	960.00
-------------------	--------

Total this Report (Rounded)	960.00
-----------------------------	--------

Neuman Road

July 2026 Progress Report

Summary of Work Accomplished in July 2026

- Addressing 70% submittal comments and prepare 100% submittal

Summary of Work to be Accomplished in August 2026

- Continued addressing of 70% submittal comments and preparation of 100% submittal

Project Schedule and Upcoming Deliverables

- Draft Geotechnical Report – 7/23/2025
- Survey Deliverables – 10/24/2025
- Preliminary Engineering Report Draft Submittal – 10/31/2025
- Preliminary Engineering Report Final Submittal – 12/23/2025
- 70% Design Submittal – 5/10/2026
- 100% Design Submittal – 9/18/2026

Outstanding Issues or Information Needs

Open Issues

Julie Adams

From: Natasha Medina <nmedina@lja.com>
Sent: Thursday, August 27, 2026 8:07 AM
To: Ross McCall; Luke Fortkamp
Cc: John Tyler; Julie Adams
Subject: Mobility Bond Project Invoice Project 2117.000 - Neuman Road - RGME Invoice # 101454 - 16
Attachments: 202600814 Invoice 101454-16 RGM - Neuman Road - 23404.pdf

CAUTION: This email originated from outside of the County. Do not click links or open attachments unless you recognize the sender and know that the content is safe.

Good Morning,

Attached is invoice 16 from RG Miller for Neuman Rd.

Project #: 23404
Project Name: Neuman Rd
Consultant: RG Miller
Percent spent so far: 75%
Design Schedule Changes: Final Submittal pushed about 2 months

Invoice Date	Invoice #	Invoice \$
08.14.26	101454-16	\$8122.50

Thanks,

NATASHA MEDINA | Project Coordinator

Program Management

O: 713.380.4420 | D: 713.341.8017 | C: 305.495.6645

1904 W Grand Parkway N, Suite 100, Katy, Texas 77449

EMPLOYEE-OWNED. CLIENT FOCUSED.

www.lja.com