

Waller County Check Request/Reimbursement Form

Employee submitting request:

Julie Adams

Department:

Road and Bridge

Total Amount Due:

\$48,994.77

Please make check payable to:

Name: Cobb Fendley

Address: 4424 W Sam Houston Pkwy N, Suite 600

Houston, TX 77041

Please mail check to:

Name: Cobb Fendley

Address: 4424 W Sam Houston Pkwy N, Suite 600

Houston, TX 77041

Purpose of check: Invoice # 362347-3 Project # 2612-009-01 Richards Road

Professional Services ending April 30, 2026.

Mobility

Charge to GL line:

605-605-545405


Signature of Person Submitting Request

9-4-26
Date


Signature of Official/Department Head Submitting Request

9/4/06
Date

Invoice

4424 W Sam Houston Parkway N, Suite 600
Houston, Texas 77041

May 26, 2026

Invoice No: 362347

Waller County
775 Business 290 East
Hempstead, TX 77445

Amount Due this Invoice \$48,994.77

Project 2612-009-01 Richards Road
County Bond Project #23312

Payment Instructions: To help prevent payment fraud, please verify any requests for change in CobbFendley payment instructions or remittance address through a phone call to Mylinh Diep, Accounting Manager or Rachel Edwards, CFO

Invoice for period ending April 30, 2026

Task 01 General Contract Services

Fee

Total Fee 36,956.00

Percent Complete

30.00

Total Earned

11,086.80

Previous Fee Billing

7,391.20

Current Fee Billing

3,695.60

Total Fee

3,695.60

Total this Task

\$3,695.60

Task 02 Preliminary Engineering

Fee

Total Fee 36,778.00

Percent Complete

50.00

Total Earned

18,389.00

Previous Fee Billing

11,033.40

Current Fee Billing

7,355.60

Total Fee

7,355.60

Total this Task

\$7,355.60

Task 05 Environmental

Fee

Total Fee 23,899.00

Percent Complete

66.7002

Total Earned

15,940.67

Previous Fee Billing

3,790.10

Current Fee Billing

12,150.57

Total Fee

12,150.57

Total this Task

\$12,150.57

Task 07 Surveying

Fee

Total Fee 51,586.00

PAYMENT DUE UPON RECEIPT. PLEASE INCLUDE INVOICE NUMBER WITH PAYMENT.

Project	2612-009-01	Richards Road	Invoice	362347
Percent Complete	50.00	Total Earned	25,793.00	
		Previous Fee Billing	0.00	
		Current Fee Billing	25,793.00	
		Total Fee		25,793.00
		Total this Task		\$25,793.00
		Total this Invoice		<u>\$48,994.77</u>



CobbFendley

4424 W Sam Houston Parkway N, Suite 600
Houston, Texas 77041

Invoice Date: 5/26/2026
 Invoice Number: 362347-3
 Invoice Period Ending: 4/30/2026
 Consultant Project No: 2612-009-01
 Project Name: Richards Road
 County Bond Project No.: 23312

INVOICE SUMMARY						
	Authorized Amount	Remaining	Previously Invoiced	Current Invoice	Billed To- Date	% Billed to date
General Contract Services	\$ 36,956.00	\$ 25,869.20	\$ 7,391.20	\$ 3,695.60	\$ 11,086.80	30%
Preliminary Engineering	\$ 36,778.00	\$ 18,389.00	\$ 11,033.40	\$ 7,355.60	\$ 18,389.00	50%
Final Design	\$ 70,724.00	\$ 70,724.00			\$ -	0%
Environmental	\$ 23,899.00	\$ 7,958.33	\$ 3,790.10	\$ 12,150.57	\$ 15,940.67	66.70%
Geotechnical	\$ 13,863.00	\$ -	\$ 13,863.00	\$ -	\$ 13,863.00	100%
Surveying	\$ 51,586.00	\$ 25,793.00		\$ 25,793.00	\$ 25,793.00	50%
Subsurface Utility Engineering	\$ 30,960.00	\$ 30,960.00			\$ -	0%
Reimbursable Expenses	\$ 830.00	\$ 767.65	\$ 62.35	\$ -	\$ 62.35	8%
Subtotal (LS)	\$ 265,596.00	\$ 180,461.18	\$ 36,140.05	\$ 48,994.77	\$ 85,134.82	32%
Bid & Construction Phase	\$ 52,940.00	\$ 52,940.00				0%
Subtotal (Hourly)	\$ 52,940.00	\$ 52,940.00	\$ -	\$ -	\$ -	0%
TOTAL	\$ 318,536.00	\$ 233,401.18	\$ 36,140.05	\$ 48,994.77	\$ 85,134.82	27%
TOTAL AMOUNT DUE				\$	48,994.77	

Payment Instructions: To help prevent payment fraud, please verify any requests for change in CobbFendley payment instructions or remittance address through a phone call to Mylinh Diep, Accounting Manager or Rachel Edwards, CFO



Waller County 2023 Mobility Bond
23312 Richards Road
Monthly Invoice Progress Report

Invoice Number: 362347-3

Invoice Period Ending: 4/30/2026

Consultant: Cobb, Fendley & Associates, Inc.

Work Completed

Task 1 – General Contract Services

- On-going internal coordination regarding project progress and design schedule.
- On-going coordination with subconsultants regarding schedule and scope.

Task 2 – Preliminary Engineering Services

- Preparing drainage analysis, PER, and associated exhibits.

Task 3 – Final Design Services

- No activity this month.

Task 4 – Bid and Construction Services

- No activity this month.

Task 5 – Environmental Services (KCI Technologies, Inc.)

- Finalizing draft Phase I EA Report for review.

Task 6 – Geotechnical Services (HTS, Inc. Consultants)

- Finalizing draft geotechnical report for review.

Task 7 – Surveying Services (Woolpert)

- Finalizing survey deliverables with acquired SUE data.

Task 8 – Subsurface Utility Engineering Services (Teague Nall and Perkins, Inc.)


- On-going Level B field work for toning and designation.

Task 95 – Reimbursables

- No activity this month.

Upcoming Planned Progress

- On-going coordination with subconsultants to obtain final deliverables.
- On-going drainage analysis for existing and proposed conditions, preparing PER, and associated exhibits.
- Survey – Finalize acquired field data and submit final deliverables.
- Environmental – Phase I ESA Draft Report to be delivered.
- Geotech – Prepare final draft geotechnical report.
- SUE – Complete Level B field work, prepare final deliverables.



Julie Adams

From: Natasha Medina <nmedina@lja.com>
Sent: Friday, September 4, 2026 10:00 AM
To: Ross McCall; Luke Fortkamp
Cc: John Tyler; Julie Adams
Subject: Mobility Bond Project Invoice Richards Cobb Fendley Invoice 362347 Resubmittal
Attachments: 20260526- Invoice No.362347-CobbFendley-Richard Road(FINAL).pdf

CAUTION: This email originated from outside of the County. Do not click links or open attachments unless you recognize the sender and know that the content is safe.

Good Morning

Attached is invoice 3 from Cobb Fendley for Richards

Project #: 23312
Project Name: Richards Rd
Consultant: Cobb Fendley
Percent spent so far: 27%
Design Schedule Changes: Final submittal pushed about 2 weeks

Invoice Date	Invoice #	Invoice \$
05.26.26	362347-3	\$48,994.77

Thanks,

NATASHA MEDINA | Project Coordinator

Program Management

O: 713.380.4420 | D: 713.341.8017 | C: 305.495.6645

1904 W Grand Parkway N, Suite 100, Katy, Texas 77449

EMPLOYEE-OWNED. CLIENT FOCUSED.

www.lja.com