

Waller County Check Request/Reimbursement Form

Employee submitting request:

Julie Adams

Department:

Road and Bridge

Total Amount Due:

\$108,790.15

Please make check payable to:

Name: GFT Infrastructure, Inc.

Address: PO Box 829160

Philadelphia, PA 19182-9160

Please mail check to:

Name: GFT Infrastructure, Inc.

Address: PO Box 829160

Philadelphia, PA 19182-9160

Purpose of check: Invoice # 81708-01-11 Owens Rd

For Professional Services from July 01, 2026 through July 31, 2026

Charge to GL line: 605-605-545405


Signature of Person Submitting Request

9-2-26

Date


Signature of Official/Department Head Submitting Request

9/02/2026
Date

**Check Payment Information:**

GFT Infrastructure, Inc.
PO Box 829160, Philadelphia, PA 19182-9160 Federal EIN: 25-1613591

ACH/EFT Payment Information:

Account Name: GFT Infrastructure, Inc.
ABA: 031312738 Account No.: 5003165655 Wire Routing No.: 043000096
SWIFT: PNCCUS33 (required for international payments)

Send Remit Info: AccountsReceivable@gftinc.com
Send Audit Inquiries: GovtContractAudit@gftinc.com
All Other Inquires Contact the Project Team

Waller County
775 Business US 290 East
Hempstead, TX 77445

August 28, 2026
Invoice No: AG081708.000 - 81708-01 -11
Due Date: September 27, 2026

Project AG081708.000 Waller Cty Owens Rd - Mobility Bond Eng.

Professional Services from July 01, 2026 to July 31, 2026

Phase 1000 Owens Road - Project Management

Waller County 2023 Mobility Bond Program - Project No. 23310

Fee	Total Fee	Percent Complete	Billed To Date	Previous Billings	Current Billings
Owens Road - Project Management	51,130.00	98.00	50,107.40	48,573.50	1,533.90
Owens Road - Preliminary Engineering	123,130.00	100.00	123,130.00	123,130.00	0.00
Owens Road - Final Design	351,835.00	98.00	344,798.30	263,876.25	80,922.05
Owens Road - Construction Phase Services	67,860.00	0.00	0.00	0.00	0.00
Owens Road - Other Direct Costs	3,500.00	37.1429	1,300.00	1,300.00	0.00
Owens Road - Cobb Fendley (Sub)	72,799.75	96.5622	70,297.05	53,755.10	16,541.95
Owens Road - HTS Consultants (Sub)	41,111.00	68.6644	28,228.63	28,228.63	0.00
Owens Road - Terracon (Sub)	23,320.00	100.00	23,320.00	23,320.00	0.00
Owens Road - Weisser Engineering (Sub)	170,525.00	87.302	148,871.75	139,079.50	9,792.25
Total Fee	905,210.75		790,053.13	681,262.98	108,790.15
	Total Fee			108,790.15	
		Total this Phase		108,790.15	
		Amount Due This Bill		108,790.15	

Outstanding Invoices

Number	Date	Balance
81708-01-10	7/29/2026	79,290.75
Total		79,290.75

Progress Report No. 11

Owens Road from University Drive to Kirkpatrick Road

Waller County 2023 Mobility Bond Program – Project No. 23310

Reporting Period: July 01, 2026 to July 31, 2026

Report Date: August 28, 2026

1. Activities this Billing Period

1.1 Project Management (GFT)

- Conducted bi-weekly coordination meetings with subconsultants.
- Held monthly progress meetings with LJA.

1.2 Survey (Weisser)

- Completed office production to process the additional survey work. Provided updated survey files to design team.

1.3 SUE (Cobb Fendley)

- Updated UCM and Utility Layouts and provided to design team.

1.4 Geotechnical (HTS)

- Final Geotechnical Report submitted with PER.

1.5 Environmental Studies (Terracon)

- All final reports submitted with PER.

1.6 PS&E Design (GFT)

- Advanced Roadway, TCP, and Drainage design toward 100% submittal.
- Continued Cross Sections for 100% submittal.
- Provided comment responses to review comments from LJA on the 70% submittal.
- Completed design and sheet production for the extended project limits west to City of Waller City Limits.
- Prepared Project Manual, Cost Estimate, Specifications, and Bid Package and submitted to LJA for review.

2. Activities Next Month

2.1 Project Management (GFT)

- Continue bi-weekly team meetings and monthly meetings with LJA.
- Continue to coordinate with subconsultants and monitor design schedule.

2.2 Survey (Weisser)

- Respond to any questions from design team.

2.3 SUE (Cobb Fendley)

- Respond to any questions from design team.

2.4 Final PS&E Design (GFT)

- Respond to review comments for LJA.
- Address review comments and prepare final plans and bid package.

3. Project Issues

- None at this time.

4. Schedule of Submittals

- | | |
|----------------------------|--------------------|
| • 70% submittal: | March 24, 2026 |
| • 100% submittal: | July 31, 2026 |
| • Ready for Advertisement: | September 15, 2026 |



Michael J. Kaspar, P.E.

Owens Road from University Road to James Muse Parkway in Waller County, Texas
Waller County Mobility Bond Program - Project No. 23310

PHASE	CONTRACT FEE	% COMPLETE	BILLED TO DATE	PREVIOUSLY BILLED	CURRENT BILLING	FEE REMAINING
Project Management (GF)	\$ 51,130.00	98.00%	\$ 50,107.40	\$ 48,573.50	\$ 1,533.90	\$ 1,022.60
Preliminary Engineering (GF)	\$ 123,130.00	100.00%	\$ 123,130.00	\$ 123,130.00	\$ -	\$ -
Final Design (GF)	\$ 351,835.00	98.00%	\$ 344,798.30	\$ 263,876.25	\$ 80,922.05	\$ 7,036.70
SUE - Utility Engineering (Cobb Fendley)	\$ 72,799.75	96.56%	\$ 70,297.05	\$ 53,755.10	\$ 16,541.95	\$ 2,502.70
Geotechnical Investigation (HTS)	\$ 41,111.00	68.66%	\$ 28,228.63	\$ 28,228.63	\$ -	\$ 12,882.37
Environmental (Terracon)	\$ 23,320.00	100.00%	\$ 23,320.00	\$ 23,320.00	\$ -	\$ -
Right-of-Way Survey (Weisser)	\$ 170,525.00	87.30%	\$ 148,871.75	\$ 139,079.50	\$ 9,792.25	\$ 21,653.25
Other Direct Costs (GF)	\$ 3,500.00	37.14%	\$ 1,300.00	\$ 1,300.00	\$ -	\$ 2,200.00
Additional Services						
Construction Phase Services (GF)	\$ 67,860.00	0.00%	\$ -	\$ -	\$ -	\$ 67,860.00
Total Management & Engineering Fees	\$ 905,210.75	87.28%	\$ 790,053.13	\$ 681,262.98	\$ 108,790.15	\$ 115,157.62

Invoice

4424 W Sam Houston Parkway N, Suite 600
Houston, Texas 77041

Gannett Fleming, Inc.
3838 N. Central Ave., Suite 1900
Phoenix, AZ 85012

July 23, 2026
Invoice No: 364633

Project 2506-074-01 Waller County 23310 - Owens Rd
GFT Project / Phase #: 081708 / SUB-COB
Invoice for period ending July 19, 2026

Task	01	SUE Office			
Fee					
Total Fee		37,608.00			
Percent Complete		95.00	Total Earned	35,727.60	
			Previous Fee Billing	28,206.00	
			Current Fee Billing	7,521.60	
			Total Fee		7,521.60
Budget Amount			Current	Prior	To-Date
Total Billings			7,521.60	28,206.00	35,727.60
Budget					37,608.00
Remaining					1,880.40
			Total this Task		\$7,521.60

Task	02	UC Office			
Fee					
Total Fee		12,456.00			
Percent Complete		95.00	Total Earned	11,833.20	
			Previous Fee Billing	9,697.60	
			Current Fee Billing	2,135.60	
			Total Fee		2,135.60
Budget Amount			Current	Prior	To-Date
Total Billings			2,135.60	9,697.60	11,833.20
Budget					12,456.00
Remaining					622.80
			Total this Task		\$2,135.60

Task	03	SUE Unit Costs			
Fee					
Total Fee		20,126.00			
Percent Complete		100.00	Total Earned	20,126.00	
			Previous Fee Billing	13,350.00	
			Current Fee Billing	6,776.00	
			Total Fee		6,776.00

PAYMENT DUE UPON RECEIPT. PLEASE INCLUDE INVOICE NUMBER WITH PAYMENT.

Project	2506-074-01	Waller County 23310 - Owens Rd	Invoice	364633
Budget Amount		Current	Prior	To-Date
Total Billings		6,776.00	13,350.00	20,126.00
Budget				20,126.00
			Total this Task	\$6,776.00
Task	04	ODEs		
Fee				
Total Fee		2,610.25		
Percent Complete		100.00	Total Earned	2,610.25
			Previous Fee Billing	2,501.50
			Current Fee Billing	108.75
			Total Fee	108.75
Budget Amount		Current	Prior	To-Date
Total Billings		108.75	2,501.50	2,610.25
Budget				2,610.25
			Total this Task	\$108.75
			Total this Invoice	\$16,541.95

PAYMENT DUE UPON RECEIPT. PLEASE INCLUDE INVOICE NUMBER WITH PAYMENT.

Monthly Progress Report #8

Waller County Owens Rd
GF Project/Phase Number 081708
CF Project No: 2506-074-01
Period: March 1, 2026, to July 19, 2026

Task 1. Utility Engineering – SUE Office

- Progress report and invoice
- Review end limits for additional utilities and draft LOE
- Coordinate w/Client and UC team to provide updated Utility Layouts and UCM based on the completed SUE and the additional project limits
- Create field exhibit, schedule crews, update field schedule card
- Review field progress
- Refresh 811 ticket
- Request updated utility records: Ezee Fiber, Comcast
- Update SUE cadd file
- Update 100% Existing Utility Layouts
- Submittal (Updated SUE File, Updated UCM and Updated Existing Utility Layouts) – July 13 & 15, 2026

Task 2. Utility Engineering – UC Office

- Update UCM with updated proposed roadway limits and updated SUE QLD/B
- QAQC updated UCM

Task 3. SUE Unit Costs

- SUE Crew QLB
- Survey Crew QLB

Task 4. ODEs

- Mileage



WEISSER Engineering & Surveying

PO Box 380 • Barker, TX 77413

(281) 579-7300 • weissereng.com

IBPE Reg. No F-68 • IBPLS Reg No 10194324

Invoice

Invoice #:	EL022-9
Invoice Date:	7/29/2026
Due Date:	8/28/2026

Bill To
GFT Infrastructure, Inc. 3100 W ALABAMA ST HOUSTON, TX 77098

Owens Road - 2023 Mobility Bond
Engineering and Design
Project / Phase No: 081708 / SUB-WEI

Description	Est Amt	Prev. Inv.	Prior %	Curr %	Total %	Amount
SURVEY CONTROL	20,630.00	18,567.00	90.00%	10.00%	100.00%	2,063.00
EXISTING RIGHT OF WAY MAPPING	34,560.00	31,104.00	90.00%	10.00%	100.00%	3,456.00
TOPOGRAPHIC SURVEY	62,005.00	58,904.75	95.00%	5.00%	100.00%	3,100.25
CONTROL AND RIGHT-OF-WAY STAKING	27,255.00	0.00	0.00%	0.00%	0.00%	0.00
SOIL BORING LOCATIONS	3,530.00	3,530.00	100.00%	0.00%	100.00%	0.00
ADDITIONAL SURVEY CONTROL	4,690.00	4,221.00	90.00%	5.00%	95.00%	234.50
ADDITIONAL RIGHT OF WAY MAPPING	7,675.00	6,907.50	90.00%	5.00%	95.00%	383.75
ADDITIONAL TOPOGRAPHIC SURVEY	11,095.00	9,985.50	90.00%	5.00%	95.00%	554.75
Additional Survey (As Needed)	2,505.00	0.00	0.00%	0.00%	0.00%	0.00

Description	Hours	Rate	Amount
Subtotal			\$9,792.25
Sales Tax (8.25%)			\$0.00
Total			\$9,792.25
Payments/Credits			
Balance Due			\$9,792.25

Weisser Engineering Company, Inc.
ACH INSTRUCTIONS PROSPERITY
BANK ROUTING NO. 113122655
ACCOUNT NO. 218335428

Statement

Invoice		0 - 30	31 - 60	61-90	Over 90	Balance
EL022-8	6/30/2026	\$21,114.00				\$21,114.00
Total Prior Billing		\$21,114.00				\$21,114.00

PROJECT: OWENS ROAD – 2023 MOBILITY BOND ENGINEERING AND DESIGN PROFESSIONAL SERVICES

CLIENT OWNER: WALLER COUNTY

PROJECT / PHASE NO: 081708 / SUB-WEI

PROGRESS REPORT 7-29-26

WEISSER ENGINEERING JOB NO. EL022

Completed and submitted original Topo survey, ROW mapping and Survey control. Submitted additional Topo survey, additional ROW mapping and additional Survey control.

Brian Boelsche

Julie Adams

From: Natasha Medina <nmedina@lja.com>
Sent: Wednesday, September 2, 2026 8:42 AM
To: Ross McCall; Luke Fortkamp
Cc: John Tyler; Julie Adams
Subject: Mobility Bond Project Invoice Owens Rd #23310 - Gannett Fleming, Inc. - 81708-01-11
Attachments: 20260828-Invoice#81708-01-11-GannettFleming-OwensRoad-23310.pdf

CAUTION: This email originated from outside of the County. Do not click links or open attachments unless you recognize the sender and know that the content is safe.

Good Morning

Attached is invoice 11 from Gannett Fleming for Owens Rd.

Project #: 23310
Project Name: Owens Rd
Consultant: Gannett Fleming
Percent spent so far: 86%
Design Schedule Changes: None

Invoice Date	Invoice #	Invoice \$
08.28.26	81708-01-11	\$108,790.15

Thanks,

NATASHA MEDINA | Project Coordinator
Program Management

O: 713.380.4420 | D: 713.341.8017 | C: 305.495.6645
1904 W Grand Parkway N, Suite 100, Katy, Texas 77449

EMPLOYEE-OWNED. CLIENT FOCUSED.

www.lja.com