

Waller County Check Request/Reimbursement Form

Employee submitting request:

Julie Adams

Department:

Road and Bridge

Total Amount Due:

\$29,485.24

Please make check payable to:

Name: BGE, Inc

Address: 10777 Westheimer, Suite 400

Houston, TX 77042

Please mail check to:

Name: BGE, Inc

Address: 10777 Westheimer, Suite 400

Houston, TX 77042

Purpose of check: Invoice # 44517-12 Project # 14280-00

Services current March 28, 2026 through April 24, 2026

2023 Mobility Bond - Joseph Rd 23204_23205

Charge to GL line:

605-605-545405



Signature of Person Submitting Request

5-14-26

Date



Signature of Official/Department Head Submitting Request

5/15/26

Date



INVOICE

Joan Beaty
 Waller County Treasurer
 836 Austin St., Ste. 2200
 Hempstead, TX 77445

May 11, 2026
 Project No: 00014280-00
 Invoice No: 44517-12

Invoice Total \$29,485.24

Project 00014280-00 2023 Mobility Bond-Joseph Rd-23204_23205

Services current March 28, 2026 through April 24, 2026

Phase 0001 Roadway

Task 0001 General

Fee

Billing Phase	Fee Amount	% Comp To Date	Fee Earned	Previous Billed	Amount Due This Invoice
Roadway					
General	75,480.00	99.31	74,959.16	73,131.02	1,828.14
Preliminary Engineering	74,820.00	99.4482	74,407.13	73,313.38	1,093.75
Final Design	471,290.00	19.751	93,084.52	67,114.93	25,969.59
Drainage					
Preliminary Engineering	7,020.00	100.00	7,020.00	7,020.00	0.00
Final Design	46,335.00	0.00	0.00	0.00	0.00
Traffic					
General	2,787.50	84.3839	2,352.20	2,352.20	0.00
Preliminary Engineering	41,860.00	96.2766	40,301.40	39,707.64	593.76
Final Design	55,470.00	0.00	0.00	0.00	0.00
Bridge					
Final Design	20,730.00	0.00	0.00	0.00	0.00
Consultants					
Environmental-Raba Kistner	16,860.50	100.00	16,860.50	16,860.50	0.00
Geotechnical-Terracon	51,670.00	100.00	51,670.00	51,670.00	0.00
ROW Survey Hegar Rd-Landtech	209,776.00	55.3151	116,037.88	116,037.88	0.00
SUE-Cobb Fendley	68,996.00	75.00	51,747.00	51,747.00	0.00
Total Fee	1,143,095.00		528,439.79	498,954.55	29,485.24

Total Fee 29,485.24

Total this Task \$29,485.24

Total this Phase \$29,485.24

Phase 0006 Construction Phase Services-HNTE

REMIT TO: BGE, Inc. · 10777 Westheimer · Suite 400 · Houston, Texas 77042

INVOICE PAYABLE UPON RECEIPT

Billing Limits	Current	Prior	To-Date
Total Billings	0.00	0.00	0.00
Limit			55,775.00
Remaining			55,775.00
		Total this Phase	0.00
		Total this Invoice	\$29,485.24

Billings to Date	Current	Prior	Total
	29,485.24	498,954.55	528,439.79

Fee Recap

1,198,870.00	<i>Basic Services</i>
0.00	<i>Reimbursables Expenses</i>
0.00	<i>Tax</i>
<hr/>	
1,198,870.00	<i>Total Authorized Fee</i>
528,439.79	<i>Billed To Date</i>
<hr/>	
\$670,430.21	

Email invoice: nmedina@lja.com
cc: mkeck@lja.com; jtyler@lja.com
ACCT: PR / PDF File Name Convention



Waller County 2023 Mobility Bond

23204/23205 Joseph Road from Field Store Road to Kickapoo Road

Progress Report for April Invoice

Billing Period

March 28, 2026 to April 24, 2026

Completed this Billing Period

- Proposed ROW for Joseph provided (Kickapoo pending TBD). Sent ROW information to Lantech to begin ROW mapping
- Adjusted Kickapoo alignment to acquire no southside ROW
- Developed cross sections
- Revising roll plots for PER due to alignment adjustments
- Addressed comments on PER

To be Completed next Billing Period

- Complete PER Comments and QC
- Started ROW mapping
- Continue developing plan sheets and detailing
- Striping and markings plan sheets
- Preliminary driveway culvert sheets

Outstanding Issues

PER Report Submittal: 6/30/2026

Interim Design Submittal (70%): 7/2026

Final Design Submittal: 12/2026

Julie Adams

From: Natasha Medina <nmedina@lja.com>
Sent: Thursday, May 14, 2026 11:36 AM
To: Ross McCall; Luke Fortkamp
Cc: John Tyler; Julie Adams
Subject: Mobility Bond Project Invoice #44517-12_2023 Mobility Bond-Joseph Rd-23204_23205
Attachments: 20260511-Invoice #44517-12-BGE-Joseph Rd-23204_23205.pdf

CAUTION: This email originated from outside of the County. Do not click links or open attachments unless you recognize the sender and know that the content is safe.

Good Morning,

Attached is invoice 12 from BGE for Joseph Road.

Project #: 23204 & 23205
Project Name: Joseph Road
Consultant: BGE
Percent spent so far: 44%
Design Schedule Changes: PER submittal pushed 2 months

Invoice Date	Invoice #	Invoice \$
05.11.2026	44517-12	\$29,485.24

Thanks,
NATASHA MEDINA | Project Coordinator
Program Management
O: 713.380.4420 | D: 713.341.8017 | C: 305.495.6645
1904 W Grand Parkway N, Suite 100, Katy, Texas 77449
EMPLOYEE-OWNED. CLIENT FOCUSED.
www.lja.com