



APPLICATION AND CERTIFICATION FOR PAYMENT

TO OWNER: PROJECT: Waller Co. Business Node
Waller County

APPLICATION NO: **29**

Distribution to:

x	OWNER
x	ARCHITECT
x	CONTRACTOR

FROM CONTRACTOR: SEDALCO, INC.
4100 Fossil Creek Blvd.
Fort Worth, Tx 76137
CONTRACT FOR: New Construction

PERIOD TO: **31-Mar-25**

ARCHITECT'S
PROJECT NOS: Multiple

CONTRACT DATE: 6/1/2022

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet is attached.

1. ORIGINAL CONTRACT SUM (Exhibit B)	\$	1,273,310.00
2a. Net change by Exhibits	\$	41,780,633.00
2b. Net change by Change Orders	\$	364,922.39
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$	43,418,865.39
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	31,150,597.43
5. RETAINAGE:		
a. 5 % of Construction Cost (Column D + E on G703)	\$	1,035,271.77
b. 5 % of Stored Material (Column F on G703)	\$	0.00
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	1,035,271.77
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$	30,115,325.66
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	29,336,426.13
8. CURRENT PAYMENT DUE	\$	778,899.53
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	13,303,539.73

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: [Signature] Date: 4/5/25

State of TEXAS County of Waller
 Subscribed and sworn to before me this 5th day of April
 Notary Public: Jessie Terrill Long
 My Commission expires: 05-07-2026



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 778,899.53

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT: 

By:  Date: 3.28.25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

EXHIBIT & CHANGE ORDER SUMMARY

(Breakdown of line 2)

Date Approved	Description	AMOUNT	PROJECT
2/6/2023	EXHIBIT C, AMENDMENT	\$1,315,059.00	Courthouse & Swing Space Design
5/17/2023	EXHIBIT E, AMENDMENT	\$1,825,812.00	Swing Space Construction
8/2/2023	EXHIBIT E, CHANGE ORDER 1	\$122,435.85	Swing Space Construction
10/4/2023	EXHIBIT E, CHANGE ORDER 2	\$233,968.97	Swing Space Construction
10/4/2023	EXHIBIT F, AMENDMENT	\$38,639,762.00	Courthouse Construction
3/6/2024	EXHIBIT E, CHANGE ORDER 3	\$12,878.13	Swing Space Construction
8/21/2024	EXHIBIT E, CHANGE ORDER 4	(\$4,360.56)	Swing Space Construction
	2. Net change by Exhibits & Change Orders	\$42,145,555.39	

Swing Space Design (Non-Retainage items)	\$0.00	1	\$0.00			
Swing Space General Conditions (Non-Retainage items)	\$0.00	1	\$0.00			
Swing Space Construction (Retainage items)	\$0.00	0.95	\$0.00			
Swing Space Released Retainage	\$0.00	1	\$0.00			
Court House Design (Non-Retainage items)	\$33,026.91	1	\$33,026.91			
Court House General Conditions (Non-Retainage items)	\$179,556.08	1	\$179,556.08	Total Design Cost	\$33,026.91	
Court House Construction (Retainage items)	\$596,122.68	0.95	\$566,316.55	Total Construction Cost	\$745,872.63	
8. CURRENT PAYMENT DUE				\$778,899.54	8. CURRENT PAYMENT DUE	\$778,899.54

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 29
APPLICATION DATE: 3/1/2025
PERIOD TO: 3/31/2025
ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
	SWING SPACE DESIGN BUILD SERVICES														
	SWING SPACE TOTALS	0.000	184,531.00	184,531.00	1,825,812.00	2,375,265.39	0.00	2,375,265.39	2,375,265.39	0.00	0.00	2,375,265.39	100%	0.00	0.00
23.0	NEW COURTHOUSE DESIGN BUILD SERVICES														
23.1A	Courthouse Replacement Design Fees (Prog/SD)	1,118,000.000	667,990.00	357,154.82	0.00	357,154.82	138,248.83	495,403.65	495,403.65	0.00	0.00	495,403.65	100%	0.00	0.00
23.1B	Courthouse Replacement Design Fees (DDs)	0.000	0.00	642,880.48	0.00	642,880.48	248,846.09	891,726.57	891,726.57	0.00	0.00	891,726.57	100%	0.00	0.00
23.1C	Courthouse Replacement Design Fees (CDs)	0.000	0.00	785,954.70	0.00	785,954.70	303,933.33	1,089,888.03	1,089,888.03	0.00	0.00	1,089,888.03	100%	0.00	0.00
23.1D	Courthouse Replacement C.A. Services	0.000	0.00	0.00	0.00	0.00	825,672.75	825,672.75	528,430.56	33,026.91	0.00	561,457.47	68%	264,215.28	0.00
23.2	Ex. Courthouse Demo Design Fees	0.000	30,000.00	30,000.00	0.00	30,000.00	0.00	30,000.00	30,000.00	0.00	0.00	30,000.00	100%	0.00	0.00
23.3	Courthouse Replacement FF&E Design Fees	0.000	284,999.00	284,999.00	0.00	284,999.00	242,026.00	527,025.00	71,249.75	0.00	0.00	71,249.75	14%	455,775.25	0.00
23.4	Courthouse Replacement Reimbursable Allw.	5,000.000	43,750.00	48,750.00	0.00	48,750.00	35,000.00	83,750.00	49,412.50	0.00	0.00	49,412.50	59%	34,337.50	0.00
23.5	Survey	0.000	20,990.00	20,990.00	0.00	20,990.00	0.00	20,990.00	20,990.00	0.00	0.00	20,990.00	100%	0.00	0.00
23.6	M.E.P. 3rd Party Review	0.000	36,000.00	36,000.00	0.00	36,000.00	0.00	36,000.00	36,000.00	0.00	0.00	36,000.00	100%	0.00	0.00
23.7	DAS System Design Fees	0.000	0.00	0.00	0.00	0.00	45,100.00	45,100.00	0.00	0.00	0.00	0.00	0%	45,100.00	0.00
23.8	Design/Builder Preconstruction Services	100,000.000	0.00	100,000.00	0.00	100,000.00	0.00	100,000.00	100,000.00	0.00	0.00	100,000.00	100%	0.00	0.00
23.9	General Conditions	0.000	0.00	0.00	0.00	0.00	3,309,611.00	3,309,611.00	2,118,151.04	132,384.44	0.00	2,250,535.48	68%	1,059,075.52	0.00
23.10	Mobilization (Temp. Fence, Trailer, Etc.)	0.000	0.00	0.00	0.00	0.00	65,000.00	65,000.00	65,000.00	0.00	0.00	65,000.00	100%	0.00	0.00
23.11	Subcontractor Default Insurance	0.000	0.00	0.00	0.00	0.00	446,540.00	446,540.00	439,379.00	0.00	0.00	439,379.00	98%	7,161.00	0.00
23.12	General Liability & Builder's Risk Insurance	0.000	0.00	0.00	0.00	0.00	297,728.00	297,728.00	190,545.92	11,909.12	0.00	202,455.04	68%	95,272.96	0.00
23.13	AGC Fees	0.000	0.00	0.00	0.00	0.00	29,425.00	29,425.00	29,425.00	0.00	0.00	29,425.00	100%	0.00	0.00
23.14	Payment & Performance Bonds	0.000	0.00	0.00	0.00	0.00	505,348.00	505,348.00	502,786.00	0.00	0.00	502,786.00	99%	2,562.00	0.00
23.15	Design/Builder Overhead & Profit	50,310.000	46,799.00	97,109.00	0.00	97,109.00	1,666,017.00	1,763,126.00	1,198,925.68	35,262.52	0.00	1,234,188.20	70%	528,937.80	0.00
24.0	Demolition & Abatement														
24.1	Structure Demolition & Salvaged Items	0.000	0.00	0.00	0.00	0.00	338,500.00	338,500.00	338,500.00	0.00	0.00	338,500.00	100%	0.00	16,925.00
24.2	3rd Party Indoor Air Monitory for Abatement	0.000	0.00	0.00	0.00	0.00	22,800.00	22,800.00	22,800.00	0.00	0.00	22,800.00	100%	0.00	1,140.00
24.3	Asbestos Abatement	0.000	0.00	0.00	0.00	0.00	225,000.00	225,000.00	225,000.00	0.00	0.00	225,000.00	100%	0.00	11,250.00
25.0	Sitework														
25.1	Concrete Paving (Tucker)	0.000	0.00	0.00	0.00	0.00	330,000.00	330,000.00	0.00	0.00	0.00	0.00	0%	330,000.00	0.00
25.2	Concrete Sidewalks (Tucker)	0.000	0.00	0.00	0.00	0.00	70,000.00	70,000.00	0.00	0.00	0.00	0.00	0%	70,000.00	0.00
25.3	Earthwork (Cannon Construction)	0.000	0.00	0.00	0.00	0.00	243,920.00	243,920.00	207,332.00	0.00	0.00	207,332.00	85%	36,588.00	10,366.60
25.4	Erosion Control	0.000	0.00	0.00	0.00	0.00	21,048.00	21,048.00	21,048.00	0.00	0.00	21,048.00	100%	0.00	1,052.40
25.5	Termite Control	0.000	0.00	0.00	0.00	0.00	2,995.00	2,995.00	2,995.00	0.00	0.00	2,995.00	100%	0.00	149.75
25.6	Pavement Markings & Signage	0.000	0.00	0.00	0.00	0.00	24,515.00	24,515.00	0.00	0.00	0.00	0.00	0%	24,515.00	0.00
25.7	Fencing	0.000	0.00	0.00	0.00	0.00	88,606.00	88,606.00	0.00	0.00	0.00	0.00	0%	88,606.00	0.00
25.8	Landscape / Irrigation	0.000	0.00	0.00	0.00	0.00	143,000.00	143,000.00	7,150.00	0.00	0.00	7,150.00	5%	135,850.00	357.50
25.9	Site Utilities (Cannon Construction)	0.000	0.00	0.00	0.00	0.00	159,573.00	159,573.00	135,637.05	0.00	0.00	135,637.05	85%	23,935.95	6,781.85
25.10	Temporary - Vehicular Access & Parking	0.000	0.00	0.00	0.00	0.00	29,650.00	29,650.00	0.00	0.00	0.00	0.00	0%	29,650.00	0.00
25.11	Traffic Control & Barricades	0.000	0.00	0.00	0.00	0.00	5,000.00	5,000.00	0.00	0.00	0.00	0.00	0%	5,000.00	0.00
25.12	Temporary - Barriers & Enclosures	0.000	0.00	0.00	0.00	0.00	15,000.00	15,000.00	0.00	0.00	0.00	0.00	0%	15,000.00	0.00
26.0	Concrete Work												82%		
26.1	Concrete Staining	0.000	0.00	0.00	0.00	0.00	29,660.00	29,660.00	2,966.00	0.00	0.00	2,966.00	10%	26,694.00	148.30
26.2	Polished Concrete Finishes	0.000	0.00	0.00	0.00	0.00	25,319.00	25,319.00	2,531.90	0.00	0.00	2,531.90	10%	22,787.10	126.60



CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 29

APPLICATION DATE: 3/1/2025

PERIOD TO: **3/31/2025**

ARCHITECT'S PROJECT NO.: **Multiple**

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
26.3	Concrete Piles (Tucker)	0.000	0.00	0.00	0.00	0.00	400,000.00	400,000.00	400,000.00	0.00	0.00	400,000.00	100%	0.00	20,000.00
26.4	Building Foundation & Slab (Tucker)	0.000	0.00	0.00	0.00	0.00	501,315.00	501,315.00	501,315.00	0.00	0.00	501,315.00	100%	0.00	25,065.75
26.5	Elevated Concrete (Tucker)	0.000	0.00	0.00	0.00	0.00	275,000.00	275,000.00	250,250.00	0.00	0.00	250,250.00	91%	24,750.00	12,512.50
26.6	Site & Parking Concrete Work (Tucker)	0.000	0.00	0.00	0.00	0.00	425,000.00	425,000.00	191,250.00	14,450.00	0.00	205,700.00	48%	219,300.00	10,285.00
27.0	Masonry												66%		
27.1	Mobilization, Submittals, Shop Drawings, & Engin	0.000	0.00	0.00	0.00	0.00	106,840.00	106,840.00	106,840.00	0.00	0.00	106,840.00	100%	0.00	5,342.00
27.2	GFRC (North) (Camarata)	0.000	0.00	0.00	0.00	0.00	185,668.00	185,668.00	185,668.00	0.00	0.00	185,668.00	100%	0.00	9,283.40
27.3	GFRC (East) (Camarata)	0.000	0.00	0.00	0.00	0.00	196,059.00	196,059.00	166,650.15	0.00	0.00	166,650.15	85%	29,408.85	8,332.51
27.4	GFRC (West) (Camarata)	0.000	0.00	0.00	0.00	0.00	196,059.00	196,059.00	166,650.15	0.00	0.00	166,650.15	85%	29,408.85	8,332.51
27.5	GFRC (South) (Camarata)	0.000	0.00	0.00	0.00	0.00	382,658.00	382,658.00	153,063.20	0.00	0.00	153,063.20	40%	229,594.80	7,653.16
27.6	Stone Veneer (North) (Camarata)	0.000	0.00	0.00	0.00	0.00	576,000.00	576,000.00	489,600.00	0.00	0.00	489,600.00	85%	86,400.00	24,480.00
27.7	Stone Veneer (East) (Camarata)	0.000	0.00	0.00	0.00	0.00	576,000.00	576,000.00	328,320.00	0.00	0.00	328,320.00	57%	247,680.00	16,416.00
27.8	Stone Veneer (West) (Camarata)	0.000	0.00	0.00	0.00	0.00	576,000.00	576,000.00	316,800.00	0.00	0.00	316,800.00	55%	259,200.00	15,840.00
27.9	Stone Veneer (South) (Camarata)	0.000	0.00	0.00	0.00	0.00	1,066,000.00	1,066,000.00	607,620.00	0.00	0.00	607,620.00	57%	458,380.00	30,381.00
27.11	CMU (Camarata)	0.000	0.00	0.00	0.00	0.00	67,141.00	67,141.00	67,141.00	0.00	0.00	67,141.00	100%	0.00	3,357.05
27.12	Mockup (Camarata)	0.000	0.00	0.00	0.00	0.00	38,175.00	38,175.00	38,175.00	0.00	0.00	38,175.00	100%	0.00	1,908.75
28.0	Metals												100%		
28.10	Structural Steel Fabrication (MSD)	0.000	0.00	0.00	0.00	0.00	1,878,900.00	1,878,900.00	1,878,900.00	0.00	0.00	1,878,900.00	100%	0.00	93,945.00
28.20	Structural Steel Erection (MSD)	0.000	0.00	0.00	0.00	0.00	576,800.00	576,800.00	576,800.00	0.00	0.00	576,800.00	100%	0.00	28,840.00
28.30	Miscellaneous Steel (MSD)	0.000	0.00	0.00	0.00	0.00	25,000.00	25,000.00	25,000.00	0.00	0.00	25,000.00	100%	0.00	1,250.00
28.40	Shop Drawings, Project Management (Livers)	0.000	0.00	0.00	0.00	0.00	118,213.00	118,213.00	88,659.75	0.00	0.00	88,659.75	75%	29,553.25	4,432.99
28.50	Fabrication, Materials (Livers)	0.000	0.00	0.00	0.00	0.00	359,993.00	359,993.00	25,199.51	0.00	0.00	25,199.51	7%	334,793.49	1,259.98
28.60	Decorative Metal Railings (Livers)	0.000	0.00	0.00	0.00	0.00	134,660.00	134,660.00	20,199.00	0.00	0.00	20,199.00	15%	114,461.00	1,009.95
29.0	Carpentry & Millwork												43%		
29.1	Millwork & Countertops (Phoenix Millwork)	0.000	0.00	0.00	0.00	0.00	1,059,750.00	1,059,750.00	455,692.50	0.00	0.00	455,692.50	43%	604,057.50	22,784.63
30.0	Thermal & Moisture Protection														
30.1	Sprayed Insulation	0.000	0.00	0.00	0.00	0.00	80,567.00	80,567.00	0.00	0.00	0.00	0.00	0%	80,567.00	0.00
30.2	Exterior Insulation & Finish System (Pillar)	0.000	0.00	0.00	0.00	0.00	179,200.00	179,200.00	98,560.00	0.00	0.00	98,560.00	55%	80,640.00	4,928.00
30.3	Fluid Applied Air Barrier & Sealants (TAG)	0.000	0.00	0.00	0.00	0.00	330,061.00	330,061.00	280,551.85	9,901.83	0.00	290,453.68	88%	39,607.32	14,522.68
30.4	Roofing, Sheet Metal Trim, & Roof Accessories (S	0.000	0.00	0.00	0.00	0.00	1,838,037.00	1,838,037.00	1,562,331.45	55,141.11	0.00	1,617,472.56	88%	220,564.44	80,873.63
30.5	Applied Fire Protection (Marek Brothers)	0.000	0.00	0.00	0.00	0.00	186,620.00	186,620.00	138,098.80	0.00	0.00	138,098.80	74%	48,521.20	6,904.94
31.0	Openings														
31.1	Door, Frame, & Hardware Materials (Himmel's)	0.000	0.00	0.00	0.00	0.00	469,087.00	469,087.00	272,070.46	4,690.87	0.00	276,761.33	59%	192,325.67	13,838.07
31.2	Door, Frame, & Hardware Installation (Himmel's)	0.000	0.00	0.00	0.00	0.00	47,298.00	47,298.00	4,729.80	0.00	0.00	4,729.80	10%	42,568.20	236.49
31.3	Access Doors & Frames	0.000	0.00	0.00	0.00	0.00	10,000.00	10,000.00	0.00	0.00	0.00	0.00	0%	10,000.00	0.00
31.4	Fire-Protective Auto Smoke Curtains	0.000	0.00	0.00	0.00	0.00	34,900.00	34,900.00	0.00	0.00	0.00	0.00	0%	34,900.00	0.00
32.0	Glass and Glazing System												85%		
32.1	Shop Drawings & Submittals (TCGC)	0.000	0.00	0.00	0.00	0.00	36,000.00	36,000.00	36,000.00	0.00	0.00	36,000.00	100%	0.00	1,800.00
32.2	Aluminum Material (TCGC)	0.000	0.00	0.00	0.00	0.00	475,000.00	475,000.00	475,000.00	0.00	0.00	475,000.00	100%	0.00	23,750.00
32.3	Brake Metal (TCGC)	0.000	0.00	0.00	0.00	0.00	43,000.00	43,000.00	15,050.00	4,300.00	0.00	19,350.00	45%	23,650.00	967.50
32.4	Curtain wall (TCGC)	0.000	0.00	0.00	0.00	0.00	237,000.00	237,000.00	213,300.00	11,850.00	0.00	225,150.00	95%	11,850.00	11,257.50
32.5	Storefront (TCGC)	0.000	0.00	0.00	0.00	0.00	97,000.00	97,000.00	72,750.00	0.00	0.00	72,750.00	75%	24,250.00	3,637.50



CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 29

APPLICATION DATE: 3/1/2025

PERIOD TO: **3/31/2025**

ARCHITECT'S PROJECT NO.: **Multiple**

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
32.6	Aluminum Wall caps (TCGC)	0.000	0.00	0.00	0.00	0.00	8,000.00	8,000.00	0.00	0.00	0.00	0.00	0%	8,000.00	0.00
32.7	Transaction Windows (TCGC)	0.000	0.00	0.00	0.00	0.00	138,000.00	138,000.00	117,300.00	0.00	0.00	117,300.00	85%	20,700.00	5,865.00
32.8	Glass Materials (TCGC)	0.000	0.00	0.00	0.00	0.00	272,000.00	272,000.00	272,000.00	0.00	0.00	272,000.00	100%	0.00	13,600.00
32.9	Shadow box (TCGC)	0.000	0.00	0.00	0.00	0.00	16,000.00	16,000.00	8,000.00	8,000.00	0.00	16,000.00	100%	0.00	800.00
33.10	Equipment (TCGC)	0.000	0.00	0.00	0.00	0.00	76,000.00	76,000.00	45,600.00	11,400.00	0.00	57,000.00	75%	19,000.00	2,850.00
33.11	Caulking (TCGC)	0.000	0.00	0.00	0.00	0.00	106,000.00	106,000.00	79,500.00	10,600.00	0.00	90,100.00	85%	15,900.00	4,505.00
33.12	Remaining Stained Glass (Alt 3 Only)	0.000	0.00	0.00	0.00	0.00	125,000.00	125,000.00	0.00	0.00	0.00	0.00	0%	125,000.00	0.00
33.13	Initial Design - Foster Stained Glass	0.000	0.00	0.00	0.00	0.00	25,000.00	25,000.00	25,000.00	0.00	0.00	25,000.00	100%	0.00	1,250.00
33.0	Finishes												74%		
33.1	Moisture Mitigation Control (Vector)	0.000	0.00	0.00	0.00	0.00	26,688.00	26,688.00	26,688.00	0.00	0.00	26,688.00	100%	0.00	1,334.40
33.2	Cold Formed Metal Framing & Drywall (SPD)	0.000	0.00	0.00	0.00	0.00	1,952,391.00	1,952,391.00	1,464,293.25	97,619.55	0.00	1,561,912.80	80%	390,478.20	78,095.64
33.3	Tape & Float (SPD)	0.000	0.00	0.00	0.00	0.00	110,207.00	110,207.00	11,020.70	27,551.75	0.00	38,572.45	35%	71,634.55	1,928.62
33.4	Wood Blocking (SPD)	0.000	0.00	0.00	0.00	0.00	86,100.00	86,100.00	68,880.00	0.00	0.00	68,880.00	80%	17,220.00	3,444.00
33.5	Acoustical Ceilings (SPD)	0.000	0.00	0.00	0.00	0.00	146,747.00	146,747.00	0.00	36,686.75	0.00	36,686.75	25%	110,060.25	1,834.34
33.6	Stretched-Fabric Ceilings (Marek Brothers)	0.000	0.00	0.00	0.00	0.00	80,015.00	80,015.00	0.00	0.00	0.00	0.00	0%	80,015.00	0.00
33.7	Ceramic Tile (Level 1) (Camarata)	0.000	0.00	0.00	0.00	0.00	158,395.00	158,395.00	0.00	0.00	0.00	0.00	0%	158,395.00	0.00
33.8	Ceramic Tile (Level 2) (Camarata)	0.000	0.00	0.00	0.00	0.00	104,629.00	104,629.00	0.00	0.00	0.00	0.00	0%	104,629.00	0.00
33.9	Ceramic Tile (Level 3) (Camarata)	0.000	0.00	0.00	0.00	0.00	25,691.00	25,691.00	0.00	0.00	0.00	0.00	0%	25,691.00	0.00
34.10	Ceramic Tile (Level 4) (Camarata)	0.000	0.00	0.00	0.00	0.00	114,885.00	114,885.00	0.00	0.00	0.00	0.00	0%	114,885.00	0.00
34.11	Epoxy Terrazzo (National Terrazzo)	0.000	0.00	0.00	0.00	0.00	210,300.00	210,300.00	0.00	0.00	0.00	0.00	0%	210,300.00	0.00
34.12	Salvage & Re-install Existing Marble Panels	0.000	0.00	0.00	0.00	0.00	51,463.00	51,463.00	25,731.50	0.00	0.00	25,731.50	50%	25,731.50	1,286.58
34.13	Wood Flooring	0.000	0.00	0.00	0.00	0.00	50,000.00	50,000.00	0.00	0.00	0.00	0.00	0%	50,000.00	0.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 29
APPLICATION DATE: 3/1/2025
PERIOD TO: 3/31/2025
ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
37.2	Below slab Storm	0.000	0.00	0.00	0.00	0.00	9,040.00	9,040.00	9,040.00	0.00	0.00	9,040.00	100%	0.00	452.00
37.3	Above slab Sanitary	0.000	0.00	0.00	0.00	0.00	163,671.00	163,671.00	147,303.90	0.00	0.00	147,303.90	90%	16,367.10	7,365.20
37.4	Above slab Storm	0.000	0.00	0.00	0.00	0.00	142,079.00	142,079.00	137,816.63	0.00	0.00	137,816.63	97%	4,262.37	6,890.83
37.5	Domestic Water	0.000	0.00	0.00	0.00	0.00	246,863.00	246,863.00	234,519.85	0.00	0.00	234,519.85	95%	12,343.15	11,725.99
37.6	Natural Gas	0.000	0.00	0.00	0.00	0.00	54,981.00	54,981.00	52,231.95	0.00	0.00	52,231.95	95%	2,749.05	2,611.60
37.7	Drains & Cleanouts	0.000	0.00	0.00	0.00	0.00	50,679.00	50,679.00	50,172.21	0.00	0.00	50,172.21	99%	506.79	2,508.61
37.8	Carriers	0.000	0.00	0.00	0.00	0.00	7,606.00	7,606.00	7,606.00	0.00	0.00	7,606.00	100%	0.00	380.30
37.9	Fixtures & punch list	0.000	0.00	0.00	0.00	0.00	107,044.00	107,044.00	0.00	0.00	0.00	0.00	0%	107,044.00	0.00
37.10	Plumbing Equipment	0.000	0.00	0.00	0.00	0.00	206,802.00	206,802.00	155,101.50	41,360.40	0.00	196,461.90	95%	10,340.10	9,823.10
37.11	Insulation Sub	0.000	0.00	0.00	0.00	0.00	50,400.00	50,400.00	47,880.00	0.00	0.00	47,880.00	95%	2,520.00	2,394.00
38.0	Mechanical - HVAC												91%		
38.1	HVAC Mobilization, GC's, Submittals (DerryBerry)	0.000	0.00	0.00	0.00	0.00	139,661.00	139,661.00	139,661.00	0.00	0.00	139,661.00	100%	0.00	6,983.05
38.2	Sheet Metal (DerryBerry)	0.000	0.00	0.00	0.00	0.00	744,936.00	744,936.00	625,746.24	7,449.36	0.00	633,195.60	85%	111,740.40	31,659.78
38.3	HVAC Controls (DerryBerry)	0.000	0.00	0.00	0.00	0.00	212,311.00	212,311.00	167,725.69	12,738.66	0.00	180,464.35	85%	31,846.65	9,023.22
38.4	VAV's (DerryBerry)	0.000	0.00	0.00	0.00	0.00	394,120.00	394,120.00	394,120.00	0.00	0.00	394,120.00	100%	0.00	19,706.00
38.5	RTU's (DerryBerry)	0.000	0.00	0.00	0.00	0.00	648,172.00	648,172.00	648,172.00	0.00	0.00	648,172.00	100%	0.00	32,408.60
38.6	Testing, Adjusting, & Balancing (DerryBerry)	0.000	0.00	0.00	0.00	0.00	67,300.00	67,300.00	3,365.00	0.00	0.00	3,365.00	5%	63,935.00	168.25
39.0	Electrical Systems												77%		
39.01	Move-in, Supervision, Site Power	0.000	0.00	0.00	0.00	0.00	146,377.00	146,377.00	112,710.29	0.00	0.00	112,710.29	77%	33,666.71	5,635.51
39.02	Switchgear	0.000	0.00	0.00	0.00	0.00	200,267.00	200,267.00	200,267.00	0.00	0.00	200,267.00	100%	0.00	10,013.35
39.03	EMT/BXS/Fittings	0.000	0.00	0.00	0.00	0.00	374,082.00	374,082.00	317,969.70	0.00	0.00	317,969.70	85%	56,112.30	15,898.49
39.04	Wire	0.000	0.00	0.00	0.00	0.00	234,022.00	234,022.00	210,619.80	0.00	0.00	210,619.80	90%	23,402.20	10,530.99
39.05	Light Fixtures	0.000	0.00	0.00	0.00	0.00	574,742.00	574,742.00	344,845.20	28,737.10	0.00	373,582.30	65%	201,159.70	18,679.12
39.06	Lighting Protection	0.000	0.00	0.00	0.00	0.00	152,022.00	152,022.00	76,011.00	22,803.30	0.00	98,814.30	65%	53,207.70	4,940.72
39.07	Emergency Power	0.000	0.00	0.00	0.00	0.00	245,888.00	245,888.00	110,649.60	61,472.00	0.00	172,121.60	70%	73,766.40	8,606.08
40.0	Low Voltage Systems												61%		
40.1	Communications (Advanced Connections)	0.000	0.00	0.00	0.00	0.00	272,267.00	272,267.00	59,898.74	57,176.07	0.00	117,074.81	43%	155,192.19	5,853.74
40.2	Audio, Video & Room Control Systems (AVI-SPL)	0.000	0.00	0.00	0.00	0.00	459,198.00	459,198.00	238,782.96	0.00	0.00	238,782.96	52%	220,415.04	11,939.15
40.3	Access Control & Video Management Systems (B	0.000	0.00	0.00	0.00	0.00	469,262.00	469,262.00	337,868.64	37,540.96	0.00	375,409.60	80%	93,852.40	18,770.48
41.0	Life Safety Systems														
41.1	Fire Alarm (Kauffman)	0.000	0.00	0.00	0.00	0.00	79,194.00	79,194.00	55,435.80	3,959.70	0.00	59,395.50	75%	19,798.50	2,969.78
42.0	Allowances & Contingencies												35%		
	Remaining Owner Contingency	0.000	0.00	0.00	0.00	0.00	297,856.46	297,856.46	0.00	0.00	0.00	0.00	0%	297,856.46	0.00
42.01	ALLW #02 Additional signage at the Tax Office	0.000	0.00	0.00	0.00	0.00	2,092.14	2,092.14	2,092.14	0.00	0.00	2,092.14	100%	0.00	104.61
42.02	ALLW #05 Window Shades at All Windows	0.000	0.00	0.00	0.00	0.00	20,333.00	20,333.00	20,333.00	0.00	0.00	20,333.00	100%	0.00	1,016.65
42.03	ALLW #10 Additional Flagpole	0.000	0.00	0.00	0.00	0.00	5,300.00	5,300.00	530.00	0.00	0.00	530.00	10%	4,770.00	26.50
42.04	ALLW 11 ASI 1 Dias Elevation Change	0.000	0.00	0.00	0.00	0.00	12,270.00	12,270.00	12,270.00	0.00	0.00	12,270.00	100%	0.00	613.50
42.05	ALLW 15 RFI 70 Additional Terrazzo	0.000	0.00	0.00	0.00	0.00	43,723.00	43,723.00	0.00	0.00	0.00	0.00	0%	43,723.00	0.00
42.06	ALLW 16 Controls at (4) County Buildings	0.000	0.00	0.00	0.00	0.00	57,118.00	57,118.00	42,838.50	0.00	0.00	42,838.50	75%	14,279.50	2,141.93
42.07	ALLW 17 ASI 2 Roller Shades & Deal Trays	0.000	0.00	0.00	0.00	0.00	5,618.00	5,618.00	5,618.00	0.00	0.00	5,618.00	100%	0.00	280.90
42.08	ALLW 18 RFI 67 Restroom Buildout	0.000	0.00	0.00	0.00	0.00	101,304.00	101,304.00	0.00	0.00	0.00	0.00	0%	101,304.00	0.00
42.09	ALLW 20 RFI 60 Add redundancy fiber conduit	0.000	0.00	0.00	0.00	0.00	37,600.00	37,600.00	37,600.00	0.00	0.00	37,600.00	100%	0.00	1,880.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 29
APPLICATION DATE: 3/1/2025
PERIOD TO: 3/31/2025
ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
42.10	ALLW 25 ASI 3 Ground Transformer	0.000	0.00	0.00	0.00	0.00	209,150.00	209,150.00	209,150.00	0.00	0.00	209,150.00	100%	0.00	10,457.50
42.11	ALLW 25.1 ASI 3 Owner's Contingency Items	0.000	0.00	0.00	0.00	0.00	36,000.00	36,000.00	36,000.00	0.00	0.00	36,000.00	100%	0.00	1,800.00
42.12	ALLW 26 Added Tstats at Community Center	0.000	0.00	0.00	0.00	0.00	4,153.68	4,153.68	4,153.68	0.00	0.00	4,153.68	100%	0.00	207.68
42.13	ALLW 29 ASI 5 Added terrazzo county seal	0.000	0.00	0.00	0.00	0.00	32,015.00	32,015.00	16,007.50	0.00	0.00	16,007.50	50%	16,007.50	800.38
42.14	ALLW 040 ASI 7 Emergency Outlet Locations (O	0.000	0.00	0.00	0.00	0.00	101,547.00	101,547.00	101,547.00	0.00	0.00	101,547.00	100%	0.00	5,077.35
42.15	ALLW 41 RFI 141 Access controls	0.000	0.00	0.00	0.00	0.00	2,880.60	2,880.60	0.00	0.00	0.00	0.00	0%	2,880.60	0.00
42.16	ALLW 43 RFI 146 Elevator Controls	0.000	0.00	0.00	0.00	0.00	30,228.00	30,228.00	30,228.00	0.00	0.00	30,228.00	100%	0.00	1,511.40
42.17	ALLW 44 RFI 147 Gen monitoring	0.000	0.00	0.00	0.00	0.00	11,452.87	11,452.87	5,726.44	2,863.22	0.00	8,589.65	75%	2,863.22	429.48
42.18	ALLW 054 Stained Glass	0.000	0.00	0.00	0.00	0.00	170,140.00	170,140.00	17,014.00	0.00	0.00	17,014.00	10%	153,126.00	850.70
42.19	ALLW 057 RFI 109 Tax Accessor Teller Window	0.000	0.00	0.00	0.00	0.00	8,085.84	8,085.84	0.00	0.00	0.00	0.00	0%	8,085.84	0.00
42.20	ALLW 058 RFI 183 Modification to Cupola Mainte	0.000	0.00	0.00	0.00	0.00	45,432.82	45,432.82	9,086.56	0.00	0.00	9,086.56	20%	36,346.26	454.33
42.21	ALLW 059 Water line Exploration	0.000	0.00	0.00	0.00	0.00	30,000.00	30,000.00	0.00	0.00	0.00	0.00	0%	30,000.00	0.00
42.22	ALLW 060 RFI 148 Water Meter @ Community C	0.000	0.00	0.00	0.00	0.00	2,650.40	2,650.40	0.00	0.00	0.00	0.00	0%	2,650.40	0.00
42.23	ALLW 062 RFI 114 Marque Sign	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.24	ALLW 063 RFI 179 Roof Ladder	0.000	0.00	0.00	0.00	0.00	7,842.13	7,842.13	0.00	0.00	0.00	0.00	0%	7,842.13	0.00
42.25	ALLW 064 RFI 136 Holiday Lights	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.26	ALLW 66 RFI 150 Added Outlets for 4th floor Met	0.000	0.00	0.00	0.00	0.00	2,597.00	2,597.00	2,597.00	0.00	0.00	2,597.00	100%	0.00	129.85
42.27	ALLW 67 RFI 175 Access Hatches to Trusses	0.000	0.00	0.00	0.00	0.00	7,252.14	7,252.14	0.00	0.00	0.00	0.00	0%	7,252.14	0.00
42.28	ALLW 70 RFI 180 Added TV's on 2nd Floor	0.000	0.00	0.00	0.00	0.00	14,442.92	14,442.92	0.00	0.00	0.00	0.00	0%	14,442.92	0.00
42.29		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.30		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.31		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.32		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.33		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.34		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.35		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.36		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
	Remaining Design/Builder Contingency	0.000	0.00	0.00	0.00	0.00	356,801.46	356,801.46	0.00	0.00	0.00	0.00	0%	356,801.46	0.00
42.51	ALLW 21 RFI 42 Lobby Window Discrepancy	0.000	0.00	0.00	0.00	0.00	1,288.00	1,288.00	1,288.00	0.00	0.00	1,288.00	100%	0.00	64.40
42.52	ALLW 22 ASI 2 Revised Dias & plumbing	0.000	0.00	0.00	0.00	0.00	62,015.00	62,015.00	62,015.00	0.00	0.00	62,015.00	100%	0.00	3,100.75
42.53	ALLW 23 ASI 3 oil separator & roof drains change	0.000	0.00	0.00	0.00	0.00	52,023.00	52,023.00	52,023.00	0.00	0.00	52,023.00	100%	0.00	2,601.15
42.54	ALLW 24 RFI 27 Door Hardware Changes	0.000	0.00	0.00	0.00	0.00	38,216.00	38,216.00	38,216.00	0.00	0.00	38,216.00	100%	0.00	1,910.80
42.55	ALLW 27 ASI 4 Add wood trim around columns	0.000	0.00	0.00	0.00	0.00	34,623.00	34,623.00	8,655.75	0.00	0.00	8,655.75	25%	25,967.25	432.79
42.56	ALLW 28 ASI 5 Enlarged Site Ramps	0.000	0.00	0.00	0.00	0.00	46,598.28	46,598.28	23,299.14	0.00	0.00	23,299.14	50%	23,299.14	1,164.96
42.57	ALLW 31 RFI 91 VAV Clarification	0.000	0.00	0.00	0.00	0.00	6,479.96	6,479.96	6,479.96	0.00	0.00	6,479.96	100%	0.00	324.00
42.58	ALLW 32 Storefront changes @ elevations B,D, &	0.000	0.00	0.00	0.00	0.00	40,000.00	40,000.00	40,000.00	0.00	0.00	40,000.00	100%	0.00	2,000.00
42.59	ALLW 33 Temp sidewalks	0.000	0.00	0.00	0.00	0.00	8,720.00	8,720.00	8,720.00	0.00	0.00	8,720.00	100%	0.00	436.00
42.60	ALLW 034 Stars on the railings	0.000	0.00	0.00	0.00	0.00	24,235.00	24,235.00	0.00	0.00	0.00	0.00	0%	24,235.00	0.00
42.61	ALLW 35 ASI 6	0.000	0.00	0.00	0.00	0.00	-6,444.75	-6,444.75	-6,444.75	0.00	0.00	-6,444.75	100%	0.00	-322.24
42.62	ALLW 37 RFI #104 Added Dowels & Rebar	0.000	0.00	0.00	0.00	0.00	15,748.00	15,748.00	15,748.00	0.00	0.00	15,748.00	100%	0.00	787.40
42.63	ALLW 39 RFI 117 Cupula Shift Clarification	0.000	0.00	0.00	0.00	0.00	41,754.00	41,754.00	41,754.00	0.00	0.00	41,754.00	100%	0.00	2,087.70
42.64	ALLW 042 RFI 118 Change to continuous hinges	0.000	0.00	0.00	0.00	0.00	3,864.00	3,864.00	0.00	0.00	0.00	0.00	0%	3,864.00	0.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 29
APPLICATION DATE: 3/1/2025
PERIOD TO: 3/31/2025
ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
42.65	ALLW 45 RFI 162 Plumbing Chase and Ductwork	0.000	0.00	0.00	0.00	0.00	22,243.59	22,243.59	11,121.80	5,560.90	0.00	16,682.69	75%	5,560.90	834.13
42.66	ALLW 46 RFI 140 Millwork, Handrail, Steel Confl	0.000	0.00	0.00	0.00	0.00	13,000.00	13,000.00	0.00	0.00	0.00	0.00	0%	13,000.00	0.00
42.67	ALLW 47 RFI 152 Shaft Wall Requirements	0.000	0.00	0.00	0.00	0.00	2,882.76	2,882.76	2,882.76	0.00	0.00	2,882.76	100%	0.00	144.14
42.68	ALLW 49 RFI 160 VAV 3-09	0.000	0.00	0.00	0.00	0.00	9,437.97	9,437.97	4,718.99	2,368.93	0.00	7,087.92	75%	2,350.05	354.40
42.69	ALLW 50 RFI 121 Vault Door Specification	0.000	0.00	0.00	0.00	0.00	2,944.00	2,944.00	2,944.00	0.00	0.00	2,944.00	100%	0.00	147.20
42.70	ALLW 51 Custom Caulk Color	0.000	0.00	0.00	0.00	0.00	6,491.52	6,491.52	0.00	0.00	0.00	0.00	0%	6,491.52	0.00
42.71	ALLW 52 RFI 177 GFRC Caulk Joint	0.000	0.00	0.00	0.00	0.00	9,788.28	9,788.28	0.00	0.00	0.00	0.00	0%	9,788.28	0.00
42.72	ALLW 53 RFI 172 Power To Flush Valves	0.000	0.00	0.00	0.00	0.00	15,188.00	15,188.00	15,188.00	0.00	0.00	15,188.00	100%	0.00	759.40
42.73	ALLW 55 RFI 155 Stained Glass Dimension Char	0.000	0.00	0.00	0.00	0.00	20,284.00	20,284.00	20,284.00	0.00	0.00	20,284.00	100%	0.00	1,014.20
42.74	ALLW 56 RFI 176 Cupola Lintel at Wrong Elevati	0.000	0.00	0.00	0.00	0.00	17,129.00	17,129.00	17,129.00	0.00	0.00	17,129.00	100%	0.00	856.45
42.75	ALLW 061 RFI 173 Exhaust Fan Missing Circuit	0.000	0.00	0.00	0.00	0.00	9,051.00	9,051.00	9,051.00	0.00	0.00	9,051.00	100%	0.00	452.55
42.76	ALLW 68 RFI 174 Decking over Trusses	0.000	0.00	0.00	0.00	0.00	1,910.35	1,910.35	0.00	0.00	0.00	0.00	0%	1,910.35	0.00
42.77	ALLW 69 Temporary Roof	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.78	ALLW 71 RFI 194 Confirmation of TPO at back o	0.000	0.00	0.00	0.00	0.00	6,842.04	6,842.04	0.00	0.00	0.00	0.00	0%	6,842.04	0.00
42.79	ALLW 72 RFI 196 Additional Spray Foam at Roof	0.000	0.00	0.00	0.00	0.00	12,625.00	12,625.00	0.00	0.00	0.00	0.00	0%	12,625.00	0.00
42.80	ALLW 74 RFI 171 Octagonal Towers Interior Cor	0.000	0.00	0.00	0.00	0.00	7,560.04	7,560.04	0.00	0.00	0.00	0.00	0%	7,560.04	0.00
42.81	ALLW 75 RFI 184 Tax Accessor Teller Windows	0.000	0.00	0.00	0.00	0.00	9,822.50	9,822.50	0.00	0.00	0.00	0.00	0%	9,822.50	0.00
42.82		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.83		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.84		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.85		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.86		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.87		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.88		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
	Remaining County Seal Allowance	0.000	0.00	0.00	0.00	0.00	14,012.00	14,012.00	0.00	0.00	0.00	0.00	0%	14,012.00	0.00
42.101	ALLW 30 County Seal, Cast Bronze	0.000	0.00	0.00	0.00	0.00	35,988.00	35,988.00	0.00	0.00	0.00	0.00	0%	35,988.00	0.00
42.110	Remaining Asbestos Abatement Allowance	0.000	0.00	0.00	0.00	0.00	50,223.00	50,223.00	0.00	0.00	0.00	0.00	0%	50,223.00	0.00
42.111	ALLW 1 Abatement of roof flashing	0.000	0.00	0.00	0.00	0.00	0.00	14,470.00	14,470.00	0.00	0.00	14,470.00	100%	0.00	723.50
42.112	ALLW 12 - Additional Air Monitoring	0.000	0.00	0.00	0.00	0.00	7,000.00	7,000.00	7,000.00	0.00	0.00	7,000.00	100%	0.00	350.00
42.113	ALLW 19 - Owner Notification Fee	0.000	0.00	0.00	0.00	0.00	3,307.00	3,307.00	3,307.00	0.00	0.00	3,307.00	100%	0.00	165.35
42.114		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
	Remaining Existing Foundation Conflict	0.000	0.00	0.00	0.00	0.00	25,000.00	25,000.00	0.00	0.00	0.00	0.00	0%	25,000.00	0.00
42.121		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
	Remaining Overhead Support for Cleaning	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.131	ALLW 58 RFI 183 Modification to Cupola Mainte	0.000	0.00	0.00	0.00	0.00	20,000.00	20,000.00	20,000.00	0.00	0.00	20,000.00	100%	0.00	1,000.00
	Remaining Mock-up Allowance	0.000	0.00	0.00	0.00	0.00	25,000.00	25,000.00	0.00	0.00	0.00	0.00	0%	25,000.00	0.00
42.141		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
	Remaining Decorative Bollard Allowance	0.000	0.00	0.00	0.00	0.00	-6,400.00	-6,400.00	0.00	0.00	0.00	0.00	0%	-6,400.00	0.00
42.151	ALLW 3 Contract Decorative Bollards	0.000	0.00	0.00	0.00	0.00	29,400.00	29,400.00	14,700.00	0.00	0.00	14,700.00	50%	14,700.00	735.00
	Remaining Permit Comment	0.000	0.00	0.00	0.00	0.00	59,053.00	59,053.00	0.00	0.00	0.00	0.00	0%	59,053.00	0.00
42.161	ALLW #13 = ASI 1 Changes per City (Civil)	0.000	0.00	0.00	0.00	0.00	40,947.00	40,947.00	33,576.54	0.00	0.00	33,576.54	82%	7,370.46	1,678.83
42.162		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 29
APPLICATION DATE: 3/1/2025
PERIOD TO: 3/31/2025
ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
	Remaining Relocate Memorial Tree	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.171	Contract Reallocate, store, maintain, and replant	0.000	0.00	0.00	0.00	0.00	10,000.00	10,000.00	5,000.00	0.00	0.00	5,000.00	50%	5,000.00	250.00
	Remaining Water Meter / Backflow	0.000	0.00	0.00	0.00	0.00	25,000.00	25,000.00	0.00	0.00	0.00	0.00	0%	25,000.00	0.00
42.181		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
	Remaining Paving repairs Allowance	0.000	0.00	0.00	0.00	0.00	213,050.00	213,050.00	0.00	0.00	0.00	0.00	0%	213,050.00	0.00
42.191		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
	Remaining DAS / ERRCS Allowance	0.000	0.00	0.00	0.00	0.00	1,090.00	1,090.00	0.00	0.00	0.00	0.00	0%	1,090.00	0.00
42.201	ASI 9 RFI #139 ERRCS (DAS)	0.000	0.00	0.00	0.00	0.00	48,910.00	48,910.00	0.00	0.00	0.00	0.00	0%	48,910.00	0.00
	Remaining DAS / Cellular System	0.000	0.00	0.00	0.00	0.00	76,950.00	76,950.00	0.00	0.00	0.00	0.00	0%	76,950.00	0.00
42.201	ASI 9 RFI #139 Cellular (DAS)	0.000	0.00	0.00	0.00	0.00	108,321.00	108,321.00	0.00	10,832.10	0.00	10,832.10	10%	97,488.90	541.61
43.0	Change Orders to Exhibit I														
43.1	Change Order No. 1	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
	NEW COURTHOUSE TOTALS	1,273,310.000	1,130,528.00	2,403,838.00	0.00	2,403,838.00	38,625,292.00	41,043,600.00	27,966,626.37	808,705.67	0.00	28,775,332.04	70%	12,268,267.96	1,035,271.77
	Contract Total	1,273,310.000	1,315,059.00	2,588,369.00	1,825,812.00	4,779,103.39	38,625,292.00	43,418,865.39	30,341,891.76	808,705.67	0.00	31,150,597.43	72%	12,268,267.96	1,035,271.77

Date: 3/27/2025													
Description	Original Contract Amount In	Amount Added In	Amount Added In	Amount Added In	Amount Added In	Amount Added In Exhibit E Change Order # 001	Amount Added In Exhibit E Change Order # 002	Amount Added In	Amount Added In	Amount Added In Exhibit E Change Order # 003	Amount Added In Exhibit E Change Order # 004	Amount Added In	Total Through Exhibit H
	Exhibit A	Exhibit B	Exhibit C	Exhibit D	Exhibit E			Exhibit F	Exhibit G			Exhibit H	
	5/12/2021	5/2/2022	2/6/2023	4/26/2023	5/17/2023	8/2/2023	9/18/2023	10/4/2023	11/17/2023	3/6/2024	8/21/2024	12/11/2024	
Programming, Pre-Schematic, & Assessments													
	Programming, Pre-Schematic, & Assessments Costs	\$358,353.62	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
	PROGRAMMING & ASSESSMENTS TOTAL	\$358,353.62	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$358,353.62
Maintenance Node													
	Maintenance Node Design Services	\$0.00	\$970,500.00	(\$114,476.00)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$856,024.00
	Maintenance Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
	Maintenance Node Total	\$0.00	\$970,500.00	(\$114,476.00)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$856,024.00
BUSINESS NODE													
	Courthouse Design Services	\$0.00	\$1,273,310.00	\$1,130,528.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$2,403,838.00
	Courthouse Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$38,639,762.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
	Courthouse Total	\$0.00	\$1,273,310.00	\$1,130,528.00	\$0.00	\$0.00	\$0.00	\$38,639,762.00	\$0.00	\$0.00	\$0.00	\$0.00	\$41,043,600.00
	Swing Space Design Services	\$0.00	\$0.00	\$184,531.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$184,531.00
	Swing Space Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$1,825,812.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,825,812.00
	Swing Space Change Order # 001	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$122,435.85	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$122,435.85
	Swing Space Change Order # 002	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$233,968.97	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$233,968.97
	Swing Space Change Order # 003	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$12,878.13	\$0.00	\$0.00	\$12,878.13
	Swing Space Change Order # 004	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	(\$4,360.56)	\$0.00	(\$4,360.56)
	Swing Space Total	\$0.00	\$0.00	\$184,531.00	\$0.00	\$1,825,812.00	\$122,435.85	\$233,968.97	\$0.00	\$0.00	\$12,878.13	(\$4,360.56)	\$2,375,265.39
	Business Node Totals	\$0.00	\$1,273,310.00	\$1,315,059.00	\$0.00	\$1,825,812.00	\$122,435.85	\$233,968.97	\$38,639,762.00	\$0.00	\$12,878.13	(\$4,360.56)	\$43,418,865.39
Judicial Node													
	Justice Tower Design Services	\$0.00	\$3,572,550.00	\$2,015,777.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,588,327.00
	Justin Tower Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
	Judicial Node Total	\$0.00	\$3,572,550.00	\$2,015,777.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,588,327.00
Macerator, Hoist, & Valve													
	Macerator, Hoist, & Valve Design Services	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
	Macerator, Hoist, & Valve Construction Costs	\$0.00	\$0.00	\$0.00	\$264,316.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$264,316.00
	Macerator, Hoist, & Valve Totals	\$0.00	\$0.00	\$0.00	\$264,316.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$264,316.00
506 Upgrades & Modular Building													
	506 Upgrades & Modular Building Design Services	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$230,921.00	\$0.00	\$0.00	\$0.00	\$230