

TO OWNER:	PROJECT: Waller Co. Business Node	APPLICATION NO:	22	Distribution to:										
Waller County				<table border="1"><tr><td>x</td><td>OWNER</td></tr><tr><td>x</td><td>ARCHITECT</td></tr><tr><td>x</td><td>CONTRACTOR</td></tr><tr><td></td><td></td></tr><tr><td></td><td></td></tr></table>	x	OWNER	x	ARCHITECT	x	CONTRACTOR				
x	OWNER													
x	ARCHITECT													
x	CONTRACTOR													
FROM CONTRACTOR:	VIA ARCHITECT: BSW Architect, Inc.	PERIOD TO:	31-Aug-24											
SEDALCO, INC.		ARCHITECT'S												
4100 Fossil Creek Blvd.		PROJECT NOS:	Multiple											
Fort Worth, Tx 76137														
CONTRACT FOR: New Construction		CONTRACT DATE:	6/1/2022											

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due

CONTRACTOR:

By: _____ Date: _____

State of TEXAS
Subscribed and sworn to before me this
Notary Public:
My Commission expires:

County of Waller
3rd day of September
JESSICA TERRI LONG
Notary Public, State of Texas
Comm. Expires 05-07-2025
Notary ID 131558606

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 1,590,384.32

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT: 

By: 4 Date: 9.3.24

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$42,149,915.95	\$0.00
Total approved this Month	\$0.00	\$4,360.56
TOTALS	\$42,149,915.95	\$4,360.56
NET CHANGES by Change Order	\$42,145,555.39	

EXHIBIT & CHANGE ORDER SUMMARY (Breakdown of line 2)			
Date Approved	Description	AMOUNT	PROJECT
2/6/2023	EXHIBIT C, AMENDMENT	\$1,315,059.00	Courthouse & Swing Space Design
5/17/2023	EXHIBIT E, AMENDMENT	\$1,821,451.44	Swing Space Construction
8/2/2023	EXHIBIT E, CHANGE ORDER 1	\$122,435.85	Swing Space Construction
10/4/2023	EXHIBIT E, CHANGE ORDER 2	\$233,968.97	Swing Space Construction
10/4/2023	EXHIBIT F, AMENDMENT	\$38,639,762.00	Courthouse Construction
3/6/2024	EXHIBIT E, CHANGE ORDER 3	\$12,878.13	Swing Space Construction
8/21/2024	EXHIBIT E, CHANGE ORDER 4	(\$4,360.56)	Swing Space Construction
	2. Net change by Exhibits & Change Orders	\$42,141,194.83	

Swing Space Design (Non-Retainage items)	\$0.00	1	\$0.00			
Swing Space General Conditions (Non-Retainage items)	\$0.00	1	\$0.00			
Swing Space Construction (Retainage items)	(\$4,360.56)	0.95	(\$4,142.53)			
Swing Space Released Retainage	(\$218.03)	1	(\$218.03)			
Court House Design (Non-Retainage items)	\$33,026.91	1	\$33,026.91			
Court House General Conditions (Non-Retainage items)	\$144,293.56	1	\$144,293.56	Total Design Cost	\$33,026.91	
Court House Construction (Retainage items)	\$1,492,025.69	0.95	\$1,417,424.41	Total Construction Cost	\$1,557,357.41	
8. CURRENT PAYMENT DUE				\$1,590,384.32	8. CURRENT PAYMENT DUE	\$1,590,384.32

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 22
APPLICATION DATE: 8/1/2024
PERIOD TO: 8/31/2024
ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
	SWING SPACE DESIGN BUILD SERVICES														
1.1	Swing Space Design Fees & C.A. Services	0.000	145,800.00	145,800.00	67,654.00	213,454.00	0.00	213,454.00	213,454.00	0.00	0.00	213,454.00	100%	0.00	0.00
1.2	Swing Space FF&E Design Fees	0.000	16,200.00	16,200.00	7,517.00	23,717.00	0.00	23,717.00	23,717.00	0.00	0.00	23,717.00	100%	0.00	0.00
1.3	Swing Space As-Built	0.000	9,800.00	9,800.00	0.00	9,800.00	0.00	9,800.00	9,800.00	0.00	0.00	9,800.00	100%	0.00	0.00
1.4	Swing Space Reimbursable Allw.	0.000	5,000.00	5,000.00	0.00	5,000.00	0.00	5,000.00	3,250.00	0.00	0.00	3,250.00	65%	1,750.00	0.00
1.5	General Conditions	0.000	0.00	0.00	365,535.00	365,535.00	0.00	365,535.00	365,535.00	0.00	0.00	365,535.00	100%	0.00	0.00
1.6	Mobilization (Temp. Fence, Trailer, Etc.)	0.000	0.00	0.00	15,000.00	15,000.00	0.00	15,000.00	15,000.00	0.00	0.00	15,000.00	100%	0.00	0.00
1.7	Subcontractor Default Insurance	0.000	0.00	0.00	17,739.00	17,739.00	0.00	17,739.00	17,739.00	0.00	0.00	17,739.00	100%	0.00	0.00
1.8	General Liability & Builder's Risk Insurance	0.000	0.00	0.00	9,006.00	9,006.00	0.00	9,006.00	9,006.00	0.00	0.00	9,006.00	100%	0.00	0.00
1.9	AGC Fees	0.000	0.00	0.00	3,803.00	3,803.00	0.00	3,803.00	3,803.00	0.00	0.00	3,803.00	100%	0.00	0.00
1.11	Payment & Performance Bonds	0.000	0.00	0.00	33,304.00	33,304.00	0.00	33,304.00	33,304.00	0.00	0.00	33,304.00	100%	0.00	0.00
1.12	Design/Builder Overhead & Profit	0.000	7,731.00	7,731.00	78,839.00	86,570.00	0.00	86,570.00	86,570.00	0.00	0.00	86,570.00	100%	0.00	0.00
8.0	Demolition														
8.1	Mobilization	0.000	0.00	0.00	1,150.00	1,150.00	0.00	1,150.00	1,150.00	0.00	0.00	1,150.00	100%	0.00	0.00
8.2	Interior Demo	0.000	0.00	0.00	19,879.00	19,879.00	0.00	19,879.00	19,879.00	0.00	0.00	19,879.00	100%	0.00	0.00
8.3	MEP Demo	0.000	0.00	0.00	5,435.00	5,435.00	0.00	5,435.00	5,435.00	0.00	0.00	5,435.00	100%	0.00	0.00
8.4	Saw cut	0.000	0.00	0.00	5,550.00	5,550.00	0.00	5,550.00	5,550.00	0.00	0.00	5,550.00	100%	0.00	0.00
8.5	Demobilization	0.000	0.00	0.00	900.00	900.00	0.00	900.00	900.00	0.00	0.00	900.00	100%	0.00	0.00
8.6	PCO ALLW-1 Mold Remediation Balance (See Line Item 9.3A and 21.4)	0.000	0.00	0.00	12,727.00	12,727.00	0.00	12,727.00	12,727.00	0.00	0.00	12,727.00	100%	0.00	0.00
9.0	Sitework														
9.1	Storm Drain Materials	0.000	0.00	0.00	33,500.00	33,500.00	0.00	33,500.00	33,500.00	0.00	0.00	33,500.00	100%	0.00	0.00
9.2	Storm Drain Labor	0.000	0.00	0.00	36,500.00	36,500.00	0.00	36,500.00	36,500.00	0.00	0.00	36,500.00	100%	0.00	0.00
9.3	Tree Trimming & Removal	0.000	0.00	0.00	16,200.00	16,200.00	0.00	16,200.00	16,200.00	0.00	0.00	16,200.00	100%	0.00	0.00
9.3A	Offset for Line Item 8.6	0.000	0.00	0.00	-12,727.00	-12,727.00	0.00	-12,727.00	-12,727.00	0.00	0.00	-12,727.00	100%	0.00	0.00
10.0	Concrete Work														
10.1	Concrete Material (Pads & Pour-backs)	0.000	0.00	0.00	13,500.00	13,500.00	0.00	13,500.00	13,500.00	0.00	0.00	13,500.00	100%	0.00	0.00
10.2	Concrete Labor (Pads & Pour-backs)	0.000	0.00	0.00	17,500.00	17,500.00	0.00	17,500.00	17,500.00	0.00	0.00	17,500.00	100%	0.00	0.00
11.0	Carpentry & Millwork														
11.1	Millwork & Countertops	0.000	0.00	0.00	34,206.00	34,206.00	0.00	34,206.00	34,206.00	0.00	0.00	34,206.00	100%	0.00	0.00
12.0	Roofing														
12.1	Roof & Gutter Repairs	0.000	0.00	0.00	24,500.00	24,500.00	0.00	24,500.00	24,500.00	0.00	0.00	24,500.00	100%	0.00	0.00
13.0	Openings														
13.1	Door, Frame, & Hardware Materials	0.000	0.00	0.00	104,030.00	104,030.00	0.00	104,030.00	104,030.00	0.00	0.00	104,030.00	100%	0.00	0.00
13.2	Door, Frame, & Hardware Installation	0.000	0.00	0.00	9,975.00	9,975.00	0.00	9,975.00	9,975.00	0.00	0.00	9,975.00	100%	0.00	0.00
14.0	Glass and Glazing System														
14.1	Glazing & Windows	0.000	0.00	0.00	20,000.00	20,000.00	0.00	20,000.00	20,000.00	0.00	0.00	20,000.00	100%	0.00	0.00
15.0	Finishes														
15.1	Plaster	0.000	0.00	0.00	77,300.00	77,300.00	0.00	77,300.00	77,300.00	0.00	0.00	77,300.00	100%	0.00	0.00
15.2	Cold Formed Metal Framing & Drywall	0.000	0.00	0.00	107,456.00	107,456.00	0.00	107,456.00	107,456.00	0.00	0.00	107,456.00	100%	0.00	0.00
15.3	Acoustical Ceilings	0.000	0.00	0.00	44,000.00	44,000.00	0.00	44,000.00	44,000.00	0.00	0.00	44,000.00	100%	0.00	0.00
15.4	LVT Flooring	0.000	0.00	0.00	34,500.00	34,500.00	0.00	34,500.00	34,500.00	0.00	0.00	34,500.00	100%	0.00	0.00
15.5	Painting	0.000	0.00	0.00	33,400.00	33,400.00	0.00	33,400.00	33,400.00	0.00	0.00	33,400.00	100%	0.00	0.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 22
APPLICATION DATE: 8/1/2024
PERIOD TO: 8/31/2024
ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
15.6	Power Wash & Cleaning	0.000	0.00	0.00	2,800.00	2,800.00	0.00	2,800.00	2,800.00	0.00	0.00	2,800.00	100%	0.00	0.00
16.0	Specialties														
16.1	Flagpoles	0.000	0.00	0.00	4,000.00	4,000.00	0.00	4,000.00	4,000.00	0.00	0.00	4,000.00	100%	0.00	0.00
17.0	Mechanical - Plumbing														
17.1	Labor, Materials, Equipment	0.000	0.00	0.00	21,400.00	21,400.00	0.00	21,400.00	21,400.00	0.00	0.00	21,400.00	100%	0.00	0.00
18.0	Mechanical - HVAC														
18.1	Mobilization	0.000	0.00	0.00	6,959.00	6,959.00	0.00	6,959.00	6,959.00	0.00	0.00	6,959.00	100%	0.00	0.00
18.1	HVAC Demo Labor	0.000	0.00	0.00	7,352.00	7,352.00	0.00	7,352.00	7,352.00	0.00	0.00	7,352.00	100%	0.00	0.00
18.3	HVAC Equipment Material	0.000	0.00	0.00	220,427.00	220,427.00	0.00	220,427.00	220,427.00	0.00	0.00	220,427.00	100%	0.00	0.00
18.4	HVAC Specialties & Trim Material	0.000	0.00	0.00	4,301.00	4,301.00	0.00	4,301.00	4,301.00	0.00	0.00	4,301.00	100%	0.00	0.00
18.5	HVAC Specialties & Trim Labor	0.000	0.00	0.00	7,505.00	7,505.00	0.00	7,505.00	7,505.00	0.00	0.00	7,505.00	100%	0.00	0.00
18.6	Copper Material	0.000	0.00	0.00	863.00	863.00	0.00	863.00	863.00	0.00	0.00	863.00	100%	0.00	0.00
18.7	Copper Labor	0.000	0.00	0.00	6,703.00	6,703.00	0.00	6,703.00	6,703.00	0.00	0.00	6,703.00	100%	0.00	0.00
18.8	HVAC Insulation Subcontractor	0.000	0.00	0.00	8,400.00	8,400.00	0.00	8,400.00	8,400.00	0.00	0.00	8,400.00	100%	0.00	0.00
18.9	HVAC Duct work Subcontractor	0.000	0.00	0.00	34,440.00	34,440.00	0.00	34,440.00	34,440.00	0.00	0.00	34,440.00	100%	0.00	0.00
18.10	HVAC Test & Balance Subcontractor	0.000	0.00	0.00	3,150.00	3,150.00	0.00	3,150.00	3,150.00	0.00	0.00	3,150.00	100%	0.00	0.00
18.11	HVAC Rigging & Hoisting Subcontractor	0.000	0.00	0.00	1,080.00	1,080.00	0.00	1,080.00	1,080.00	0.00	0.00	1,080.00	100%	0.00	0.00
18.12	HVAC Startup	0.000	0.00	0.00	2,284.00	2,284.00	0.00	2,284.00	2,284.00	0.00	0.00	2,284.00	100%	0.00	0.00
18.13	Close out Documents	0.000	0.00	0.00	500.00	500.00	0.00	500.00	500.00	0.00	0.00	500.00	100%	0.00	0.00
19.0	Electrical Systems														
19.1	Underground Material	0.000	0.00	0.00	1,734.00	1,734.00	0.00	1,734.00	1,734.00	0.00	0.00	1,734.00	100%	0.00	0.00
19.2	Underground Labor	0.000	0.00	0.00	353.00	353.00	0.00	353.00	353.00	0.00	0.00	353.00	100%	0.00	0.00
19.3	Raceway Material	0.000	0.00	0.00	8,626.00	8,626.00	0.00	8,626.00	8,626.00	0.00	0.00	8,626.00	100%	0.00	0.00
19.4	Raceway Labor	0.000	0.00	0.00	12,699.00	12,699.00	0.00	12,699.00	12,699.00	0.00	0.00	12,699.00	100%	0.00	0.00
19.5	Wire Material	0.000	0.00	0.00	5,857.00	5,857.00	0.00	5,857.00	5,857.00	0.00	0.00	5,857.00	100%	0.00	0.00
19.6	Wire Labor	0.000	0.00	0.00	5,953.00	5,953.00	0.00	5,953.00	5,953.00	0.00	0.00	5,953.00	100%	0.00	0.00
19.7	Gear Material	0.000	0.00	0.00	11,448.00	11,448.00	0.00	11,448.00	11,448.00	0.00	0.00	11,448.00	100%	0.00	0.00
19.8	Gear Labor	0.000	0.00	0.00	1,045.00	1,045.00	0.00	1,045.00	1,045.00	0.00	0.00	1,045.00	100%	0.00	0.00
19.9	Fixture Material	0.000	0.00	0.00	44,592.00	44,592.00	0.00	44,592.00	44,592.00	0.00	0.00	44,592.00	100%	0.00	0.00
19.10	Fixture Labor	0.000	0.00	0.00	7,703.00	7,703.00	0.00	7,703.00	7,703.00	0.00	0.00	7,703.00	100%	0.00	0.00
19.11	Device Material	0.000	0.00	0.00	305.00	305.00	0.00	305.00	305.00	0.00	0.00	305.00	100%	0.00	0.00
19.12	Device Labor	0.000	0.00	0.00	2,198.00	2,198.00	0.00	2,198.00	2,198.00	0.00	0.00	2,198.00	100%	0.00	0.00
19.13	Demo Labor	0.000	0.00	0.00	1,000.00	1,000.00	0.00	1,000.00	1,000.00	0.00	0.00	1,000.00	100%	0.00	0.00
19.14	Temporary Power	0.000	0.00	0.00	5,637.00	5,637.00	0.00	5,637.00	5,637.00	0.00	0.00	5,637.00	100%	0.00	0.00
20.0	Life Safety Systems														
20.1	Fire Alarm	0.000	0.00	0.00	16,721.00	16,721.00	0.00	16,721.00	16,721.00	0.00	0.00	16,721.00	100%	0.00	0.00
21.0	Allowances & Contingencies														
21.1	Owner Contingency	0.000	0.00	0.00	32,150.00	32,150.00	0.00	32,150.00	32,150.00	0.00	0.00	32,150.00	100%	0.00	0.00
21.2	Design/Builder Contingency	0.000	0.00	0.00	32,150.00	32,150.00	0.00	32,150.00	32,150.00	0.00	0.00	32,150.00	100%	0.00	0.00
21.3	Building Permit Allowance	0.000	0.00	0.00	2,099.00	2,099.00	0.00	2,099.00	2,099.00	0.00	0.00	2,099.00	100%	0.00	0.00
21.4	Mold Removal / Remediation Allowance	0.000	0.00	0.00	15,000.00	15,000.00	0.00	15,000.00	15,000.00	0.00	0.00	15,000.00	100%	0.00	0.00
21.5	Interior Signage Allowance	0.000	0.00	0.00	5,000.00	5,000.00	0.00	5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	0.00
21.6	Repair / Reconfigure Existing Sign Allowance	0.000	0.00	0.00	5,000.00	5,000.00	0.00	5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	0.00
21.7	Ornamental Gates / Hardware Allowance	0.000	0.00	0.00	5,000.00	5,000.00	0.00	5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	0.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 22
APPLICATION DATE: 8/1/2024
PERIOD TO: 8/31/2024
ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
21.8	Misc. Cut & Patch Allowance	0.000	0.00	0.00	5,000.00	5,000.00	0.00	5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	0.00
21.9	Storage Room Insulation Allowance	0.000	0.00	0.00	6,000.00	6,000.00	0.00	6,000.00	6,000.00	0.00	0.00	6,000.00	100%	0.00	0.00
21.1	Storage 112C Water Intrusion Allowance	0.000	0.00	0.00	5,000.00	5,000.00	0.00	5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	0.00
21.2	Fire Extinguisher & Cabinets Allowance	0.000	0.00	0.00	2,500.00	2,500.00	0.00	2,500.00	2,500.00	0.00	0.00	2,500.00	100%	0.00	0.00
21.3	Property Inspection Correction Allowance	0.000	0.00	0.00	10,000.00	10,000.00	0.00	10,000.00	10,000.00	0.00	0.00	10,000.00	100%	0.00	0.00
21.4	Erosion Control / Site Repairs Allowance	0.000	0.00	0.00	5,000.00	5,000.00	0.00	5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	0.00
22.0	Change Orders to Exhibit E														
22.1	Change Order No. 1 = ALLW #2, ALLW #3, PCO #2, PCO #4, PCO #5, & PCO #7	0.000	0.00	0.00	0.00	122,435.85	0.00	122,435.85	122,435.85	0.00	0.00	122,435.85	100%	0.00	0.00
22.2	Change Order No. 2 = ALLW #4, CO #3, CO #6, CO #8, CO #9, CO #11, CO #12, & CO #13	0.000	0.00	0.00	0.00	233,968.97	0.00	233,968.97	233,968.97	0.00	0.00	233,968.97	100%	0.00	0.00
22.3	Change Order No. 3 = CO #25 Add dias	0.000	0.00	0.00	0.00	12,878.13	0.00	12,878.13	12,878.13	0.00	0.00	12,878.13	100%	0.00	0.00
22.3	Change Order No. 4 = OCO #4 Final Cost Reconciliation	0.000	0.00	0.00	-4,360.56	-4,360.56	0.00	-4,360.56	0.00	-4,360.56	0.00	-4,360.56	100%	0.00	0.00
	SWING SPACE TOTALS	0.000	184,531.00	184,531.00	1,821,451.44	2,375,265.39	0.00	2,375,265.39	2,377,875.95	-4,360.56	0.00	2,373,515.39	100%	1,750.00	0.00
23.0	NEW COURTHOUSE DESIGN BUILD SERVICES														
23.1A	Courthouse Replacement Design Fees (Prog/SD	1,118,000.000	667,990.00	357,154.82	0.00	357,154.82	138,248.83	495,403.65	495,403.65	0.00	0.00	495,403.65	100%	0.00	0.00
23.1B	Courthouse Replacement Design Fees (DDs)	0.000	0.00	642,880.48	0.00	642,880.48	248,846.09	891,726.57	891,726.57	0.00	0.00	891,726.57	100%	0.00	0.00
23.1C	Courthouse Replacement Design Fees (CDs)	0.000	0.00	785,954.70	0.00	785,954.70	303,933.33	1,089,888.03	1,089,888.03	0.00	0.00	1,089,888.03	100%	0.00	0.00
23.1D	Courthouse Replacement C.A. Services	0.000	0.00	0.00	0.00	0.00	825,672.75	825,672.75	297,242.19	33,026.91	0.00	330,269.10	40%	495,403.65	0.00
23.2	Ex. Courthouse Demo Design Fees	0.000	30,000.00	30,000.00	0.00	30,000.00	0.00	30,000.00	30,000.00	0.00	0.00	30,000.00	100%	0.00	0.00
23.3	Courthouse Replacement FF&E Design Fees	0.000	284,999.00	284,999.00	0.00	284,999.00	242,026.00	527,025.00	71,249.75	0.00	0.00	71,249.75	14%	455,775.25	0.00
23.4	Courthouse Replacement Reimbursable Allw.	5,000.000	43,750.00	48,750.00	0.00	48,750.00	35,000.00	83,750.00	49,412.50	0.00	0.00	49,412.50	59%	34,337.50	0.00
23.5	Survey	0.000	20,990.00	20,990.00	0.00	20,990.00	0.00	20,990.00	20,990.00	0.00	0.00	20,990.00	100%	0.00	0.00
23.6	M.E.P. 3rd Party Review	0.000	36,000.00	36,000.00	0.00	36,000.00	0.00	36,000.00	36,000.00	0.00	0.00	36,000.00	100%	0.00	0.00
23.7	DAS System Design Fees	0.000	0.00	0.00	0.00	0.00	45,100.00	45,100.00	0.00	0.00	0.00	0.00	0%	45,100.00	0.00
23.8	Design/Builder Preconstruction Services	100,000.000	0.00	100,000.00	0.00	100,000.00	0.00	100,000.00	100,000.00	0.00	0.00	100,000.00	100%	0.00	0.00
23.9	General Conditions	0.000	0.00	0.00	0.00	0.00	3,309,611.00	3,309,611.00	1,191,459.96	132,384.44	0.00	1,323,844.40	40%	1,985,766.60	0.00
23.10	Mobilization (Temp. Fence, Trailer, Etc.)	0.000	0.00	0.00	0.00	0.00	65,000.00	65,000.00	65,000.00	0.00	0.00	65,000.00	100%	0.00	0.00
23.11	Subcontractor Default Insurance	0.000	0.00	0.00	0.00	0.00	446,540.00	446,540.00	439,379.00	0.00	0.00	439,379.00	98%	7,161.00	0.00
23.12	General Liability & Builder's Risk Insurance	0.000	0.00	0.00	0.00	0.00	297,728.00	297,728.00	107,182.08	11,909.12	0.00	119,091.20	40%	178,636.80	0.00
23.13	AGC Fees	0.000	0.00	0.00	0.00	0.00	29,425.00	29,425.00	29,425.00	0.00	0.00	29,425.00	100%	0.00	0.00
23.14	Payment & Performance Bonds	0.000	0.00	0.00	0.00	0.00	505,348.00	505,348.00	502,786.00	0.00	0.00	502,786.00	99%	2,562.00	0.00
23.15	Design/Builder Overhead & Profit	50,310.000	46,799.00	97,109.00	0.00	97,109.00	1,666,017.00	1,763,126.00	564,200.32	0.00	0.00	564,200.32	32%	1,198,925.68	0.00
24.0	Demolition & Abatement														
24.1	Structure Demoliton & Salvaged Items	0.000	0.00	0.00	0.00	0.00	338,500.00	338,500.00	338,500.00	0.00	0.00	338,500.00	100%	0.00	16,925.00
24.2	3rd Party Indoor Air Monitory for Abatement	0.000	0.00	0.00	0.00	0.00	22,800.00	22,800.00	22,800.00	0.00	0.00	22,800.00	100%	0.00	1,140.00
24.3	Asbestos Abatement	0.000	0.00	0.00	0.00	0.00	225,000.00	225,000.00	225,000.00	0.00	0.00	225,000.00	100%	0.00	11,250.00
25.0	Sitework														
25.1	Concrete Paving (Tucker)	0.000	0.00	0.00	0.00	0.00	330,000.00	330,000.00	0.00	0.00	0.00	0.00	0%	330,000.00	0.00
25.2	Concrete Sidewalks (Tucker)	0.000	0.00	0.00	0.00	0.00	70,000.00	70,000.00	0.00	0.00	0.00	0.00	0%	70,000.00	0.00
25.3	Earthwork (Cannon Construction)	0.000	0.00	0.00	0.00	0.00	243,920.00	243,920.00	182,940.00	0.00	0.00	182,940.00	75%	60,980.00	9,147.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 22
APPLICATION DATE: 8/1/2024
PERIOD TO: 8/31/2024
ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
25.4	Erosion Control	0.000	0.00	0.00	0.00	0.00	21,048.00	21,048.00	21,048.00	0.00	0.00	21,048.00	100%	0.00	1,052.40
25.5	Termite Control	0.000	0.00	0.00	0.00	0.00	2,995.00	2,995.00	2,995.00	0.00	0.00	2,995.00	100%	0.00	149.75
25.6	Pavement Markings & Signage	0.000	0.00	0.00	0.00	0.00	24,515.00	24,515.00	0.00	0.00	0.00	0.00	0%	24,515.00	0.00
25.7	Fencing	0.000	0.00	0.00	0.00	0.00	88,606.00	88,606.00	0.00	0.00	0.00	0.00	0%	88,606.00	0.00
25.8	Landscape / Irrigation	0.000	0.00	0.00	0.00	0.00	143,000.00	143,000.00	7,150.00	0.00	0.00	7,150.00	5%	135,850.00	357.50
25.9	Site Utilities (Cannon Construction)	0.000	0.00	0.00	0.00	0.00	159,573.00	159,573.00	119,679.75	0.00	0.00	119,679.75	75%	39,893.25	5,983.99
25.10	Temporary - Vehicular Access & Parking	0.000	0.00	0.00	0.00	0.00	29,650.00	29,650.00	0.00	0.00	0.00	0.00	0%	29,650.00	0.00
25.11	Traffic Control & Barricades	0.000	0.00	0.00	0.00	0.00	5,000.00	5,000.00	0.00	0.00	0.00	0.00	0%	5,000.00	0.00
25.12	Temporary - Barriers & Enclosures	0.000	0.00	0.00	0.00	0.00	15,000.00	15,000.00	0.00	0.00	0.00	0.00	0%	15,000.00	0.00
26.0	Concrete Work												78%		
26.1	Concrete Staining	0.000	0.00	0.00	0.00	0.00	29,660.00	29,660.00	2,966.00	0.00	0.00	2,966.00	10%	26,694.00	148.30
26.2	Polished Concrete Finishes	0.000	0.00	0.00	0.00	0.00	25,319.00	25,319.00	2,531.90	0.00	0.00	2,531.90	10%	22,787.10	126.60
26.3	Concrete Piles (Tucker)	0.000	0.00	0.00	0.00	0.00	400,000.00	400,000.00	400,000.00	0.00	0.00	400,000.00	100%	0.00	20,000.00
26.4	Building Foundation & Slab (Tucker)	0.000	0.00	0.00	0.00	0.00	501,315.00	501,315.00	501,315.00	0.00	0.00	501,315.00	100%	0.00	25,065.75
26.5	Elevated Concrete (Tucker)	0.000	0.00	0.00	0.00	0.00	275,000.00	275,000.00	143,000.00	63,250.00	0.00	206,250.00	75%	68,750.00	10,312.50
26.6	Site & Parking Concrete Work (Tucker)	0.000	0.00	0.00	0.00	0.00	425,000.00	425,000.00	97,750.00	89,250.00	0.00	187,000.00	44%	238,000.00	9,350.00
27.0	Masonry												4%		
27.1	Mobilization, Submittals, Shop Drawings, & Engin	0.000	0.00	0.00	0.00	0.00	106,840.00	106,840.00	96,156.00	0.00	0.00	96,156.00	90%	10,684.00	4,807.80
27.2	GFRC (North) (Camarata)	0.000	0.00	0.00	0.00	0.00	185,668.00	185,668.00	0.00	0.00	0.00	0.00	0%	185,668.00	0.00
27.3	GFRC (East) (Camarata)	0.000	0.00	0.00	0.00	0.00	196,059.00	196,059.00	0.00	0.00	0.00	0.00	0%	196,059.00	0.00
27.4	GFRC (West) (Camarata)	0.000	0.00	0.00	0.00	0.00	196,059.00	196,059.00	0.00	0.00	0.00	0.00	0%	196,059.00	0.00
27.5	GFRC (South) (Camarata)	0.000	0.00	0.00	0.00	0.00	382,658.00	382,658.00	0.00	0.00	0.00	0.00	0%	382,658.00	0.00
27.6	Stone Veneer (North) (Camarata)	0.000	0.00	0.00	0.00	0.00	576,000.00	576,000.00	0.00	0.00	0.00	0.00	0%	576,000.00	0.00
27.7	Stone Veneer (East) (Camarata)	0.000	0.00	0.00	0.00	0.00	576,000.00	576,000.00	0.00	0.00	0.00	0.00	0%	576,000.00	0.00
27.8	Stone Veneer (West) (Camarata)	0.000	0.00	0.00	0.00	0.00	576,000.00	576,000.00	0.00	0.00	0.00	0.00	0%	576,000.00	0.00
27.9	Stone Veneer (South) (Camarata)	0.000	0.00	0.00	0.00	0.00	1,066,000.00	1,066,000.00	31,980.00	0.00	0.00	31,980.00	3%	1,034,020.00	1,599.00
27.11	CMU (Camarata)	0.000	0.00	0.00	0.00	0.00	67,141.00	67,141.00	0.00	33,570.50	0.00	33,570.50	50%	33,570.50	1,678.53
27.12	Mockup (Camarata)	0.000	0.00	0.00	0.00	0.00	38,175.00	38,175.00	15,270.00	0.00	0.00	15,270.00	40%	22,905.00	763.50
28.0	Metals												96%		
28.10	Structural Steel Fabrication (MSD)	0.000	0.00	0.00	0.00	0.00	1,878,900.00	1,878,900.00	1,841,322.00	18,789.00	0.00	1,860,111.00	99%	18,789.00	93,005.55
28.20	Structural Steel Erection (MSD)	0.000	0.00	0.00	0.00	0.00	576,800.00	576,800.00	519,120.00	0.00	0.00	519,120.00	90%	57,680.00	25,956.00
28.30	Miscellaneous Steel (MSD)	0.000	0.00	0.00	0.00	0.00	25,000.00	25,000.00	12,500.00	0.00	0.00	12,500.00	50%	12,500.00	625.00
28.40	Shop Drawings, Project Managemeny (Livers)	0.000	0.00	0.00	0.00	0.00	118,213.00	118,213.00	53,195.85	0.00	0.00	53,195.85	45%	65,017.15	2,659.79
28.50	Fabrication, Materials (Livers)	0.000	0.00	0.00	0.00	0.00	359,993.00	359,993.00	0.00	0.00	0.00	0.00	0%	359,993.00	0.00
28.60	Decorative Metal Railings (Livers)	0.000	0.00	0.00	0.00	0.00	134,660.00	134,660.00	0.00	0.00	0.00	0.00	0%	134,660.00	0.00
29.0	Carpentry & Millwork												10%		
29.1	Millwork & Countertops (Phoenix Millwork)	0.000	0.00	0.00	0.00	0.00	1,059,750.00	1,059,750.00	105,975.00	0.00	0.00	105,975.00	10%	953,775.00	5,298.75
30.0	Thermal & Moisture Protection														
30.1	Sprayed Insulation	0.000	0.00	0.00	0.00	0.00	80,567.00	80,567.00	0.00	0.00	0.00	0.00	0%	80,567.00	0.00
30.2	Exterior Insulation & Finish System (EIFS)	0.000	0.00	0.00	0.00	0.00	179,200.00	179,200.00	0.00	0.00	0.00	0.00	0%	179,200.00	0.00
30.3	Fluid Applied Air Barrier & Sealants	0.000	0.00	0.00	0.00	0.00	330,061.00	330,061.00	0.00	0.00	0.00	0.00	0%	330,061.00	0.00
30.4	Roofing, Sheet Metal Trim, & Roof Accessories	0.000	0.00	0.00	0.00	0.00	1,838,037.00	1,838,037.00	0.00	0.00	0.00	0.00	0%	1,838,037.00	0.00
30.5	Applied Fire Protection (Marek Brothers)	0.000	0.00	0.00	0.00	0.00	186,620.00	186,620.00	55,986.00	37,324.00	0.00	93,310.00	50%	93,310.00	4,665.50
31.0	Openings														

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 22
APPLICATION DATE: 8/1/2024
PERIOD TO: 8/31/2024
ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
31.1	Door, Frame, & Hardware Materials (Himmel's)	0.000	0.00	0.00	0.00	0.00	469,087.00	469,087.00	65,672.18	9,381.74	0.00	75,053.92	16%	394,033.08	3,752.70
31.2	Door, Frame, & Hardware Installation (Himmel's)	0.000	0.00	0.00	0.00	0.00	47,298.00	47,298.00	0.00	0.00	0.00	0.00	0%	47,298.00	0.00
31.3	Access Doors & Frames	0.000	0.00	0.00	0.00	0.00	10,000.00	10,000.00	0.00	0.00	0.00	0.00	0%	10,000.00	0.00
31.4	Fire-Protective Auto Smoke Curtains	0.000	0.00	0.00	0.00	0.00	34,900.00	34,900.00	0.00	0.00	0.00	0.00	0%	34,900.00	0.00
32.0	Glass and Glazing System												34%		
32.1	Shop Drawings & Submittals	0.000	0.00	0.00	0.00	0.00	36,000.00	36,000.00	36,000.00	0.00	0.00	36,000.00	100%	0.00	1,800.00
32.2	Aluminum Material	0.000	0.00	0.00	0.00	0.00	475,000.00	475,000.00	0.00	313,500.00	0.00	313,500.00	66%	161,500.00	15,675.00
32.3	Brake Metal	0.000	0.00	0.00	0.00	0.00	43,000.00	43,000.00	0.00	0.00	0.00	0.00	0%	43,000.00	0.00
32.4	Curtain wall	0.000	0.00	0.00	0.00	0.00	237,000.00	237,000.00	0.00	0.00	0.00	0.00	0%	237,000.00	0.00
32.5	Storefront	0.000	0.00	0.00	0.00	0.00	97,000.00	97,000.00	0.00	0.00	0.00	0.00	0%	97,000.00	0.00
32.6	Aluminum Wall caps	0.000	0.00	0.00	0.00	0.00	8,000.00	8,000.00	0.00	0.00	0.00	0.00	0%	8,000.00	0.00
32.7	Transaction Windows	0.000	0.00	0.00	0.00	0.00	138,000.00	138,000.00	48,300.00	0.00	0.00	48,300.00	35%	89,700.00	2,415.00
32.8	Glass Materials	0.000	0.00	0.00	0.00	0.00	272,000.00	272,000.00	149,600.00	0.00	0.00	149,600.00	55%	122,400.00	7,480.00
32.9	Shadow box	0.000	0.00	0.00	0.00	0.00	16,000.00	16,000.00	0.00	0.00	0.00	0.00	0%	16,000.00	0.00
33.10	Equipment	0.000	0.00	0.00	0.00	0.00	76,000.00	76,000.00	0.00	0.00	0.00	0.00	0%	76,000.00	0.00
33.11	Caulking	0.000	0.00	0.00	0.00	0.00	106,000.00	106,000.00	0.00	0.00	0.00	0.00	0%	106,000.00	0.00
33.12	Remaining Stained Glass (Alt 3 Only)	0.000	0.00	0.00	0.00	0.00	125,000.00	125,000.00	0.00	0.00	0.00	0.00	0%	125,000.00	0.00
33.13	Initial Design - Foster Stained Glass	0.000	0.00	0.00	0.00	0.00	25,000.00	25,000.00	0.00	0.00	0.00	0.00	0%	25,000.00	0.00
33.0	Finishes														
33.1	Moisture Mitigation Control - Slab-on-Grade	0.000	0.00	0.00	0.00	0.00	26,688.00	26,688.00	6,672.00	13,344.00	0.00	20,016.00	75%	6,672.00	1,000.80
33.2	Cold Formed Metal Framing & Drywall (SPD)	0.000	0.00	0.00	0.00	0.00	1,952,391.00	1,952,391.00	97,619.55	214,763.01	0.00	312,382.56	16%	1,640,008.44	15,619.13
33.3	Tape & Float (SPD)	0.000	0.00	0.00	0.00	0.00	110,207.00	110,207.00	0.00	0.00	0.00	0.00	0%	110,207.00	0.00
33.4	Wood Blocking (SPD)	0.000	0.00	0.00	0.00	0.00	86,100.00	86,100.00	0.00	0.00	0.00	0.00	0%	86,100.00	0.00
33.5	Acoustical Ceilings (SPD)	0.000	0.00	0.00	0.00	0.00	146,747.00	146,747.00	0.00	0.00	0.00	0.00	0%	146,747.00	0.00
33.6	Stretched-Fabric Ceilings	0.000	0.00	0.00	0.00	0.00	80,015.00	80,015.00	0.00	0.00	0.00	0.00	0%	80,015.00	0.00
33.7	Ceramic Tile (Level 1) (Camarta)	0.000	0.00	0.00	0.00	0.00	158,395.00	158,395.00	0.00	0.00	0.00	0.00	0%	158,395.00	0.00
33.8	Ceramic Tile (Level 2) (Camarta)	0.000	0.00	0.00	0.00	0.00	104,629.00	104,629.00	0.00	0.00	0.00	0.00	0%	104,629.00	0.00
33.9	Ceramic Tile (Level 3) (Camarta)	0.000	0.00	0.00	0.00	0.00	25,691.00	25,691.00	0.00	0.00	0.00	0.00	0%	25,691.00	0.00
34.10	Ceramic Tile (Level 4) (Camarta)	0.000	0.00	0.00	0.00	0.00	114,885.00	114,885.00	0.00	0.00	0.00	0.00	0%	114,885.00	0.00
34.11	Epoxy Terrazzo (National Terrazo)	0.000	0.00	0.00	0.00	0.00	210,300.00	210,300.00	0.00	0.00	0.00	0.00	0%	210,300.00	0.00
34.12	Salvage & Re-install Existing Marble Panels	0.000	0.00	0.00	0.00	0.00	51,463.00	51,463.00	25,731.50	0.00	0.00	25,731.50	50%	25,731.50	1,286.58
34.13	Wood Flooring	0.000	0.00	0.00	0.00	0.00	50,000.00	50,000.00	0.00	0.00	0.00	0.00	0%	50,000.00	0.00
34.14	Resilient & Carpet Flooring	0.000	0.00	0.00	0.00	0.00	173,170.00	173,170.00	0.00	0.00	0.00	0.00	0%	173,170.00	0.00
34.15	Painting (SPD)	0.000	0.00	0.00	0.00	0.00	181,362.50	181,362.50	18,136.25	0.00	0.00	18,136.25	10%	163,226.25	906.81
34.16	Wallcovering (SPD)	0.000	0.00	0.00	0.00	0.00	53,637.50	53,637.50	5,363.75	0.00	0.00	5,363.75	10%	48,273.75	268.19
34.17	Floor Pretecton - Skudo / Ram	0.000	0.00	0.00	0.00	0.00	22,500.00	22,500.00	0.00	0.00	0.00	0.00	0%	22,500.00	0.00
34.0	Specialties & Equipment														
34.1	Signage	0.000	0.00	0.00	0.00	0.00	86,947.00	86,947.00	0.00	4,347.35	0.00	4,347.35	5%	82,599.65	217.37
34.2	Toilet Accessories	0.000	0.00	0.00	0.00	0.00	29,530.00	29,530.00	0.00	0.00	0.00	0.00	0%	29,530.00	0.00
34.3	Mobile Storage Shelving	0.000	0.00	0.00	0.00	0.00	89,823.00	89,823.00	0.00	0.00	0.00	0.00	0%	89,823.00	0.00
34.4	Bird Control Devices	0.000	0.00	0.00	0.00	0.00	3,450.00	3,450.00	0.00	0.00	0.00	0.00	0%	3,450.00	0.00
34.5	Tackboards & Tackboard Cabinets	0.000	0.00	0.00	0.00	0.00	5,000.00	5,000.00	0.00	0.00	0.00	0.00	0%	5,000.00	0.00
34.6	Cash Drawer	0.000	0.00	0.00	0.00	0.00	5,000.00	5,000.00	0.00	0.00	0.00	0.00	0%	5,000.00	0.00
34.7	Pedestrian Gates	0.000	0.00	0.00	0.00	0.00	2,000.00	2,000.00	0.00	0.00	0.00	0.00	0%	2,000.00	0.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 22
APPLICATION DATE: 8/1/2024
PERIOD TO: 8/31/2024
ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
34.8	Refrigerators	0.000	0.00	0.00	0.00	0.00	30,000.00	30,000.00	0.00	0.00	0.00	0.00	0%	30,000.00	0.00
34.9	Roller Window Shades	0.000	0.00	0.00	0.00	0.00	33,915.00	33,915.00	0.00	0.00	0.00	0.00	0%	33,915.00	0.00
35.0	Conveying Systems														
35.1	Elevators	0.000	0.00	0.00	0.00	0.00	473,596.00	473,596.00	236,798.00	0.00	0.00	236,798.00	50%	236,798.00	11,839.90
36.0	Fire Protection System														
36.1	Fire Protection System	0.000	0.00	0.00	0.00	0.00	303,660.00	303,660.00	0.00	0.00	0.00	0.00	0%	303,660.00	0.00
37.0	Mechanical - Plumbing												32%		
37.1	Below slab Sanitary	0.000	0.00	0.00	0.00	0.00	98,064.00	98,064.00	98,064.00	0.00	0.00	98,064.00	100%	0.00	4,903.20
37.2	Below slab Storm	0.000	0.00	0.00	0.00	0.00	9,040.00	9,040.00	9,040.00	0.00	0.00	9,040.00	100%	0.00	452.00
37.3	Above slab Sanitary	0.000	0.00	0.00	0.00	0.00	163,671.00	163,671.00	8,183.55	88,382.34	0.00	96,565.89	59%	67,105.11	4,828.29
37.4	Above slab Storm	0.000	0.00	0.00	0.00	0.00	142,079.00	142,079.00	7,103.95	85,247.40	0.00	92,351.35	65%	49,727.65	4,617.57
37.5	Domestic Water	0.000	0.00	0.00	0.00	0.00	246,863.00	246,863.00	0.00	0.00	0.00	0.00	0%	246,863.00	0.00
37.6	Natural Gas	0.000	0.00	0.00	0.00	0.00	54,981.00	54,981.00	0.00	0.00	0.00	0.00	0%	54,981.00	0.00
37.7	Drains & Cleanouts	0.000	0.00	0.00	0.00	0.00	50,679.00	50,679.00	35,475.30	0.00	0.00	35,475.30	70%	15,203.70	1,773.77
37.8	Carriers	0.000	0.00	0.00	0.00	0.00	7,606.00	7,606.00	0.00	3,803.00	0.00	3,803.00	50%	3,803.00	190.15
37.9	Fixtures & punchlist	0.000	0.00	0.00	0.00	0.00	107,044.00	107,044.00	0.00	0.00	0.00	0.00	0%	107,044.00	0.00
37.10	Plumbing Equipment	0.000	0.00	0.00	0.00	0.00	206,802.00	206,802.00	0.00	24,816.24	0.00	24,816.24	12%	181,985.76	1,240.81
37.11	Insulation Sub	0.000	0.00	0.00	0.00	0.00	50,400.00	50,400.00	0.00	0.00	0.00	0.00	0%	50,400.00	0.00
38.0	Mechanical - HVAC												61%		
38.1	HVAC Mobilization, GC's, Submittals (DerryBerry)	0.000	0.00	0.00	0.00	0.00	139,661.00	139,661.00	13,966.10	55,864.40	0.00	69,830.50	50%	69,830.50	3,491.53
38.2	Sheet Metal (DerryBerry)	0.000	0.00	0.00	0.00	0.00	744,936.00	744,936.00	81,942.96	216,031.44	0.00	297,974.40	40%	446,961.60	14,898.72
38.3	HVAC Controls (DerryBerry)	0.000	0.00	0.00	0.00	0.00	212,311.00	212,311.00	70,062.63	0.00	0.00	70,062.63	33%	142,248.37	3,503.13
38.4	VAV's (DerryBerry)	0.000	0.00	0.00	0.00	0.00	394,120.00	394,120.00	295,590.00	0.00	0.00	295,590.00	75%	98,530.00	14,779.50
38.5	RTU's (DerryBerry)	0.000	0.00	0.00	0.00	0.00	648,172.00	648,172.00	602,799.96	0.00	0.00	602,799.96	93%	45,372.04	30,140.00
38.6	Testing, Adjusting, & Balancing (DerryBerry)	0.000	0.00	0.00	0.00	0.00	67,300.00	67,300.00	3,365.00	0.00	0.00	3,365.00	5%	63,935.00	168.25
39.0	Electrical Systems												21%		
39.01	Move-in, Supervision, Site Power	0.000	0.00	0.00	0.00	0.00	146,377.00	146,377.00	95,145.05	1,463.77	0.00	96,608.82	66%	49,768.18	4,830.44
39.02	Switchgear	0.000	0.00	0.00	0.00	0.00	200,267.00	200,267.00	70,093.45	10,013.35	0.00	80,106.80	40%	120,160.20	4,005.34
39.03	EMT/BXS/Fittings	0.000	0.00	0.00	0.00	0.00	374,082.00	374,082.00	138,410.34	48,630.66	0.00	187,041.00	50%	187,041.00	9,352.05
39.04	Wire	0.000	0.00	0.00	0.00	0.00	234,022.00	234,022.00	23,402.20	0.00	0.00	23,402.20	10%	210,619.80	1,170.11
39.05	Light Fixtures	0.000	0.00	0.00	0.00	0.00	574,742.00	574,742.00	0.00	0.00	0.00	0.00	0%	574,742.00	0.00
39.06	Lighting Protection	0.000	0.00	0.00	0.00	0.00	152,022.00	152,022.00	15,202.20	0.00	0.00	15,202.20	10%	136,819.80	760.11
39.07	Emergency Power	0.000	0.00	0.00	0.00	0.00	245,888.00	245,888.00	0.00	0.00	0.00	0.00	0%	245,888.00	0.00
40.0	Low Voltage Systems												4%		
40.1	Communications	0.000	0.00	0.00	0.00	0.00	272,267.00	272,267.00	0.00	0.00	0.00	0.00	0%	272,267.00	0.00
40.2	Audio, Video & Room Control Systems (AVI-SPL	0.000	0.00	0.00	0.00	0.00	459,198.00	459,198.00	45,919.80	0.00	0.00	45,919.80	10%	413,278.20	2,295.99
40.3	Access Control & Video Management Systems	0.000	0.00	0.00	0.00	0.00	469,262.00	469,262.00	0.00	0.00	0.00	0.00	0%	469,262.00	0.00
41.0	Life Safety Systems														
41.1	Fire Alarm	0.000	0.00	0.00	0.00	0.00	79,194.00	79,194.00	11,879.10	0.00	0.00	11,879.10	15%	67,314.90	593.96
42.0	Allowances & Contingencies												10%		
42.10	Remaining Owner Contingency	0.000	0.00	0.00	0.00	0.00	788,741.18	788,741.18	0.00	0.00	0.00	0.00	0%	788,741.18	0.00
42.11	ALLW #02 Additional signage at the Tax Office	0.000	0.00	0.00	0.00	0.00	2,092.14	2,092.14	2,092.14	0.00	0.00	2,092.14	100%	0.00	104.61
42.12	ALLW #10 Additional Flagpole	0.000	0.00	0.00	0.00	0.00	5,300.00	5,300.00	530.00	0.00	0.00	530.00	10%	4,770.00	26.50
42.13	ALLW #11 ASI #1 - Dias Elevation Change	0.000	0.00	0.00	0.00	0.00	12,270.00	12,270.00	0.00	0.00	0.00	0.00	0%	12,270.00	0.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 22
APPLICATION DATE: 8/1/2024
PERIOD TO: 8/31/2024
ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
42.14	ALLW #15 RFI #70 - Additional Terrazzo	0.000	0.00	0.00	0.00	0.00	43,723.00	43,723.00	0.00	0.00	0.00	0.00	0%	43,723.00	0.00
42.15	ALLW #16 Controls at (4) County Buildings	0.000	0.00	0.00	0.00	0.00	57,118.00	57,118.00	14,850.68	21,704.84	0.00	36,555.52	64%	20,562.48	1,827.78
42.16	ALLW #17 ASI #2 Roller Shades & Deal Trays	0.000	0.00	0.00	0.00	0.00	5,618.00	5,618.00	0.00	0.00	0.00	0.00	0%	5,618.00	0.00
42.17	ALLW #18 RFI #67 Restroom Buildout	0.000	0.00	0.00	0.00	0.00	101,304.00	101,304.00	0.00	0.00	0.00	0.00	0%	101,304.00	0.00
42.18	ALLW #20 RFI #60- Add redundancy fiber conduit	0.000	0.00	0.00	0.00	0.00	37,600.00	37,600.00	18,800.00	0.00	0.00	18,800.00	50%	18,800.00	940.00
42.19	ALLW #25 ASI #3 Ground Transformer	0.000	0.00	0.00	0.00	0.00	209,150.00	209,150.00	0.00	135,947.50	0.00	135,947.50	65%	73,202.50	6,797.38
42.20	ALLW #26 Added Tstats at Community Center	0.000	0.00	0.00	0.00	0.00	4,153.68	4,153.68	0.00	0.00	0.00	0.00	0%	4,153.68	0.00
42.21	ALLW #29 ASI #5 Added terrazzo county seal	0.000	0.00	0.00	0.00	0.00	32,015.00	32,015.00	0.00	0.00	0.00	0.00	0%	32,015.00	0.00
42.22		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.50	Remaining Design/Builder Contingency	0.000	0.00	0.00	0.00	0.00	603,157.76	603,157.76	0.00	0.00	0.00	0.00	0%	603,157.76	0.00
42.51	ALLW #21 RFI #42 - Lobby Window Discrepancy	0.000	0.00	0.00	0.00	0.00	1,288.00	1,288.00	0.00	0.00	0.00	0.00	0%	1,288.00	0.00
42.52	ALLW #22 ASI #2 - Revised dias & plumbing	0.000	0.00	0.00	0.00	0.00	62,015.00	62,015.00	0.00	0.00	0.00	0.00	0%	62,015.00	0.00
42.53	ALLW #23 ASI #3 oil seperator & roof drains changes	0.000	0.00	0.00	0.00	0.00	52,023.00	52,023.00	23,410.35	2,601.15	0.00	26,011.50	50%	26,011.50	1,300.58
42.54	ALLW #24 RFI #27 - Door Hardware Changes	0.000	0.00	0.00	0.00	0.00	38,216.00	38,216.00	0.00	0.00	0.00	0.00	0%	38,216.00	0.00
42.55	ALLW #27 ASI #4 Add wood trim around columns	0.000	0.00	0.00	0.00	0.00	34,623.00	34,623.00	0.00	0.00	0.00	0.00	0%	34,623.00	0.00
42.56	ALLW #28 ASI #5 Enlarged Site Ramps	0.000	0.00	0.00	0.00	0.00	46,598.28	46,598.28	0.00	0.00	0.00	0.00	0%	46,598.28	0.00
42.57	ALLW #31 RFI #91 VAV Clarification	0.000	0.00	0.00	0.00	0.00	6,479.96	6,479.96	0.00	0.00	0.00	0.00	0%	6,479.96	0.00
42.58	ALLW #32 Storefront changes @ elevations B,D, & E	0.000	0.00	0.00	0.00	0.00	40,000.00	40,000.00	0.00	0.00	0.00	0.00	0%	40,000.00	0.00
42.59	ALLW #33 Temp sidewalks	0.000	0.00	0.00	0.00	0.00	8,720.00	8,720.00	0.00	0.00	0.00	0.00	0%	8,720.00	0.00
42.60		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.100	Remaining County Seal Allowance	0.000	0.00	0.00	0.00	0.00	14,012.00	14,012.00	0.00	0.00	0.00	0.00	0%	14,012.00	0.00
42.101	ALLW #30 County Seal, Cast Bronze	0.000	0.00	0.00	0.00	0.00	35,988.00	35,988.00	0.00	0.00	0.00	0.00	0%	35,988.00	0.00
42.110	Asbestos Abatement Allowance	0.000	0.00	0.00	0.00	0.00	50,223.00	50,223.00	0.00	0.00	0.00	0.00	0%	50,223.00	0.00
42.111	ALLW #01 Abatement of roof flashing	0.000	0.00	0.00	0.00	0.00	0.00	14,470.00	14,470.00	0.00	0.00	14,470.00	100%	0.00	723.50
42.112	ALLW #12 - Additional Air Monitoring	0.000	0.00	0.00	0.00	0.00	7,000.00	7,000.00	7,000.00	0.00	0.00	7,000.00	100%	0.00	350.00
42.113	ALLW #19 - Owner Notification Fee	0.000	0.00	0.00	0.00	0.00	3,307.00	3,307.00	3,307.00	0.00	0.00	3,307.00	100%	0.00	165.35
42.114		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.120	Remaining Existing Foundation Conflict	0.000	0.00	0.00	0.00	0.00	25,000.00	25,000.00	0.00	0.00	0.00	0.00	0%	25,000.00	0.00
42.121		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.130	Remaining Overhead Support for Cleaning	0.000	0.00	0.00	0.00	0.00	20,000.00	20,000.00	0.00	0.00	0.00	0.00	0%	20,000.00	0.00
42.131		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.140	Remaining Mock-up Allowance	0.000	0.00	0.00	0.00	0.00	25,000.00	25,000.00	0.00	0.00	0.00	0.00	0%	25,000.00	0.00
42.141		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.150	Remaining Decorative Bollard Allowance	0.000	0.00	0.00	0.00	0.00	-6,400.00	-6,400.00	0.00	0.00	0.00	0.00	0%	-6,400.00	0.00
42.151	ALLW #3 Contract Decorative Bollards	0.000	0.00	0.00	0.00	0.00	29,400.00	29,400.00	2,940.00	0.00	0.00	2,940.00	10%	26,460.00	147.00
42.160	Remaining Permit Comment	0.000	0.00	0.00	0.00	0.00	59,053.00	59,053.00	0.00	0.00	0.00	0.00	0%	59,053.00	0.00
42.161	ALLW #13 = ASI 1 Changes per City (Civil)	0.000	0.00	0.00	0.00	0.00	40,947.00	40,947.00	33,576.54	0.00	0.00	33,576.54	82%	7,370.46	1,678.83
42.162		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.170	Remaining Relocate Memorial Tree	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.171	Contract Reallocate, store, maintain, and replant	0.000	0.00	0.00	0.00	0.00	10,000.00	10,000.00	5,000.00	0.00	0.00	5,000.00	50%	5,000.00	250.00
42.180	Remaining Water Meter / Backflow	0.000	0.00	0.00	0.00	0.00	25,000.00	25,000.00	0.00	0.00	0.00	0.00	0%	25,000.00	0.00
42.181		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.190	Remaining Paving repairs Allowance	0.000	0.00	0.00	0.00	0.00	213,050.00	213,050.00	0.00	0.00	0.00	0.00	0%	213,050.00	0.00
42.191		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00



CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 22
APPLICATION DATE: 8/1/2024
PERIOD TO: 8/31/2024
ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
42.200	Remaining DAS / ERRCS Allowance	0.000	0.00	0.00	0.00	0.00	50,000.00	50,000.00	0.00	0.00	0.00	0.00	0%	50,000.00	0.00
42.201		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.210	Remaining DAS / Cellular System	0.000	0.00	0.00	0.00	0.00	185,271.00	185,271.00	0.00	0.00	0.00	0.00	0%	185,271.00	0.00
42.211		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
43.0	Change Orders to Exhibit F														
43.1	Change Order No. 1	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
	NEW COURTHOUSE TOTALS	1,273,310.000	1,130,528.00	2,403,838.00	0.00	2,403,838.00	38,625,292.00	41,043,600.00	13,222,041.08	1,669,346.16	0.00	14,891,387.24	36%	26,152,212.76	436,636.09
	Contract Total	1,273,310.000	1,315,059.00	2,588,369.00	1,821,451.44	4,779,103.39	38,625,292.00	43,418,865.39	15,599,917.03	1,664,985.60	0.00	17,264,902.63	40%	26,153,962.76	436,636.09

Date: 8/28/2024																						
Description		Original Contract Amount In Exhibit A 5/12/2021	Amount Added In Exhibit B 5/2/2022	Total Through Exhibit B	Amount Added In Exhibit C 2/6/2023	Total Through Exhibit C	Amount Added In Exhibit D 4/26/2023	Total Through Exhibit D	Amount Added In Exhibit E 5/17/2023	Total Through Exhibit E	Amount Added In Exhibit E Change Order # 001 8/2/2023	Total Through Exhibit E Change Order # 001	Amount Added In Exhibit E Change Order # 002 9/18/2023	Total Through Exhibit E Change Order # 002	Amount Added In Exhibit F 10/4/2023	Total Through Exhibit F	Amount Added In Exhibit G 11/17/2023	Total Through Exhibit G	Amount Added In Exhibit E Change Order # 003 3/6/2024	Total Through Exhibit E Change Order # 003	Amount Added In Exhibit E Change Order # 004 8/21/2024	Total Through Exhibit E Change Order # 004
Programming, Pre-Schematic, & Assessments																						
Programming, Pre-Schematic, & Assessments Costs		\$358,353.62	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
PROGRAMMING & ASSESSMENTS TOTAL		\$358,353.62	\$0.00	\$358,353.62	\$0.00	\$358,353.62	\$0.00	\$358,353.62	\$0.00	\$358,353.62	\$0.00	\$358,353.62	\$0.00	\$358,353.62	\$0.00	\$358,353.62	\$0.00	\$358,353.62	\$0.00	\$358,353.62	\$0.00	\$358,353.62
Maintenance Node																						
Maintenance Node Design Services		\$0.00	\$970,500.00	\$970,500.00	(\$114,476.00)	\$856,024.00	\$0.00	\$856,024.00	\$0.00	\$856,024.00	\$0.00	\$856,024.00	\$0.00	\$856,024.00	\$0.00	\$856,024.00	\$0.00	\$856,024.00	\$0.00	\$856,024.00	\$0.00	\$856,024.00
Maintenance Node Construction Costs		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
Maintenance Node Total		\$0.00	\$970,500.00	\$970,500.00	(\$114,476.00)	\$856,024.00	\$0.00	\$856,024.00	\$0.00	\$856,024.00	\$0.00	\$856,024.00	\$0.00	\$856,024.00	\$0.00	\$856,024.00	\$0.00	\$856,024.00	\$0.00	\$856,024.00	\$0.00	\$856,024.00
BUSINESS NODE																						
Courthouse Design Services		\$0.00	\$1,273,310.00	\$1,273,310.00	\$1,130,528.00	\$2,403,838.00	\$0.00	\$2,403,838.00	\$0.00	\$2,403,838.00	\$0.00	\$2,403,838.00	\$0.00	\$2,403,838.00	\$0.00	\$2,403,838.00	\$0.00	\$2,403,838.00	\$0.00	\$2,403,838.00	\$0.00	\$2,403,838.00
Courthouse Construction Costs		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$38,639,762.00	\$38,639,762.00	\$0.00	\$38,639,762.00	\$0.00	\$0.00	\$0.00	\$0.00
Courthouse Total		\$0.00	\$1,273,310.00	\$1,273,310.00	\$1,130,528.00	\$2,403,838.00	\$0.00	\$2,403,838.00	\$0.00	\$2,403,838.00	\$0.00	\$2,403,838.00	\$0.00	\$2,403,838.00	\$38,639,762.00	\$41,043,600.00	\$0.00	\$41,043,600.00	\$0.00	\$41,043,600.00	\$0.00	\$41,043,600.00
Swing Space Design Services		\$0.00	\$0.00	\$0.00	\$184,531.00	\$184,531.00	\$0.00	\$184,531.00	\$0.00	\$184,531.00	\$0.00	\$184,531.00	\$0.00	\$184,531.00	\$0.00	\$184,531.00	\$0.00	\$184,531.00	\$0.00	\$184,531.00	\$0.00	\$184,531.00
Swing Space Construction Costs		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,825,812.00	\$1,825,812.00	\$0.00	\$1,825,812.00	\$0.00	\$1,825,812.00	\$0.00	\$1,825,812.00	\$0.00	\$1,825,812.00	\$0.00	\$1,825,812.00	\$0.00	\$1,825,812.00
Swing Space Change Order # 001		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$122,435.85	\$122,435.85	\$0.00	\$122,435.85	\$0.00	\$122,435.85	\$0.00	\$122,435.85	\$0.00	\$122,435.85	\$0.00	\$122,435.85
Swing Space Change Order # 002		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$233,968.97	\$233,968.97	\$0.00	\$233,968.97	\$0.00	\$233,968.97	\$0.00	\$233,968.97	\$0.00	\$233,968.97	
Swing Space Change Order # 003		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$12,878.13	\$12,878.13	\$0.00	\$12,878.13
Swing Space Change Order # 004		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	(\$4,360.56)	(\$4,360.56)
Swing Space Total		\$0.00	\$0.00	\$0.00	\$184,531.00	\$184,531.00	\$0.00	\$184,531.00	\$1,825,812.00	\$2,010,343.00	\$122,435.85	\$2,132,778.85	\$233,968.97	\$2,366,747.82	\$0.00	\$2,366,747.82	\$0.00	\$2,366,747.82	\$12,878.13	\$2,379,625.95	(\$4,360.56)	\$2,375,265.39
Business Node Totals		\$0.00	\$1,273,310.00	\$1,273,310.00	\$1,315,059.00	\$2,588,369.00	\$0.00	\$2,588,369.00	\$1,825,812.00	\$4,414,181.00	\$122,435.85	\$4,536,616.85	\$233,968.97	\$4,770,585.82	\$38,639,762.00	\$43,410,347.82	\$0.00	\$43,410,347.82	\$12,878.13	\$43,423,225.95	(\$4,360.56)	\$43,418,865.39
Judicial Node																						
Justice Tower Design Services		\$0.00	\$3,572,550.00	\$3,572,550.00	\$2,015,777.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00
Justin Tower Construction Costs		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Judicial Node Total		\$0.00	\$3,572,550.00	\$3,572,550.00	\$2,015,777.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00	\$0.00	\$5,588,327.00
Macerator, Hoist, & Valve																						
Macerator, Hoist, & Valve Design Services		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Macerator, Hoist, & Valve Construction Costs		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$264,316.00	\$264,316.00	\$0.00	\$264,316.00	\$0.00	\$264,316.00	\$0.00	\$264,316.00	\$0.00	\$264,316.00	\$0.00	\$264,316.00	\$0.00	\$264,316.00	\$0.00	\$264,316.00
Macerator, Hoist, & Valve Totals		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$264,316.00	\$264,316.00	\$0.00	\$264,316.00	\$0.00	\$264,316.00	\$0.00	\$264,316.00	\$0.00	\$264,316.00	\$0.00	\$264,316.00	\$0.00	\$264,316.00	\$0.00	\$264,316.00
506 Upgrades & Modular Building																						
506 Upgrades & Modular Building Design Services		\$0.00		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$230,921.00	\$230,921.00	\$0.00	\$230,921.00	\$0.00	\$230,921.00
507 Upgrades & Modular Building Construction Costs		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
506 Upgrades & Modular Building Totals		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$230,921.00	\$230,921.00	\$0.00	\$230,921.00	\$0.00	\$230,921.00
Design Build Contract Total		\$358,353.62	\$5,816,360.00	\$6,174,713.62	\$3,216,360.00	\$9,391,073.62	\$264,316.00	\$9,655,389.62	\$1,825,812.00	\$11,481,201.62	\$122,435.85	\$11,603,637.47	\$233,968.97	\$11,837,606.44	\$38,639,762.00	\$50,477,368.44	\$230,921.00	\$50,708,289.44	\$12,878.13	\$50,721,167.57	(\$4,360.56)	\$50,716,807.01