



APPLICATION AND CERTIFICATION FOR PAYMENT

TO OWNER: PROJECT: Waller Co. Business Node
Waller County

APPLICATION NO: 27

Distribution to:

x	OWNER
x	ARCHITECT
x	CONTRACTOR

FROM CONTRACTOR: VIA ARCHITECT: BSW Architect, Inc.

PERIOD TO: 31-Jan-25

ARCHITECT'S
PROJECT NOS: Multiple

CONTRACT DATE: 6/1/2022

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: _____ Date: _____

State of TEXAS County of Waller
Subscribed and sworn to before me this day of _____
Notary Public:
My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 1,350,539.87

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

EXHIBIT & CHANGE ORDER SUMMARY

(Breakdown of line 2)

Date Approved	Description	AMOUNT	PROJECT
2/6/2023	EXHIBIT C, AMENDMENT	\$1,315,059.00	Courthouse & Swing Space Design
5/17/2023	EXHIBIT E, AMENDMENT	\$1,825,812.00	Swing Space Construction
8/2/2023	EXHIBIT E, CHANGE ORDER 1	\$122,435.85	Swing Space Construction
10/4/2023	EXHIBIT E, CHANGE ORDER 2	\$233,968.97	Swing Space Construction
10/4/2023	EXHIBIT F, AMENDMENT	\$38,639,762.00	Courthouse Construction
3/6/2024	EXHIBIT E, CHANGE ORDER 3	\$12,878.13	Swing Space Construction
8/21/2024	EXHIBIT E, CHANGE ORDER 4	(\$4,360.56)	Swing Space Construction
	2. Net change by Exhibits & Change Orders	\$42,145,555.39	

Swing Space Design (Non-Retainage items)	\$0.00	1	\$0.00		
Swing Space General Conditions (Non-Retainage items)	\$0.00	1	\$0.00		
Swing Space Construction (Retainage items)	\$0.00	0.95	\$0.00		
Swing Space Released Retainage	\$0.00	1	\$0.00		
Court House Design (Non-Retainage items)	\$33,026.91	1	\$33,026.91	Total Design Cost	\$33,026.91
Court House General Conditions (Non-Retainage items)	\$197,187.34	1	\$197,187.34		
Court House Construction (Retainage items)	\$1,179,290.13	0.95	\$1,120,325.62		
8. CURRENT PAYMENT DUE				8. CURRENT PAYMENT DUE	\$1,350,539.87



CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 27

APPLICATION DATE: 1/1/2025

PERIOD TO: **1/31/2025**

ARCHITECT'S PROJECT NO.: **Multiple**

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
26.3	Concrete Piles (Tucker)	0.000	0.00	0.00	0.00	0.00	400,000.00	400,000.00	400,000.00	0.00	0.00	400,000.00	100%	0.00	20,000.00
26.4	Building Foundation & Slab (Tucker)	0.000	0.00	0.00	0.00	0.00	501,315.00	501,315.00	501,315.00	0.00	0.00	501,315.00	100%	0.00	25,065.75
26.5	Elevated Concrete (Tucker)	0.000	0.00	0.00	0.00	0.00	275,000.00	275,000.00	233,750.00	16,500.00	0.00	250,250.00	91%	24,750.00	12,512.50
26.6	Site & Parking Concrete Work (Tucker)	0.000	0.00	0.00	0.00	0.00	425,000.00	425,000.00	191,250.00	0.00	0.00	191,250.00	45%	233,750.00	9,562.50
27.0	Masonry												66%		
27.1	Mobilization, Submittals, Shop Drawings, & Engin	0.000	0.00	0.00	0.00	0.00	106,840.00	106,840.00	106,840.00	0.00	0.00	106,840.00	100%	0.00	5,342.00
27.2	GFRC (North) (Camarata)	0.000	0.00	0.00	0.00	0.00	185,668.00	185,668.00	185,668.00	0.00	0.00	185,668.00	100%	0.00	9,283.40
27.3	GFRC (East) (Camarata)	0.000	0.00	0.00	0.00	0.00	196,059.00	196,059.00	166,650.15	0.00	0.00	166,650.15	85%	29,408.85	8,332.51
27.4	GFRC (West) (Camarata)	0.000	0.00	0.00	0.00	0.00	196,059.00	196,059.00	166,650.15	0.00	0.00	166,650.15	85%	29,408.85	8,332.51
27.5	GFRC (South) (Camarata)	0.000	0.00	0.00	0.00	0.00	382,658.00	382,658.00	0.00	153,063.20	0.00	153,063.20	40%	229,594.80	7,653.16
27.6	Stone Veneer (North) (Camarata)	0.000	0.00	0.00	0.00	0.00	576,000.00	576,000.00	489,600.00	0.00	0.00	489,600.00	85%	86,400.00	24,480.00
27.7	Stone Veneer (East) (Camarata)	0.000	0.00	0.00	0.00	0.00	576,000.00	576,000.00	316,800.00	11,520.00	0.00	328,320.00	57%	247,680.00	16,416.00
27.8	Stone Veneer (West) (Camarata)	0.000	0.00	0.00	0.00	0.00	576,000.00	576,000.00	316,800.00	0.00	0.00	316,800.00	55%	259,200.00	15,840.00
27.9	Stone Veneer (South) (Camarata)	0.000	0.00	0.00	0.00	0.00	1,066,000.00	1,066,000.00	607,620.00	0.00	0.00	607,620.00	57%	458,380.00	30,381.00
27.11	CMU (Camarata)	0.000	0.00	0.00	0.00	0.00	67,141.00	67,141.00	67,141.00	0.00	0.00	67,141.00	100%	0.00	3,357.05
27.12	Mockup (Camarata)	0.000	0.00	0.00	0.00	0.00	38,175.00	38,175.00	38,175.00	0.00	0.00	38,175.00	100%	0.00	1,908.75
28.0	Metals												100%		
28.10	Structural Steel Fabrication (MSD)	0.000	0.00	0.00	0.00	0.00	1,878,900.00	1,878,900.00	1,878,900.00	0.00	0.00	1,878,900.00	100%	0.00	93,945.00
28.20	Structural Steel Erection (MSD)	0.000	0.00	0.00	0.00	0.00	576,800.00	576,800.00	576,800.00	0.00	0.00	576,800.00	100%	0.00	28,840.00
28.30	Miscellaneous Steel (MSD)	0.000	0.00	0.00	0.00	0.00	25,000.00	25,000.00	25,000.00	0.00	0.00	25,000.00	100%	0.00	1,250.00
28.40	Shop Drawings, Project Management (Livers)	0.000	0.00	0.00	0.00	0.00	118,213.00	118,213.00	59,106.50	29,553.25	0.00	88,659.75	75%	29,553.25	4,432.99
28.50	Fabrication, Materials (Livers)	0.000	0.00	0.00	0.00	0.00	359,993.00	359,993.00	0.00						



CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 27

APPLICATION DATE: 1/1/2025

PERIOD TO: **1/31/2025**

ARCHITECT'S PROJECT NO.: **Multiple**

A	B	C	C	C	C	C	C	C	D	E	F	G	H	I	
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
37.2	Below slab Storm	0.000	0.00	0.00	0.00	0.00	9,040.00	9,040.00	9,040.00	0.00	0.00	9,040.00	100%	0.00	452.00
37.3	Above slab Sanitary	0.000	0.00	0.00	0.00	0.00	163,671.00	163,671.00	147,303.90	0.00	0.00	147,303.90	90%	16,367.10	7,365.20
37.4	Above slab Storm	0.000	0.00	0.00	0.00	0.00	142,079.00	142,079.00	137,816.63	0.00	0.00	137,816.63	97%	4,262.37	6,890.83
37.5	Domestic Water	0.000	0.00	0.00	0.00	0.00	246,863.00	246,863.00	229,582.59	0.00	0.00	229,582.59	93%	17,280.41	11,479.13
37.6	Natural Gas	0.000	0.00	0.00	0.00	0.00	54,981.00	54,981.00	27,490.50	5,498.10	0.00	32,988.60	60%	21,992.40	1,649.43
37.7	Drains & Cleanouts	0.000	0.00	0.00	0.00	0.00	50,679.00	50,679.00	50,172.21	0.00	0.00	50,172.21	99%	506.79	2,508.61
37.8	Carriers	0.000	0.00	0.00	0.00	0.00	7,606.00	7,606.00	7,606.00	0.00	0.00	7,606.00	100%	0.00	380.30
37.9	Fixtures & punch list	0.000	0.00	0.00	0.00	0.00	107,044.00	107,044.00	0.00	0.00	0.00	0.00	0%	107,044.00	0.00
37.10	Plumbing Equipment	0.000	0.00	0.00	0.00	0.00	206,802.00	206,802.00	41,360.40	10,340.10	0.00	51,700.50	25%	155,101.50	2,585.03
37.11	Insulation Sub	0.000	0.00	0.00	0.00	0.00	50,400.00	50,400.00	12,600.00	27,720.00	0.00	40,320.00	80%	10,080.00	2,016.00
38.0	Mechanical - HVAC												90%		
38.1	HVAC Mobilization, GC's, Submittals (DerryBerry)	0.000	0.00	0.00	0.00	0.00	139,661.00	139,661.00	139,661.00	0.00	0.00	139,661.00	100%	0.00	6,983.05
38.2	Sheet Metal (DerryBerry)	0.000	0.00	0.00	0.00	0.00	744,936.00	744,936.00	625,746.24	0.00	0.00	625,746.24	84%	119,189.76	31,287.31
38.3	HVAC Controls (DerryBerry)	0.000	0.00	0.00	0.00	0.00	212,311.00	212,311.00	167,725.69	0.00	0.00	167,725.69	79%	44,585.31	8,386.28
38.4	VAV's (DerryBerry)	0.000	0.00	0.00	0.00	0.00	394,120.00	394,120.00	394,120.00	0.00	0.00	394,120.00	100%	0.00	19,706.00
38.5	RTU's (DerryBerry)	0.000	0.00	0.00	0.00	0.00	648,172.00	648,172.00	648,172.00	0.00	0.00	648,172.00	100%	0.00	32,408.60
38.6	Testing, Adjusting, & Balancing (DerryBerry)	0.000	0.00	0.00	0.00	0.00	67,300.00	67,300.00	3,365.00	0.00	0.00	3,365.00	5%	63,935.00	168.25
39.0	Electrical Systems												66%		
39.01	Move-in, Supervision, Site Power	0.000	0.00	0.00	0.00	0.00	146,377.00	146,377.00	109,782.75	0.00	0.00	109,782.75	75%	36,594.25	5,489.14
39.02	Switchgear	0.000	0.00	0.00	0.00	0.00	200,267.00	200,267.00	150,200.25	0.00	0.00	150,200.25	75%	50,066.75	7,510.01
39.03	EMT/BXS/Fittings	0.000	0.00	0.00	0.00	0.00	374,082.00	374,082.00	317,969.70	0.00	0.00	317,969.70	85%	56,112.30	15,898.49
39.04	Wire	0.000	0.00	0.00	0.00	0.00	234,022.00	234,022.00	128,712.10	70,206.60	0.00	198,918.70	85%	35,103.30	9,945.94
39.05	Light Fixtures	0.000	0.00	0.00	0.00	0.00	574,742.00	574,742.00	258,633.90	57,474.20	0.00	316,108.10	55%	258,633.90	15,805.41
39.06	Lighting Protection	0.000	0.00	0.00	0.00	0.00	152,022.00	152,022.00	60,808.80	0.00	0.00	60,808.80	40%	91,213.20	3,040.44
39.07	Emergency Power	0.000	0.00	0.00	0.00	0.00	245,888.00	245,888.00	98,355.20	12,294.40	0.00	110,649.60	45%	135,238.40	5,532.48
40.0	Low Voltage Systems												35%		
40.1	Communications	0.000	0.00	0.00	0.00	0.00	272,267.00	272,267.00	0.00	0.00	0.00	0.00	0%	272,267.00	0.00
40.2	Audio, Video & Room Control Systems (AVI-SPL)	0.000	0.00	0.00	0.00	0.00	459,198.00	459,198.00	45,919.80	32,143.86	0.00	78,063.66	17%	381,134.34	3,903.18
40.3	Access Control & Video Management Systems (E	0.000	0.00	0.00	0.00	0.00	469,262.00	469,262.00	337,868.64	0.00	0.00	337,868.64	72%	131,393.36	16,893.43
41.0	Life Safety Systems														
41.1	Fire Alarm (Kauffman)	0.000	0.00	0.00	0.00	0.00	79,194.00	79,194.00	27,717.90	11,879.10	0.00	39,597.00	50%	39,597.00	1,979.85
42.0	Allowances & Contingencies												28%		
	Remaining Owner Contingency	0.000	0.00	0.00	0.00	0.00	357,393.65	357,393.65	0.00	0.00	0.00	0.00	0%	357,393.65	0.00
42.01	ALLW #02 Additional signage at the Tax Office	0.000	0.00	0.00	0.00	0.00	2,092.14	2,092.14	2,092.14	0.00	0.00	2,092.14	100%	0.00	104.61
42.02	ALLW #05 Window Shades at All Windows	0.000	0.00	0.00	0.00	0.00	20,333.00	20,333.00	0.00	0.00	0.00	0.00	0%	20,333.00	0.00
42.03	ALLW #10 Additional Flagpole	0.000	0.00	0.00	0.00	0.00	5,300.00	5,300.00	530.00	0.00	0.00	530.00	10%	4,770.00	26.50
42.04	ALLW #11 ASI #1 - Dias Elevation Change	0.000	0.00	0.00	0.00	0.00	12,270.00	12,270.00	12,270.00	0.00	0.00	12,270.00	100%	0.00	613.50
42.05	ALLW #15 RFI #70 - Additional Terrazzo	0.000	0.00	0.00	0.00	0.00	43,723.00	43,723.00	0.00	0.00	0.00	0.00	0%	43,723.00	0.00
42.06	ALLW #16 Controls at (4) County Buildings	0.000	0.00	0.00	0.00	0.00	57,118.00	57,118.00	36,555.52	0.00	0.00	36,555.52	64%	20,562.48	1,827.78
42.07	ALLW #17 ASI #2 Roller Shades & Deal Trays	0.000	0.00	0.00	0.00	0.00	5,618.00	5,618.00	5,618.00	0.00	0.00	5,618.00	100%	0.00	280.90
42.08	ALLW #18 RFI #67 Restroom Buildout	0.000	0.00	0.00	0.00	0.00	101,304.00	101,304.00	0.00	0.00	0.00	0.00	0%	101,304.00	0.00
42.09	ALLW #20 RFI #60- Add redundancy fiber condui	0.000	0.00	0.00	0.00	0.00	37,600.00	37,600.00	18,800.00	0.00	0.00	18,800.00	50%	18,800.00	940.00

Date: 1/31/2025													
Description	Original Contract Amount In	Amount Added In	Amount Added In	Amount Added In	Amount Added In	Amount Added In Exhibit E Change Order # 001	Amount Added In Exhibit E Change Order # 002	Amount Added In	Amount Added In	Amount Added In Exhibit E Change Order # 003	Amount Added In Exhibit E Change Order # 004	Amount Added In	Total Through Exhibit H
	Exhibit A	Exhibit B	Exhibit C	Exhibit D	Exhibit E			Exhibit F	Exhibit G			Exhibit H	
	5/12/2021	5/2/2022	2/6/2023	4/26/2023	5/17/2023	8/2/2023	9/18/2023	10/4/2023	11/17/2023	3/6/2024	8/21/2024	12/11/2024	
Programming, Pre-Schematic, & Assessments													
Programming, Pre-Schematic, & Assessments Costs	\$358,353.62	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
PROGRAMMING & ASSESSMENTS TOTAL													
	\$358,353.62	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$358,353.62
Maintenance Node													
Maintenance Node Design Services	\$0.00	\$970,500.00	(\$114,476.00)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$856,024.00
Maintenance Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Maintenance Node Total													
	\$0.00	\$970,500.00	(\$114,476.00)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$856,024.00
BUSINESS NODE													
Courthouse Design Services	\$0.00	\$1,273,310.00	\$1,130,528.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$2,403,838.00
Courthouse Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$38,639,762.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Courthouse Total													
	\$0.00	\$1,273,310.00	\$1,130,528.00	\$0.00	\$0.00	\$0.00	\$0.00	\$38,639,762.00	\$0.00	\$0.00	\$0.00	\$0.00	\$41,043,600.00
Swing Space Design Services	\$0.00	\$0.00	\$184,531.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$184,531.00
Swing Space Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$1,825,812.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,825,812.00
Swing Space Change Order # 001	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$122,435.85	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$122,435.85
Swing Space Change Order # 002	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$233,968.97	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$233,968.97
Swing Space Change Order # 003	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$12,878.13	\$0.00	\$0.00	\$12,878.13
Swing Space Change Order # 004	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	(\$4,360.56)	\$0.00	(\$4,360.56)
Swing Space Total													
	\$0.00	\$0.00	\$184,531.00	\$0.00	\$1,825,812.00	\$122,435.85	\$233,968.97	\$0.00	\$0.00	\$12,878.13	(\$4,360.56)	\$0.00	\$2,375,265.39
Business Node Totals													
	\$0.00	\$1,273,310.00	\$1,315,059.00	\$0.00	\$1,825,812.00	\$122,435.85	\$233,968.97	\$38,639,762.00	\$0.00	\$12,878.13	(\$4,360.56)	\$0.00	\$43,418,865.39
Judicial Node													
Justice Tower Design Services	\$0.00	\$3,572,550.00	\$2,015,777.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,588,327.00
Justin Tower Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Judicial Node Total													
	\$0.00	\$3,572,550.00	\$2,015,777.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,588,327.00
Macerator, Hoist, & Valve													
Macerator, Hoist, & Valve Design Services	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Macerator, Hoist, & Valve Construction Costs	\$0.00	\$0.00	\$0.00	\$264,316.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$264,316.00
Macerator, Hoist, & Valve Totals													
	\$0.00	\$0.00	\$0.00	\$264,316.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$264,316.00
506 Upgrades & Modular Building													
506 Upgrades & Modular Building Design Services	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$230,921.00	\$0.00	\$0.00	\$0.00	\$230,921.00
506 Upgrades & Modular Building Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,053,707.00	\$4,053,707.00
506 Upgrades & Modular Building Totals													
	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$230,921.00	\$0.00	\$0.00	\$4,053,707.00	\$4,284,628.00
Design Build Contract Total													
	\$358,353.62	\$5,816,360.00	\$3,216,360.00	\$264,316.00	\$1,825,812.00	\$122,435.85	\$233,968.97	\$38,639,762.00	\$230,921.00	\$12,878.13	(\$4,360.56)	\$4,053,707.00	\$54,770,514.01