

Waller County Check Request/Reimbursement Form

Employee submitting request: Julie Adams

Department: Road and Bridge Department

Total Amount Due: \$114,339.93

Please make check payable to:

Name: HR Green

Address: P.O. Box 8213

Des Moines, IA 50301-8213

Please mail check to:

Name: HR Green

Address: P.O. Box 8213

Des Moines, IA 50301-8213


Purpose of check: Invoice # 190525

Professional Services Rendered from May 31, 2025 to June 27, 2025

Mathis Road Reconstruction

Charge to GL line: 605-605-545405


Signature of Person Submitting Request
8-11-25
Date


Signature of Official/Department Head Submitting Request
8-19-25
Date



P.O. Box 8213
Des Moines, IA 50301-8213
713.965.9996

INVOICE

Project No: 23206

Katlyn Dezarn
Waller County, TX
775 Business US 290 East
Hempstead, TX 77445

Pay Application Number: 2
Invoice Number: 190525
Invoice Date: 7/23/2025
Job Number: 2404188

Project Name: Mathis Road Reconstruction

FOR PROFESSIONAL SERVICES RENDERED FROM May 31, 2025 to June 27, 2025

Task	Fee Type	Contract Fee Amount	Previous Amount	Current Amount	Total Fee Earned	Percent Complete
General Project Management	Lump Sum	\$53,792.00	\$8,260.00	\$4,906.50	\$13,166.50	24%
Preliminary Phase Services	Lump Sum	\$89,272.00	\$4,656.00	\$11,990.00	\$16,646.00	19%
Final Design Services	Lump Sum	\$342,810.00	\$0.00	\$4,440.00	\$4,440.00	1%
Drainage Analysis Study	Lump Sum	\$61,799.00	\$5,528.00	\$7,330.00	\$12,858.00	21%
Survey Services (Landtech)	Lump Sum	\$145,092.44	\$0.00	\$41,509.13	\$41,509.13	29%
Geotech Services (HVJ)	Lump Sum	\$68,195.00	\$0.00	\$40,227.50	\$40,227.50	59%
Environmental Services (Reba-Kistner)	Lump Sum	\$15,748.00	\$0.00	\$0.00	\$0.00	0%
SUE Services (Cobb-Fendley)	Lump Sum	\$70,739.00	\$0.00	\$3,936.80	\$3,936.80	6%
Construction Phase Services	Time & Materials	\$49,942.00	\$0.00	\$0.00	\$0.00	0%
Project Totals		\$897,389.44	\$18,444.00	\$114,339.93	\$132,783.93	15%

Total Fee Earned To Date \$132,783.93
Less Previously Billed \$18,444.00
Amount Due This Invoice \$114,339.93

I hereby certify this invoice to be true and correct.

HR Green, Inc.

Jesus M. Olivas, P.E.
Project Manager

For Billing Questions, Please Contact:
713.338.8004
jolivas@hrgreen.com



Please Remit To:
HR Green, Inc.
PO Box 8213
Des Moines, IA 50301-8213
319-841-4000

Waller County, TX
775 Business US 290 East
Hempstead, TX 77445

July 23, 2025
Project No: 2404188-0000
Invoice No: 190525
Invoice Total: \$114,339.93

Project 2404188-0000 Waller County, TX - Mathis Road Reconstruction

Professional Services Through June 27, 2025

Phase 1 General Project Management
Fee

Total Fee	53,792.00		
Percent Complete	24.4767	Total Earned	13,166.50
		Previous Fee Billing	8,260.00
		Current Fee Billing	4,906.50
		Total Fee	4,906.50
		Total this Phase	\$4,906.50

Phase 2 Preliminary Phase Services
Fee

Total Fee	89,272.00		
Percent Complete	18.6464	Total Earned	16,646.00
		Previous Fee Billing	4,656.00
		Current Fee Billing	11,990.00
		Total Fee	11,990.00
		Total this Phase	\$11,990.00

Phase 3 Final Design Services
Fee

Total Fee	342,810.00		
Percent Complete	1.2952	Total Earned	4,440.00
		Previous Fee Billing	0.00
		Current Fee Billing	4,440.00
		Total Fee	4,440.00
		Total this Phase	\$4,440.00

Phase 4 Drainage Analysis Study
Fee

Total Fee	61,799.00		
Percent Complete	20.8062	Total Earned	12,858.00
		Previous Fee Billing	5,528.00
		Current Fee Billing	7,330.00
		Total Fee	7,330.00

Payment is due within 30 days unless prior arrangements are made. Interest of 1.5% per month will be levied on overdue balances.

Project	2404188-0000	Waller County, TX - Mathis Road Reconstr	Invoice	190525
---------	--------------	--	---------	--------

Total this Phase \$7,330.00

Phase 5 Sub-Consultant Services

Task 5.1 Survey Services by Landtech

Fee

Total Fee 145,092.44

Percent Complete 28.6087 Total Earned 41,509.13

Previous Fee Billing 0.00

Current Fee Billing 41,509.13

Total Fee 41,509.13

Total this Task \$41,509.13

Task 5.2 Geotech Services by HVJ

Fee

Total Fee 68,195.00

Percent Complete 58.9889 Total Earned 40,227.50

Previous Fee Billing 0.00

Current Fee Billing 40,227.50

Total Fee 40,227.50

Total this Task \$40,227.50

Task 5.4 SUE Services by Cob-Fendley

Fee

Total Fee 70,739.00

Percent Complete 5.5652 Total Earned 3,936.80

Previous Fee Billing 0.00

Current Fee Billing 3,936.80

Total Fee 3,936.80

Total this Task \$3,936.80

Total this Phase \$85,673.43

Total this Invoice \$114,339.93



▶ 1211 Richmond Avenue | Suite 200, Houston, TX 77047
Main 713.865.9999 + Fax 713.865.1814 + TBPE Firm # 11278

**Project Status Report for Invoice #2
May 31, 2025 – June 27, 2025**

Waller County, TX

Mathis Road Reconstruction: Project Number 23206

HR Green

- General Project Management and coordination with LJA and design team.
- Attended second bi-weekly status meeting (6-18-25)
- Developed TCP alternatives and roll plots for each alternative for discussion with LJA

HR Green – Drainage Study

- Completed existing hydrology
- Working on existing HY-8 models.
- Began developing proposed models.

Landtech - Survey

- Developed preliminary TOPO with area within existing ROW
- Picking up areas beyond ROW as right-of-entry letters are received

HVJ - Geotechnical

- Completed field exploration and began laboratory tests on soil samples

Raba-Kistner - Environmental

- Developed draft environmental constraints report and submitted to HRG for review.

Cobb-Fendley – SUE Services

- Finished field work review and records research.
- Began work on finalizing SUE file, received preliminary TOPO from surveyor.



Expected Submittal/Milestone Dates

- PER Submittal – 8/28/2025
- Interim Design Submittal – 5/18/2026
- Final Design Submittal – 9/11/2026

HR GREEN, INC.
Jesus Olivas
Project Manager

A handwritten signature in blue ink, reading 'Jesus Olivas'.

Julie Adams

From: Katlyn Dezarn <kdezarn@lja.com>
Sent: Monday, August 11, 2025 11:22 AM
To: Ross McCall; Luke Fortkamp
Cc: Julie Adams; John Tyler
Subject: 2023 Mobility Bond Invoice | 23206 Mathis Road
Attachments: 20250627-Invoice2-HR Green - Mathis Road Recon-23206.pdf

CAUTION: This email originated from outside of the County. Do not click links or open attachments unless you recognize the sender and know that the content is safe.

Good morning!

Attached is another invoice! Here is a summary:

Project #: 23206
Project Name: Mathis Road
Consultant: HR Green
Invoice Total: \$114,339.93
Percent spent so far: 15%
Design Schedule Changes: None

Thank you so much,

Katlyn Dezarn, PE | Project Engineer

Transportation

O: 713.953.5200 | D: 346.241.1740 | C: 951.520.3950
3600 W Sam Houston Pkwy S Ste 600, Houston, TX 77042

EMPLOYEE-OWNED. CLIENT FOCUSED.

www.lja.com



Top Workplaces USA | 2023

Julie Adams

From: Luke Fortkamp
Sent: Monday, August 18, 2025 2:02 PM
To: Julie Adams
Subject: RE: UA - Mobility Invoices needing approval

Julie,

Please put these on the agenda.

Thanks,
-Luke

From: Julie Adams <j.adams@wallercounty.us>
Sent: Monday, August 18, 2025 10:12 AM
To: Luke Fortkamp <l.fortkamp@wallercounty.us>
Subject: UA - Mobility Invoices needing approval

Hi, Luke.

Are these invoices approved to put on the 9-3-25 agenda?

Thank you,

Julie Adams

Waller County Road and Bridge

775 Bus Hwy 290 East
Hempstead, Texas 77445
979-826-7670

