

Waller County Check Request/Reimbursement Form

Employee submitting request:

Julie Adams

Department:

Road and Bridge Department

Total Amount Due:

\$14,290.50

Please make check payable to:

Name: R.G. Miller Engineers, Inc. Attn: Amy Phan

Address: 1080 Eldridge, Suite 600

Houston, TX 77077

Please mail check to:

Name: R.G. Miller Engineers, Inc. Attn: Amy Phan

Address: 1080 Eldridge, Suite 600

Houston, TX 77077

Purpose of check: Inv # 99447-1 Project # 2117 Neuman Rd

Charge to GL line:

Mobility Bond

Julie Adams
Signature of Person Submitting Request

5-13-25
Date

[Signature]
Signature of Official/Department Head Submitting Request

5-19-25
Date

RG Miller | **DCCM**

R.G. Miller Engineers, Inc.

1080 Eldridge Pkwy, Suite 600, Houston, Texas 77077 Tel. 713-461-9600 Fax 713-461-8455

Remit Payment: R.G. Miller Engineers, Inc.		
By Check:	Electronic Instructions:	Acct#:
1080 Eldridge Pkwy	Bank: First Merchants Bank	101174881
Suite 600	Wire/ACH ABA: 074800867	
Houston, TX 77077	BIC/ SWIFT CODE: FMECUS33 (International)	

BILL TO

Waller County
c/o Rosemary Gambino
P.O. Box 239
Waller, TX 77484

Email: jtyler@lja.com; rmcbride@lja.com
CC: kdezam@lja.com

REMIT TO

R.G. Miller Engineers, Inc.
Attn: Amy Phan
1080 Eldridge, Suite 600
Houston, TX 77077
Email: aphan@rgmiller.com

Professional Engineering Services related to
Project: Neuman Road

INVOICE

Date of Invoice: 2-May-25 **RGME Invoice No.** 99447-1
RGME Project No.: 2117.0000
Period of Services: 4/02/2025 TO 4/20/2025

TASK Code	Phase Description	Contract Fee	% Complete	Invoiced to Date	Previously Invoiced	Current Invoice	Amount of Contract Value Remaining
100	PER Phase LS	\$190,540.00	8%	\$14,290.50	\$0.00	\$14,290.50	\$176,249.50
200	Design Phase LS	\$238,750.00	0%	\$0.00	\$0.00	\$0.00	\$238,750.00
210	Topographic Survey T&M	\$117,548.00	0%	\$0.00	\$0.00	\$0.00	\$117,548.00
220	Geotechnical Services T&M	\$99,567.00	0%	\$0.00	\$0.00	\$0.00	\$99,567.00
230	Subsurface Utility Engineering T&M	\$158,630.00	0%	\$0.00	\$0.00	\$0.00	\$158,630.00
240	Bridge Design T&M	\$73,080.00	0%	\$0.00	\$0.00	\$0.00	\$73,080.00
250	Environmental Services T&M	\$16,866.00	0%	\$0.00	\$0.00	\$0.00	\$16,866.00
300	Bid Phase LS	\$11,800.00	0%	\$0.00	\$0.00	\$0.00	\$11,800.00
Total:		\$906,781.00		\$14,290.50	\$0.00	\$14,290.50	\$892,490.50
OVERALL TOTALS		\$906,781.00	2%	\$14,290.50	\$0.00	\$14,290.50	\$892,490.50

AMOUNT DUE THIS INVOICE: **\$14,290.50**

I certify that all payments requested are for appropriate purposes and in accordance with the terms and conditions set forth in the subcontract agreement.

Approved by:

Alberto Espinoza, P.E.
Senior Project Manager

May 2, 2025
Date

(If you have any questions regarding this invoice, call or email Mary Williams @ 281-921-8678 or mawilliams@rgmiller.com.)

Neuman Road

April 2025 Progress Report

Summary of Work Accomplished in April 2025

- Subconsultant coordination and project setup
- Kick-off meeting, meeting minutes, and schedule update

Summary of Work to be Accomplished in May 2025

- Subconsultant coordination
- Assist survey with Right-of-Entry

Project Schedule and Upcoming Deliverables

- Draft Geotechnical Report – 7/23/2025
- Survey Deliverables – 10/24/2025
- Preliminary Engineering Report Design Submittal – 10/31/2025
- 70% Design Submittal – 4/19/2026
- 95% Design Submittal – 7/9/2026
- 100% Design Submittal – 8/20/2026

Outstanding Issues or Information Needs

Open Issues