

Waller County Check Request/Reimbursement Form

Employee submitting request:

Julie Adams

Department:

Road and Bridge Department

Total Amount Due:

\$27,628.30

Please make check payable to:

Name: R.G. Miller Engineers, Inc. Attn: Amy Phan

Address: 1080 Eldridge, Suite 600

Houston, TX 77077

Please mail check to:

Name: R.G. Miller Engineers, Inc. Attn: Amy Phan

Address: 1080 Eldridge, Suite 600

Houston, TX 77077


Purpose of check: Invoice # 99625-2

Professional Engineering Services April 21, 2025 to May 18, 2025

Neuman Road

Charge to GL line:

Mobility Bond


Signature of Person Submitting Request

6-30-25

Date


Signature of Official/Department Head Submitting Request

6-30-25

Date

RG Miller | DCCM

R.G. Miller Engineers, Inc.

1080 Eldridge Pkwy, Suite 600, Houston, Texas 77077 Tel. 713-461-9600 Fax 713-461-0455

Remit Payment: R.G. Miller Engineers, Inc.		
By Check:	Electronic Instructions:	Acct#: 101174861
1080 Eldridge Pkwy	Bank: First Merchants Bank	
Suite 600	Wire/ACH ABA: 074900567	
Houston, TX 77077	BIC/ SWIFT CODE: FMECUS33 (International)	

BILL TO

Waller County
c/o Rosemary Gambino
P.O. Box 239
Waller, TX 77484

Email: jtyler@lja.com; rmcbride@lja.com
CC: kdezam@lja.com

REMIT TO

R.G. Miller Engineers, Inc.
Attn: Amy Phan
1080 Eldridge, Suite 600
Houston, TX 77077
Email: aphan@rgmiller.com

Professional Engineering Services related to

Project: Neuman Road

INVOICE

Date of Invoice: 4-Jun-25 RGME Invoice No. 99625-2
RGME Project No.: 2117.0000
Period of Services: 4/21/2025 TO 5/18/2025

TASK Code	Phase Description	Contract Fee	% Complete	Invoiced to Date	Previously Invoiced	Current Invoice	Amount of Contract Value Remaining
100	PER Phase LS	\$190,540.00	22%	\$41,918.80	\$14,290.50	\$27,628.30	\$148,621.20
200	Design Phase LS	\$238,750.00	0%	\$0.00	\$0.00	\$0.00	\$238,750.00
210	Topographic Survey T&M	\$117,548.00	0%	\$0.00	\$0.00	\$0.00	\$117,548.00
220	Geotechnical Services T&M	\$99,567.00	0%	\$0.00	\$0.00	\$0.00	\$99,567.00
230	Subsurface Utility Engineering T&M	\$158,630.00	0%	\$0.00	\$0.00	\$0.00	\$158,630.00
240	Bridge Design T&M	\$73,080.00	0%	\$0.00	\$0.00	\$0.00	\$73,080.00
250	Environmental Services T&M	\$16,866.00	0%	\$0.00	\$0.00	\$0.00	\$16,866.00
300	Bid Phase LS	\$11,800.00	0%	\$0.00	\$0.00	\$0.00	\$11,800.00
Total:		\$906,781.00		\$41,918.80	\$14,290.50	\$27,628.30	\$864,862.20
OVERALL TOTALS		\$906,781.00	5%	\$41,918.80	\$14,290.50	\$27,628.30	\$864,862.20

AMOUNT DUE THIS INVOICE:

\$27,628.30

I certify that all payments requested are for appropriate purposes and in accordance with the terms and conditions set forth in the subcontract agreement.

Approved by:

Alberto Espinoza, P.E.
Senior Project Manager

June 4, 2025
Date

(If you have any questions regarding this invoice, call or email Mary Williams @ 281-921-8678 or mawilliams@rgmiller.com.)

Neuman Road

May 2025 Progress Report

Summary of Work Accomplished in May 2025

- Assist survey with Right-of-Entry
- Coordinate work with subconsultants
- Existing conditions and utility research

Summary of Work to be Accomplished in June 2025

- Coordinate work with subconsultants
- Existing conditions and utility research
- Begin compiling data for report

Project Schedule and Upcoming Deliverables

- Draft Geotechnical Report – 7/23/2025
- Survey Deliverables – 10/24/2025
- Preliminary Engineering Report Design Submittal – 10/31/2025
- 70% Design Submittal – 4/19/2026
- 95% Design Submittal – 7/9/2026
- 100% Design Submittal – 8/20/2026

Outstanding Issues or Information Needs

Open Issues

Project Tracker:
0000069938.0000 Waller County - Clay Rd

Invoice Number: 73052-03
 Billing Period: May 01, 2025- May 31, 2025
 Waller Co. Project No. 23406

Invoice #	
Weisser	EJ604-2
Linfield	
Pope-Dawson	25061922
KCI	
Consort	
TEDSI	

Phase	Contract Fee	% Complete to Date	Billed to Date	Consultant	May-25	Current Billing	Fee Remaining
Roadway and Drainage Design							
Project Management	\$ 49,091.00	30.00%	\$ 14,727.30	BBJ	\$ 7,854.56	\$ 7,854.56	\$ 34,363.70
Drainage Data Collection	\$ 12,692.00	50.00%	\$ 6,346.00	BBJ	\$ 4,442.20	\$ 4,442.20	\$ 6,346.00
Prelim. Roadway	\$ 261,818.00	40.00%	\$ 104,727.20	BBJ	\$ 65,454.50	\$ 65,454.50	\$ 157,090.80
Prelim. Drainage	\$ 109,324.00	14.00%	\$ 15,305.36	BBJ	\$ 11,479.02	\$ 11,479.02	\$ 94,018.64
Final Design	\$ 586,559.00	0.00%	\$ -	BBJ	\$ -	\$ -	\$ 586,559.00
Final Design-Drainage	\$ 276,322.00	0.00%	\$ -	BBJ	\$ -	\$ -	\$ 276,322.00
SUE	\$ 165,634.00	0.82%	\$ 1,366.20	Pope Dawson	\$ 1,366.20	\$ 1,366.20	\$ 164,267.80
GeoTechnical	\$ 77,278.00	0.00%	\$ -	KCI	\$ -	\$ -	\$ 77,278.00
Survey	\$ 152,645.00	38.48%	\$ 58,736.50	Weisser	\$ 39,687.00	\$ 39,687.00	\$ 93,908.50
Structural	\$ 91,713.00	0.00%	\$ -	Linfield	\$ -	\$ -	\$ 91,713.00
Traffic	\$ 18,858.00	0.00%	\$ -	TEDSI	\$ -	\$ -	\$ 18,858.00
Environmental	\$ 18,866.00	0.00%	\$ -	Consort	\$ -	\$ -	\$ 18,866.00
Construction Phase Services	\$ 162,746.00	0.00%	\$ -	Weisser	\$ -	\$ -	\$ 162,746.00
Optional Additional	\$ 262,300.00	0.00%	\$ -	TEDSI/Weisser	\$ -	\$ -	\$ 262,300.00
Total	\$ 2,245,846.00	8.96%	\$ 201,208.56		\$ 130,283.48	\$ 130,283.48	\$ 2,044,637.44

Julie Adams

From: Luke Fortkamp
Sent: Friday, June 27, 2025 1:20 PM
To: Julie Adams
Cc: Ross McCall
Subject: FW: 2023 Mobility Bond Invoice - Various Projects
Attachments: 20250618 - Invoice 99625-2 - RGM - Neuman Road - 23404.pdf; 20250616-Invoice # 73052-03-BBIClay Rd23406.pdf; 20250617-Invoice#24122-1-BGE-Joseph Rd-23204_23205.pdf; 20250617-Invoice#24121-1-BGE-Various Intersections within Precinct 2-23201.pdf; 20250618-Invoice1-HR Green - Mathis Road Recon-23206.pdf; 20250616-Invoice#73053-03-BBIPenick RD23302.pdf; 20250610-Invoice#0001-TrilogyEng-Adams_Flat_Reconstruction-23301.pdf; 20250623-Invoice#304200.00-2-SPI-Pitts Rd-23407.pdf

These are good to go.

Thanks,
-Luke

From: Katlyn Dezarn <kdezarn@lja.com>
Sent: Thursday, June 26, 2025 1:38 PM
To: Ross McCall <r.mccall@wallercounty.us>; Luke Fortkamp <l.fortkamp@wallercounty.us>
Cc: Julie Adams <j.adams@wallercounty.us>; John Tyler <jtyler@lja.com>
Subject: 2023 Mobility Bond Invoice - Various Projects

CAUTION: This email originated from outside of the County. Do not click links or open attachments unless you recognize the sender and know that the content is safe.

Hi all!

I have 8 invoice for you to review and put on court. Below is a summary table to get a quick glance at the details:

Project #	Project Name	Consultant	Invoice Total	Percent Spent So Far	Design schedule Changes
23301	Adams Flat	Trilogy	\$ 120,301.50	17%	None
23404	Neuman Rd	RG Miller - DCCM	\$ 27,628.30	5%	None
23406	Clay Rd	BBI - DCCM	\$ 130,283.48	9%	None
23204_23205	Joseph Rd	BGE	\$ 73,234.00	7%	None
23201	Intersections	BGE	\$ 79,043.70	20%	None
23206	Mathis Rd	HR Green	\$ 18,444.00	2%	None
23302	Penick Rd	BBI - DCCM	\$ 94,216.56	9%	None
23407	Pitts Rd	SPI	\$ 43,711.60	4%	None

Thank you!