

Waller County Check Request/Reimbursement Form

Employee submitting request:

Julie Adams

Department:

Road and Bridge

Total Amount Due:

\$211,672.95

Please make check payable to:

Name: Edminster Hinshaw Russ & Assoc. dba EHRA Engineering

Address: 10011 Meadowglen Lane

Houston, Texas 77042

Please mail check to:

Name: Edminster Hinshaw Russ & Assoc. dba EHRA Engineering

Address: 10011 Meadowglen Lane

Houston, Texas 77042


Purpose of check: Invoice # 118573-12 Project # 23402 & 23403

241-134-00 Bartlett Road

Professional Services for the Date Ending June 14, 2026

Charge to GL line:

605-605-545405


Signature of Person Submitting Request

8-3-26

Date


Signature of Official/Department Head Submitting Request

8/3/26
Date



INVOICE

Remit via ACH to:
Stellar Bank
Routing # 113025723 - Account # 1017342

Edminster Hinshaw Russ & Assoc.
dba EHRA Engineering
10011 Meadowglen Lane
Houston, Texas 77042
713.784.4500

Waller County
Joan Sargent
VIA EMAIL: treasurerooffice@wallercounty.us
836 Austin Street, Suite 316
Hempstead, TX 77445

Invoice number 118573
Date 07/13/2026
Invoice Total **\$211,672.95**
Terms: Due Upon Receipt
Pay Online: ehra.team/resources/make-a-payment

Project Manager: Frederick J. Signorelli
Billing Manager: Frederick J. Signorelli
Professional Services for the Date Ending 6/14/2026

Project: **241-134-00 Bartlett Road**
Invoice Group: **00**

Waller County Project #23402 & 23403

Design Phase	Contract	% Complete	Total Billed	Prior Billing	Current Billing
General - Project Management - Segment I	\$227,882.00	30.00%	\$68,364.60	\$68,364.60	\$0.00
Preliminary Engineering - Segment I	\$325,227.00	100.00%	\$325,227.00	\$325,227.00	\$0.00
Final Design - Segment I	\$743,479.00	15.00%	\$111,521.85	\$0.00	\$111,521.85
General - Project Management - Segment II	\$221,262.00	30.00%	\$66,378.60	\$66,378.60	\$0.00
Preliminary Engineering - Segment II	\$223,782.00	100.00%	\$223,782.00	\$223,782.00	\$0.00
Final Design - Segment II	\$667,674.00	15.00%	\$100,151.10	\$0.00	\$100,151.10
Geotechnical - Segment I - Tetrattech	\$63,149.70	100.00%	\$63,149.70	\$63,149.70	\$0.00
Geotechnical - Segment II - Tetrattech	\$70,052.00	100.00%	\$70,052.00	\$70,052.00	\$0.00
Survey - Weisser	\$211,590.00	64.64%	\$136,780.00	\$136,780.00	\$0.00
Environmental - Consor	\$18,866.00	85.69%	\$16,166.60	\$16,166.60	\$0.00
Subsurface Utility Engineering - Pape-Dawson	\$59,610.00	73.48%	\$43,798.82	\$43,798.82	\$0.00
	\$2,832,573.70		\$1,225,372.27	\$1,013,699.32	\$211,672.95

Optional Additional Services	Contract	% Complete	Total Billed	Prior Billing	Current Billing
Structural - AKV	\$100,515.00	0.00%	\$0.00	\$0.00	\$0.00
Subsurface Utility Engineering - Pape-Dawson	\$116,200.00	0.00%	\$0.00	\$0.00	\$0.00
	\$216,715.00		\$0.00	\$0.00	\$0.00

Construction Services (Hourly)	Contract	% Complete	Total Billed	Prior Billing	Current Billing
CPS - Segment I	\$91,777.00	0.00%	\$0.00	\$0.00	\$0.00
CPS - Segment II	\$91,777.00	0.00%	\$0.00	\$0.00	\$0.00
Structural - AKV	\$16,720.00	0.00%	\$0.00	\$0.00	\$0.00
	\$200,274.00		\$0.00	\$0.00	\$0.00

	Contract	% Complete	Total Billed	Prior Billing	Current Billing
Expenses	\$3,520.00	2.36%	\$82.94	\$82.94	\$0.00

*** Total Project Invoice Amount

\$211,672.95



INVOICE

Remit via ACH to:
Stellar Bank
Routing # 113025723 - Account # 1017342

Edminster Hinshaw Russ & Assoc.
dba EHRA Engineering
10011 Meadowglen Lane
Houston, Texas 77042
713.784.4500

Aging Summary

Invoice Number	Invoice Date	Outstanding	Current	Over 30	Over 60	Over 90	Over 120
117516	06/02/2026	63,310.49	0.00	63,310.49	0.00	0.00	0.00
118573	07/13/2026	211,672.95	211,672.95	0.00	0.00	0.00	0.00
Total		274,983.44	211,672.95	63,310.49	0.00	0.00	0.00



10011 Meadowglen Ln
Houston, Texas 77042
T 713.784.4500
EHRAinc.com
TBPE No. F-726

MONTHLY PROGRESS REPORT – June 2026

I. Project

Bartlett Road (Waller County Project Number 23402 & 23403)

Cane Island Parkway to Clay Road

II. Work Completed May 21, 2026 thru June 14, 2026

1. Survey (Weisser)
 - a) ROE – Complete
 - b) Survey Control – No update
 - c) Existing ROW Mapping – Complete
 - d) Topographic Survey – Complete
 - e) Control and Right-of-way staking – No update
2. Geotechnical (TetraTech)
 - a) Geotechnical Field Investigation and Testing Complete
3. Environmental (Conсор)
 - a) Environmental Complete
4. Engineering (EHRA)
 - a) Roadway
 - Preparing 70% Plans
 - b) Drainage Analysis
 - Updated drainage memo based on adjacent developments
 - c) Traffic
 - Traffic Study completed
5. Structural (AKV)
 - a) No update
6. SUE (Pape-Dawson)
 - a) SUE level C/D completed
 - b) SUE Level A/B in progress



10011 Meadowglen Ln
Houston, Texas 77042
T 713.784.4500
EHRAinc.com
TBPE No. F-726


7. Project Management (EHRA)

- a) Attend progress meetings
- b) Coordinate with Survey, Geotechnical, Environmental, & SUE

A. Meetings -

- 5/21/26 – Monthly Bartlett Progress Meeting
- 6/2/26 – Drainage Meeting

B. See attached for updated schedule



Julie Adams

From: Natasha Medina <nmedina@lja.com>
Sent: Monday, August 3, 2026 2:08 PM
To: Ross McCall; Luke Fortkamp
Cc: John Tyler; Julie Adams
Subject: Mobility Bond Project Invoice Invoice 118573 from EHRA - Bartlett Road
Attachments: 20260713-Invoice12-EHRA-BartlettRoad-23402&23403 PPR.pdf

CAUTION: This email originated from outside of the County. Do not click links or open attachments unless you recognize the sender and know that the content is safe.

Good Afternoon

Attached is invoice 12 from EHRA for Bartlett Road.

Project #: 23402&23403
Project Name: Bartlett Rd
Consultant: EHRA
Percent spent so far: 38%
Design Schedule Changes: None

Invoice Date	Invoice #	Invoice \$
07.13.26	118573	\$211,672.95

Thanks,

NATASHA MEDINA | Project Coordinator

Program Management

O: 713.380.4420 | D: 713.341.8017 | C: 305.495.6645

1904 W Grand Parkway N, Suite 100, Katy, Texas 77449

EMPLOYEE-OWNED. CLIENT FOCUSED.

www.lja.com

From: Accounts Receivable <accountsreceivable@ehra.team>

Sent: Tuesday, July 14, 2026 9:30 AM

To: Natasha Medina <nmedina@lja.com>

Cc: Robert McBride <rmcbride@lja.com>; John Tyler <jtyler@lja.com>; Katlyn Dezarn <kdezarn@lja.com>; Fred Signorelli <fsignorelli@ehra.team>

Subject: Invoice 118573 from EHRA - Bartlett Road

[EXTERNAL EMAIL]

Thank you for partnering with EHRA. The current invoice for project **241-134-00 Bartlett Road** is attached.