

Waller County Check Request/Reimbursement Form

Employee submitting request:

Julie Adams

Department:

Road and Bridge

Total Amount Due:

\$98,864.99

Please make check payable to:

Name: Civil Corp

Address: 4611 E. Airline Rd., Suite 300

Victoria, TX 77904

Please mail check to:

Name: Civil Corp

Address: 4611 E. Airline Rd., Suite 300

Victoria, TX 77904


Purpose of check: Invoice # 83756-14

Double Culvert Rd Seg 2 & Cedar Creek Rd, Waller County

Professional Services through Sunday, June 28, 2026

Charge to GL line:

605-605-545405


Signature of Person Submitting Request

8-4-26

Date


Signature of Official/Department Head Submitting Request

8/4/26

Date



4611 E. Airline Rd., Suite 300
Victoria, TX 77904
Phone: 361.570.7500
Email: ap@civilcorp.us

Waller County
John Tyler
c/o LJA Engineering
360 W. Sam Houston Pkwy. S.
Suite 600
Houston, TX 77042

July 24, 2026

Invoice No: 83756-14
Group TRA-Legacy-FUL(CC)

Total this Invoice \$98,864.99

Project CC25.061.01 Double Culvert Rd Seg 2 & Cedar Creek Road, Waller County
Professional Services through Sunday, June 28, 2026

	Contract Amount	Prior Billed	Total Billed	Contract Remaining	Current Billed	Total Invoice
FC 160 Roadway Design-Project Management	51,136.00	49,637.83	49,637.83	1,498.17	0.00	
FC 160 Roadway Design-Preliminary Engineering	115,016.00	114,980.16	115,016.00	0.00	35.84	
FC 161 Drainage Design-H & H	149,096.00	117,389.00	141,641.20	7,454.80	24,252.20	
FC 160 Roadway Design-Final Design	226,748.00	154,809.74	215,410.60	11,337.40	60,600.86	
Expenses	413.00	0.00	392.35	20.65	392.35	
FC 150 Design Surveys and Construction Surveys-Surveying	150,278.00	108,010.30	119,092.00	31,186.00	11,081.70	
FC 102 Feasibility Studies-Geotechnical	58,873.00	58,873.00	58,873.00	0.00	0.00	
FC 135 Right of Way Utility Activities-Subsurface Utility Engineering	112,479.82	106,603.39	109,105.43	3,374.39	2,502.04	
FC 170 Bridge Design-Structural Design	34,415.00	6,883.00	6,883.00	27,532.00	0.00	
FC 120 Social/Econ/Env Studies-Environmental Services	31,714.10	31,714.10	31,714.10	0.00	0.00	
Additional Services as Needed	74,565.00	0.00	0.00	74,565.00	0.00	
	1,004,733.92	748,900.52	847,765.51	156,968.41	98,864.99	\$98,864.99
Total this Invoice						\$98,864.99

Approved By:

Roy Dill
Senior Project Manager

Anticipated Work for Next Period

- Address any comments received
- Coordinate stacking of plans (Segment 1 and 2) with Kimley-Horn

Outstanding Issues

- None

SCHEDULE

PER Meeting: December 19, 2025

Interim Design Submittal (70%): 4/07/2026

Final Design Submittal (100% Sign & Seal Plans): 6/23/2026

Julie Adams

From: Natasha Medina <nmedina@lja.com>
Sent: Monday, August 3, 2026 4:41 PM
To: Ross McCall; Luke Fortkamp
Cc: John Tyler; Julie Adams
Subject: Mobility Bond Project Invoice_20260628-Invoice#83756-14-CivilCorp-Double Culvert Rd. Seg.2-Project#23103
Attachments: 20260628-Invoice#83756-14-CivilCorp-Double Culvert Rd. Seg.2-Project#23103.pdf

CAUTION: This email originated from outside of the County. Do not click links or open attachments unless you recognize the sender and know that the content is safe.

Good Afternoon

Attached is invoice 14 from Civil Corp for Double Culvert Rd Seg2 and Cedar Creek.

Project #: 23103
Project Name: Double Culvert 2 and Cedar Creek
Consultant: Civil Corp
Percent spent so far: 84%
Design Schedule Changes: Final Submittal one week earlier

Invoice Date	Invoice #	Invoice \$
07.24.26	83756-14	\$98,864.99

Thanks,

NATASHA MEDINA | Project Coordinator

Program Management

O: 713.380.4420 | D: 713.341.8017 | C: 305.495.6645

1904 W Grand Parkway N, Suite 100, Katy, Texas 77449

EMPLOYEE-OWNED. CLIENT FOCUSED.

www.lja.com