

Waller County Check Request/Reimbursement Form

Employee submitting request:

Julie Adams

Department:

Road and Bridge

Total Amount Due:

\$1,137.00

Please make check payable to:

Name: DCCM INFRASTRUCTURE, INC.

Address: 1710 Seamist Drive

Houston, TX 77008

Please mail check to:

Name: DCCM INFRASTRUCTURE, INC.


Address: 1710 Seamist Drive

Houston, TX 77008

Purpose of check: Invoice # 81836-14 Waller County - Penick Rd

Professional Services from June 01, 2026 to June 30, 2026

Charge to GL line: 605-605-545405


Signature of Person Submitting Request

8-4-26

Date


Signature of Official/Department Head Submitting Request

8/5/26

Date



formerly known as Binkley & Barfield, Inc.

INVOICE

REMIT TO: DCCM INFRASTRUCTURE, INC.

1710 Seamist Drive

Houston, TX 77008

Waller County

August 03, 2026

Project No: 0000069974.0000

Invoice No: 81836

J. Ross McCall

Project Manager: Kevin Mineo

Deputy Project Manager: Ryan Hinson

775 Bus 290 East
Hempstead, TX 77445

Waller Co Project No.: 23302

Total Contract Value: 1,532,634.00

Project 0000069974.0000 Waller County - Penick Rd

Waller Co Project No.: 23302

Professional Services from June 01, 2026 to June 30, 2026

Phase 0000 General
Task 1000 Roadway
Fee

Billing Phase	Fee	Percent Complete	Earned	Previously Invoiced	Amount This Invoice
General	49,821.00	100.00	49,821.00	49,821.00	0.00
Preliminary Engineering	223,460.00	100.00	223,460.00	223,460.00	0.00
Final Design	765,438.00	100.00	765,438.00	765,438.00	0.00
SUE	69,992.00	100.00	69,992.00	69,992.00	0.00
Environmental	29,455.00	100.00	29,455.00	29,455.00	0.00
Geotechnical	40,297.00	100.00	40,297.00	40,297.00	0.00
Survey	208,434.00	100.00	208,434.00	208,434.00	0.00
Total Fee	1,386,897.00		1,386,897.00	1,386,897.00	0.00
Total Fee					0.00

Total this Task:

Total this Phase:

Phase 0700 Construction Phase Services
Task 1000 Roadway CPS

Professional Personnel

	Hours	Rate	Amount
CADD Operator-CPS			
Vargas, Roman	1.00	138.00	138.00
Admin/Clerical-CPS			
Ritz, Carson	4.50	108.00	486.00
Sr. Project Manager-CPS			
Mineo, Kevin	1.50	342.00	513.00
Totals	7.00		1,137.00
Total Labor			1,137.00

Project	0000069974.0000	Waller County -Penick Rd	Invoice	81836
---------	-----------------	--------------------------	---------	-------

Billing Limits		Current	Prior	To-Date
Total Billings		1,137.00	1,710.00	2,847.00
Limit				67,531.00
Remaining				64,684.00
Total this Task:				\$1,137.00

Task	SUB1	Woolpert CPS			
Billing Limits			Current	Prior	To-Date
Total Billings			0.00	0.00	0.00
Limit					34,100.00
Remaining					34,100.00
Total this Task:					
Total this Phase:					\$1,137.00

Phase	0901	SUB SUE			
Task	SUB1	KCI SUB SUE			
Billing Limits			Current	Prior	To-Date
Total Billings			0.00	69,992.00	69,992.00
Limit					69,992.00
Total this Task:					

Task	SUB2	KCI SUB -Optional Additional Serv. UC			
Billing Limits			Current	Prior	To-Date
Total Billings			0.00	0.00	0.00
Limit					30,906.00
Remaining					30,906.00
Total this Task:					
Total this Phase:					

Phase	1400	Survey			
Task	SUB1	Woolpert Surveying - Basic Services			
Total this Task:					

Task	SUB2	Woolpert Surveying - Optional Additional Services UC			
Billing Limits			Current	Prior	To-Date
Total Billings			0.00	0.00	0.00
Limit					13,200.00
Remaining					13,200.00
Total this Task:					
Total this Phase:					

TOTAL DUE THIS INVOICE: \$1,137.00

Outstanding Invoices

Number	Date	Balance		
79381	4.30.2026	21,608.78		
Total		21,608.78	Total Now Due	\$22,745.78

Tuesday, July 21, 2026
11:55:35 AM

002394 Mineo, Kevin A																
Phase	Task	Labor Category														
0700	1000 Sr. Project Manager	Tue 6.16	Wed 6.17	Thu 6.18	Fri 6.19	Sat 6.20	Sun 6.21	Mon 6.22	Tue 6.23	Wed 6.24	Thu 6.25	Fri 6.26	Sat 6.27	Sun 6.28	Mon 6.29	Tue 6.30
																1.00
		Total Hr														
		.00														

Tuesday, July 21, 2026
12:02:37 PM

Phase	Task	Vargas, Roman
002828		
	Labor Category	
0700	1000 CADD Operator	
	Total Hr	1.00
	Tue	6.16
	Wed	6.17
	Thu	6.18
	Fri	6.19
	Sat	6.20
	Sun	6.21
	Mon	6.22
	Tue	6.23
	Wed	6.24
	Thu	6.25
	Fri	6.26
	Sat	6.27
	Sun	6.28
	Mon	6.29
	Tue	6.30
		1.00

ed Timesheet for the Period Ending 6.30.2026

Tuesday, July 21, 2026
12:01:12 PM

002955	Ritz, Carson Gray	
Phase	Task	Labor Category
0700	1000	Admin/Clerical
Total Hr		4.50
Tue	6.16	
Wed	6.17	
Thu	6.18	
Fri	6.19	
Sat	6.20	
Sun	6.21	
Mon	6.22	
Tue	6.23	
Wed	6.24	
Thu	6.25	
Fri	6.26	
Sat	6.27	
Sun	6.28	
Mon	6.29	
Tue	6.30	4.50



Monthly Progress Report

June 2026

Project: Waller County - Perick Rd
Project No.: 0000069974.0000
Waller County Project No.: 23302

I. Work this Period

Task 1: Drainage design revisions (Revision 2)

- Revised original HDPE pipe to RCP pipe design.
- Revised applicable Plan sheets
- Revised Cost Estimate

II. Work Planned for Next Period (July 2026)

Task 1: Address or answer questions pertaining to construction phase services.

Prelim. Design Submittal (PER and Schematic)	7/16/2025 - COMPLETED
70% Design Submittal	11/3/2025 - COMPLETED
100% Design Submittal	1/30/2026 - COMPLETED
Post 100% Revisions	2/18/2026 - COMPLETED

Ryan Hinson
Deputy Project Manager

Date: July 21, 2026

Project Tracker:
0000069974.0000 Waller County - Penick Rd

Invoice Number: 81836-14

Billing Period: June 01, 2026- June 30, 2026

Waller Project No.: 23302

Woolpert
Terracon
KCI
Geotech

Phase	Contract Fee	% Complete to Date	Billed to Date	Consultant	Jun-26	Current Billing	Fee Remaining
Roadway and Drainage Design							
General Roadway	\$ 49,821.00	100.00%	\$ 49,821.00	BBi	\$ -	\$ -	\$ -
Preliminary Engineering	\$ 223,460.00	100.00%	\$ 223,460.00	BBi	\$ -	\$ -	\$ -
Final Design	\$ 765,438.00	100.00%	\$ 765,438.00	BBi	\$ -	\$ -	\$ -
SUE	\$ 69,992.00	100.00%	\$ 69,992.00	KCI	\$ -	\$ -	\$ -
Environmental	\$ 29,455.00	100.00%	\$ 29,455.00	Terracon	\$ -	\$ -	\$ -
Geotechnical	\$ 40,297.00	100.00%	\$ 40,297.00	Geotech	\$ -	\$ -	\$ -
Survey	\$ 208,434.00	100.00%	\$ 208,434.00	Woolpert	\$ -	\$ -	\$ -
Construction Phase Services	\$ 145,737.00	1.95%	\$ 2,847.00		\$ 1,137.00	\$ 1,137.00	\$ 142,890.00
Total	\$ 1,532,634.00	90.68%	\$ 1,389,744.00		\$ 1,137.00	\$ 1,137.00	\$ 142,890.00

Julie Adams

From: Natasha Medina <nmedina@lja.com>
Sent: Tuesday, August 4, 2026 11:33 AM
To: Ross McCall; Luke Fortkamp
Cc: John Tyler; Julie Adams
Subject: Mobility Bond Project Invoice- 23302 -20260803 Penick Rd. 81836-14
Attachments: 20260803-Invoice#81836-14 BBI Penick RD23302.pdf

CAUTION: This email originated from outside of the County. Do not click links or open attachments unless you recognize the sender and know that the content is safe.

Good Morning

Attached is invoice 14 from BBI for Penick Rd.

Project #: 23302
Project Name: Penick Rd
Consultant: BBI
Percent spent so far: 91%
Design Schedule Changes:None

Invoice Date	Invoice #	Invoice \$
08.03.26	81836-14	\$1,137.00

Thanks,

NATASHA MEDINA | Project Coordinator

Program Management

O: 713.380.4420 | D: 713.341.8017 | C: 305.495.6645
1904 W Grand Parkway N, Suite 100, Katy, Texas 77449

EMPLOYEE-OWNED. CLIENT FOCUSED.

www.lja.com