

Waller County Check Request/Reimbursement Form

Employee submitting request:

Julie Adams

Department:

Road and Bridge

Total Amount Due:

\$64,043.99

Please make check payable to:

Name: DCCM INFRASTRUCTURE, INC.

Address: 1710 Seamist Drive

Houston, TX 77008

Please mail check to:

Name: DCCM INFRASTRUCTURE, INC.

Address: 1710 Seamist Drive


Houston, TX 77008

Purpose of check: Invoice # 81649-16 Waller County - Clay Rd

Professional Services from June 01, 2026 to June 30, 2026

Charge to GL line:

605-605-545405


Signature of Person Submitting Request

8-4-26

Date


Signature of Official/Department Head Submitting Request

Aug. 5th 2026

Date



formerly known as Binkley & Barfield, Inc.

INVOICE

REMIT TO: DCCM INFRASTRUCTURE, INC.

1710 Seamist Drive

Houston, TX 77008

Waller County

Robert McBride

775 Bus 290

East Heampstead, TX 77445

August 03, 2026

Project No: 0000069938.0000

Invoice No: 81649

Project Manager: Kevin Mineo

Deputy Project Manager: Ryan Hinson

Waller Co. Project No. : 23406

Total Contract Value: 2,245,846.00

Project 0000069938.0000 Waller County - Clay Rd

Professional Services from June 01, 2026 to June 30, 2026

Phase 0000 Design

Task 1000 Project Management

Fee

Billing Phase	Fee	Percent Complete	Earned	Previously Invoiced	Amount This Invoice
Project Management	49,091.00	89.00	43,690.99	42,218.26	1,472.73
Drainage Data Collection	12,692.00	100.00	12,692.00	12,692.00	0.00
Prelim- Rdwy	261,818.00	100.00	261,818.00	261,818.00	0.00
Prelim-Drainage	109,324.00	100.00	109,324.00	109,324.00	0.00
Final Design-Rdwy	586,559.00	89.75	526,436.70	504,440.74	21,995.96
Final Design-Drainage	276,322.00	74.0124	204,512.60	163,937.30	40,575.30
SUE	165,634.00	37.1226	61,487.65	61,487.65	0.00
GeoTechnical	77,278.00	90.00	69,550.20	69,550.20	0.00
Survey	152,645.00	99.7257	152,226.25	152,226.25	0.00
Structural	56,373.20	0.00	0.00	0.00	0.00
Traffic	35,331.80	100.00	35,331.80	35,331.80	0.00
Environmental	18,866.00	99.0461	18,686.04	18,686.04	0.00
Total Fee	1,801,934.00		1,495,756.23	1,431,712.24	64,043.99

Total Fee

64,043.99

Total this Task:

\$64,043.99

Total this Phase:

\$64,043.99

Phase 0700 Construction Phase Services

Task 1000 Roadway CPS

Billing Limits

Current

Prior

To-Date

Total Billings

0.00

0.00

0.00

Limit

150,129.00

Remaining

150,129.00

Total this Task:

Task	2000	Drainage CPS			
Billing Limits			Current	Prior	To-Date
Total Billings			0.00	0.00	0.00
Limit					13,828.00
Remaining					13,828.00
Total this Task:					

Task	SUB1	Weisser CPS			
Billing Limits			Current	Prior	To-Date
Total Billings			0.00	0.00	0.00
Limit					17,655.00
Remaining					17,655.00
Total this Task:					
Total this Phase:					

Phase	0800	Optional Additional				
Task	1000	Optional Additional				
Fee						
Billing Phase	Fee	Percent Complete	Earned	Previously Invoiced	Amount This Invoice	
Traffic	123,470.00	0.00	0.00	0.00	0.00	
Survey	138,830.00	92.2666	128,093.72	128,093.72	0.00	
Total Fee	262,300.00		128,093.72	128,093.72	0.00	
	Total Fee				0.00	
Billing Limits			Current	Prior	To-Date	
Total Billings			0.00	0.00	0.00	
Limit					123,470.00	
Remaining					123,470.00	
Total this Task:						
Total this Phase:						

TOTAL DUE THIS INVOICE:\$64,043.99



Monthly Progress Report

June 2026

Project: Waller County – Clay Rd

Project No.: 23406 (BBI Prj # 0000069938)

P.O. No.:

I. Work this Period

- Finalize parcel tracks documentation from surveyor
- Finalize drainage easement documentation from surveyor
- Coordination with BKDD / other parcels / stakeholders

II. Work Planned for Next Period (July 2026)

- Begin ROW acquisition once easements are finalized
- Finalize location of detention pond near Pitts.
- Coordination meetings with engineers of adjacent developments & bond projects
- Work towards 95% submittal

III. Milestone Submittals

Submittal	Expected Due Date
Preliminary Design Submittal	Approved 10/24/2025
70% Design Submittal	Submitted 2/20/2026
95% Design Submittal	TBD
100% Design Submittal	TBD

Ryan Hinson, P.E.

Project Manager – Transportation

Date: **7/21/2026**

J:\WallerCo\0000069938 0000_Waller County - Clay Rd\1.00_Admin\1.03_Billings\10_2025_12\Clay Rd Progress Report 010_2025_12.docx

Project Tracker:
0000069938.0000 Waller County - Clay Rd

Invoice Number: 81649-16
 Billing Period: June 01, 2026- June 30, 2026
 Waller Co. Project No. 23406

Weisser
Linfield
Pape-Dawson
RKCI
Conzor
TEDSI

Phase	Contract Fee	% Complete to Date	Billed to Date	Consultant	Jun-26	Current Billing	Fee Remaining
Roadway and Drainage Design							
Project Management	\$ 49,091.00	89.00%	\$ 43,690.99	DCCM	\$ 1,472.73	\$ 1,472.73	\$ 5,400.01
Drainage Data Collection	\$ 12,692.00	100.00%	\$ 12,692.00	DCCM	\$ -	\$ -	\$ -
Prelim. Roadway	\$ 261,818.00	100.00%	\$ 261,818.00	DCCM	\$ -	\$ -	\$ -
Prelim. Drainage	\$ 109,324.00	100.00%	\$ 109,324.00	DCCM	\$ -	\$ -	\$ -
Final Design	\$ 586,559.00	89.75%	\$ 526,436.70	DCCM	\$ 21,995.96	\$ 21,995.96	\$ 60,122.30
Final Design-Drainage	\$ 276,322.00	74.01%	\$ 204,512.60	DCCM	\$ 40,575.30	\$ 40,575.30	\$ 71,809.40
SUE	\$ 165,634.00	37.12%	\$ 61,487.65	Pape-Dawson	\$ -	\$ -	\$ 104,146.35
GeoTechnical	\$ 77,278.00	90.00%	\$ 69,550.20	RKCI	\$ -	\$ -	\$ 7,727.80
Survey	\$ 152,645.00	99.73%	\$ 152,226.25	Weisser	\$ -	\$ -	\$ 418.75
Structural	\$ 56,373.20	0.00%	\$ -	TEDSI	\$ -	\$ -	\$ 56,373.20
Traffic (Funds shifted from Structural)	\$ 35,331.80	100.00%	\$ 35,331.80	TEDSI	\$ -	\$ -	\$ -
Environmental (Funds added from Structural)	\$ 18,866.00	99.05%	\$ 18,686.04	Conzor	\$ -	\$ -	\$ 179.96
CONSTRUCTION PHASE SERVICES							
CPS - DCCM	\$ 163,957.00	0.00%	\$ -	DCCM	\$ -	\$ -	\$ 163,957.00
CPS - SURVEY	\$ 17,655.00	0.00%	\$ -	Weisser	\$ -	\$ -	\$ 17,655.00
OPTIONAL ADDITIONAL							
Traffic	\$ 123,470.00	0.00%	\$ -	TEDSI	\$ -	\$ -	\$ 123,470.00
Survey - Parcels	\$ 138,830.00	92.27%	\$ 128,093.72	Weisser	\$ -	\$ -	\$ 10,736.28
			\$ -	TEDSI/Weisser	\$ -	\$ -	\$ -
Total	\$ 2,245,846.00	72.30%	\$ 1,623,849.95		\$ 64,043.99	\$ 64,043.99	\$ 621,996.05

Julie Adams

From: Natasha Medina <nmedina@lja.com>
Sent: Tuesday, August 4, 2026 11:23 AM
To: Ross McCall; Luke Fortkamp
Cc: John Tyler; Julie Adams
Subject: Mobility Bond Project Invoice-23406- 20260803-Inv.81649-16-BBI-Clay Rd 23406
Attachments: 20260803-Invoice #81649-16-BBIClay Rd23406.pdf

CAUTION: This email originated from outside of the County. Do not click links or open attachments unless you recognize the sender and know that the content is safe.

Good Morning

Attached is invoice 16 from BBI for Clay Rd.

Project #: 23406
Project Name: Clay Rd
Consultant: BBI
Percent spent so far: 72%
Design Schedule Changes: None

Invoice Date	Invoice #	Invoice \$
08.03.26	81649-16	\$64,043.99

Thanks,

NATASHA MEDINA | Project Coordinator

Program Management

O: 713.380.4420 | D: 713.341.8017 | C: 305.495.6645
1904 W Grand Parkway N, Suite 100, Katy, Texas 77449

EMPLOYEE-OWNED. CLIENT FOCUSED.

www.lja.com