

Waller County Check Request/Reimbursement Form

Employee submitting request:

Julie Adams

Department:

Road and Bridge

Total Amount Due:

\$125,511.98

Please make check payable to:

Name: Binkley & Barfield, Inc.

Address: 1710 Seamist Drive

Houston, TX 77008

Please mail check to:

Name: Binkley & Barfield, Inc.

Address: 1710 Seamist Drive


Houston, TX 77008

Purpose of check: Invoice # 74343R Penick Road

Professional Services from July 01, 2025 to July 31, 2025

Charge to GL line:

605-605-545405


Signature of Person Submitting Request

8-25-25
Date


Signature of Official/Department Head Submitting Request

9-2-25
Date



INVOICE

REMIT TO: Binkley & Barfield, Inc.
1710 Seamist Drive
Houston, TX 77008

Waller Co.

August 22, 2025
Project No: 0000069974.0000
Invoice No: 74343R

J. Ross McCall
Waller County
775 Bus 290 East
Hempstead, TX

Project Manager: Kevin Mineo
Deputy Project Manager: Ryan Hinson
Waller Co. Project No.: 23302

Total Contract Value: 1,532,634.00

Project 0000069974.0000 Waller County - Penick Rd
Waller Co Project No.: 23302

Professional Services from July 01, 2025 to July 31, 2025

Phase	0000	General
Task	1000	Roadway
Fee		

Billing Phase	Fee	Percent Complete	Earned	Previously Invoiced	Amount This Invoice
General	49,821.00	36.00	17,935.56	13,949.88	3,985.68
Preliminary Engineering	223,460.00	95.00	212,287.00	172,949.90	39,337.10
Final Design	765,438.00	0.00	0.00	0.00	0.00
SUE	69,992.00	75.00	52,494.00	52,494.00	0.00
Environmental	29,455.00	100.00	29,455.00	9,796.00	19,659.00
Geotechnical	40,297.00	92.7041	37,356.97	37,356.97	0.00
Survey	208,434.00	90.00	187,590.60	125,060.40	62,530.20
Total Fee	1,386,897.00		537,119.16	411,607.15	125,511.98
Total Fee					125,511.98
Total this Task:				\$125,511.98	
Total this Phase:				\$125,511.98	

Phase	0700	Construction Phase Services
Task	1000	Roadway CPS
Billing Limits		Current Prior To-Date
Total Billings		0.00 0.00 0.00
Limit		67,531.00
Remaining		67,531.00
Total this Task:		

Task	SUB1	Woolpert CPS
------	------	--------------

Project	0000069974.0000	Waller County -Penick Rd	Invoice	74343R
---------	-----------------	--------------------------	---------	--------

Billing Limits	Current	Prior	To-Date
Total Billings	0.00	0.00	0.00
Limit			34,100.00
Remaining			34,100.00

Total this Task:

Total this Phase:

Phase	0901	SUB SUE
Task	SUB1	KCI SUB SUE

Billing Limits	Current	Prior	To-Date
Total Billings	0.00	52,494.00	52,494.00
Limit			69,992.00
Remaining			17,498.00

Total this Task:

Task	SUB2	KCI SUB -Optional Additional Serv. UC
------	------	---------------------------------------

Billing Limits	Current	Prior	To-Date
Total Billings	0.00	0.00	0.00
Limit			30,906.00
Remaining			30,906.00

Total this Task:

Total this Phase:

Phase	1400	Survey
Task	SUB1	Woolpert Surveying - Basic Services

Total this Task:

Task	SUB2	Woolpert Surveying - Optional Additional Services UC
------	------	--

Billing Limits	Current	Prior	To-Date
Total Billings	0.00	0.00	0.00
Limit			13,200.00
Remaining			13,200.00

Total this Task:

Total this Phase:

TOTAL DUE THIS INVOICE: \$125,511.98

Outstanding Invoices

Number	Date	Balance
72402	5.9.2025	44,968.62
73053	6.10.2025	94,216.56
73519	7.18.2025	267,683.57
Total		406,868.75

Total Now Due \$532,380.73

Monthly Progress Report

July 2025

Project: Waller County - Penick Rd
Project No.: 0000069974.0000
Waller County Project No.: 23302

I. Work Completed to Date

Task 1: Preliminary Design

- PER Submitted 7/16.
 - a. BBI began addressing initial comments received from 7/28 meeting.
 - b. BBI awaiting Comment Response. Expect to receive by 8/4.
 - c. BBI awaiting dates for PER Meeting with Waller County. TBD.
 - d. BBI is developing a presentation to PER meeting

Task 2: Final Design

- BBI begun minor sheet and miscellaneous plan set production.
- Final Design development to kick off in August.

A: Project Management

- Design Team Coordination

B: Monthly Meeting

- Monthly meeting with Waller County (7/28)
- Bi-weekly progress meeting with Design Team (7/8)

II. Work Planned for Next Period (August 2025)

Task 1: Begin Final Design Phase in August.

Task 2. Implement direction TBD from PER meeting outcomes.

Task 3. Prepare for 70% PS&E Design Submittal. Tentatively set to 12/3/2025.

Milestone Submittals	Expected Due Date
Prelim. Design Submittal (PER and Schematic)	7/16/2025 - COMPLETED
70% Design Submittal	12/3/2025
100% Design Submittal	3/25/2026



Ryan Hinson
Deputy Project Manager

Date: August 13, 2025



INVOICE

Houston, TX
713-690-8989

Project Mgr: Kirsten Smith

Project: Waller County Precinct 3 Penick Road
Penick Road
Waller, TX 77484

To: Binkley & Barfield
Attn: Accounts Payable
1701 Southwest Parkway
Suite 111
College Station, TX 77840

REMIT TO:

Invoice Number: TP13675

Terracon Consultants, Inc.
PO Box 959673
St Louis, MO 63195-9673

Federal E.I.N.: 42-1249917

Project Number: 92247D98
Invoice Date: 7/08/2025
For Period: 5/18/2025 to 6/21/2025

Progress Invoice No. 2

Environmental Services

BBI Project No. 0000069974 0000
Waller County Project No. 23302
Work Authorization # 01

Description	Total
TASK: Task 2 - Waters of the United States (WOTUS) Delineation	
Additional 60% completion of \$13,810.00 Lump Sum fee. (Note: 100% completion has been billed to date.)	\$8,286.00
Task Total	\$8,286.00
TASK: Task 3 - Threatened and Endangered (T&E) Species Habitat Assessment	
Initial 100% completion of \$5,755.00 Lump Sum fee. (Note: 100% completion has been billed to date.)	\$5,755.00
Task Total	\$5,755.00
TASK: Task 4 - Cultural Resources Desktop Assessment	
Additional 20% completion of \$2,610.00 Lump Sum fee. (Note: 100% completion has been billed to date.)	\$522.00
Task Total	\$522.00
Invoice Total	\$14,563.00

TERMS: DUE UPON PRESENTATION OF INVOICE



INVOICE

Invoice No.: TP13675
Project No.: 92247D98
Project: Waller County Precinct 3 Penick
Road
Penick Road
Waller, TX 77484

Project Mgr: Kirsten Smith

Statement of Account	
----------------------	--

Contract Amount	\$22,175.00
Amount Previously Billed	\$7,612.00
Total Due this Invoice	\$14,563.00
Total Billed	\$22,175.00
Payments to Date	\$0.00
Total Due	\$22,175.00

TERMS: DUE UPON PRESENTATION OF INVOICE



INVOICE

Houston, TX
713-690-8989

Project Mgr: Jessica Kemp

Project: Waller County Precinct 3 Penick Road
Penick Road
Waller, TX 77484

To: Binkley & Barfield
Attn: Accounts Payable
1701 Southwest Parkway
Suite 111
College Station, TX 77840

REMIT TO:

Invoice Number: TP13676

Terracon Consultants, Inc.
PO Box 959673
St Louis, MO 63195-9673

Federal E.I.N.: 42-1249917

Project Number: 92247D98A
Invoice Date: 7/08/2025
For Period: 5/18/2025 to 7/05/2025

Progress Invoice No.2

Phase I Environmental Site Assessment

BBI Project No. 0000069974.0000
Waller County Project No. 23302
Work Authorization # 01

Description	Total
TASK: Phase I Environmental Site Assessment	
Additional 70% completion of \$7,280.00 Lump Sum Fee (Note: 100% completion has been billed to date.)	\$5,096.00
Task Total	\$5,096.00

Invoice Total \$5,096.00

Statement of Account	
Contract Amount	\$7,280.00
Amount Previously Billed	\$2,184.00
Total Due this Invoice	\$5,096.00
Total Billed	\$7,280.00
Payments to Date	\$0.00
Total Due	\$7,280.00

TERMS: DUE UPON PRESENTATION OF INVOICE



INVOICE

Please remit to:
PO Box 714874
Cincinnati, OH 45271
USA

Invoice #: PTIN0042265
Invoice date: 8/5/2025
Project number: 10021529.00
Customer account: ARCA0000411
Customer PO:
Payment terms: PWP
Page: 1 of 1

Ryan Hinson
Binkley & Barfield, Inc.
1710 Seamist Drive

1710 Seamist Drive
Houston, TX 77008

Service period: 06/01/2025 - 07/31/2025

Progress detail

Phase	Fee	Percent complete	Previous billing	Current billing	Remaining contract
Waller County Penick Rd - Precinct 3 B	208,434.00	90.00%	125,060.40	62,530.20	20,843.40
Subtotal	208,434.00		125,060.40	62,530.20	20,843.40
				Subtotal	62,530.20

10021529.00	Waller County Penick Rd				
Progress Level grouping					62,530.20
				Invoice subtotal	62,530.20
				Retention	0.00
				Sales tax	0.00
				Total	62,530.20
				Currency	USD

For questions regarding this invoice, please contact Carraway, Shannon at Shannon.Carraway@Woolpert.com or 7575495350.

Reduce processing costs and pay electronically!

Begin paying electronically via ACH using Woolpert's bank and remittance information below.

ACH information should not be used for Wire Transfers. Wires require a different account and can be provided upon request.

ACH Information: KeyBank
PO Box 714874
Cincinnati, OH 45271-4874
USA

Email remittance: accounting@woolpert.com
Account name: Woolpert Inc
Routing number: 021052053
Account number: 76710051

Project Tracker:
0000069974.0000 Waller County - Penick Rd

Invoice Number: 7434R-05

Billing Period: July 01, 2025- July 31, 2025

Waller Project No.: 23302

Invoice #	
Woolpert	PTIN0042265
Terracon	TP13675,TP13676
KCI	
Geotech	

Phase	Contract Fee	% Complete to Date	Billed to Date	Consultant	Jul-25	Current Billing	Fee Remaining
Roadway and Drainage Design							
General Roadway	\$ 49,821.00	36.00%	\$ 17,935.56	BBi	\$ 3,985.68	\$ 3,985.68	\$ 31,885.44
Preliminary Engineering	\$ 223,460.00	95.00%	\$ 212,267.00	BBi	\$ 39,337.10	\$ 39,337.10	\$ 11,173.00
Final Design	\$ 765,438.00	0.00%	\$ -	BBi	\$ -	\$ -	\$ 765,438.00
SUE	\$ 69,992.00	75.00%	\$ 52,494.00	KCI	\$ -	\$ -	\$ 17,498.00
Environmental	\$ 29,455.00	100.00%	\$ 29,455.00	Terracon	\$ 19,659.00	\$ 19,659.00	\$ -
Geotechnical	\$ 40,297.00	92.70%	\$ 37,357.00	Geotech	\$ -	\$ -	\$ 2,940.00
Survey	\$ 208,434.00	90.00%	\$ 187,590.60	Woolpert	\$ 62,530.20	\$ 62,530.20	\$ 20,843.40
Construction Phase Services	\$ 145,737.00	0.00%	\$ -		\$ -	\$ -	\$ 145,737.00
Total	\$ 1,532,834.00	35.05%	\$ 537,139.16		\$ 125,511.98	\$ 125,511.98	\$ 995,514.84

Julie Adams

From: Daniel Freeman <dfreeman@lja.com>
Sent: Monday, August 25, 2025 11:28 AM
To: Ross McCall; Luke Fortkamp
Cc: Julie Adams; John Tyler
Subject: 2023 Road Bond Invoice; 23302 Penick Road
Attachments: 20250822-Invoice#74343R-05-BBIPenick RD23302.pdf

CAUTION: This email originated from outside of the County. Do not click links or open attachments unless you recognize the sender and know that the content is safe.

Ross/Luke,

Subject invoice for your review.

Project #: 23302
Project Name: Penick Road
Consultant: BBI
Percent spent so far: 35%
Design Schedule Changes: none

Invoice Date	Invoice #	Invoice \$
8/22/2025	7434R-05	\$ 125,511.98

Please let me know if you need anything else.

Daniel W. Freeman | Project Director
Program Management
O: 512.767.7300 | D: 512.366.3568 | C: 512.413.6764
1904 W Grand Parkway N, Suite 100, Katy, TX 77449
EMPLOYEE-OWNED. CLIENT FOCUSED.
www.lja.com



Top Workplaces USA | 2023

Julie Adams

From: Ross McCall
Sent: Monday, August 25, 2025 12:49 PM
To: Daniel Freeman; Luke Fortkamp
Cc: Julie Adams; John Tyler
Subject: RE: 2023 Road Bond Invoice; 23302 Penick Road

Received. @Luke Fortkamp – please review and process. No objections from me.

J. Ross McCall, PE
County Engineer
Waller County Road & Bridge
979-826-7670

From: Daniel Freeman <dfreeman@lja.com>
Sent: Monday, August 25, 2025 11:28 AM
To: Ross McCall <r.mccall@wallercounty.us>; Luke Fortkamp <l.fortkamp@wallercounty.us>
Cc: Julie Adams <j.adams@wallercounty.us>; John Tyler <jtyler@lja.com>
Subject: 2023 Road Bond Invoice; 23302 Penick Road

CAUTION: This email originated from outside of the County. Do not click links or open attachments unless you recognize the sender and know that the content is safe.

Ross/Luke,

Subject invoice for your review.

Project #: 23302
Project Name: Penick Road
Consultant: BBI
Percent spent so far: 35%
Design Schedule Changes: none

Invoice Date	Invoice #	Invoice \$
8/22/2025	7434R-05	\$ 125,511.98

Please let me know if you need anything else.

Daniel W. Freeman | Project Director
Program Management
O: 512.767.7300 | D: 512.366.3568 | C: 512.413.6764
1904 W Grand Parkway N, Suite 100, Katy, TX 77449
EMPLOYEE-OWNED. CLIENT FOCUSED.
www.lja.com

Julie Adams

From: Luke Fortkamp
Sent: Monday, August 25, 2025 1:52 PM
To: Julie Adams
Subject: FW: 2023 Road Bond Invoice; 23302 Penick Road
Attachments: 20250822-Invoice#74343R-05-BBIPenick RD23302.pdf

Julie,

Please process.

Thanks,
-Luke

From: Daniel Freeman <dfreeman@lja.com>
Sent: Monday, August 25, 2025 11:28 AM
To: Ross McCall <r.mccall@wallercounty.us>; Luke Fortkamp <l.fortkamp@wallercounty.us>
Cc: Julie Adams <j.adams@wallercounty.us>; John Tyler <jtyler@lja.com>
Subject: 2023 Road Bond Invoice; 23302 Penick Road

CAUTION: This email originated from outside of the County. Do not click links or open attachments unless you recognize the sender and know that the content is safe.

Ross/Luke,

Subject invoice for your review.

Project #: 23302
Project Name: Penick Road
Consultant: BBI
Percent spent so far: 35%
Design Schedule Changes: none

Invoice Date	Invoice #	Invoice \$
8/22/2025	7434R-05	\$ 125,511.98

Please let me know if you need anything else.

Daniel W. Freeman | Project Director
Program Management
O: 512.767.7300 | D: 512.366.3568 | C: 512.413.6764
1904 W Grand Parkway N, Suite 100, Katy, TX 77449
EMPLOYEE-OWNED. CLIENT FOCUSED.
www.lja.com