

Waller County Check Request/Reimbursement Form

Employee submitting request:

Julie Adams

Department:

Road and Bridge

Total Amount Due:

\$44,968.62

Please make check payable to:

Name: Binkley & Barfield, Inc.

Address: 1710 Seamist Drive

Houston, TX 77008

Please mail check to:

Name: Binkley & Barfield, Inc.

Address: 1710 Seamist Drive

Houston, TX 77008

Purpose of check: Invoice # 72402-02 Penick Road

Professional Services from April 01, 2025 to April 30, 2025

Charge to GL line:

605-605-545405


Signature of Person Submitting Request

8-5-25

Date


Signature of Official/Department Head Submitting Request

8-7-25

Date



INVOICE

REMIT TO: Binkley & Barfield, Inc.
1710 Seamist Drive
Houston, TX 77008

Waller County

J. Ross McCall
Waller County
775 Bus 290 East
Hempstead, TX

May 16, 2025
Project No: 0000069974.0000
Invoice No: 72402-02

Project Manager: Kevin Mineo
Deputy Project Manager: Ryan Hinson
Waller Co. Project No.:23302

Total Contract Value: 1,532,634.00

Project 0000069974.0000 Waller County - Penick Rd
Waller Co Project No.: 23302

Professional Services from April 01, 2025 to April 30, 2025

Phase	0000	General
Task	1000	Roadway
Fee		

Billing Phase	Fee	Percent Complete	Earned	Previously Invoiced	Amount This Invoice
General	49,821.00	12.00	5,978.52	2,989.26	2,989.26
Preliminary Engineering	223,460.00	19.5688	43,728.50	1,749.14	41,979.36
Final Design	765,438.00	0.00	0.00	0.00	0.00
SUE	69,992.00	0.00	0.00	0.00	0.00
Environmental	29,455.00	0.00	0.00	0.00	0.00
Geotechnical	40,297.00	0.00	0.00	0.00	0.00
Survey	208,434.00	0.00	0.00	0.00	0.00
Total Fee	1,386,897.00		49,707.02	4,738.40	44,968.62
Total Fee					44,968.62
Total this Task:					\$44,968.62
Total this Phase:					\$44,968.62

Phase	0700	Construction Phase Services
Task	1000	Roadway CPS
Billing Limits		
Total Billings	Current	Prior
Limit	0.00	0.00
Remaining		To-Date
		67,531.00
		67,531.00
Total this Task:		

Task	SUB1	Woolpert CPS
------	------	--------------

Project	0000069974.0000	Waller County -Penick Rd	Invoice	72402
---------	-----------------	--------------------------	---------	-------

Billing Limits	Current	Prior	To-Date
Total Billings	0.00	0.00	0.00
Limit			34,100.00
Remaining			34,100.00

Total this Task:

Total this Phase:

Phase	0901	SUB SUE
Task	SUB1	KCI SUB SUE

Billing Limits	Current	Prior	To-Date
Total Billings	0.00	0.00	0.00
Limit			69,992.00
Remaining			69,992.00

Total this Task:

Task	SUB2	KCI SUB -Optional Additional Serv. UC
------	------	---------------------------------------

Billing Limits	Current	Prior	To-Date
Total Billings	0.00	0.00	0.00
Limit			30,906.00
Remaining			30,906.00

Total this Task:

Total this Phase:

Phase	1400	Survey
Task	SUB2	Woolpert Surveying - Optional Additional Services UC

Billing Limits	Current	Prior	To-Date
Total Billings	0.00	0.00	0.00
Limit			13,200.00
Remaining			13,200.00

Total this Task:

Total this Phase:

TOTAL DUE THIS INVOICE: \$44,968.62

Outstanding Invoices

Number	Date	Balance
71475	4.4.2025	4,738.40
Total		4,738.40

Total Now Due \$49,707.02

Monthly Progress Report

April 2025

Project: Waller County - Penick Rd

Project No.: 0000069974.0000

P.O. No.: 23302

I. Work Completed This Period (April 2025)

Task 1: Survey, Geotech, ENV and SUE data collection.

- ENV CR Desktop report received.
- List of Borings Locations KMZ received and approved.

Task 2: Identification and approval of Boring Locations.

Task 3: 'Right-Of-Entry' (ROE) letters mailed and responses.

Task 4: Preliminary Design

- Roadway, Drainage design and data collection.
- 2nd Site Visit
- Development of two TCP concepts for May workshop.
- Development of PER and Preliminary Design deliverables. (Prelim Design Schematic and TCP Roll Plots)

A: Project Management

- Subcontract approval.
- Work Authorizations (WA) / Notice to Proceed (NTP).
- Design Team coordination

B: Monthly Meeting

- Monthly meeting with Waller County (4/28) (Last Monday of each month until PER, then switch to Bi-monthly).
- Bi-weekly meetings with Design Team.

II. Work Planned for Next Period (May 2025)


Task 1: Borings scheduled for the week of 5/18.

Task 2: ENV Phase 1 ESA, WOTUS Delineation, and T&E Habitat Assessment reports.

Task 3: Survey deliverable anticipated completion at end of the month.

Task 4: SUE Data collection

Task 5: TCP Workshop on 5/26.



Ryan Hinson
Deputy Project Manager

Date: May 16, 2025

Project Tracker:
0000069974.0000 Waller County - Penick Rd

Invoice Number: 72402-02

Billing Period: April 01, 2025 - April 30, 2025

Waller Project No.: 23302

Invoice #
Woolpert
Terracon
KCI
Geotech

Phase	Contract Fee	% Complete to Date	Billed to Date	Consultant	Apr-25 Inv. 72402-02	Current Billing	Fee Remaining
Roadway and Drainage Design							
General Roadway	\$ 49,821.00	12.00%	\$ 5,978.52	BBH	\$ 2,989.26	\$ 2,989.26	\$ 43,842.48
Preliminary Engineering	\$ 223,460.00	19.57%	\$ 43,728.50	BBH	\$ 41,979.36	\$ 41,979.36	\$ 179,731.50
Final Design	\$ 765,438.00	0.00%	\$ -	BBH		\$ -	\$ 765,438.00
SUE	\$ 69,992.00	0.00%	\$ -	KCI		\$ -	\$ 69,992.00
Environmental	\$ 29,455.00	0.00%	\$ -	Terracon		\$ -	\$ 29,455.00
Geotechnical	\$ 40,297.00	0.00%	\$ -	Geotech		\$ -	\$ 40,297.00
Survey	\$ 208,434.00	0.00%	\$ -	Woolpert		\$ -	\$ 208,434.00
Construction Phase Services	\$ 145,737.00	0.00%	\$ -			\$ -	\$ 145,737.00
Total	\$ 1,532,634.00	3.24%	\$ 49,707.02		\$ 44,968.62	\$ 44,968.62	\$ 1,482,926.98

Julie Adams

From: Katlyn Dezarn <kdezarn@lja.com>
Sent: Tuesday, August 5, 2025 11:59 AM
To: Julie Adams
Subject: FW: Payment status for project 023 Mobility Bond Project- 23302 -20250616-Inv.73053-03 & 72402-02 Penick Rd
Attachments: 2023 Mobility Bond Project- 23302 -20250616-Inv.73053-03 Penick Rd; 2023 Mobility Bond Project- 23302 -20250516-Inv.72402-02 Penick Rd

CAUTION: This email originated from outside of the County. Do not click links or open attachments unless you recognize the sender and know that the content is safe.

Hi Julie!

I was going through the court agenda's trying to find Penick Rd's invoices.

I know Invoice 73053 was on the 7/23 agenda, but I am having a bit of difficulty finding Invoice 72402, do you know when this one was approved so I can update the consultant?

Thank you so much!!

Katlyn Dezarn, PE | Project Engineer

Transportation

O: 713.953.5200 | D: 346.241.1740 | C: 951.520.3950

3600 W Sam Houston Pkwy S Ste 600, Houston, TX 77042

EMPLOYEE-OWNED. CLIENT FOCUSED.

www.lja.com



Top Workplaces USA | 2023

From: Sara Alhousari <Sabokasabalhousari@dccm.com>

Sent: Tuesday, August 5, 2025 11:19 AM

To: John Tyler <jtyler@lja.com>; Michael Keck <mkeck@lja.com>

Cc: Kevin A. Mineo <kmineo@dccm.com>; Ryan Hinson <rhinson@dccm.com>; Katlyn Dezarn <kdezarn@lja.com>; Andrea Balbuena <Ybalbuena@dccm.com>

Subject: Payment status for project 023 Mobility Bond Project- 23302 -20250616-Inv.73053-03 & 72402-02 Penick Rd

[EXTERNAL EMAIL]

Good morning,

I hope you're all doing well! Could you please provide an update on the status of the payment for the invoice

Julie Adams

From: Katlyn Dezarn <kdezarn@lja.com>
Sent: Tuesday, August 5, 2025 3:19 PM
To: Ross McCall; Luke Fortkamp
Cc: Julie Adams; John Tyler
Subject: 2023 Mobility Bond Invoice | 23302 Penick Road
Attachments: 20250516-Invoice#72402-02-BBIPenick RD23302.pdf

CAUTION: This email originated from outside of the County. Do not click links or open attachments unless you recognize the sender and know that the content is safe.

Hello again!

Attached is another invoice! Here is a summary:

Project #: 23302
Project Name: Penick Road
Consultant: BBI
Invoice Total: \$44,968.62
Design Schedule Changes: None

Thank you so much,
Katlyn Dezarn, PE | Project Engineer

Transportation

O: 713.953.5200 | D: 346.241.1740 | C: 951.520.3950
3600 W Sam Houston Pkwy S Ste 600, Houston, TX 77042

EMPLOYEE-OWNED. CLIENT FOCUSED.

www.lja.com



Top Workplaces USA | 2023