

CONTINUATION SHEET

AIA Document G703 - Computerized

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 33
APPLICATION DATE: 7/1/2025
PERIOD TO: 7/31/2025
ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	C	D	E	F	G	H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	FROM PREV APPLICATIONS (D+E)	WORK COMPLETED THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
	SWING SPACE DESIGN BUILD SERVICES	0.000	184,531.00	184,531.00	1,825,812.00	2,375,265.39	0.00	2,375,265.39	2,375,265.39	0.00	0.00	2,375,265.39	100%	0.00	0.00
	SWING SPACE TOTALS														
23.0	NEW COURTHOUSE DESIGN BUILD SERVICES														
23.1A	Courthouse Replacement Design Fees (Prog/SD)	1,118,000.000	687,990.00			357,154.82	138,248.83	495,403.65	495,403.65	0.00	0.00	495,403.65	100%	0.00	0.00
23.1B	Courthouse Replacement Design Fees (DDs)	0.000	0.00	642,880.48	0.00	642,880.48	248,846.09	891,726.57	891,726.57	0.00	0.00	891,726.57	100%	0.00	0.00
23.1C	Courthouse Replacement Design Fees (CDs)	0.000	0.00	785,954.70	0.00	785,954.70	303,933.33	1,089,888.03	1,089,888.03	0.00	0.00	1,089,888.03	100%	0.00	0.00
23.1D	Courthouse Replacement C.A. Services	0.000	0.00	0.00	0.00	0.00	825,672.75	825,672.75	860,538.20	33,026.91	0.00	893,565.11	84%	132,107.64	0.00
23.2	Ex. Courthouse Demo Design Fees	0.000	30,000.00	30,000.00	0.00	30,000.00	0.00	30,000.00	30,000.00	0.00	0.00	30,000.00	100%	0.00	0.00
23.3	Courthouse Replacement FF&E Design Fees	0.000	284,999.00	284,999.00	0.00	284,999.00	242,026.00	527,025.00	92,249.75	0.00	0.00	92,249.75	18%	434,775.25	0.00
23.4	Courthouse Replacement Reimbursable Allw.	5,000.000	43,750.00	48,750.00	0.00	48,750.00	35,000.00	83,750.00	48,412.50	0.00	0.00	48,412.50	59%	34,337.50	0.00
23.5	Survey	0.000	20,990.00	20,990.00	0.00	20,990.00	0.00	20,990.00	20,990.00	0.00	0.00	20,990.00	100%	0.00	0.00
23.6	M.E.P. 3rd Party Review	0.000	36,000.00	36,000.00	0.00	36,000.00	0.00	36,000.00	36,000.00	0.00	0.00	36,000.00	100%	0.00	0.00
23.7	DAS System Design Fees	0.000	0.00	0.00	0.00	0.00	45,100.00	45,100.00	0.00	0.00	0.00	0.00	0%	45,100.00	0.00
23.8	Design/Builder Preconstruction Services	100,000.000	0.00	100,000.00	0.00	100,000.00	0.00	100,000.00	100,000.00	0.00	0.00	100,000.00	100%	0.00	0.00
23.9	General Conditions	0.000	0.00	0.00	0.00	0.00	3,309,811.00	3,309,811.00	2,647,688.80	132,384.44	0.00	2,780,073.24	84%	529,537.76	0.00
23.10	Mobilization (Temp. Fence, Trailer, Etc.)	0.000	0.00	0.00	0.00	0.00	65,000.00	65,000.00	65,000.00	0.00	0.00	65,000.00	100%	0.00	0.00
23.11	Subcontractor Default Insurance	0.000	0.00	0.00	0.00	0.00	446,540.00	446,540.00	439,379.00	0.00	0.00	439,379.00	98%	7,161.00	0.00
23.12	General Liability & Builder's Risk Insurance	0.000	0.00	0.00	0.00	0.00	297,728.00	297,728.00	238,182.40	11,909.12	0.00	250,091.52	84%	47,636.48	0.00
23.13	AGC Fees	0.000	0.00	0.00	0.00	0.00	29,425.00	29,425.00	29,425.00	0.00	0.00	29,425.00	100%	0.00	0.00
23.14	Payment & Performance Bonds	0.000	0.00	0.00	0.00	0.00	505,348.00	505,348.00	502,786.00	0.00	0.00	502,786.00	99%	2,562.00	0.00
23.15	Design/Builder Overhead & Profit	50,310.000	48,799.00	97,109.00	0.00	97,109.00	1,666,017.00	1,763,126.00	1,463,394.58	0.00	0.00	1,463,394.58	83%	299,731.42	0.00
24.0	Demolition & Abatement														
24.1	Structure Demolition & Salvaged Items	0.000	0.00	0.00	0.00	0.00	338,500.00	338,500.00	338,500.00	0.00	0.00	338,500.00	100%	0.00	16,925.00
24.2	3rd Party Indoor Air Monitor/for Abatement	0.000	0.00	0.00	0.00	0.00	22,800.00	22,800.00	22,800.00	0.00	0.00	22,800.00	100%	0.00	1,140.00
24.3	Asbestos Abatement	0.000	0.00	0.00	0.00	0.00	225,000.00	225,000.00	225,000.00	0.00	0.00	225,000.00	100%	0.00	11,250.00
25.0	Sitework														
25.1	Concrete Paving (Tucker)	0.000	0.00	0.00	0.00	0.00	330,000.00	330,000.00	0.00	0.00	0.00	0.00	0%	330,000.00	0.00
25.2	Concrete Sidewalks (Tucker)	0.000	0.00	0.00	0.00	0.00	70,000.00	70,000.00	14,000.00	21,000.00	0.00	35,000.00	50%	35,000.00	1,750.00
25.3	Earthwork (Canon Construction)	0.000	0.00	0.00	0.00	0.00	243,920.00	243,920.00	207,332.00	0.00	0.00	207,332.00	85%	36,588.00	10,366.60
25.4	Erosion Control	0.000	0.00	0.00	0.00	0.00	21,048.00	21,048.00	21,048.00	0.00	0.00	21,048.00	100%	0.00	1,062.40
25.5	Termite Control	0.000	0.00	0.00	0.00	0.00	2,995.00	2,995.00	2,995.00	0.00	0.00	2,995.00	100%	0.00	149.75
25.6	Pavement Markings & Signage	0.000	0.00	0.00	0.00	0.00	24,515.00	24,515.00	0.00	0.00	0.00	0.00	0%	24,515.00	0.00
25.7	Fencing	0.000	0.00	0.00	0.00	0.00	88,606.00	88,606.00	0.00	0.00	0.00	0.00	0%	88,606.00	0.00
25.8	Landscape / Irrigation	0.000	0.00	0.00	0.00	0.00	143,000.00	143,000.00	7,150.00	0.00	0.00	7,150.00	5%	135,850.00	357.50
25.9	Site Utilities (Canon Construction)	0.000	0.00	0.00	0.00	0.00	159,573.00	159,573.00	135,637.05	0.00	0.00	135,637.05	85%	23,935.95	6,781.85
25.10	Temporary - Vehicular Access & Parking	0.000	0.00	0.00	0.00	0.00	29,650.00	29,650.00	0.00	0.00	0.00	0.00	0%	29,650.00	0.00
25.11	Traffic Control & Barricades	0.000	0.00	0.00	0.00	0.00	5,000.00	5,000.00	0.00	0.00	0.00	0.00	0%	5,000.00	0.00
25.12	Temporary - Barriers & Enclosures	0.000	0.00	0.00	0.00	0.00	15,000.00	15,000.00	0.00	0.00	0.00	0.00	0%	15,000.00	0.00
26.0	Concrete Work														
26.1	Concrete Staining	0.000	0.00	0.00	0.00	0.00	2,966.00	2,966.00	2,966.00	0.00	0.00	2,966.00	100%	26,694.00	148.30
26.2	Polished Concrete Finishes	0.000	0.00	0.00	0.00	0.00	25,319.00	25,319.00	2,531.90	10,127.60	0.00	12,659.50	50%	12,659.50	632.98

CONTINUATION SHEET

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 33
APPLICATION DATE: 7/1/2025
PERIOD TO: 7/31/2025
ARCHITECT'S PROJECT NO.: Multiple

AIA DOCUMENT G703 - Computerized

A	B	C	C	C	C	C	C	C	C	C	D	E	F	G	H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	C	EXHIBIT F SCHEDULED VALUE	FROM PREV APPLICATIONS (D+E)	WORK COMPLETED THIS PERIOD	% (G/C)	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	BALANCE TO FINISH (C-G)	RETAINAGE
26.3	Concrete Piles (Tucker)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	400,000.00	400,000.00	0.00	100%	0.00	400,000.00	0.00	20,000.00
26.4	Building Foundation & Slab (Tucker)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	501,315.00	501,315.00	0.00	100%	0.00	501,315.00	0.00	25,065.75
26.5	Elevated Concrete (Tucker)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	275,000.00	275,000.00	0.00	100%	0.00	275,000.00	0.00	13,750.00
26.6	Site & Parking Concrete Work (Tucker)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	425,000.00	425,000.00	0.00	48%	0.00	205,700.00	219,300.00	10,285.00
27.0	Masonry	0.00	0.00	0.00	0.00	0.00	0.00	0.00	106,840.00	106,840.00	0.00	100%	0.00	106,840.00	0.00	5,342.00
27.1	Mobilization, Submittals, Shop Drawings, & Engrin	0.00	0.00	0.00	0.00	0.00	0.00	0.00	185,668.00	185,668.00	0.00	100%	0.00	185,668.00	0.00	9,283.40
27.2	GFRC (North) (Camaraia)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	196,059.00	196,059.00	0.00	100%	0.00	196,059.00	0.00	9,802.95
27.3	GFRC (East) (Camaraia)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	196,059.00	196,059.00	0.00	100%	0.00	196,059.00	0.00	9,802.95
27.4	GFRC (West) (Camaraia)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	382,658.00	382,658.00	0.00	100%	0.00	382,658.00	0.00	19,132.90
27.5	GFRC (South) (Camaraia)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	576,000.00	576,000.00	0.00	100%	0.00	576,000.00	0.00	28,800.00
27.6	Stone Veneer (North) (Camaraia)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	576,000.00	576,000.00	0.00	100%	0.00	576,000.00	0.00	28,800.00
27.7	Stone Veneer (East) (Camaraia)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	576,000.00	576,000.00	0.00	100%	0.00	576,000.00	0.00	28,800.00
27.8	Stone Veneer (West) (Camaraia)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	1,066,000.00	1,066,000.00	0.00	100%	0.00	1,066,000.00	0.00	53,300.00
27.9	Stone Veneer (South) (Camaraia)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	67,141.00	67,141.00	0.00	100%	0.00	3,357.05	0.00	1,908.75
27.11	CMU (Camaraia)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	38,175.00	38,175.00	0.00	100%	0.00	38,175.00	0.00	1,908.75
27.12	Mockup (Camaraia)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	1,878,900.00	1,878,900.00	0.00	100%	0.00	1,878,900.00	0.00	46,972.50
28.0	Metals	0.00	0.00	0.00	0.00	0.00	0.00	0.00	576,800.00	576,800.00	0.00	100%	0.00	576,800.00	0.00	28,840.00
28.10	Structural Steel Fabrication (MSD)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	25,000.00	25,000.00	0.00	100%	0.00	25,000.00	0.00	1,250.00
28.20	Structural Steel Erection (MSD)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	118,213.00	118,213.00	0.00	100%	0.00	118,213.00	0.00	5,910.65
28.30	Miscellaneous Steel (MSD)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	32,396.37	32,396.37	0.00	50%	0.00	179,996.50	0.00	8,995.63
28.40	Shop Drawings, Project Management (Livers)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	20,198.00	20,198.00	0.00	50%	0.00	67,330.00	0.00	3,365.50
28.50	Fabrication, Materials (Livers)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	1,059,750.00	1,059,750.00	0.00	82%	0.00	868,995.00	0.00	43,448.75
28.60	Decorative Metal Railings (Livers)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	80,567.00	80,567.00	0.00	100%	0.00	80,567.00	0.00	4,028.35
29.0	Carpentry & Millwork	0.00	0.00	0.00	0.00	0.00	0.00	0.00	14,356.00	14,356.00	0.00	100%	0.00	14,356.00	0.00	8,960.00
29.1	Millwork & Countertops (Phoenix Millwork)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	330,061.00	330,061.00	0.00	100%	0.00	330,061.00	0.00	16,503.05
30.0	Thermal & Moisture Protection	0.00	0.00	0.00	0.00	0.00	0.00	0.00	1,801,276.26	1,801,276.26	0.00	98%	0.00	1,801,276.26	0.00	90,063.81
30.1	Sprayed Insulation (LCR)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	186,620.00	186,620.00	0.00	87%	0.00	176,355.90	10,284.10	8,817.80
30.2	Exterior Insulation & Finish System (Pillar)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	469,087.00	469,087.00	0.00	88%	0.00	412,796.56	56,290.44	20,638.83
30.3	Fluid Applied Air Barrier & Sealants (TAG)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	47,298.00	47,298.00	0.00	77%	0.00	36,419.46	10,878.54	1,820.97
30.4	Roofing, Sheet Metal Trim, & Roof Accessories (S	0.00	0.00	0.00	0.00	0.00	0.00	0.00	10,000.00	10,000.00	0.00	45%	0.00	4,500.00	5,500.00	225.00
30.5	Applied Fire Protection (Marek Brothers)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	34,900.00	34,900.00	0.00	0%	0.00	0.00	34,900.00	0.00
31.0	Openings	0.00	0.00	0.00	0.00	0.00	0.00	0.00	36,196.99	36,196.99	0.00	98%	0.00	36,000.00	0.00	1,800.00
31.1	Door, Frame, & Hardware Materials (Himmel's)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	47,298.00	47,298.00	0.00	100%	0.00	475,000.00	0.00	23,750.00
31.2	Door, Frame, & Hardware Installation (Himmel's)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	43,000.00	43,000.00	0.00	100%	0.00	43,000.00	0.00	2,150.00
31.3	Access Doors & Frames	0.00	0.00	0.00	0.00	0.00	0.00	0.00	237,000.00	237,000.00	0.00	100%	0.00	237,000.00	0.00	11,850.00
31.4	Fire-Protective Auto Smoke Curtains	0.00	0.00	0.00	0.00	0.00	0.00	0.00	97,000.00	97,000.00	0.00	100%	0.00	97,000.00	0.00	4,850.00
32.0	Glass and Glazing System	0.00	0.00	0.00	0.00	0.00	0.00	0.00	36,000.00	36,000.00	0.00	100%	0.00	36,000.00	0.00	1,800.00
32.1	Shop Drawings & Submittals (TCGC)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	475,000.00	475,000.00	0.00	100%	0.00	475,000.00	0.00	23,750.00
32.2	Aluminum Material (TCGC)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	43,000.00	43,000.00	0.00	100%	0.00	43,000.00	0.00	2,150.00
32.3	Brake Metal (TCGC)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	237,000.00	237,000.00	0.00	100%	0.00	237,000.00	0.00	11,850.00
32.4	Curtain wall (TCGC)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	97,000.00	97,000.00	0.00	100%	0.00	97,000.00	0.00	4,850.00
32.5	Storefront (TCGC)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	97,000.00	97,000.00	0.00	100%	0.00	97,000.00	0.00	4,850.00

CONTINUATION SHEET

AIA Document G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 33
APPLICATION DATE: 7/1/2025
PERIOD TO: 7/31/2025
ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	C	D	E	F	G	H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	FROM PREV APPLICATIONS (D+E)	WORK COMPLETED THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
32.6	Aluminum Wall caps (TCGC)	0.00	0.00	0.00	0.00	0.00	0.00	8,000.00	4,000.00	0.00	0.00	4,000.00	50%	4,000.00	200.00
32.7	Transaction Windows (TCGC)	0.00	0.00	0.00	0.00	0.00	0.00	138,000.00	117,300.00	0.00	0.00	117,300.00	85%	20,700.00	5,665.00
32.8	Glass Materials (TCGC)	0.00	0.00	0.00	0.00	0.00	0.00	272,000.00	272,000.00	0.00	0.00	272,000.00	100%	0.00	13,600.00
32.9	Shadow box (TCGC)	0.00	0.00	0.00	0.00	0.00	0.00	16,000.00	16,000.00	0.00	0.00	16,000.00	100%	0.00	800.00
33.10	Equipment (TCGC)	0.00	0.00	0.00	0.00	0.00	0.00	76,000.00	70,660.00	0.00	0.00	70,660.00	93%	5,320.00	3,554.00
33.11	Caulking (TCGC)	0.00	0.00	0.00	0.00	0.00	0.00	106,000.00	104,940.00	0.00	0.00	104,940.00	99%	1,060.00	5,247.00
33.12	Remaining Stained Glass (Alt 3 Only)	0.00	0.00	0.00	0.00	0.00	0.00	125,000.00	0.00	0.00	0.00	0.00	0%	125,000.00	0.00
33.13	Initial Design - Foster Stained Glass	0.00	0.00	0.00	0.00	0.00	0.00	25,000.00	25,000.00	0.00	0.00	25,000.00	100%	0.00	1,250.00
33.0	Finishes												93%		
33.1	Moisture Mitigation Control (Vector)	0.00	0.00	0.00	0.00	0.00	0.00	26,686.00	26,686.00	0.00	0.00	26,686.00	100%	0.00	1,334.40
33.2	Cold Formed Metal Framing & Drywall (SPD)	0.00	0.00	0.00	0.00	0.00	0.00	1,952,391.00	1,893,819.27	0.00	0.00	1,893,819.27	97%	58,571.73	94,690.96
33.3	Tape & Float (SPD)	0.00	0.00	0.00	0.00	0.00	0.00	110,207.00	99,166.30	5,510.35	0.00	104,696.65	95%	5,510.35	5,234.83
33.4	Wood Blocking (SPD)	0.00	0.00	0.00	0.00	0.00	0.00	86,100.00	86,100.00	0.00	0.00	86,100.00	100%	0.00	4,305.00
33.5	Acoustical Ceilings (SPD)	0.00	0.00	0.00	0.00	0.00	0.00	146,747.00	88,048.20	44,024.10	0.00	132,072.30	90%	14,674.70	6,603.62
33.6	Stretched-Fabric Ceilings (Marek Brothers)	0.00	0.00	0.00	0.00	0.00	0.00	80,015.00	0.00	72,013.50	0.00	72,013.50	90%	8,001.50	3,600.68
33.7	Ceramic Tile (Level 1) (Camaraia)	0.00	0.00	0.00	0.00	0.00	0.00	158,395.00	55,438.25	63,358.00	0.00	118,798.25	75%	39,596.75	5,939.81
33.8	Ceramic Tile (Level 2) (Camaraia)	0.00	0.00	0.00	0.00	0.00	0.00	104,629.00	36,620.15	41,851.60	0.00	78,471.75	75%	26,157.25	3,923.59
33.9	Ceramic Tile (Level 3) (Camaraia)	0.00	0.00	0.00	0.00	0.00	0.00	25,691.00	9,505.67	9,762.58	0.00	19,268.25	75%	6,422.75	963.41
34.10	Ceramic Tile (Level 4) (Camaraia)	0.00	0.00	0.00	0.00	0.00	0.00	114,865.00	40,209.75	45,954.00	0.00	86,163.75	75%	28,721.25	4,306.19
34.11	Epoxy Terrazzo (National Terrazzo)	0.00	0.00	0.00	0.00	0.00	0.00	210,300.00	136,695.00	21,030.00	0.00	157,725.00	75%	52,575.00	7,886.25
34.12	Salvage & Re-install Existing Marble Panels	0.00	0.00	0.00	0.00	0.00	0.00	51,463.00	25,731.50	20,685.20	0.00	46,316.70	90%	5,146.30	2,315.84
34.13	Wood Flooring	0.00	0.00	0.00	0.00	0.00	0.00	50,000.00	0.00	0.00	0.00	0.00	0%	50,000.00	0.00
34.14	Resilient & Carpet Flooring (Keller)	0.00	0.00	0.00	0.00	0.00	0.00	173,170.00	109,097.10	0.00	0.00	109,097.10	63%	64,072.90	5,454.86
34.15	Painting (SPD)	0.00	0.00	0.00	0.00	0.00	0.00	181,362.50	90,681.29	45,340.63	0.00	136,021.88	75%	45,340.63	6,601.09
34.16	Wallcovering (SPD)	0.00	0.00	0.00	0.00	0.00	0.00	53,637.50	5,363.75	0.00	0.00	5,363.75	10%	48,273.75	268.19
34.17	Floor Protection - Skudo / Ram	0.00	0.00	0.00	0.00	0.00	0.00	22,500.00	0.00	16,975.00	0.00	16,975.00	75%	5,525.00	843.75
34.0	Specialties & Equipment														
34.1	Signage	0.00	0.00	0.00	0.00	0.00	0.00	86,947.00	4,347.35	0.00	0.00	4,347.35	5%	82,599.65	217.37
34.2	Toilet Accessories (Built Rite)	0.00	0.00	0.00	0.00	0.00	0.00	29,530.00	25,100.50	2,953.00	0.00	28,053.50	95%	1,476.50	1,402.68
34.3	Mobile Storage Shelving	0.00	0.00	0.00	0.00	0.00	0.00	89,823.00	62,876.10	0.00	0.00	62,876.10	70%	26,946.90	3,143.81
34.4	Bird Control Devices	0.00	0.00	0.00	0.00	0.00	0.00	3,450.00	0.00	3,450.00	0.00	3,450.00	100%	0.00	172.50
34.5	Tackboards & Tackboard Cabinets (Built Rite)	0.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00	0.00	0.00	0.00	0%	5,000.00	0.00
34.6	Cash Drawer	0.00	0.00	0.00	0.00	0.00	0.00	5,000.00	0.00	0.00	0.00	0.00	0%	5,000.00	0.00
34.7	Pedestrian Gates	0.00	0.00	0.00	0.00	0.00	0.00	2,000.00	0.00	0.00	0.00	0.00	0%	2,000.00	0.00
34.8	Refrigerators (Built Rite)	0.00	0.00	0.00	0.00	0.00	0.00	30,000.00	0.00	0.00	0.00	0.00	0%	30,000.00	0.00
34.9	Roller Window Shades	0.00	0.00	0.00	0.00	0.00	0.00	33,915.00	0.00	0.00	0.00	0.00	0%	33,915.00	0.00
35.0	Conveying Systems														
35.1	Elevators (Otis)	0.00	0.00	0.00	0.00	0.00	0.00	473,596.00	402,595.60	47,359.60	0.00	449,916.20	95%	23,679.80	22,495.81
36.0	Fire Protection System														
36.1	Fire Protection System (Texas Fire Logic)	0.00	0.00	0.00	0.00	0.00	0.00	303,660.00	261,147.60	27,329.40	0.00	288,477.00	95%	15,183.00	14,423.85
37.0	Mechanical - Plumbing														
37.1	Below slab Sanitary	0.00	0.00	0.00	0.00	0.00	0.00	98,064.00	98,064.00	0.00	0.00	98,064.00	100%	0.00	4,903.20

CONTINUATION SHEET

AIA Document G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 33

APPLICATION DATE: 7/1/2025

PERIOD TO: 7/31/2025

ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	C	D	E	F	G	H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	FROM PREV APPLICATIONS (D-E)	WORK COMPLETED THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
37.2	Below slab Storm	0.00	0.00	0.00	0.00	0.00	0.00	9,040.00	9,040.00	0.00	0.00	9,040.00	100%	0.00	452.00
37.3	Above slab Sanitary	0.00	0.00	0.00	0.00	0.00	0.00	163,671.00	163,671.00	0.00	0.00	163,671.00	100%	0.00	8,183.55
37.4	Above slab Storm	0.00	0.00	0.00	0.00	0.00	0.00	142,079.00	142,079.00	0.00	0.00	142,079.00	100%	0.00	7,103.95
37.5	Domestic Water	0.00	0.00	0.00	0.00	0.00	0.00	246,863.00	246,863.00	0.00	0.00	246,863.00	100%	0.00	12,343.15
37.6	Natural Gas	0.00	0.00	0.00	0.00	0.00	0.00	54,981.00	54,981.00	0.00	0.00	54,981.00	100%	0.00	2,749.05
37.7	Drains & Cleanouts	0.00	0.00	0.00	0.00	0.00	0.00	50,679.00	50,679.00	0.00	0.00	50,679.00	100%	0.00	2,533.95
37.8	Carriers	0.00	0.00	0.00	0.00	0.00	0.00	7,606.00	7,606.00	0.00	0.00	7,606.00	100%	0.00	380.30
37.9	Fixtures & punch list	0.00	0.00	0.00	0.00	0.00	0.00	107,044.00	96,339.60	0.00	0.00	96,339.60	90%	10,704.40	4,816.98
37.10	Plumbing Equipment	0.00	0.00	0.00	0.00	0.00	0.00	206,802.00	206,802.00	0.00	0.00	206,802.00	100%	0.00	10,340.10
37.11	Insulation Sub	0.00	0.00	0.00	0.00	0.00	0.00	50,400.00	50,400.00	0.00	0.00	50,400.00	100%	0.00	2,520.00
38.0	Mechanical - HVAC												97%		
38.1	HVAC Mobilization, GC's, Submittals (DerryBerry)	0.00	0.00	0.00	0.00	0.00	0.00	139,661.00	139,661.00	0.00	0.00	139,661.00	100%	0.00	6,993.05
38.2	Sheet Metal (DerryBerry)	0.00	0.00	0.00	0.00	0.00	0.00	744,936.00	744,936.00	0.00	0.00	744,936.00	100%	0.00	37,246.80
38.3	HVAC Controls (DerryBerry)	0.00	0.00	0.00	0.00	0.00	0.00	212,311.00	212,311.00	0.00	0.00	212,311.00	100%	0.00	10,615.55
38.4	VAV's (DerryBerry)	0.00	0.00	0.00	0.00	0.00	0.00	394,120.00	394,120.00	0.00	0.00	394,120.00	100%	0.00	19,706.00
38.5	RTU's (DerryBerry)	0.00	0.00	0.00	0.00	0.00	0.00	648,172.00	648,172.00	0.00	0.00	648,172.00	100%	0.00	32,408.60
38.6	Testing, Adjusting, & Balancing (DerryBerry)	0.00	0.00	0.00	0.00	0.00	0.00	67,300.00	67,300.00	0.00	0.00	67,300.00	95%	60,570.00	336.50
39.0	Electrical Systems														
39.01	Move-in, Supervision, Site Power	0.00	0.00	0.00	0.00	0.00	0.00	146,377.00	146,377.00	0.00	0.00	146,377.00	100%	0.00	7,316.85
39.02	Switchgear	0.00	0.00	0.00	0.00	0.00	0.00	200,267.00	200,267.00	0.00	0.00	200,267.00	100%	0.00	10,013.35
39.03	EMT/BXS/Fittings	0.00	0.00	0.00	0.00	0.00	0.00	374,082.00	374,082.00	0.00	0.00	374,082.00	100%	0.00	18,704.10
39.04	Wire	0.00	0.00	0.00	0.00	0.00	0.00	234,022.00	234,022.00	0.00	0.00	234,022.00	98%	4,680.44	11,467.08
39.05	Light Fixtures	0.00	0.00	0.00	0.00	0.00	0.00	574,742.00	546,004.90	0.00	0.00	546,004.90	95%	28,737.10	27,300.25
39.06	Lighting Protection	0.00	0.00	0.00	0.00	0.00	0.00	152,022.00	152,022.00	0.00	0.00	152,022.00	100%	0.00	7,601.10
39.07	Emergency Power	0.00	0.00	0.00	0.00	0.00	0.00	245,888.00	189,333.76	0.00	0.00	189,333.76	77%	56,554.24	9,466.69
40.0	Low Voltage Systems												81%		
40.1	Communications (Advanced Connections)	0.00	0.00	0.00	0.00	0.00	0.00	272,267.00	234,149.62	24,504.03	0.00	258,653.65	95%	13,613.35	12,932.68
40.2	Audio, Video & Room Control Systems (AVI-SPL)	0.00	0.00	0.00	0.00	0.00	0.00	459,196.00	339,806.52	0.00	0.00	339,806.52	74%	119,391.48	16,990.33
40.3	Access Control & Video Management Systems (R	0.00	0.00	0.00	0.00	0.00	0.00	469,262.00	375,409.60	0.00	0.00	375,409.60	80%	93,852.40	18,770.48
41.0	Life Safety Systems														
41.1	Fire Alarm (Kaufman)	0.00	0.00	0.00	0.00	0.00	0.00	79,194.00	75,234.30	0.00	0.00	75,234.30	95%	3,959.70	3,761.72
42.0	Allowances & Contingencies												58%		
42.0	Remaining Owner Contingency	0.00	0.00	0.00	0.00	0.00	0.00	275,843.23	0.00	0.00	0.00	0.00	0%	275,843.23	0.00
42.01	ALLW #02 Additional signage at the Tax Office	0.00	0.00	0.00	0.00	0.00	0.00	2,092.14	2,092.14	0.00	0.00	2,092.14	100%	0.00	104.81
42.02	ALLW #05 Window Shades at All Windows	0.00	0.00	0.00	0.00	0.00	0.00	20,333.00	20,333.00	0.00	0.00	20,333.00	100%	0.00	1,016.65
42.03	ALLW #6 Clock Tower Renovations	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.04	ALLW #10 Additional Flagpole	0.00	0.00	0.00	0.00	0.00	0.00	5,300.00	530.00	0.00	0.00	530.00	10%	4,770.00	26.60
42.05	ALLW 11 ASI 1 Dias Elevation Change	0.00	0.00	0.00	0.00	0.00	0.00	12,270.00	12,270.00	0.00	0.00	12,270.00	100%	0.00	613.50
42.06	ALLW 15 RFI 70 Additional Terrazzo	0.00	0.00	0.00	0.00	0.00	0.00	43,723.00	41,536.85	2,186.15	0.00	43,723.00	100%	0.00	2,186.15
42.07	ALLW 16 Controls at (4) County Buildings	0.00	0.00	0.00	0.00	0.00	0.00	57,118.00	57,118.00	0.00	0.00	57,118.00	100%	0.00	2,855.90
42.08	ALLW 17 ASI 2 Roller Shades & Deal Trays	0.00	0.00	0.00	0.00	0.00	0.00	5,618.00	5,618.00	0.00	0.00	5,618.00	100%	0.00	280.90
42.09	ALLW 18 RFI 67 Restroom Bulbout	0.00	0.00	0.00	0.00	0.00	0.00	101,304.00	75,978.00	25,326.00	0.00	101,304.00	100%	0.00	5,065.20

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 33
APPLICATION DATE: 7/1/2025
PERIOD TO: 7/31/2025
ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	C	D	E	F	G	H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	EXHIBIT F SCHEDULED VALUE	FROM PREV APPLICATIONS (D+E)	WORK COMPLETED THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	BALANCE TO FINISH (C-G)	RETAINAGE
42.10	ALLW 20 RFI 60 Add redundancy fiber conduit	0.00	0.00	0.00	0.00	0.00	37,600.00	37,600.00	0.00	37,600.00	0.00	0.00	37,600.00	0.00	1,880.00
42.11	ALLW 25 ASI 3 Ground Transformer	0.00	0.00	0.00	0.00	0.00	209,150.00	209,150.00	0.00	209,150.00	0.00	0.00	209,150.00	0.00	10,457.50
42.12	ALLW 25.1 ASI 3 Owner's Contingency Items	0.00	0.00	0.00	0.00	0.00	36,000.00	36,000.00	0.00	36,000.00	0.00	0.00	36,000.00	0.00	1,800.00
42.13	ALLW 26 Added Tsails at Community Center	0.00	0.00	0.00	0.00	0.00	4,153.68	4,153.68	0.00	4,153.68	0.00	0.00	4,153.68	0.00	207.68
42.14	ALLW 29 ASI 5 Added terrazzo county seal	0.00	0.00	0.00	0.00	0.00	32,015.00	32,015.00	0.00	30,414.25	1,600.75	0.00	32,015.00	0.00	1,600.75
42.15	ALLW 040 ASI 7 Emergency Outlet Locations	0.00	0.00	0.00	0.00	0.00	101,547.00	101,547.00	0.00	101,547.00	0.00	0.00	101,547.00	0.00	5,077.35
42.16	ALLW 41 RFI 141 Access controls	0.00	0.00	0.00	0.00	0.00	2,880.60	2,880.60	0.00	2,880.60	0.00	0.00	2,880.60	0.00	144.03
42.17	ALLW 43 RFI 146 Elevator Controls	0.00	0.00	0.00	0.00	0.00	30,228.00	30,228.00	0.00	30,228.00	0.00	0.00	30,228.00	0.00	1,511.40
42.18	ALLW 44 RFI 147 Gen monitoring	0.00	0.00	0.00	0.00	0.00	11,452.87	11,452.87	0.00	11,452.87	0.00	0.00	11,452.87	0.00	572.64
42.19	ALLW 054 Stained Glass	0.00	0.00	0.00	0.00	0.00	170,140.00	170,140.00	0.00	17,014.00	0.00	0.00	17,014.00	153,126.00	850.70
42.20	ALLW 057 RFI 109 Tax Accessor Teller Window	0.00	0.00	0.00	0.00	0.00	8,085.84	8,085.84	0.00	2,021.46	6,064.38	0.00	8,085.84	0.00	404.29
42.21	ALLW 058 RFI 183 Modification to Cupola Main	0.00	0.00	0.00	0.00	0.00	45,432.82	45,432.82	0.00	45,432.82	0.00	0.00	45,432.82	0.00	2,271.64
42.22	ALLW 060 RFI 148 Water Meier @ Community C	0.00	0.00	0.00	0.00	0.00	2,650.40	2,650.40	0.00	2,650.40	0.00	0.00	2,650.40	0.00	132.52
42.23	ALLW 062 RFI 114 Marquee Sign	0.00	0.00	0.00	0.00	0.00	116,592.81	116,592.81	0.00	0.00	0.00	0.00	0.00	116,592.81	0.00
42.24	ALLW 063 RFI 179 Roof Ladder	0.00	0.00	0.00	0.00	0.00	7,842.13	7,842.13	0.00	1,960.53	5,881.60	0.00	7,842.13	0.00	392.11
42.25	ALLW 064 RFI 136 Holiday Lights	0.00	0.00	0.00	0.00	0.00	25,741.00	25,741.00	0.00	0.00	0.00	0.00	0.00	25,741.00	0.00
42.26	ALLW 66 RFI 150 Added Outlets for 4th floor Mel	0.00	0.00	0.00	0.00	0.00	2,597.00	2,597.00	0.00	2,597.00	0.00	0.00	2,597.00	0.00	129.85
42.27	ALLW 67 RFI 175 Access Hatches to Tussas	0.00	0.00	0.00	0.00	0.00	7,252.14	7,252.14	0.00	7,252.14	0.00	0.00	7,252.14	0.00	362.61
42.28	ALLW 70 RFI 180 Added TV's on 2nd Floor	0.00	0.00	0.00	0.00	0.00	14,442.92	14,442.92	0.00	0.00	14,442.92	0.00	14,442.92	0.00	722.15
42.29	ALLW 77 Custom Lanterns	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
42.30	ALLW 79 RFI 215 Added TV Infrastructure in Rod	0.00	0.00	0.00	0.00	0.00	3,881.73	3,881.73	0.00	3,881.73	0.00	0.00	3,881.73	0.00	194.09
42.31	ALLW 80 RFI 209 Added Sink and Millwork in Rod	0.00	0.00	0.00	0.00	0.00	15,091.28	15,091.28	0.00	15,091.28	0.00	0.00	15,091.28	0.00	754.56
42.32	ALLW 81 RFI 210 Room 3205 and 3rd floor Rest	0.00	0.00	0.00	0.00	0.00	74,782.75	74,782.75	0.00	18,695.69	56,087.06	0.00	74,782.75	0.00	3,735.14
42.33	ALLW 86 RFI 221 Furring @ structural Steel supp	0.00	0.00	0.00	0.00	0.00	4,106.30	4,106.30	0.00	0.00	4,106.30	0.00	4,106.30	0.00	205.32
42.34	ALLW 91 RFI 228 Swagit Video Systems	0.00	0.00	0.00	0.00	0.00	-188,182.64	-188,182.64	0.00	-188,182.64	0.00	0.00	-188,182.64	0.00	-9,409.13
42.35	ALLW 92 Allowance Reconciliation	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
42.36		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
42.37		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
42.38		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
42.39		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
42.40		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	Remaining Design/Builder Contingency	6.66	6.66	6.66	6.66	6.66	202,164.84	202,164.84	0.00	6.66	0.00	0.00	6.66	202,164.84	6.66
42.51	ALLW 21 RFI 42 Lobby Window Discrepancy	0.00	0.00	0.00	0.00	0.00	1,288.00	1,288.00	0.00	1,288.00	0.00	0.00	1,288.00	0.00	64.40
42.52	ALLW 22 ASI 2 Revised Dies & plumbing	0.00	0.00	0.00	0.00	0.00	62,015.00	62,015.00	0.00	62,015.00	0.00	0.00	62,015.00	0.00	3,100.75
42.53	ALLW 23 ASI 3 oil separator & roof drains chang	0.00	0.00	0.00	0.00	0.00	52,023.00	52,023.00	0.00	52,023.00	0.00	0.00	52,023.00	0.00	2,601.15
42.54	ALLW 24 RFI 27 Door Hardware Changes	0.00	0.00	0.00	0.00	0.00	38,216.00	38,216.00	0.00	38,216.00	0.00	0.00	38,216.00	0.00	1,910.80
42.55	ALLW 27 ASI 4 Add wood trim around columns	0.00	0.00	0.00	0.00	0.00	34,623.00	34,623.00	0.00	8,655.75	25,967.25	0.00	34,623.00	0.00	1,731.15
42.56	ALLW 28 ASI 5 Enlarged Site Ramps	0.00	0.00	0.00	0.00	0.00	46,598.28	46,598.28	0.00	34,948.71	11,649.57	0.00	46,598.28	0.00	2,329.91
42.57	ALLW 31 RFI 91 VAV Clarification	0.00	0.00	0.00	0.00	0.00	6,479.96	6,479.96	0.00	6,479.96	0.00	0.00	6,479.96	0.00	324.00
42.58	ALLW 32 Storefront changes @ elevations B.D.	0.00	0.00	0.00	0.00	0.00	40,000.00	40,000.00	0.00	40,000.00	0.00	0.00	40,000.00	0.00	2,000.00
42.59	ALLW 33 Temp sidewalks	0.00	0.00	0.00	0.00	0.00	8,720.00	8,720.00	0.00	8,720.00	0.00	0.00	8,720.00	0.00	436.00
42.60	ALLW 034 Stars on the railings	0.00	0.00	0.00	0.00	0.00	24,235.00	24,235.00	0.00	18,176.25	6,058.75	0.00	24,235.00	0.00	1,211.75

CONTINUATION SHEET

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 33
APPLICATION DATE: 7/1/2025
PERIOD TO: 7/31/2025
ARCHITECT'S PROJECT NO.: Multiple

AIA DOCUMENT G703 - Computerized

A	B	C	C	C	C	C	C	C	C	D	E	F	G	H	I	
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	EXHIBIT F SCHEDULED VALUE	FROM PREV APPLICATIONS (D+E)	WORK COMPLETED THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
42.61	ALLW 35 ASI 6	0.000	0.00	0.00	0.00	0.00	-6,444.75	-6,444.75	0.00	-6,444.75	0.00	0.00	-6,444.75	100%	0.00	-322.24
42.62	ALLW 37 RFI #104 Added Dowels & Rebar	0.000	0.00	0.00	0.00	0.00	15,748.00	15,748.00	0.00	15,748.00	0.00	0.00	15,748.00	100%	0.00	787.40
42.63	ALLW 39 RFI 117 Cupule Shift Clarification	0.000	0.00	0.00	0.00	0.00	41,754.00	41,754.00	0.00	41,754.00	0.00	0.00	41,754.00	100%	0.00	2,087.70
42.64	ALLW 042 RFI 118 Change to continuous hinges	0.000	0.00	0.00	0.00	0.00	3,864.00	3,864.00	0.00	3,864.00	0.00	0.00	3,864.00	100%	0.00	193.20
42.65	ALLW 45 RFI 162 Plumbing Chase and Ductwork	0.000	0.00	0.00	0.00	0.00	22,243.59	22,243.59	0.00	22,243.59	0.00	0.00	22,243.59	100%	0.00	1,112.18
42.66	ALLW 46 RFI 140 Millwork, Handrail, Steel Confil	0.000	0.00	0.00	0.00	0.00	13,000.00	13,000.00	0.00	13,000.00	0.00	0.00	13,000.00	100%	0.00	650.00
42.67	ALLW 47 RFI 152 Shaft Wall Requirements	0.000	0.00	0.00	0.00	0.00	2,882.76	2,882.76	0.00	2,882.76	0.00	0.00	2,882.76	100%	0.00	144.14
42.68	ALLW 49 RFI 160 VAV 3-09	0.000	0.00	0.00	0.00	0.00	9,437.97	9,437.97	0.00	9,437.97	0.00	0.00	9,437.97	100%	0.00	471.90
42.69	ALLW 50 RFI 121 Vault Door Specification	0.000	0.00	0.00	0.00	0.00	2,944.00	2,944.00	0.00	2,944.00	0.00	0.00	2,944.00	100%	0.00	147.20
42.70	ALLW 51 Custom Caulk Color	0.000	0.00	0.00	0.00	0.00	6,491.52	6,491.52	0.00	6,491.52	0.00	0.00	6,491.52	100%	0.00	324.58
42.71	ALLW 52 RFI 177 GFRG Caulk Joint	0.000	0.00	0.00	0.00	0.00	9,788.28	9,788.28	0.00	9,788.28	0.00	0.00	9,788.28	100%	0.00	489.41
42.72	ALLW 53 RFI 172 Power To Flush Valves	0.000	0.00	0.00	0.00	0.00	15,188.00	15,188.00	0.00	15,188.00	0.00	0.00	15,188.00	100%	0.00	759.40
42.73	ALLW 55 RFI 155 Stained Glass Dimension Chal	0.000	0.00	0.00	0.00	0.00	20,284.00	20,284.00	0.00	20,284.00	0.00	0.00	20,284.00	100%	0.00	1,014.20
42.74	ALLW 56 RFI 176 Cupule Linel at Wrong Elevati	0.000	0.00	0.00	0.00	0.00	17,129.00	17,129.00	0.00	17,129.00	0.00	0.00	17,129.00	100%	0.00	856.45
42.75	ALLW 061 RFI 173 Exhaust Fan Missing Circuit	0.000	0.00	0.00	0.00	0.00	9,051.00	9,051.00	0.00	9,051.00	0.00	0.00	9,051.00	100%	0.00	452.55
42.76	ALLW 66 RFI 174 Decking over Trusses	0.000	0.00	0.00	0.00	0.00	1,910.35	1,910.35	0.00	1,910.35	0.00	0.00	1,910.35	100%	0.00	95.52
42.77	ALLW 69 Temporary Roof	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.78	ALLW 71 RFI 194 Confirmation of TPO at back o	0.000	0.00	0.00	0.00	0.00	6,842.04	6,842.04	0.00	6,842.04	0.00	0.00	6,842.04	100%	0.00	342.10
42.79	ALLW 72 RFI 196 Additional Spray Foam at Roof	0.000	0.00	0.00	0.00	0.00	12,625.00	12,625.00	0.00	12,625.00	0.00	0.00	12,625.00	100%	0.00	631.25
42.80	ALLW 74 RFI 171 Octagonal Towers Interior Cor	0.000	0.00	0.00	0.00	0.00	7,560.04	7,560.04	0.00	7,560.04	0.00	0.00	7,560.04	100%	0.00	376.00
42.81	ALLW 75 RFI 184 Tax Accessor Teller Windows	0.000	0.00	0.00	0.00	0.00	9,822.50	9,822.50	0.00	9,822.50	0.00	0.00	9,822.50	100%	0.00	491.13
42.82	ALLW 76 RFI 199 Truss Octagonal Tower tie in	0.000	0.00	0.00	0.00	0.00	23,680.16	23,680.16	0.00	23,680.16	0.00	0.00	23,680.16	100%	0.00	1,184.01
42.83	ALLW 78 RFI 205 Room 1104 and 1105 Curtain	0.000	0.00	0.00	0.00	0.00	8,879.84	8,879.84	0.00	8,879.84	0.00	0.00	8,879.84	100%	0.00	443.99
42.84	ALLW 82 Added Aluminum Doors	0.000	0.00	0.00	0.00	0.00	6,533.15	6,533.15	0.00	6,533.15	0.00	0.00	6,533.15	100%	0.00	326.66
42.85	ALLW 83 RFI 202 East and West side of Rooftop	0.000	0.00	0.00	0.00	0.00	9,183.05	9,183.05	0.00	9,183.05	0.00	0.00	9,183.05	100%	0.00	459.15
42.86	ALLW 84 RFI 218 Roof Flashing around the pent	0.000	0.00	0.00	0.00	0.00	8,973.15	8,973.15	0.00	8,973.15	0.00	0.00	8,973.15	100%	0.00	448.66
42.87	ALLW 85 Front Entrance interior side of Vestibul	0.000	0.00	0.00	0.00	0.00	7,544.32	7,544.32	0.00	7,544.32	0.00	0.00	7,544.32	100%	0.00	377.22
42.88	ALLW 89 Elevator Usage Fee - Construction Pha	0.000	0.00	0.00	0.00	0.00	9,000.00	9,000.00	0.00	9,000.00	0.00	0.00	9,000.00	100%	0.00	450.00
42.89	ALLW 90 Ductwork Connection Conflict with Furc	0.000	0.00	0.00	0.00	0.00	4,508.64	4,508.64	0.00	4,508.64	0.00	0.00	4,508.64	100%	0.00	225.43
42.90	ALLW 93 RFI 231 2nd Floor Lobby Post	0.000	0.00	0.00	0.00	0.00	18,311.00	18,311.00	0.00	18,311.00	0.00	0.00	18,311.00	100%	0.00	915.55
42.91	ALLW 94 RFI 226 Truss-Stone tie in at South Ele	0.000	0.00	0.00	0.00	0.00	34,566.00	34,566.00	0.00	34,566.00	0.00	0.00	34,566.00	100%	0.00	1,728.30
42.92	ALLW 95 RFI 228 Additional AV Questions from	0.000	0.00	0.00	0.00	0.00	13,587.31	13,587.31	0.00	13,587.31	0.00	0.00	13,587.31	0%	0.00	0.00
42.93	ALLW 96 RFI 223 Generator Pad Sidewalk Eleva	0.000	0.00	0.00	0.00	0.00	9,870.00	9,870.00	0.00	9,870.00	0.00	0.00	9,870.00	0%	0.00	0.00
42.94		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.95		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.96		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.97		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.98		0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
	Remaining County Seal Allowance	0.000	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.101	ALLW 30 County Seal, Cast Bronze	0.000	0.00	0.00	0.00	0.00	35,988.00	35,988.00	0.00	35,988.00	0.00	0.00	35,988.00	60%	14,395.20	1,079.64
42.102	ALLW 92 Allowance Reconciliation	0.000	0.00	0.00	0.00	0.00	14,012.00	14,012.00	0.00	14,012.00	0.00	0.00	14,012.00	100%	0.00	700.80
42.110	Remaining Asbestos Abatement Allowance	0.000	0.00	0.00	0.00	0.00	28,307.00	28,307.00	0.00	28,307.00	0.00	0.00	28,307.00	0%	0.00	0.00

Waller County Design Build Overview

Dates: 8/2/2025		Exhibit A	Exhibit B	Exhibit C	Exhibit D	Exhibit E	Exhibit E Change Order # 001	Exhibit E Change Order # 002	Exhibit F	Exhibit F Change Order # 001	Exhibit G	Exhibit E Change Order # 003	Exhibit E Change Order # 004	Exhibit H	Total
Programming, Pre-Schematic, & Assessments	5/12/2021		5/2/2022	2/6/2023	4/26/2023	5/17/2023	8/2/2023	9/18/2023	10/4/2023	7/11/2025	11/17/2023	3/6/2024	8/21/2024	12/11/2024	
		\$358,353.62	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$358,353.62
		\$358,353.62	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$358,353.62
Maintenance Node															
		\$0.00	\$970,500.00	(\$114,476.00)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$956,024.00
		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Maintenance Node Total															
		\$0.00	\$970,500.00	(\$114,476.00)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$856,024.00
BUSINESS NODE															
		\$0.00	\$1,273,310.00	\$1,130,528.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$2,403,838.00
		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$38,639,762.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$38,639,762.00
Courthouse Design Services															
		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$402,374.00	\$0.00	\$0.00	\$0.00	\$0.00	\$402,374.00
		\$0.00	\$1,273,310.00	\$1,130,528.00	\$0.00	\$0.00	\$0.00	\$0.00	\$38,639,762.00	\$402,374.00	\$0.00	\$0.00	\$0.00	\$0.00	\$41,445,974.00
Swing Space Construction Costs															
		\$0.00	\$0.00	\$184,531.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$184,531.00
		\$0.00	\$0.00	\$0.00	\$0.00	\$1,825,812.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,825,812.00
Swing Space Change Order # 001															
		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$172,435.85	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$172,435.85
		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$233,968.97	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$233,968.97
Swing Space Change Order # 002															
		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$12,878.13	\$0.00	\$0.00	\$12,878.13
		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	(\$4,360.56)	\$0.00	(\$4,360.56)
Swing Space Change Order # 004															
		\$0.00	\$0.00	\$0.00	\$0.00	\$1,825,812.00	\$122,435.85	\$233,968.97	\$0.00	\$0.00	\$0.00	\$12,878.13	(\$4,360.56)	\$0.00	\$2,375,265.39
		\$0.00	\$1,273,310.00	\$1,315,059.00	\$0.00	\$1,825,812.00	\$122,435.85	\$233,968.97	\$38,639,762.00	\$402,374.00	\$0.00	\$12,878.13	(\$4,360.56)	\$0.00	\$43,821,239.39
Business Node Totals															
		\$0.00	\$1,273,310.00	\$1,315,059.00	\$0.00	\$1,825,812.00	\$122,435.85	\$233,968.97	\$38,639,762.00	\$402,374.00	\$0.00	\$12,878.13	(\$4,360.56)	\$0.00	\$43,821,239.39
Judicial Node															
		\$0.00	\$3,572,550.00	\$2,015,777.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,588,327.00
		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Judicial Node Total															
		\$0.00	\$3,572,550.00	\$2,015,777.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,588,327.00
Macerator, Hoist, & Valve															
		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
		\$0.00	\$0.00	\$0.00	\$264,316.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$264,316.00
Macerator, Hoist, & Valve Totals															
		\$0.00	\$0.00	\$0.00	\$264,316.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$264,316.00
506 Upgrades & Modular Building															
		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$230,921.00
		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,053,707.00	\$4,053,707.00
506 Upgrades & Modular Building Construction Costs															
		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,053,707.00	\$4,053,707.00
506 Upgrades & Modular Building Totals															
		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,053,707.00	\$4,053,707.00
Design Build Contract Total		\$358,353.62	\$5,816,360.00	\$3,216,360.00	\$264,316.00	\$1,825,812.00	\$122,435.85	\$233,968.97	\$38,639,762.00	\$402,374.00	\$230,921.00	\$12,878.13	(\$4,360.56)	\$4,053,707.00	\$55,172,888.01