

## Waller County Check Request/Reimbursement Form

Employee submitting request:

Julie Adams

Department:

Road and Bridge Department

Total Amount Due:

\$42,975.00

Please make check payable to:

Name: R.G. Miller Engineers, Inc. Attn: Amy Phan

Address: 1080 Eldridge, Suite 600

Houston, TX 77077

Please mail check to:

Name: R.G. Miller Engineers, Inc. Attn: Amy Phan

Address: 1080 Eldridge, Suite 600

Houston, TX 77077

Purpose of check: Invoice # 101170-14 Neuman Road

Professional Engineering Services May 1, 2026 to May 31, 2026

Charge to GL line:

605-605-545405

  
Signature of Person Submitting Request

6-22-26

Date

  
Signature of Official/Department Head Submitting Request

6/23/2026

Date

# RG Miller | DCCM

R.G. Miller Engineers, Inc.

1080 Eldridge Pkwy, Suite 600, Houston, Texas 77077 Tel. 713-461-9600 Fax 713-461-9455

Remit Payment: R.G. Miller Engineers, Inc.  
By Check: Electronic Instructions:  
1080 Eldridge Pkwy Bank: First Merchants Bank Acct#: 101174891  
Suite 600 Wire/ACH ABA: 074900857  
Houston, TX 77077 BIC/ SWIFT CODE: FMECUS33 (International)

## BILL TO

Waller County  
c/o Rosemary Gambino  
P.O. Box 239  
Waller, TX 77484

Email: jtyler@lja.com; rmcbride@lja.com  
CC: kdezam@lja.com

## REMIT TO

R.G. Miller Engineers, Inc.  
Attn: Amy Phan  
1080 Eldridge, Suite 600  
Houston, TX 77077  
Email: aphan@rgmiller.com

Professional Engineering Services related to  
Project: Neuman Road

## INVOICE

Date of Invoice: 15-Jun-26 RGME Invoice No. 101170-14  
RGME Project No.: 2117.0000  
Period of Services: 5/1/2026 TO 5/31/2026

| TASK<br>Code   | Phase Description                  | Contract Fee | %<br>Complete | Invoiced to Date | Previously<br>Invoiced | Current Invoice | Amount of Contract<br>Value Remaining |
|----------------|------------------------------------|--------------|---------------|------------------|------------------------|-----------------|---------------------------------------|
| 100            | PER Phase LS                       | \$190,540.00 | 100%          | \$190,540.00     | \$190,540.00           | \$0.00          | \$0.00                                |
| 200            | Design Phase LS                    | \$238,750.00 | 78%           | \$186,225.00     | \$143,250.00           | \$42,975.00     | \$52,525.00                           |
| 210            | Topographic Survey T&M             | \$117,548.00 | 81%           | \$95,495.98      | \$95,495.98            | \$0.00          | \$22,052.02                           |
| 220            | Geotechnical Services T&M          | \$99,567.00  | 100%          | \$99,567.00      | \$99,567.00            | \$0.00          | \$0.00                                |
| 230            | Subsurface Utility Engineering T&M | \$158,630.00 | 33%           | \$52,401.67      | \$52,401.67            | \$0.00          | \$106,228.33                          |
| 240            | Bridge Design T&M                  | \$73,080.00  | 0%            | \$0.00           | \$0.00                 | \$0.00          | \$73,080.00                           |
| 250            | Environmental Services T&M         | \$16,866.00  | 100%          | \$16,866.00      | \$16,866.00            | \$0.00          | \$0.00                                |
| 300            | Bid Phase LS                       | \$11,800.00  | 0%            | \$0.00           | \$0.00                 | \$0.00          | \$11,800.00                           |
| Total:         |                                    | \$906,781.00 |               | \$641,095.65     | \$598,120.65           | \$42,975.00     | \$265,685.35                          |
| OVERALL TOTALS |                                    | \$906,781.00 | 71%           | \$641,095.65     | \$598,120.65           | \$42,975.00     | \$265,685.35                          |

AMOUNT DUE THIS INVOICE:

\$42,975.00

I certify that all payments requested are for appropriate purposes and in accordance with the terms and conditions set forth in the subcontract agreement.

Approved by:

Alberto Espinoza, P.E.  
Senior Project Manager

June 15, 2026  
Date

(If you have any questions regarding this invoice, call or email Mary Williams @ 281-921-8678 or mawilliams@rgmiller.com.)

# **Neuman Road**

## **May 2026 Progress Report**

### **Summary of Work Accomplished in May 2026**

- Preparation and submittal of 70% plan set
- Review and begin addressing 70% submittal comments

### **Summary of Work to be Accomplished in June 2026**

- Addressing 70% submittal comments

### **Project Schedule and Upcoming Deliverables**

- Draft Geotechnical Report – 7/23/2025
- Survey Deliverables – 10/24/2025
- Preliminary Engineering Report Draft Submittal – 10/31/2025
- Preliminary Engineering Report Final Submittal – 12/23/2025
- 70% Design Submittal – 5/10/2026
- 100% Design Submittal – 7/19/2026

### **Outstanding Issues or Information Needs**

### **Open Issues**

## Julie Adams

**From:** Natasha Medina <nmedina@lja.com>  
**Sent:** Monday, June 22, 2026 12:49 PM  
**To:** Ross McCall; Luke Fortkamp  
**Cc:** John Tyler; Julie Adams  
**Subject:** Mobility Bond Project Invoice Neuman Road - RGME Invoice #101170-14  
**Attachments:** 20260615 Invoice 101170-14 RGM - Neuman Road - 23404.pdf

**CAUTION: This email originated from outside of the County. Do not click links or open attachments unless you recognize the sender and know that the content is safe.**

Good Afternoon,

Attached is invoice 14 from RG Miller for Neuman Rd.

Project #: 23404  
Project Name: Neuman Road  
Consultant: RG Miller  
Percent spent so far: 71%  
Design Schedule Changes: None

| Invoice Date | Invoice # | Invoice \$  |
|--------------|-----------|-------------|
| 06.15.26     | 101170-14 | \$42,975.00 |

Thanks,

**NATASHA MEDINA** | Project Coordinator

Program Management

O: 713.380.4420 | D: 713.341.8017 | C: 305.495.6645

1904 W Grand Parkway N, Suite 100, Katy, Texas 77449

**EMPLOYEE-OWNED. CLIENT FOCUSED.**

[www.lja.com](http://www.lja.com)

**From:** Mary Williams <mawilliams@dccm.com>

**Sent:** Monday, June 22, 2026 11:54 AM

**To:** John Tyler <jtyler@lja.com>; Robert McBride <rmcbride@lja.com>

**Cc:** Alberto Espinoza <aespinoza@dccm.com>; Katlyn Dezarn <kdezarn@lja.com>; Daniel Freeman <dfreeman@lja.com>; Natasha Medina <nmedina@lja.com>

**Subject:** Project 2117.000 - Neuman Road - RGME Invoice #101170-14

**[EXTERNAL EMAIL]**

Good Morning

Please find the attached Invoice 101170-14 for professional services through May 01, 2026, thru May 31, 2026, for Brazos County - RGM CIP23-600.

**Please confirm receipt of this invoice**

Let us know if you need anything else.

Regards,  
Mary

**Mary Williams**  
*Project Billing Assistant*



**A** 1080 Eldridge Parkway, Suite 600, Houston, Texas 77077

**P** 281.921.8678

[DCCM.com](http://DCCM.com) |   

This e-mail, including attachments, may include confidential information and may be used only by the person or entity to which it is addressed. If the reader of this e-mail is not the intended recipient, the reader is hereby notified that any dissemination, distribution, or copying of this e-mail is prohibited. If you have received this e-mail in error, please notify the sender by replying to this message and delete this e-mail immediately.

**[EXTERNAL EMAIL]** Exercise caution. Do not open attachments or click links from unknown senders or unexpected email