

Waller County Check Request/Reimbursement Form

Employee submitting request:

Julie Adams

Department:

Road and Bridge Department

Total Amount Due:

\$72,742.75

Please make check payable to:

Name: HR Green

Address: P.O. Box 8213

Des Moines, IA 50301-8213

Please mail check to:

Name: HR Green

Address: P.O. Box 8213

Des Moines, IA 50301-8213

Purpose of check: Invoice # 200624


(#11)

Professional Services Through January 31, 2026 to February 27, 2026.

Mathis Road Reconstruction

Charge to GL line:

605-605-545405



Signature of Person Submitting Request

6-17-26

Date



Signature of Official/Department Head Submitting Request

6/18/26

Date



P.O. Box 8213
Des Moines, IA 50301-8213
713.965.9996

INVOICE

Project No: 23206

Katlyn Dezarn
Waller County, TX
775 Business US 290 East
Hempstead, TX 77445

Pay Application Number: 11
Invoice Number: 200624
Invoice Date: 4/7/2026
Job Number: 2404188


Project Name: Mathis Road Reconstruction

FOR PROFESSIONAL SERVICES RENDERED FROM January 31, 2026 to February 27, 2026

Task	Fee Type	Contract Fee Amount	Previous Amount	Current Amount	Total Fee Earned	Percent Complete
General Project Management	Lump Sum	\$53,792.00	\$45,458.00	\$65.25	\$45,523.25	85%
Preliminary Phase Services	Lump Sum	\$89,272.00	\$89,272.00	\$0.00	\$89,272.00	100%
Final Design Services	Lump Sum	\$342,810.00	\$105,155.50	\$67,861.50	\$173,017.00	50%
Drainage Analysis Study	Lump Sum	\$61,799.00	\$56,983.00	\$4,816.00	\$61,799.00	100%
Survey Services (Landtech)	Lump Sum	\$145,092.44	\$81,610.08	\$0.00	\$81,610.08	56%
Geotech Services (HVJ)	Lump Sum	\$68,195.00	\$62,317.00	\$0.00	\$62,317.00	91%
Environmental Services (Reba-Kistner)	Lump Sum	\$15,748.00	\$15,748.00	\$0.00	\$15,748.00	100%
SUE Services (Cobb-Fendley)	Lump Sum	\$70,739.00	\$47,477.50	\$0.00	\$47,477.50	67%
Construction Phase Services	Time & Materials	\$49,942.00	\$0.00	\$0.00	\$0.00	0%
Project Totals		\$897,389.44	\$504,021.08	\$72,742.75	\$576,763.83	64%

Total Fee Earned To Date \$576,763.83
Less Previously Billed \$504,021.08
Amount Due This Invoice \$72,742.75

I hereby certify this invoice to be true and correct.
HR Green, Inc.


Jesus M. Olivas, P.E.
Project Manager

For Billing Questions, Please Contact:
713.338.8004
jolivas@hrgreen.com



Please Remit To:
HR Green, Inc.
PO Box 8213
Des Moines, IA 50301-8213
319-841-4000

Waller County, TX
775 Business US 290 East
Hempstead, TX 77445

April 07, 2026
Project No: 2404188-0000
Invoice No: 200624
Invoice Total: \$72,742.75

Project 2404188-0000 Waller County, TX - Mathis Road Reconstruction

Professional Services Through March 27, 2026

Phase 1 General Project Management
Fee

Total Fee	53,792.00			
Percent Complete	84.6283	Total Earned	45,523.25	
		Previous Fee Billing	45,458.00	
		Current Fee Billing	65.25	
		Total Fee		65.25
		Total this Phase		\$65.25

Phase 3 Final Design Services
Fee

Total Fee	342,810.00			
Percent Complete	50.4702	Total Earned	173,017.00	
		Previous Fee Billing	105,155.50	
		Current Fee Billing	67,861.50	
		Total Fee		67,861.50
		Total this Phase		\$67,861.50

Phase 4 Drainage Analysis Study
Fee

Total Fee	61,799.00			
Percent Complete	100.00	Total Earned	61,799.00	
		Previous Fee Billing	56,983.00	
		Current Fee Billing	4,816.00	
		Total Fee		4,816.00
		Total this Phase		\$4,816.00

Total this Invoice \$72,742.75



Main

Fax

TBPE Firm

Project Status Report for Invoice #11 March 1, 2026 – March 31, 2026

Waller County, TX

Mathis Road Reconstruction: Project Number 23206

HR Green

- General Project Management and coordination with LJA and design team.
- Attended monthly status meeting 3/18/2026, developed minutes
- Design Phase Underway
- Completed Development of 70% design submittal:
 - Roadway P&P sheets
 - Typical sections
 - Title sheet
 - Index of sheets
 - Traffic Control Plan
 - Signing and Pavement markings.
 - SW3P sheets
 - Front end documents
 - Project Manual
 - Completion of 70% plan set
- Review of 70% plan set underway, and Final Design submittal to commence afterward.

HR Green – Drainage Study

- Drainage study completed and submitted during study phase.
- Coordination with drainage engineer during final design.



Landtech - Survey

- Survey work completed during study phase
- Proposed ROW maps and M&B not needed due to no Proposed ROW determined to not be needed for this project, this work will not be billed.
- ROW staking to be completed during construction phase.

HVJ - Geotechnical

- Final geotechnical report submitted during study phase.

Raba-Kistner - Environmental

- Final environmental report submitted during study phase.

Cobb-Fendley – SUE Services

- No work to be invoiced this month.
- Utility layouts and UCM to be updated, awaiting updated design files.
- PER Submittal – 1/9/2026 - Completed
- 70% Design Submittal – 3/31/2026 - Completed
- Final Design Submittal – 6/1/2026

HR GREEN, INC.
Jesus Olivas
Project Manager

A handwritten signature in blue ink, appearing to read 'Jesus Olivas'.

Julie Adams

From: Natasha Medina <nmedina@lja.com>
Sent: Tuesday, June 16, 2026 4:10 PM
To: Luke Fortkamp; Ross McCall
Cc: John Tyler; Julie Adams
Subject: Mathis Road Reconstruction 2023 Mobility Bond Project Invoice: HRG Project 2404188 - Invoice 11
Attachments: 20260327-Invoice11-HR Green - Mathis Road Recon-23206.pdf

CAUTION: This email originated from outside of the County. Do not click links or open attachments unless you recognize the sender and know that the content is safe.

Good Afternoon,

Attached is invoice 11 from HR Green for Mathis Rd.

Project #: 23206
Project Name: Mathis Road
Consultant: HR Green
Percent spent so far: 4%
Design Schedule Changes: None

Invoice Date	Invoice #	Invoice \$
04.07.26	200624-11	\$72,742.75

Thanks,

NATASHA MEDINA | Project Coordinator

Program Management

O: 713.380.4420 | D: 713.341.8017 | C: 305.495.6645

1904 W Grand Parkway N, Suite 100, Katy, Texas 77449

EMPLOYEE-OWNED. CLIENT FOCUSED.

www.lja.com