

APPLICATION AND CERTIFICATION FOR PAYMENT

TO OWNER:

PROJECT: Waller Co. Business Node

APPLICATION NO: 44

Waller County

FROM CONTRACTOR:

VIA ARCHITECT: BSW Architect, Inc.

PERIOD TO: 30-Jun-26

SEDALCO, INC.

4100 Fossil Creek Blvd.

Fort Worth, Tx 76137

ARCHITECT'S PROJECT NOS: Multiple

CONTRACT FOR: New Construction

CONTRACT DATE: 6/1/2022

Distribution to:

x	OWNER
x	ARCHITECT
x	CONTRACTOR

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet is attached.

1. ORIGINAL CONTRACT SUM(Exhibit B)	\$	1,273,310.00
2a. Net change by Exhibits	\$	41,780,633.00
2b. Net change by Change Orders	\$	5,783,825.39
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$	48,837,768.39
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$	46,811,664.29
5. RETAINAGE:		
a. 5 % of Construction Cost	\$	487,852.45
(Column D + E on G703)		
b. 5 % of Stored Material	\$	0.00
(Column F on G703)		
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$	487,852.45
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$	46,323,811.85
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	46,073,569.40
8. CURRENT PAYMENT DUE	\$	250,242.45
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	2,513,956.54

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has beer completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: _____ Date: _____

State of TEXAS County of Waller

Subscribed and sworn to before me this _____ day of _____

Notary Public:

My Commission expires: _____

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED

AMOUNT CERTIFIED \$ 250,242.45

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

EXHIBIT & CHANGE ORDER SUMMARY (Breakdown of line 2)			
Date Approved	Description	AMOUNT	PROJECT
2/6/2023	EXHIBIT C, AMENDMENT	\$1,315,059.00	Courthouse & Swing Space Design
5/17/2023	EXHIBIT E, AMENDMENT	\$1,825,812.00	Swing Space Construction
8/2/2023	EXHIBIT E, CHANGE ORDER 1	\$122,435.85	Swing Space Construction
10/4/2023	EXHIBIT E, CHANGE ORDER 2	\$233,968.97	Swing Space Construction
10/4/2023	EXHIBIT F, AMENDMENT	\$38,639,762.00	Courthouse Construction
3/6/2024	EXHIBIT E, CHANGE ORDER 3	\$12,878.13	Swing Space Construction
8/21/2024	EXHIBIT E, CHANGE ORDER 4	(\$4,360.56)	Swing Space Construction
7/11/2025	EXHIBIT F, CHANGE ORDER 1	\$402,374.00	Courthouse Design of 3rd Floor
11/25/2025	EXHIBIT F, CHANGE ORDER 2	\$5,016,529.00	Courthouse 3rd Floor Construction
	Net change by Exhibits & Change Orders (2a+ 2b)	\$47,564,458.39	

Swing Space - Design (Non-Retainage items)	\$0.00	1	\$0.00		
Swing Space - General Conditions (Non-Retainage items)	\$0.00	1	\$0.00		
Swing Space - Construction (Retainage items)	\$0.00	0.95	\$0.00		
Swing Space (Released Retainage)	\$0.00	1	\$0.00		
Courthouse - Design (Non-Retainage items)	\$0.00	1	\$0.00		
Courthouse - General Conditions (Non-Retainage items)	\$0.00	1	\$0.00		
Courthouse - Construction (Retainage items)	\$152,847.25	0.95	\$145,204.89		
Courthouse (Released Retainage)	\$0.00	1	\$0.00		
3rd Floor Finish-out - Design (Non-Retainage items)	\$0.00	1	\$0.00		
3rd Floor Finish-out - General Conditions (Non-Retainage items)	\$0.00	1	\$0.00	Total Design Cost	\$0.00
3rd Floor Finish-out - Construction (Retainage items)	\$110,565.85	0.95	\$105,037.56	Total Construction Cost	\$250,242.45
3rd Floor Finish-out (Released Retainage)	\$0.00	1	\$0.00	Total Retainage Released this Month	\$0.00
8. CURRENT PAYMENT DUE	\$250,242.45			8. CURRENT PAYMENT DUE	\$250,242.45

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: **44**
APPLICATION DATE: **6/1/2026**
PERIOD TO: **6/30/2026**
ARCHITECT'S PROJECT NO.: **Multiple**

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
	SWING SPACE DESIGN BUILD SERVICES														
1.1	Swing Space Design Fees & C.A. Services	0.00	145,800.00	145,800.00	67,654.00	213,454.00	0.00	213,454.00	213,454.00	0.00	0.00	213,454.00	100%	0.00	0.00
1.2	Swing Space FF&E Design Fees	0.00	16,200.00	16,200.00	7,517.00	23,717.00	0.00	23,717.00	23,717.00	0.00	0.00	23,717.00	100%	0.00	0.00
1.3	Swing Space As-Built	0.00	9,800.00	9,800.00	0.00	9,800.00	0.00	9,800.00	9,800.00	0.00	0.00	9,800.00	100%	0.00	0.00
1.4	Swing Space Reimbursable Allw.	0.00	5,000.00	5,000.00	0.00	5,000.00	0.00	5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	0.00
1.5	General Conditions	0.00	0.00	0.00	365,535.00	365,535.00	0.00	365,535.00	365,535.00	0.00	0.00	365,535.00	100%	0.00	0.00
1.6	Mobilization (Temp. Fence, Trailer, Etc.)	0.00	0.00	0.00	15,000.00	15,000.00	0.00	15,000.00	15,000.00	0.00	0.00	15,000.00	100%	0.00	0.00
1.7	Subcontractor Default Insurance	0.00	0.00	0.00	17,739.00	17,739.00	0.00	17,739.00	17,739.00	0.00	0.00	17,739.00	100%	0.00	0.00
1.8	General Liability & Builder's Risk Insurance	0.00	0.00	0.00	9,006.00	9,006.00	0.00	9,006.00	9,006.00	0.00	0.00	9,006.00	100%	0.00	0.00
1.9	AGC Fees	0.00	0.00	0.00	3,803.00	3,803.00	0.00	3,803.00	3,803.00	0.00	0.00	3,803.00	100%	0.00	0.00
1.11	Payment & Performance Bonds	0.00	0.00	0.00	33,304.00	33,304.00	0.00	33,304.00	33,304.00	0.00	0.00	33,304.00	100%	0.00	0.00
1.12	Design/Builder Overhead & Profit	0.00	7,731.00	7,731.00	78,839.00	86,570.00	0.00	86,570.00	86,570.00	0.00	0.00	86,570.00	100%	0.00	0.00
8.0	Demolition														
8.1	Mobilization	0.00	0.00	0.00	1,150.00	1,150.00	0.00	1,150.00	1,150.00	0.00	0.00	1,150.00	100%	0.00	0.00
8.2	Interior Demo	0.00	0.00	0.00	19,879.00	19,879.00	0.00	19,879.00	19,879.00	0.00	0.00	19,879.00	100%	0.00	0.00
8.3	MEP Demo	0.00	0.00	0.00	5,435.00	5,435.00	0.00	5,435.00	5,435.00	0.00	0.00	5,435.00	100%	0.00	0.00
8.4	Saw cut	0.00	0.00	0.00	5,550.00	5,550.00	0.00	5,550.00	5,550.00	0.00	0.00	5,550.00	100%	0.00	0.00
8.5	Demobilization	0.00	0.00	0.00	900.00	900.00	0.00	900.00	900.00	0.00	0.00	900.00	100%	0.00	0.00
8.6	PCO ALLW-1 Mold Remediation Balance (See Line	0.00	0.00	0.00	12,727.00	12,727.00	0.00	12,727.00	12,727.00	0.00	0.00	12,727.00	100%	0.00	0.00
9	Sitework														
9.1	Storm Drain Materials	0.00	0.00	0.00	33,500.00	33,500.00	0.00	33,500.00	33,500.00	0.00	0.00	33,500.00	100%	0.00	0.00
9.2	Storm Drain Labor	0.00	0.00	0.00	36,500.00	36,500.00	0.00	36,500.00	36,500.00	0.00	0.00	36,500.00	100%	0.00	0.00
9.3	Tree Trimming & Removal	0.00	0.00	0.00	16,200.00	16,200.00	0.00	16,200.00	16,200.00	0.00	0.00	16,200.00	100%	0.00	0.00
9.3A	Offset for Line Item 8.6	0.00	0.00	0.00	-12,727.00	-12,727.00	0.00	-12,727.00	-12,727.00	0.00	0.00	-12,727.00	100%	0.00	0.00
10	Concrete Work														
10.1	Concrete Material (Pads & Pour-backs)	0.00	0.00	0.00	13,500.00	13,500.00	0.00	13,500.00	13,500.00	0.00	0.00	13,500.00	100%	0.00	0.00
10.2	Concrete Labor (Pads & Pour-backs)	0.00	0.00	0.00	17,500.00	17,500.00	0.00	17,500.00	17,500.00	0.00	0.00	17,500.00	100%	0.00	0.00
11	Carpentry & Millwork														
11.1	Millwork & Countertops	0.00	0.00	0.00	34,206.00	34,206.00	0.00	34,206.00	34,206.00	0.00	0.00	34,206.00	100%	0.00	0.00
12	Roofing														
12.1	Roof & Gutter Repairs	0.00	0.00	0.00	24,500.00	24,500.00	0.00	24,500.00	24,500.00	0.00	0.00	24,500.00	100%	0.00	0.00
13	Openings														
13.1	Door, Frame, & Hardware Materials	0.00	0.00	0.00	104,030.00	104,030.00	0.00	104,030.00	104,030.00	0.00	0.00	104,030.00	100%	0.00	0.00
13.2	Door, Frame, & Hardware Installation	0.00	0.00	0.00	9,975.00	9,975.00	0.00	9,975.00	9,975.00	0.00	0.00	9,975.00	100%	0.00	0.00
14	Glass and Glazing System														
14.1	Glazing & Windows	0.00	0.00	0.00	20,000.00	20,000.00	0.00	20,000.00	20,000.00	0.00	0.00	20,000.00	100%	0.00	0.00
15	Finishes														
15.1	Plaster	0.00	0.00	0.00	77,300.00	77,300.00	0.00	77,300.00	77,300.00	0.00	0.00	77,300.00	100%	0.00	0.00
15.2	Cold Formed Metal Framing & Drywall	0.00	0.00	0.00	107,456.00	107,456.00	0.00	107,456.00	107,456.00	0.00	0.00	107,456.00	100%	0.00	0.00
15.3	Acoustical Ceilings	0.00	0.00	0.00	44,000.00	44,000.00	0.00	44,000.00	44,000.00	0.00	0.00	44,000.00	100%	0.00	0.00
15.4	LVT Flooring	0.00	0.00	0.00	34,500.00	34,500.00	0.00	34,500.00	34,500.00	0.00	0.00	34,500.00	100%	0.00	0.00
15.5	Painting	0.00	0.00	0.00	33,400.00	33,400.00	0.00	33,400.00	33,400.00	0.00	0.00	33,400.00	100%	0.00	0.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: **44**
APPLICATION DATE: **6/1/2026**
PERIOD TO: **6/30/2026**
ARCHITECT'S PROJECT NO.: **Multiple**

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
15.6	Power Wash & Cleaning	0.00	0.00	0.00	2,800.00	2,800.00	0.00	2,800.00	2,800.00	0.00	0.00	2,800.00	100%	0.00	0.00
16	Specialties														
16.1	Flagpoles	0.00	0.00	0.00	4,000.00	4,000.00	0.00	4,000.00	4,000.00	0.00	0.00	4,000.00	100%	0.00	0.00
17	Mechanical - Plumbing														
17.1	Labor, Materials, Equipment	0.00	0.00	0.00	21,400.00	21,400.00	0.00	21,400.00	21,400.00	0.00	0.00	21,400.00	100%	0.00	0.00
17.2	Underground Building Rough	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
17.3	Plumbing Piping	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
17.4	Equipment	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
17.5	Plumbing Fixtures	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
18	Mechanical - HVAC														
18.1	Mobilization	0.00	0.00	0.00	6,959.00	6,959.00	0.00	6,959.00	6,959.00	0.00	0.00	6,959.00	100%	0.00	0.00
18.1	HVAC Demo Labor	0.00	0.00	0.00	7,352.00	7,352.00	0.00	7,352.00	7,352.00	0.00	0.00	7,352.00	100%	0.00	0.00
18.3	HVAC Equipment Material	0.00	0.00	0.00	220,427.00	220,427.00	0.00	220,427.00	220,427.00	0.00	0.00	220,427.00	100%	0.00	0.00
18.4	HVAC Specialties & Trim Material	0.00	0.00	0.00	4,301.00	4,301.00	0.00	4,301.00	4,301.00	0.00	0.00	4,301.00	100%	0.00	0.00
18.5	HVAC Specialties & Trim Labor	0.00	0.00	0.00	7,505.00	7,505.00	0.00	7,505.00	7,505.00	0.00	0.00	7,505.00	100%	0.00	0.00
18.6	Copper Material	0.00	0.00	0.00	863.00	863.00	0.00	863.00	863.00	0.00	0.00	863.00	100%	0.00	0.00
18.7	Copper Labor	0.00	0.00	0.00	6,703.00	6,703.00	0.00	6,703.00	6,703.00	0.00	0.00	6,703.00	100%	0.00	0.00
18.8	HVAC Insulation Subcontractor	0.00	0.00	0.00	8,400.00	8,400.00	0.00	8,400.00	8,400.00	0.00	0.00	8,400.00	100%	0.00	0.00
18.9	HVAC Duct work Subcontractor	0.00	0.00	0.00	34,440.00	34,440.00	0.00	34,440.00	34,440.00	0.00	0.00	34,440.00	100%	0.00	0.00
18.10	HVAC Test & Balance Subcontractor	0.00	0.00	0.00	3,150.00	3,150.00	0.00	3,150.00	3,150.00	0.00	0.00	3,150.00	100%	0.00	0.00
18.11	HVAC Rigging & Hoisting Subcontractor	0.00	0.00	0.00	1,080.00	1,080.00	0.00	1,080.00	1,080.00	0.00	0.00	1,080.00	100%	0.00	0.00
18.12	HVAC Startup	0.00	0.00	0.00	2,284.00	2,284.00	0.00	2,284.00	2,284.00	0.00	0.00	2,284.00	100%	0.00	0.00
18.13	Close out Documents	0.00	0.00	0.00	500.00	500.00	0.00	500.00	500.00	0.00	0.00	500.00	100%	0.00	0.00
19	Electrical Systems														
19.1	Underground Material	0.00	0.00	0.00	1,734.00	1,734.00	0.00	1,734.00	1,734.00	0.00	0.00	1,734.00	100%	0.00	0.00
19.2	Underground Labor	0.00	0.00	0.00	353.00	353.00	0.00	353.00	353.00	0.00	0.00	353.00	100%	0.00	0.00
19.3	Raceway Material	0.00	0.00	0.00	8,626.00	8,626.00	0.00	8,626.00	8,626.00	0.00	0.00	8,626.00	100%	0.00	0.00
19.4	Raceway Labor	0.00	0.00	0.00	12,699.00	12,699.00	0.00	12,699.00	12,699.00	0.00	0.00	12,699.00	100%	0.00	0.00
19.5	Wire Material	0.00	0.00	0.00	5,857.00	5,857.00	0.00	5,857.00	5,857.00	0.00	0.00	5,857.00	100%	0.00	0.00
19.6	Wire Labor	0.00	0.00	0.00	5,953.00	5,953.00	0.00	5,953.00	5,953.00	0.00	0.00	5,953.00	100%	0.00	0.00
19.7	Gear Material	0.00	0.00	0.00	11,448.00	11,448.00	0.00	11,448.00	11,448.00	0.00	0.00	11,448.00	100%	0.00	0.00
19.8	Gear Labor	0.00	0.00	0.00	1,045.00	1,045.00	0.00	1,045.00	1,045.00	0.00	0.00	1,045.00	100%	0.00	0.00
19.9	Fixture Material	0.00	0.00	0.00	44,592.00	44,592.00	0.00	44,592.00	44,592.00	0.00	0.00	44,592.00	100%	0.00	0.00
19.10	Fixture Labor	0.00	0.00	0.00	7,703.00	7,703.00	0.00	7,703.00	7,703.00	0.00	0.00	7,703.00	100%	0.00	0.00
19.11	Device Material	0.00	0.00	0.00	305.00	305.00	0.00	305.00	305.00	0.00	0.00	305.00	100%	0.00	0.00
19.12	Device Labor	0.00	0.00	0.00	2,198.00	2,198.00	0.00	2,198.00	2,198.00	0.00	0.00	2,198.00	100%	0.00	0.00
19.13	Demo Labor	0.00	0.00	0.00	1,000.00	1,000.00	0.00	1,000.00	1,000.00	0.00	0.00	1,000.00	100%	0.00	0.00
19.14	Temporary Power	0.00	0.00	0.00	5,637.00	5,637.00	0.00	5,637.00	5,637.00	0.00	0.00	5,637.00	100%	0.00	0.00
20	Life Safety Systems														
20.1	Fire Alarm	0.00	0.00	0.00	16,721.00	16,721.00	0.00	16,721.00	16,721.00	0.00	0.00	16,721.00	100%	0.00	0.00
21	Allowances & Contingencies														
21.1	Owner Contingency	0.00	0.00	0.00	32,150.00	32,150.00	0.00	32,150.00	32,150.00	0.00	0.00	32,150.00	100%	0.00	0.00
21.2	Design/Builder Contingency	0.00	0.00	0.00	32,150.00	32,150.00	0.00	32,150.00	32,150.00	0.00	0.00	32,150.00	100%	0.00	0.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: **44**
APPLICATION DATE: **6/1/2026**
PERIOD TO: **6/30/2026**
ARCHITECT'S PROJECT NO.: **Multiple**

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
21.3	Building Permit Allowance	0.00	0.00	0.00	2,099.00	2,099.00	0.00	2,099.00	2,099.00	0.00	0.00	2,099.00	100%	0.00	0.00
21.4	Mold Removal / Remediation Allowance	0.00	0.00	0.00	15,000.00	15,000.00	0.00	15,000.00	15,000.00	0.00	0.00	15,000.00	100%	0.00	0.00
21.5	Interior Signage Allowance	0.00	0.00	0.00	5,000.00	5,000.00	0.00	5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	0.00
21.6	Repair / Reconfigure Existing Sign Allowance	0.00	0.00	0.00	5,000.00	5,000.00	0.00	5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	0.00
21.7	Ornamental Gates / Hardware Allowance	0.00	0.00	0.00	5,000.00	5,000.00	0.00	5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	0.00
21.8	Misc. Cut & Patch Allowance	0.00	0.00	0.00	5,000.00	5,000.00	0.00	5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	0.00
21.9	Storage Room Insulation Allowance	0.00	0.00	0.00	6,000.00	6,000.00	0.00	6,000.00	6,000.00	0.00	0.00	6,000.00	100%	0.00	0.00
21.1	Storage 112C Water Intrusion Allowance	0.00	0.00	0.00	5,000.00	5,000.00	0.00	5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	0.00
21.2	Fire Extinguisher & Cabinets Allowance	0.00	0.00	0.00	2,500.00	2,500.00	0.00	2,500.00	2,500.00	0.00	0.00	2,500.00	100%	0.00	0.00
21.3	Property Inspection Correction Allowance	0.00	0.00	0.00	10,000.00	10,000.00	0.00	10,000.00	10,000.00	0.00	0.00	10,000.00	100%	0.00	0.00
21.4	Erosion Control / Site Repairs Allowance	0.00	0.00	0.00	5,000.00	5,000.00	0.00	5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	0.00
22	Change Orders to Exhibit E														
22.1	Change Order No. 1 = ALLW #2, ALLW #3, PCO	0.00	0.00	0.00	0.00	122,435.85	0.00	122,435.85	122,435.85	0.00	0.00	122,435.85	100%	0.00	0.00
22.2	Change Order No. 2 = ALLW #4, CO #3, CO #6,	0.00	0.00	0.00	0.00	233,968.97	0.00	233,968.97	233,968.97	0.00	0.00	233,968.97	100%	0.00	0.00
22.3	Change Order No. 3 = CO #25 Add Dias	0.00	0.00	0.00	0.00	12,878.13	0.00	12,878.13	12,878.13	0.00	0.00	12,878.13	100%	0.00	0.00
22.3	Change Order No. 4 = OCO #4 Final Cost Recon	0.00	0.00	0.00	0.00	-4,360.56	0.00	-4,360.56	-4,360.56	0.00	0.00	-4,360.56	100%	0.00	0.00
	SWING SPACE TOTALS	0.00	184,531.00	184,531.00	1,825,812.00	2,375,265.39	0.00	2,375,265.39	2,375,265.39	0.00	0.00	2,375,265.39	100%	0.00	0.00
23	NEW COURTHOUSE DESIGN BUILD SERVICES														
23.1A	Courthouse Replacement Design Fees (Prog/SDs)	1,118,000.00	667,990.00	357,154.82	0.00	357,154.82	138,248.83	495,403.65	495,403.65	0.00	0.00	495,403.65	100%	0.00	0.00
23.1B	Courthouse Replacement Design Fees (DDs)	0.00	0.00	642,880.48	0.00	642,880.48	248,846.09	891,726.57	891,726.57	0.00	0.00	891,726.57	100%	0.00	0.00
23.1C	Courthouse Replacement Design Fees (CDs)	0.00	0.00	785,954.70	0.00	785,954.70	303,933.33	1,089,888.03	1,089,888.03	0.00	0.00	1,089,888.03	100%	0.00	0.00
23.1D	Courthouse Replacement C.A. Services	0.00	0.00	0.00	0.00	0.00	825,672.75	825,672.75	825,672.75	0.00	0.00	825,672.75	100%	0.00	0.00
23.2	Ex. Courthouse Demo Design Fees	0.00	30,000.00	30,000.00	0.00	30,000.00	0.00	30,000.00	30,000.00	0.00	0.00	30,000.00	100%	0.00	0.00
23.3	Courthouse Replacement FF&E Design Fees	0.00	284,999.00	284,999.00	0.00	284,999.00	242,026.00	527,025.00	527,025.00	0.00	0.00	527,025.00	100%	0.00	0.00
23.4	Courthouse Replacement Reimbursable Allw.	5,000.00	43,750.00	48,750.00	0.00	48,750.00	35,000.00	83,750.00	58,625.00	0.00	0.00	58,625.00	70%	25,125.00	0.00
23.5	Survey	0.00	20,990.00	20,990.00	0.00	20,990.00	0.00	20,990.00	20,990.00	0.00	0.00	20,990.00	100%	0.00	0.00
23.6	M.E.P. 3rd Party Review	0.00	36,000.00	36,000.00	0.00	36,000.00	0.00	36,000.00	36,000.00	0.00	0.00	36,000.00	100%	0.00	0.00
23.7	DAS System Design Fees	0.00	0.00	0.00	0.00	0.00	45,100.00	45,100.00	0.00	0.00	0.00	0.00	0%	45,100.00	0.00
23.8	Design/Builder Preconstruction Services	100,000.00	0.00	100,000.00	0.00	100,000.00	0.00	100,000.00	100,000.00	0.00	0.00	100,000.00	100%	0.00	0.00
23.9	General Conditions	0.00	0.00	0.00	0.00	0.00	3,309,611.00	3,309,611.00	3,309,611.00	0.00	0.00	3,309,611.00	100%	0.00	0.00
23.10	Mobilization (Temp. Fence, Trailer, Etc.)	0.00	0.00	0.00	0.00	0.00	65,000.00	65,000.00	65,000.00	0.00	0.00	65,000.00	100%	0.00	0.00
23.11	Subcontractor Default Insurance	0.00	0.00	0.00	0.00	0.00	446,540.00	446,540.00	439,379.00	0.00	0.00	439,379.00	98%	7,161.00	0.00
23.12	General Liability & Builder's Risk Insurance	0.00	0.00	0.00	0.00	0.00	297,728.00	297,728.00	297,728.00	0.00	0.00	297,728.00	100%	0.00	0.00
23.13	AGC Fees	0.00	0.00	0.00	0.00	0.00	29,425.00	29,425.00	29,425.00	0.00	0.00	29,425.00	100%	0.00	0.00
23.14	Payment & Performance Bonds	0.00	0.00	0.00	0.00	0.00	505,348.00	505,348.00	502,786.00	0.00	0.00	502,786.00	99%	2,562.00	0.00
23.15	Design/Builder Overhead & Profit	50,310.00	46,799.00	97,109.00	0.00	97,109.00	1,666,017.00	1,763,126.00	1,745,494.74	0.00	0.00	1,745,494.74	99%	17,631.26	0.00
24	Demolition & Abatement														
24.1	Structure Demolition & Salvaged Items	0.00	0.00	0.00	0.00	0.00	338,500.00	338,500.00	338,500.00	0.00	0.00	338,500.00	100%	0.00	0.00
24.2	3rd Party Indoor Air Monitory for Abatement	0.00	0.00	0.00	0.00	0.00	22,800.00	22,800.00	22,800.00	0.00	0.00	22,800.00	100%	0.00	0.00
24.3	Asbestos Abatement	0.00	0.00	0.00	0.00	0.00	225,000.00	225,000.00	225,000.00	0.00	0.00	225,000.00	100%	0.00	0.00



CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 44
APPLICATION DATE: 6/1/2026
PERIOD TO: 6/30/2026
ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
25	Sitework														
25.1	Concrete Paving (Tucker)	0.00	0.00	0.00	0.00	0.00	330,000.00	330,000.00	330,000.00	0.00	0.00	330,000.00	100%	0.00	0.00
25.2	Concrete Sidewalks (Tucker)	0.00	0.00	0.00	0.00	0.00	70,000.00	70,000.00	70,000.00	0.00	0.00	70,000.00	100%	0.00	0.00
25.3	Earthwork (Cannon Construction)	0.00	0.00	0.00	0.00	0.00	243,920.00	243,920.00	243,920.00	0.00	0.00	243,920.00	100%	0.00	0.00
25.4	Erosion Control	0.00	0.00	0.00	0.00	0.00	21,048.00	21,048.00	21,048.00	0.00	0.00	21,048.00	100%	0.00	0.00
25.5	Termite Control	0.00	0.00	0.00	0.00	0.00	2,995.00	2,995.00	2,995.00	0.00	0.00	2,995.00	100%	0.00	0.00
25.6	Pavement Markings & Signage	0.00	0.00	0.00	0.00	0.00	24,515.00	24,515.00	24,515.00	0.00	0.00	24,515.00	100%	0.00	0.00
25.7	Fencing	0.00	0.00	0.00	0.00	0.00	88,606.00	88,606.00	88,606.00	0.00	0.00	88,606.00	100%	0.00	0.00
25.8	Landscape / Irrigation	0.00	0.00	0.00	0.00	0.00	143,000.00	143,000.00	143,000.00	0.00	0.00	143,000.00	100%	0.00	7,150.00
25.9	Site Utilities (Cannon Construction)	0.00	0.00	0.00	0.00	0.00	159,573.00	159,573.00	159,573.00	0.00	0.00	159,573.00	100%	0.00	0.00
25.10	Temporary - Vehicular Access & Parking	0.00	0.00	0.00	0.00	0.00	29,650.00	29,650.00	0.00	0.00	0.00	0.00	0%	29,650.00	0.00
25.11	Traffic Control & Barricades	0.00	0.00	0.00	0.00	0.00	5,000.00	5,000.00	0.00	0.00	0.00	0.00	0%	5,000.00	0.00
25.12	Temporary - Barriers & Enclosures	0.00	0.00	0.00	0.00	0.00	15,000.00	15,000.00	0.00	0.00	0.00	0.00	0%	15,000.00	0.00
26	Concrete Work												100.0%		
26.1	Concrete Staining	0.00	0.00	0.00	0.00	0.00	29,660.00	29,660.00	29,660.00	0.00	0.00	29,660.00	100%	0.00	0.00
26.2	Polished Concrete Finishes	0.00	0.00	0.00	0.00	0.00	25,319.00	25,319.00	25,319.00	0.00	0.00	25,319.00	100%	0.00	0.00
26.3	Concrete Piles (Tucker)	0.00	0.00	0.00	0.00	0.00	400,000.00	400,000.00	400,000.00	0.00	0.00	400,000.00	100%	0.00	0.00
26.4	Building Foundation & Slab (Tucker)	0.00	0.00	0.00	0.00	0.00	501,315.00	501,315.00	501,315.00	0.00	0.00	501,315.00	100%	0.00	0.00
26.5	Elevated Concrete (Tucker)	0.00	0.00	0.00	0.00	0.00	275,000.00	275,000.00	275,000.00	0.00	0.00	275,000.00	100%	0.00	0.00
26.6	Site & Parking Concrete Work (Tucker)	0.00	0.00	0.00	0.00	0.00	425,000.00	425,000.00	425,000.00	0.00	0.00	425,000.00	100%	0.00	0.00
27	Masonry												100%		
27.1	Mobilization, Submittals, Shop Drawings, & Engin	0.00	0.00	0.00	0.00	0.00	106,840.00	106,840.00	106,840.00	0.00	0.00	106,840.00	100%	0.00	0.00
27.2	GFRC (North) (Camarata)	0.00	0.00	0.00	0.00	0.00	185,668.00	185,668.00	185,668.00	0.00	0.00	185,668.00	100%	0.00	0.00
27.3	GFRC (East) (Camarata)	0.00	0.00	0.00	0.00	0.00	196,059.00	196,059.00	196,059.00	0.00	0.00	196,059.00	100%	0.00	0.00
27.4	GFRC (West) (Camarata)	0.00	0.00	0.00	0.00	0.00	196,059.00	196,059.00	196,059.00	0.00	0.00	196,059.00	100%	0.00	0.00
27.5	GFRC (South) (Camarata)	0.00	0.00	0.00	0.00	0.00	382,658.00	382,658.00	382,658.00	0.00	0.00	382,658.00	100%	0.00	0.00
27.6	Stone Veneer (North) (Camarata)	0.00	0.00	0.00	0.00	0.00	576,000.00	576,000.00	576,000.00	0.00	0.00	576,000.00	100%	0.00	0.00
27.7	Stone Veneer (East) (Camarata)	0.00	0.00	0.00	0.00	0.00	576,000.00	576,000.00	576,000.00	0.00	0.00	576,000.00	100%	0.00	0.00
27.8	Stone Veneer (West) (Camarata)	0.00	0.00	0.00	0.00	0.00	576,000.00	576,000.00	576,000.00	0.00	0.00	576,000.00	100%	0.00	0.00
27.9	Stone Veneer (South) (Camarata)	0.00	0.00	0.00	0.00	0.00	1,066,000.00	1,066,000.00	1,066,000.00	0.00	0.00	1,066,000.00	100%	0.00	0.00
27.11	CMU (Camarata)	0.00	0.00	0.00	0.00	0.00	67,141.00	67,141.00	67,141.00	0.00	0.00	67,141.00	100%	0.00	0.00
27.12	Mockup (Camarata)	0.00	0.00	0.00	0.00	0.00	38,175.00	38,175.00	38,175.00	0.00	0.00	38,175.00	100%	0.00	0.00
28	Metals												100%		
28.10	Structural Steel Fabrication (MSD)	0.00	0.00	0.00	0.00	0.00	1,878,900.00	1,878,900.00	1,878,900.00	0.00	0.00	1,878,900.00	100%	0.00	0.00
28.20	Structural Steel Erection (MSD)	0.00	0.00	0.00	0.00	0.00	576,800.00	576,800.00	576,800.00	0.00	0.00	576,800.00	100%	0.00	0.00
28.30	Miscellaneous Steel (MSD)	0.00	0.00	0.00	0.00	0.00	25,000.00	25,000.00	25,000.00	0.00	0.00	25,000.00	100%	0.00	0.00
28.40	Shop Drawings, Project Management (Livers)	0.00	0.00	0.00	0.00	0.00	118,213.00	118,213.00	118,213.00	0.00	0.00	118,213.00	100%	0.00	0.00
28.50	Fabrication, Materials (Livers)	0.00	0.00	0.00	0.00	0.00	359,993.00	359,993.00	359,993.00	0.00	0.00	359,993.00	100%	0.00	0.00
28.60	Decorative Metal Railings (Livers)	0.00	0.00	0.00	0.00	0.00	134,660.00	134,660.00	134,660.00	0.00	0.00	134,660.00	100%	0.00	0.00
29	Carpentry & Millwork												100%		
29.1	Millwork & Countertops (Phoenix Millwork)	0.00	0.00	0.00	0.00	0.00	1,059,750.00	1,059,750.00	1,059,750.00	0.00	0.00	1,059,750.00	100%	0.00	52,987.50
30	Thermal & Moisture Protection														
30.1	Sprayed Insulation (LCR)	0.00	0.00	0.00	0.00	0.00	80,567.00	80,567.00	80,567.00	0.00	0.00	80,567.00	100%	0.00	0.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: **44**
APPLICATION DATE: **6/1/2026**
PERIOD TO: **6/30/2026**
ARCHITECT'S PROJECT NO.: **Multiple**

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
30.2	Exterior Insulation & Finish System (Pillar)	0.00	0.00	0.00	0.00	0.00	179,200.00	179,200.00	179,200.00	0.00	0.00	179,200.00	100%	0.00	0.00
30.3	Fluid Applied Air Barrier & Sealants (TAG)	0.00	0.00	0.00	0.00	0.00	330,061.00	330,061.00	330,061.00	0.00	0.00	330,061.00	100%	0.00	0.00
30.4	Roofing, Sheet Metal Trim, & Roof Accessories (S	0.00	0.00	0.00	0.00	0.00	1,838,037.00	1,838,037.00	1,838,037.00	0.00	0.00	1,838,037.00	100%	0.00	0.00
30.5	Applied Fire Protection (Marek Brothers)	0.00	0.00	0.00	0.00	0.00	186,620.00	186,620.00	186,620.00	0.00	0.00	186,620.00	100%	0.00	0.00
31	Openings												100%		
31.1	Door, Frame, & Hardware Materials (Himmel's)	0.00	0.00	0.00	0.00	0.00	469,087.00	469,087.00	469,087.00	0.00	0.00	469,087.00	100%	0.00	0.00
31.2	Door, Frame, & Hardware Installation (Himmel's)	0.00	0.00	0.00	0.00	0.00	47,298.00	47,298.00	47,298.00	0.00	0.00	47,298.00	100%	0.00	0.00
31.3	Access Doors & Frames	0.00	0.00	0.00	0.00	0.00	10,000.00	10,000.00	10,000.00	0.00	0.00	10,000.00	100%	0.00	0.00
31.4	Fire-Protective Auto Smoke Curtains	0.00	0.00	0.00	0.00	0.00	34,900.00	34,900.00	34,900.00	0.00	0.00	34,900.00	100%	0.00	0.00
32	Glass and Glazing System												100%		
32.1	Shop Drawings & Submittals (TCGC)	0.00	0.00	0.00	0.00	0.00	36,000.00	36,000.00	36,000.00	0.00	0.00	36,000.00	100%	0.00	0.00
32.2	Aluminum Material (TCGC)	0.00	0.00	0.00	0.00	0.00	475,000.00	475,000.00	475,000.00	0.00	0.00	475,000.00	100%	0.00	0.00
32.3	Brake Metal (TCGC)	0.00	0.00	0.00	0.00	0.00	43,000.00	43,000.00	43,000.00	0.00	0.00	43,000.00	100%	0.00	0.00
32.4	Curtain wall (TCGC)	0.00	0.00	0.00	0.00	0.00	237,000.00	237,000.00	237,000.00	0.00	0.00	237,000.00	100%	0.00	0.00
32.5	Storefront (TCGC)	0.00	0.00	0.00	0.00	0.00	97,000.00	97,000.00	97,000.00	0.00	0.00	97,000.00	100%	0.00	0.00
32.6	Aluminum Wall caps (TCGC)	0.00	0.00	0.00	0.00	0.00	8,000.00	8,000.00	8,000.00	0.00	0.00	8,000.00	100%	0.00	0.00
32.7	Transaction Windows (TCGC)	0.00	0.00	0.00	0.00	0.00	138,000.00	138,000.00	138,000.00	0.00	0.00	138,000.00	100%	0.00	0.00
32.8	Glass Materials (TCGC)	0.00	0.00	0.00	0.00	0.00	272,000.00	272,000.00	272,000.00	0.00	0.00	272,000.00	100%	0.00	0.00
32.9	Shadow box (TCGC)	0.00	0.00	0.00	0.00	0.00	16,000.00	16,000.00	16,000.00	0.00	0.00	16,000.00	100%	0.00	0.00
33.10	Equipment (TCGC)	0.00	0.00	0.00	0.00	0.00	76,000.00	76,000.00	76,000.00	0.00	0.00	76,000.00	100%	0.00	0.00
33.11	Caulking (TCGC)	0.00	0.00	0.00	0.00	0.00	106,000.00	106,000.00	106,000.00	0.00	0.00	106,000.00	100%	0.00	0.00
33.12	Remaining Stained Glass (Alt 3 Only)	0.00	0.00	0.00	0.00	0.00	125,000.00	125,000.00	125,000.00	0.00	0.00	125,000.00	100%	0.00	0.00
33.13	Initial Design - Foster Stained Glass	0.00	0.00	0.00	0.00	0.00	25,000.00	25,000.00	25,000.00	0.00	0.00	25,000.00	100%	0.00	0.00
33	Finishes												100%		
33.1	Moisture Mitigation Control (Vector)	0.00	0.00	0.00	0.00	0.00	26,688.00	26,688.00	26,688.00	0.00	0.00	26,688.00	100%	0.00	0.00
33.2	Cold Formed Metal Framing & Drywall (SPD)	0.00	0.00	0.00	0.00	0.00	1,952,391.00	1,952,391.00	1,952,391.00	0.00	0.00	1,952,391.00	100%	0.00	0.00
33.3	Tape & Float (SPD)	0.00	0.00	0.00	0.00	0.00	110,207.00	110,207.00	110,207.00	0.00	0.00	110,207.00	100%	0.00	0.00
33.4	Wood Blocking (SPD)	0.00	0.00	0.00	0.00	0.00	86,100.00	86,100.00	86,100.00	0.00	0.00	86,100.00	100%	0.00	0.00
33.5	Acoustical Ceilings (SPD)	0.00	0.00	0.00	0.00	0.00	146,747.00	146,747.00	146,747.00	0.00	0.00	146,747.00	100%	0.00	0.00
33.6	Stretched-Fabric Ceilings (Marek Brothers)	0.00	0.00	0.00	0.00	0.00	80,015.00	80,015.00	80,015.00	0.00	0.00	80,015.00	100%	0.00	0.00
33.7	Ceramic Tile (Level 1) (Camarata)	0.00	0.00	0.00	0.00	0.00	158,395.00	158,395.00	158,395.00	0.00	0.00	158,395.00	100%	0.00	0.00
33.8	Ceramic Tile (Level 2) (Camarata)	0.00	0.00	0.00	0.00	0.00	104,629.00	104,629.00	104,629.00	0.00	0.00	104,629.00	100%	0.00	0.00
33.9	Ceramic Tile (Level 3) (Camarata)	0.00	0.00	0.00	0.00	0.00	25,691.00	25,691.00	25,691.00	0.00	0.00	25,691.00	100%	0.00	0.00
34.10	Ceramic Tile (Level 4) (Camarata)	0.00	0.00	0.00	0.00	0.00	114,885.00	114,885.00	114,885.00	0.00	0.00	114,885.00	100%	0.00	0.00
34.11	Epoxy Terrazzo (National Terrazzo)	0.00	0.00	0.00	0.00	0.00	210,300.00	210,300.00	210,300.00	0.00	0.00	210,300.00	100%	0.00	0.00
34.12	Salvage & Re-install Existing Marble Panels	0.00	0.00	0.00	0.00	0.00	51,463.00	51,463.00	51,463.00	0.00	0.00	51,463.00	100%	0.00	0.00
34.13	Wood Flooring (All Brite)	0.00	0.00	0.00	0.00	0.00	50,000.00	50,000.00	50,000.00	0.00	0.00	50,000.00	100%	0.00	0.00
34.14	Resilient & Carpet Flooring (Kellen)	0.00	0.00	0.00	0.00	0.00	173,170.00	173,170.00	173,170.00	0.00	0.00	173,170.00	100%	0.00	0.00
34.15	Painting (SPD)	0.00	0.00	0.00	0.00	0.00	181,362.50	181,362.50	181,362.50	0.00	0.00	181,362.50	100%	0.00	0.00
34.16	Wallcovering (SPD)	0.00	0.00	0.00	0.00	0.00	53,637.50	53,637.50	53,637.50	0.00	0.00	53,637.50	100%	0.00	0.00
34.17	Floor Protection - Skudo / Ram	0.00	0.00	0.00	0.00	0.00	22,500.00	22,500.00	22,500.00	0.00	0.00	22,500.00	100%	0.00	0.00
34	Specialties & Equipment														
34.1	Signage (Benchmark)	0.00	0.00	0.00	0.00	0.00	86,947.00	86,947.00	86,947.00	0.00	0.00	86,947.00	100%	0.00	0.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: **44**
APPLICATION DATE: **6/1/2026**
PERIOD TO: **6/30/2026**
ARCHITECT'S PROJECT NO.: **Multiple**

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
34.2	Toilet Accessories (Built Rite)	0.00	0.00	0.00	0.00	0.00	29,530.00	29,530.00	29,530.00	0.00	0.00	29,530.00	100%	0.00	0.00
34.3	Mobile Storage Shelving (Southwest Solutions)	0.00	0.00	0.00	0.00	0.00	89,823.00	89,823.00	89,823.00	0.00	0.00	89,823.00	100%	0.00	0.00
34.4	Bird Control Devices (Shulte)	0.00	0.00	0.00	0.00	0.00	3,450.00	3,450.00	3,450.00	0.00	0.00	3,450.00	100%	0.00	0.00
34.5	Tackboards & Tackboard Cabinets (Built Rite)	0.00	0.00	0.00	0.00	0.00	5,000.00	5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	0.00
34.6	Cash Drawer (TCGC)	0.00	0.00	0.00	0.00	0.00	5,000.00	5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	0.00
34.7	Pedestrian Gates	0.00	0.00	0.00	0.00	0.00	2,000.00	2,000.00	2,000.00	0.00	0.00	2,000.00	100%	0.00	0.00
34.8	Refrigerators (Built Rite)	0.00	0.00	0.00	0.00	0.00	30,000.00	30,000.00	30,000.00	0.00	0.00	30,000.00	100%	0.00	0.00
34.9	Roller Window Shades (Capital Blinds)	0.00	0.00	0.00	0.00	0.00	33,915.00	33,915.00	33,915.00	0.00	0.00	33,915.00	100%	0.00	0.00
35	Conveying Systems														
35.1	Elevators (Otis)	0.00	0.00	0.00	0.00	0.00	473,596.00	473,596.00	473,596.00	0.00	0.00	473,596.00	100%	0.00	0.00
36	Fire Protection System														
36.1	Fire Protection System (Texas Fire Logic)	0.00	0.00	0.00	0.00	0.00	303,660.00	303,660.00	303,660.00	0.00	0.00	303,660.00	100%	0.00	0.00
37	Mechanical - Plumbing												100%		
37.1	Below slab Sanitary	0.00	0.00	0.00	0.00	0.00	98,064.00	98,064.00	98,064.00	0.00	0.00	98,064.00	100%	0.00	0.00
37.2	Below slab Storm	0.00	0.00	0.00	0.00	0.00	9,040.00	9,040.00	9,040.00	0.00	0.00	9,040.00	100%	0.00	0.00
37.3	Above slab Sanitary	0.00	0.00	0.00	0.00	0.00	163,671.00	163,671.00	163,671.00	0.00	0.00	163,671.00	100%	0.00	0.00
37.4	Above slab Storm	0.00	0.00	0.00	0.00	0.00	142,079.00	142,079.00	142,079.00	0.00	0.00	142,079.00	100%	0.00	0.00
37.5	Domestic Water	0.00	0.00	0.00	0.00	0.00	246,863.00	246,863.00	246,863.00	0.00	0.00	246,863.00	100%	0.00	0.00
37.6	Natural Gas	0.00	0.00	0.00	0.00	0.00	54,981.00	54,981.00	54,981.00	0.00	0.00	54,981.00	100%	0.00	0.00
37.7	Drains & Cleanouts	0.00	0.00	0.00	0.00	0.00	50,679.00	50,679.00	50,679.00	0.00	0.00	50,679.00	100%	0.00	0.00
37.8	Carriers	0.00	0.00	0.00	0.00	0.00	7,606.00	7,606.00	7,606.00	0.00	0.00	7,606.00	100%	0.00	0.00
37.9	Fixtures & punch list	0.00	0.00	0.00	0.00	0.00	107,044.00	107,044.00	107,044.00	0.00	0.00	107,044.00	100%	0.00	0.00
37.10	Plumbing Equipment	0.00	0.00	0.00	0.00	0.00	206,802.00	206,802.00	206,802.00	0.00	0.00	206,802.00	100%	0.00	0.00
37.11	Insulation Sub	0.00	0.00	0.00	0.00	0.00	50,400.00	50,400.00	50,400.00	0.00	0.00	50,400.00	100%	0.00	0.00
38	Mechanical - HVAC												100%		
38.1	HVAC Mobilization, GC's, Submittals (DerryBerry)	0.00	0.00	0.00	0.00	0.00	139,661.00	139,661.00	139,661.00	0.00	0.00	139,661.00	100%	0.00	6,983.05
38.2	Sheet Metal (DerryBerry)	0.00	0.00	0.00	0.00	0.00	744,936.00	744,936.00	744,936.00	0.00	0.00	744,936.00	100%	0.00	37,246.80
38.3	HVAC Controls (DerryBerry)	0.00	0.00	0.00	0.00	0.00	212,311.00	212,311.00	212,311.00	0.00	0.00	212,311.00	100%	0.00	10,615.55
38.4	VAV's (DerryBerry)	0.00	0.00	0.00	0.00	0.00	394,120.00	394,120.00	394,120.00	0.00	0.00	394,120.00	100%	0.00	19,706.00
38.5	RTU's (DerryBerry)	0.00	0.00	0.00	0.00	0.00	648,172.00	648,172.00	648,172.00	0.00	0.00	648,172.00	100%	0.00	32,408.60
38.6	Testing, Adjusting, & Balancing	0.00	0.00	0.00	0.00	0.00	67,300.00	67,300.00	67,300.00	0.00	0.00	67,300.00	100%	0.00	3,365.00
39.0	Electrical Systems												100%		
39.01	Move-in, Supervision, Site Power	0.00	0.00	0.00	0.00	0.00	146,377.00	146,377.00	146,377.00	0.00	0.00	146,377.00	100%	0.00	7,318.85
39.02	Switchgear	0.00	0.00	0.00	0.00	0.00	200,267.00	200,267.00	200,267.00	0.00	0.00	200,267.00	100%	0.00	10,013.35
39.03	EMT/BXS/Fittings	0.00	0.00	0.00	0.00	0.00	374,082.00	374,082.00	374,082.00	0.00	0.00	374,082.00	100%	0.00	18,704.10
39.04	Wire	0.00	0.00	0.00	0.00	0.00	234,022.00	234,022.00	234,022.00	0.00	0.00	234,022.00	100%	0.00	11,701.10
39.05	Light Fixtures	0.00	0.00	0.00	0.00	0.00	574,742.00	574,742.00	574,742.00	0.00	0.00	574,742.00	100%	0.00	28,737.10
39.06	Lighting Protection	0.00	0.00	0.00	0.00	0.00	152,022.00	152,022.00	152,022.00	0.00	0.00	152,022.00	100%	0.00	7,601.10
39.07	Emergency Power	0.00	0.00	0.00	0.00	0.00	245,888.00	245,888.00	245,888.00	0.00	0.00	245,888.00	100%	0.00	12,294.40
40	Low Voltage Systems												100%		
40.1	Communications (Advanced Connections)	0.00	0.00	0.00	0.00	0.00	272,267.00	272,267.00	272,267.00	0.00	0.00	272,267.00	100%	0.00	0.00
40.2	Audio, Video & Room Control Systems (AVI-SPL)	0.00	0.00	0.00	0.00	0.00	459,198.00	459,198.00	459,198.00	0.00	0.00	459,198.00	100%	0.00	22,959.90
40.3	Access Control & Video Management Systems (B	0.00	0.00	0.00	0.00	0.00	469,262.00	469,262.00	469,262.00	0.00	0.00	469,262.00	100%	0.00	23,463.10

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 44
APPLICATION DATE: 6/1/2026
PERIOD TO: 6/30/2026
ARCHITECT'S PROJECT NO.: Multiple

ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
41	Life Safety Systems														
41.1	Fire Alarm (Kauffman)	0.00	0.00	0.00	0.00	0.00	79,194.00	79,194.00	79,194.00	0.00	0.00	79,194.00	100%	0.00	3,959.70
42	Remaining Owner Contingency						3,164.89	3,164.89					96%		
42.01	ALLW 2 Additional signage at the Tax Office	0.00	0.00	0.00	0.00	0.00	2,092.14	2,092.14	2,092.14	0.00	0.00	2,092.14	100%	0.00	0.00
42.02	ALLW 5 Window Shades at All Windows	0.00	0.00	0.00	0.00	0.00	20,333.00	20,333.00	20,333.00	0.00	0.00	20,333.00	100%	0.00	0.00
42.03	ALLW 6 Clock Tower Renovations	0.00	0.00	0.00	0.00	0.00	5,342.20	5,342.20	5,342.20	0.00	0.00	5,342.20	100%	0.00	0.00
42.04	ALLW 7 3rd Floor Shell Space Buildout (73.01)	0.00	0.00	0.00	0.00	0.00	-104,724.00	-104,724.00	-104,724.00	0.00	0.00	-104,724.00	100%	0.00	0.00
42.05	ALLW 10 Additional Flagpole	0.00	0.00	0.00	0.00	0.00	5,300.00	5,300.00	5,300.00	0.00	0.00	5,300.00	100%	0.00	0.00
42.06	ALLW 11 ASI 1 Dias Elevation Change	0.00	0.00	0.00	0.00	0.00	12,270.00	12,270.00	12,270.00	0.00	0.00	12,270.00	100%	0.00	0.00
42.07	ALLW 15 RFI 70 Additional Terrazzo	0.00	0.00	0.00	0.00	0.00	43,723.00	43,723.00	43,723.00	0.00	0.00	43,723.00	100%	0.00	0.00
42.08	ALLW 16 Controls at (4) County Buildings	0.00	0.00	0.00	0.00	0.00	57,118.00	57,118.00	57,118.00	0.00	0.00	57,118.00	100%	0.00	0.00
42.09	ALLW 17 ASI 2 Roller Shades & Deal Trays	0.00	0.00	0.00	0.00	0.00	5,618.00	5,618.00	5,618.00	0.00	0.00	5,618.00	100%	0.00	0.00
42.10	ALLW 18 RFI 67 Restroom Buildout	0.00	0.00	0.00	0.00	0.00	101,304.00	101,304.00	101,304.00	0.00	0.00	101,304.00	100%	0.00	0.00
42.11	ALLW 20 RFI 60 Add redundancy fiber conduit	0.00	0.00	0.00	0.00	0.00	37,600.00	37,600.00	37,600.00	0.00	0.00	37,600.00	100%	0.00	0.00
42.12	ALLW 25 ASI 3 Ground Transformer	0.00	0.00	0.00	0.00	0.00	209,150.00	209,150.00	209,150.00	0.00	0.00	209,150.00	100%	0.00	0.00
42.13	ALLW 25.1 ASI 3 Owner's Contingency Items	0.00	0.00	0.00	0.00	0.00	36,000.00	36,000.00	36,000.00	0.00	0.00	36,000.00	100%	0.00	0.00
42.14	ALLW 26 Added Tstats at Community Center	0.00	0.00	0.00	0.00	0.00	4,153.68	4,153.68	4,153.68	0.00	0.00	4,153.68	100%	0.00	0.00
42.15	ALLW 29 ASI 5 Added terrazzo county seal	0.00	0.00	0.00	0.00	0.00	32,015.00	32,015.00	32,015.00	0.00	0.00	32,015.00	100%	0.00	0.00
42.16	ALLW 040 ASI 7 Emergency Outlet Locations (OC	0.00	0.00	0.00	0.00	0.00	101,547.00	101,547.00	101,547.00	0.00	0.00	101,547.00	100%	0.00	0.00
42.17	ALLW 41 RFI 141 Access controls	0.00	0.00	0.00	0.00	0.00	2,880.60	2,880.60	2,880.60	0.00	0.00	2,880.60	100%	0.00	0.00
42.18	ALLW 43 RFI 146 Elevator Controls	0.00	0.00	0.00	0.00	0.00	30,228.00	30,228.00	30,228.00	0.00	0.00	30,228.00	100%	0.00	0.00
42.19	ALLW 44 RFI 147 Gen monitoring	0.00	0.00	0.00	0.00	0.00	11,452.87	11,452.87	11,452.87	0.00	0.00	11,452.87	100%	0.00	572.64
42.20	ALLW 054 Stained Glass	0.00	0.00	0.00	0.00	0.00	170,140.00	170,140.00	170,140.00	0.00	0.00	170,140.00	100%	0.00	0.00
42.21	ALLW 057 RFI 109 Tax Accessor Teller Window D	0.00	0.00	0.00	0.00	0.00	8,085.84	8,085.84	8,085.84	0.00	0.00	8,085.84	100%	0.00	0.00
42.22	ALLW 058 RFI 183 Modification to Cupola Mainte	0.00	0.00	0.00	0.00	0.00	45,432.82	45,432.82	45,432.82	0.00	0.00	45,432.82	100%	0.00	0.00
42.23	ALLW 060 RFI 148 Water Meter @ Community C	0.00	0.00	0.00	0.00	0.00	2,650.40	2,650.40	2,650.40	0.00	0.00	2,650.40	100%	0.00	0.00
42.24	ALLW 062 RFI 114 Marque Sign	0.00	0.00	0.00	0.00	0.00	116,592.81	116,592.81	116,592.81	0.00	0.00	116,592.81	100%	0.00	0.00
42.25	ALLW 063 RFI 179 Roof Ladder	0.00	0.00	0.00	0.00	0.00	7,842.13	7,842.13	7,842.13	0.00	0.00	7,842.13	100%	0.00	0.00
42.26	ALLW 064 RFI 136 Holiday Lights	0.00	0.00	0.00	0.00	0.00	25,741.00	25,741.00	24,453.95	1,287.05	0.00	25,741.00	100%	0.00	1,287.05
42.27	ALLW 66 RFI 150 Added Outlets for 4th floor Me	0.00	0.00	0.00	0.00	0.00	2,597.00	2,597.00	2,597.00	0.00	0.00	2,597.00	100%	0.00	0.00
42.28	ALLW 67 RFI 175 Access Hatches to Trusses	0.00	0.00	0.00	0.00	0.00	7,252.14	7,252.14	7,252.14	0.00	0.00	7,252.14	100%	0.00	0.00
42.29	ALLW 70 RFI 180 Added TV's on 2nd Floor	0.00	0.00	0.00	0.00	0.00	14,442.92	14,442.92	14,442.92	0.00	0.00	14,442.92	100%	0.00	0.00
42.30	ALLW 77 Custom Lanterns	0.00	0.00	0.00	0.00	0.00	34,000.00	34,000.00	34,000.00	0.00	0.00	34,000.00	100%	0.00	0.00
42.31	ALLW 79 RFI 215 Added TV Infrastructure in Roc	0.00	0.00	0.00	0.00	0.00	3,881.73	3,881.73	3,881.73	0.00	0.00	3,881.73	100%	0.00	0.00
42.32	ALLW 80 RFI 209 Added Sink and Millwork in Roc	0.00	0.00	0.00	0.00	0.00	15,091.28	15,091.28	15,091.28	0.00	0.00	15,091.28	100%	0.00	0.00
42.33	ALLW 81 RFI 210 Room 3205 and 3rd floor Restr	0.00	0.00	0.00	0.00	0.00	74,782.75	74,782.75	74,782.75	0.00	0.00	74,782.75	100%	0.00	0.00
42.34	ALLW 86 RFI 221 Furring @ structural Steel supp	0.00	0.00	0.00	0.00	0.00	4,106.30	4,106.30	4,106.30	0.00	0.00	4,106.30	100%	0.00	0.00
42.35	ALLW 91 RFI 225 Swagit Video Systems	0.00	0.00	0.00	0.00	0.00	150,335.03	150,335.03	150,335.03	0.00	0.00	150,335.03	100%	0.00	0.00
42.36	ALLW 92 Allowance Reconciliation	0.00	0.00	0.00	0.00	0.00	-188,182.64	-188,182.64	-188,182.64	0.00	0.00	-188,182.64	100%	0.00	0.00
42.37	ALLW 102 RFI 246 County Map Additions	0.00	0.00	0.00	0.00	0.00	5,251.55	5,251.55	5,251.55	0.00	0.00	5,251.55	100%	0.00	0.00
42.38	B 27 Reserves to Owner Contingency	0.00	0.00	0.00	0.00	0.00	-117,246.46	-117,246.46	-117,246.46	0.00	0.00	-117,246.46	100%	0.00	0.00
42.39	ALLW 112 RFI 249 North Driveway Addition, Side	0.00	0.00	0.00	0.00	0.00	27,152.00	27,152.00	27,152.00	0.00	0.00	27,152.00	100%	0.00	0.00
42.40	ALLW 114 RFI 242 Updated Landscape drawings	0.00	0.00	0.00	0.00	0.00	39,265.86	39,265.86	39,265.86	0.00	0.00	39,265.86	100%	0.00	1,963.29

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: **44**
APPLICATION DATE: **6/1/2026**
PERIOD TO: **6/30/2026**
ARCHITECT'S PROJECT NO.: **Multiple**

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
42.41	ALLW 115 Temporary Time Capsule Cover	0.00	0.00	0.00	0.00	0.00	1,236.00	1,236.00	1,236.00	0.00	0.00	1,236.00	100%	0.00	0.00
42.42	ALLW 117 RFI 252 Bathroom Mirror Replacement	0.00	0.00	0.00	0.00	0.00	13,009.00	13,009.00	13,009.00	0.00	0.00	13,009.00	100%	0.00	0.00
42.43	ALLW 118 Additional Final Clean for Grand Opening	0.00	0.00	0.00	0.00	0.00	14,620.85	14,620.85	14,620.85	0.00	0.00	14,620.85	100%	0.00	0.00
42.44	ALLW 119 Added cost for expediting lanterns	0.00	0.00	0.00	0.00	0.00	7,000.00	7,000.00	7,000.00	0.00	0.00	7,000.00	100%	0.00	0.00
42.45	ALLW 120 Added Patch Cables	0.00	0.00	0.00	0.00	0.00	4,408.80	4,408.80	4,408.80	0.00	0.00	4,408.80	100%	0.00	0.00
42.46	ALLW 121 Add Air filter timer to BAS	0.00	0.00	0.00	0.00	0.00	12,473.65	12,473.65	12,473.65	0.00	0.00	12,473.65	100%	0.00	0.00
42.47	ALLW 123 Covering of the Stained Glass	0.00	0.00	0.00	0.00	0.00	1,500.00	1,500.00	1,500.00	0.00	0.00	1,500.00	100%	0.00	0.00
42.48	ALLW 124 Stain Color Change	0.00	0.00	0.00	0.00	0.00	9,691.00	9,691.00	9,691.00	0.00	0.00	9,691.00	100%	0.00	0.00
42.49	ALLW 126 Lantern Design	0.00	0.00	0.00	0.00	0.00	1,000.00	1,000.00	1,000.00	0.00	0.00	1,000.00	100%	0.00	0.00
42.50	ALLW 127 DAS Credit	0.00	0.00	0.00	0.00	0.00	-48,910.00	-48,910.00	-48,910.00	0.00	0.00	-48,910.00	100%	0.00	0.00
42.51	ALLW 128 RFI 268 Erosion Control Concerns at D	0.00	0.00	0.00	0.00	0.00	2,820.00	2,820.00	2,820.00	0.00	0.00	2,820.00	100%	0.00	141.00
42.52	ALLW 129 RFI 291 Office Equipment Clearance V	0.00	0.00	0.00	0.00	0.00	2,816.99	2,816.99	2,816.99	0.00	0.00	2,816.99	100%	0.00	140.85
42.53	ALLW 130 RFI 294 Staff Hallway Camera Addition	0.00	0.00	0.00	0.00	0.00	28,487.00	28,487.00	0.00	28,487.00	0.00	28,487.00	100%	0.00	1,424.35
42.54	ALLW 131 RFI 300 Room 4207 Added Casework	0.00	0.00	0.00	0.00	0.00	1,700.00	1,700.00	1,700.00	0.00	0.00	1,700.00	100%	0.00	85.00
42.55	ALLW 132 RFI 301 Courtroom AV Control Panel	0.00	0.00	0.00	0.00	0.00	8,612.93	8,612.93	25,924.92	-17,311.99	0.00	8,612.93	100%	0.00	430.65
42.56	ALLW 133 RFI 253 Addition of Star Detail	0.00	0.00	0.00	0.00	0.00	9,144.14	9,144.14	9,144.14	0.00	0.00	9,144.14	100%	0.00	457.21
42.57	ALLW 135 RFI 299 Wheel Stops & Owner request	0.00	0.00	0.00	0.00	0.00	5,870.00	5,870.00	5,870.00	0.00	0.00	5,870.00	100%	0.00	293.50
42.58	ALLW 136 RFI 289 County Clerk Bullpen 1203 Op	0.00	0.00	0.00	0.00	0.00	5,750.00	5,750.00	5,750.00	0.00	0.00	5,750.00	100%	0.00	287.50
42.59	ALLW 137 RFI 306 Video Intercom Addition	0.00	0.00	0.00	0.00	0.00	23,245.00	23,245.00	0.00	23,245.00	0.00	23,245.00	100%	0.00	1,162.25
42.60	ALLW 138 RFI 317 Additional Tackboards	0.00	0.00	0.00	0.00	0.00	5,272.30	5,272.30	0.00	5,272.30	0.00	5,272.30	100%	0.00	263.62
42.61	ALLW 139 Wayfinding Signage	0.00	0.00	0.00	0.00	0.00	71,438.00	71,438.00	0.00	53,578.50	0.00	53,578.50	75%	17,859.50	2,678.93
42.62	ALLW 140 Landscaping Maintence	0.00	0.00	0.00	0.00	0.00	18,650.00	18,650.00	0.00	9,325.00	0.00	9,325.00	50%	9,325.00	466.25
42.63	ALLW 141 RFI 296 Security Camera View Capacity	0.00	0.00	0.00	0.00	0.00	12,066.00	12,066.00	0.00	12,066.00	0.00	12,066.00	100%	0.00	603.30
42.64	ALLW 142 RFI 321 Tax Office Camera Adds	0.00	0.00	0.00	0.00	0.00	18,128.00	18,128.00	0.00	0.00	0.00	0.00	0%	18,128.00	0.00
42.65	ALLW 143 RFI 327 3rd Floor Manual Window Sha	0.00	0.00	0.00	0.00	0.00	3,272.50	3,272.50	0.00	3,272.50	0.00	3,272.50	100%	0.00	163.63
42.66		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.67		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.68		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.69		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.70		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
42.71		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
43	Remaining Design/Builder Contingency						114,736.27	114,736.27					92%		
43.01	ALLW 7 3rd Floor Shell Space Buildout (74.01)	0.00	0.00	0.00	0.00	0.00	-167,557.00	-167,557.00	-167,557.00	0.00	0.00	-167,557.00	100%	0.00	0.00
43.02	ALLW 21 RFI 42 Lobby Window Discrepancy	0.00	0.00	0.00	0.00	0.00	1,288.00	1,288.00	1,288.00	0.00	0.00	1,288.00	100%	0.00	0.00
43.03	ALLW 22 ASI 2 Revised Dias & plumbing	0.00	0.00	0.00	0.00	0.00	62,015.00	62,015.00	62,015.00	0.00	0.00	62,015.00	100%	0.00	0.00
43.04	ALLW 23 ASI 3 oil separator & roof drains change	0.00	0.00	0.00	0.00	0.00	52,023.00	52,023.00	52,023.00	0.00	0.00	52,023.00	100%	0.00	0.00
43.05	ALLW 24 RFI 27 Door Hardware Changes	0.00	0.00	0.00	0.00	0.00	38,216.00	38,216.00	38,216.00	0.00	0.00	38,216.00	100%	0.00	0.00
43.06	ALLW 27 ASI 4 Add wood trim around columns	0.00	0.00	0.00	0.00	0.00	34,623.00	34,623.00	34,623.00	0.00	0.00	34,623.00	100%	0.00	0.00
43.07	ALLW 28 ASI 5 Enlarged Site Ramps	0.00	0.00	0.00	0.00	0.00	46,598.28	46,598.28	46,598.28	0.00	0.00	46,598.28	100%	0.00	0.00
43.08	ALLW 31 RFI 91 VAV Clarification	0.00	0.00	0.00	0.00	0.00	6,479.96	6,479.96	6,479.96	0.00	0.00	6,479.96	100%	0.00	0.00
43.09	ALLW 32 Storefront changes @ elevations B,D, &	0.00	0.00	0.00	0.00	0.00	40,000.00	40,000.00	40,000.00	0.00	0.00	40,000.00	100%	0.00	0.00
43.10	ALLW 33 Temp sidewalks	0.00	0.00	0.00	0.00	0.00	8,720.00	8,720.00	8,720.00	0.00	0.00	8,720.00	100%	0.00	0.00
43.11	ALLW 034 Stars on the railings	0.00	0.00	0.00	0.00	0.00	24,235.00	24,235.00	24,235.00	0.00	0.00	24,235.00	100%	0.00	0.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: **44**
APPLICATION DATE: **6/1/2026**
PERIOD TO: **6/30/2026**
ARCHITECT'S PROJECT NO.: **Multiple**

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
43.12	ALLW 35 ASI 6	0.00	0.00	0.00	0.00	0.00	-6,444.75	-6,444.75	-6,444.75	0.00	0.00	-6,444.75	100%	0.00	0.00
43.13	ALLW 37 RFI #104 Added Dowels & Rebar	0.00	0.00	0.00	0.00	0.00	15,748.00	15,748.00	15,748.00	0.00	0.00	15,748.00	100%	0.00	0.00
43.14	ALLW 39 RFI 117 Cupula Shift Clarification	0.00	0.00	0.00	0.00	0.00	41,754.00	41,754.00	41,754.00	0.00	0.00	41,754.00	100%	0.00	0.00
43.15	ALLW 042 RFI 118 Change to continuous hinges	0.00	0.00	0.00	0.00	0.00	3,864.00	3,864.00	3,864.00	0.00	0.00	3,864.00	100%	0.00	0.00
43.16	ALLW 45 RFI 162 Plumbing Chase and Ductwork	0.00	0.00	0.00	0.00	0.00	22,243.59	22,243.59	22,243.59	0.00	0.00	22,243.59	100%	0.00	0.00
43.17	ALLW 46 RFI 140 Millwork, Handrail, Steel Confin	0.00	0.00	0.00	0.00	0.00	13,000.00	13,000.00	13,000.00	0.00	0.00	13,000.00	100%	0.00	0.00
43.18	ALLW 47 RFI 152 Shaft Wall Requirements	0.00	0.00	0.00	0.00	0.00	2,882.76	2,882.76	2,882.76	0.00	0.00	2,882.76	100%	0.00	0.00
43.19	ALLW 49 RFI 160 VAV 3-09	0.00	0.00	0.00	0.00	0.00	9,437.97	9,437.97	9,437.97	0.00	0.00	9,437.97	100%	0.00	0.00
43.20	ALLW 50 RFI 121 Vault Door Specification	0.00	0.00	0.00	0.00	0.00	2,944.00	2,944.00	2,944.00	0.00	0.00	2,944.00	100%	0.00	0.00
43.21	ALLW 51 Custom Caulk Color	0.00	0.00	0.00	0.00	0.00	6,491.52	6,491.52	6,491.52	0.00	0.00	6,491.52	100%	0.00	0.00
43.22	ALLW 52 RFI 177 GFRC Caulk Joint	0.00	0.00	0.00	0.00	0.00	9,788.28	9,788.28	9,788.28	0.00	0.00	9,788.28	100%	0.00	0.00
43.23	ALLW 53 RFI 172 Power to Flush Valves	0.00	0.00	0.00	0.00	0.00	15,188.00	15,188.00	15,188.00	0.00	0.00	15,188.00	100%	0.00	0.00
43.24	ALLW 55 RFI 155 Stained Glass Dimension Change	0.00	0.00	0.00	0.00	0.00	20,284.00	20,284.00	20,284.00	0.00	0.00	20,284.00	100%	0.00	0.00
43.25	ALLW 56 RFI 176 Cupola Lintel at Wrong Elevation	0.00	0.00	0.00	0.00	0.00	17,129.00	17,129.00	17,129.00	0.00	0.00	17,129.00	100%	0.00	0.00
43.26	ALLW 061 RFI 173 Exhaust Fan Missing Circuit	0.00	0.00	0.00	0.00	0.00	9,051.00	9,051.00	9,051.00	0.00	0.00	9,051.00	100%	0.00	0.00
43.27	ALLW 68 RFI 174 Decking over Trusses	0.00	0.00	0.00	0.00	0.00	1,910.35	1,910.35	1,910.35	0.00	0.00	1,910.35	100%	0.00	0.00
43.28	ALLW 71 RFI 194 Confirmation of TPO at back of	0.00	0.00	0.00	0.00	0.00	6,842.04	6,842.04	6,842.04	0.00	0.00	6,842.04	100%	0.00	0.00
43.29	ALLW 72 RFI 196 Additional Spray Foam at Roof	0.00	0.00	0.00	0.00	0.00	12,625.00	12,625.00	12,625.00	0.00	0.00	12,625.00	100%	0.00	0.00
43.30	ALLW 74 RFI 171 Octagonal Towers Interior Corros	0.00	0.00	0.00	0.00	0.00	7,560.04	7,560.04	7,560.04	0.00	0.00	7,560.04	100%	0.00	0.00
43.31	ALLW 75 RFI 184 Tax Accessor Teller Windows T	0.00	0.00	0.00	0.00	0.00	9,822.50	9,822.50	9,822.50	0.00	0.00	9,822.50	100%	0.00	0.00
43.32	ALLW 76 RFI 199 Truss Octagonal Tower tie in	0.00	0.00	0.00	0.00	0.00	23,680.16	23,680.16	23,680.16	0.00	0.00	23,680.16	100%	0.00	0.00
43.33	ALLW 78 RFI 205 Room 1104 and 1105 Curtain V	0.00	0.00	0.00	0.00	0.00	8,879.84	8,879.84	8,879.84	0.00	0.00	8,879.84	100%	0.00	0.00
43.34	ALLW 82 Added Aluminum Doors	0.00	0.00	0.00	0.00	0.00	6,533.15	6,533.15	6,533.15	0.00	0.00	6,533.15	100%	0.00	0.00
43.35	ALLW 83 RFI 202 East and West side of Rooftop	0.00	0.00	0.00	0.00	0.00	9,183.05	9,183.05	9,183.05	0.00	0.00	9,183.05	100%	0.00	0.00
43.36	ALLW 84 RFI 218 Roof Flashing around the pent	0.00	0.00	0.00	0.00	0.00	8,973.15	8,973.15	8,973.15	0.00	0.00	8,973.15	100%	0.00	0.00
43.37	ALLW 85 Front Entrance Interior side of Vestibul	0.00	0.00	0.00	0.00	0.00	7,544.32	7,544.32	7,544.32	0.00	0.00	7,544.32	100%	0.00	0.00
43.38	ALLW 89 Elevator Usage Fee - Construction Phas	0.00	0.00	0.00	0.00	0.00	9,000.00	9,000.00	9,000.00	0.00	0.00	9,000.00	100%	0.00	0.00
43.39	ALLW 90 Ductwork Connection Conflict with Fur	0.00	0.00	0.00	0.00	0.00	4,508.64	4,508.64	4,508.64	0.00	0.00	4,508.64	100%	0.00	0.00
43.40	ALLW 93 RFI 231 2nd Floor Lobby Post	0.00	0.00	0.00	0.00	0.00	18,311.00	18,311.00	18,311.00	0.00	0.00	18,311.00	100%	0.00	0.00
43.41	ALLW 94 RFI 226 Truss-Stone tie in at South Ele	0.00	0.00	0.00	0.00	0.00	34,566.00	34,566.00	34,566.00	0.00	0.00	34,566.00	100%	0.00	0.00
43.42	ALLW 95 RFI 228 Additional AV Questions from R	0.00	0.00	0.00	0.00	0.00	13,587.31	13,587.31	13,587.31	0.00	0.00	13,587.31	100%	0.00	679.37
43.43	ALLW 96 RFI 248 Visual Display Clarification	0.00	0.00	0.00	0.00	0.00	2,809.40	2,809.40	2,809.40	0.00	0.00	2,809.40	100%	0.00	0.00
43.44	ALLW 98 RFI 233 Drainage for back porch clarifi	0.00	0.00	0.00	0.00	0.00	5,912.00	5,912.00	5,912.00	0.00	0.00	5,912.00	100%	0.00	0.00
43.45	ALLW 99 RFI 240 Additional Knox box Location	0.00	0.00	0.00	0.00	0.00	904.20	904.20	904.20	0.00	0.00	904.20	100%	0.00	0.00
43.46	ALLW 100 RFI 237 Adding additional Ice Machine	0.00	0.00	0.00	0.00	0.00	11,230.30	11,230.30	11,230.30	0.00	0.00	11,230.30	100%	0.00	0.00
43.47	ALLW 101 Elevator Cab Operation for Fire Taping	0.00	0.00	0.00	0.00	0.00	2,308.00	2,308.00	2,308.00	0.00	0.00	2,308.00	100%	0.00	0.00
43.48	ALLW 103 RFI 243 5th Floor Mech. Chase Fall Ha	0.00	0.00	0.00	0.00	0.00	2,652.01	2,652.01	2,652.01	0.00	0.00	2,652.01	100%	0.00	0.00
43.49	ALLW 104 RFI 250 Chair Rail & Window Mullion I	0.00	0.00	0.00	0.00	0.00	1,183.12	1,183.12	1,183.12	0.00	0.00	1,183.12	100%	0.00	0.00
43.50	ALLW 106 RFI 230 HVAC Condensate Drains	0.00	0.00	0.00	0.00	0.00	19,929.05	19,929.05	19,929.05	0.00	0.00	19,929.05	100%	0.00	0.00
43.51	ALLW 107 Elevator Reinspection	0.00	0.00	0.00	0.00	0.00	4,500.00	4,500.00	4,500.00	0.00	0.00	4,500.00	100%	0.00	0.00
43.52	ALLW 108 Elevator Reinspection # 2	0.00	0.00	0.00	0.00	0.00	3,000.00	3,000.00	3,000.00	0.00	0.00	3,000.00	100%	0.00	0.00
43.53	ALLW 109 RFI 235 Roof Doors 5001 A&B	0.00	0.00	0.00	0.00	0.00	11,751.88	11,751.88	11,751.88	0.00	0.00	11,751.88	100%	0.00	0.00
43.54	ALLW 110 RFI 94 Door Stain and Clarification	0.00	0.00	0.00	0.00	0.00	1,200.00	1,200.00	1,200.00	0.00	0.00	1,200.00	100%	0.00	0.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: **44**
APPLICATION DATE: **6/1/2026**
PERIOD TO: **6/30/2026**
ARCHITECT'S PROJECT NO.: **Multiple**

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
43.55	ALLW 111 RFI 245 Water Intrusion Concerns at E	0.00	0.00	0.00	0.00	0.00	4,581.60	4,581.60	4,581.60	0.00	0.00	4,581.60	100%	0.00	0.00
43.56	ALLW 113 Deal Drawer Change	0.00	0.00	0.00	0.00	0.00	1,445.88	1,445.88	1,445.88	0.00	0.00	1,445.88	100%	0.00	0.00
43.57	CC 5 RFI 262 Temp Door	0.00	0.00	0.00	0.00	0.00	4,258.25	4,258.25	4,258.25	0.00	0.00	4,258.25	100%	0.00	0.00
43.58	CC 6 Boring for landscape Drawings	0.00	0.00	0.00	0.00	0.00	5,900.00	5,900.00	5,900.00	0.00	0.00	5,900.00	100%	0.00	0.00
43.59	ALLW 117 RFI 252 Bathroom Mirror Replacement	0.00	0.00	0.00	0.00	0.00	16,866.00	16,866.00	16,866.00	0.00	0.00	16,866.00	100%	0.00	0.00
43.60	CC 7 RFI 261 SFI-11 and SFI-14 Overhang at De	0.00	0.00	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	400.00	100%	0.00	0.00
43.61	CC 8 Install wire harness in frames	0.00	0.00	0.00	0.00	0.00	1,558.25	1,558.25	1,558.25	0.00	0.00	1,558.25	100%	0.00	0.00
43.62	CC 9 RFI 267 Fiber Housing Location in AV Room	0.00	0.00	0.00	0.00	0.00	644.00	644.00	644.00	0.00	0.00	644.00	100%	0.00	0.00
43.63	CC 10 Repair of non ADA compliant issues	0.00	0.00	0.00	0.00	0.00	3,014.00	3,014.00	3,014.00	0.00	0.00	3,014.00	100%	0.00	150.70
43.64	CC 11 Missed sidewalk	0.00	0.00	0.00	0.00	0.00	11,119.00	11,119.00	11,119.00	0.00	0.00	11,119.00	100%	0.00	555.95
43.65	CC 12 RFI 264 Millwork Changes at Handicap Rai	0.00	0.00	0.00	0.00	0.00	4,750.00	4,750.00	4,750.00	0.00	0.00	4,750.00	100%	0.00	237.50
43.66	CC 13 RFI 276 HVAC Conflict with Wind Brace	0.00	0.00	0.00	0.00	0.00	908.00	908.00	908.00	0.00	0.00	908.00	100%	0.00	45.40
43.67	CC 14 RFI 256 Exterior Egress Lighting	0.00	0.00	0.00	0.00	0.00	1,653.00	1,653.00	1,653.00	0.00	0.00	1,653.00	100%	0.00	82.65
43.68	CC 15 RFI 265 TV Location Conflicts	0.00	0.00	0.00	0.00	0.00	7,640.10	7,640.10	7,640.10	0.00	0.00	7,640.10	100%	0.00	382.01
43.69	CC 16 Additional Mirrors	0.00	0.00	0.00	0.00	0.00	2,700.00	2,700.00	2,700.00	0.00	0.00	2,700.00	100%	0.00	135.00
43.70	CC 17 RFI 260 Missing Return Air in Room 3205	0.00	0.00	0.00	0.00	0.00	1,196.00	1,196.00	1,196.00	0.00	0.00	1,196.00	100%	0.00	59.80
43.71	CC 18 Missed sidewalk-Dirt work	0.00	0.00	0.00	0.00	0.00	5,200.00	5,200.00	5,200.00	0.00	0.00	5,200.00	100%	0.00	260.00
43.72	CC 19 RFI 274 Courtroom Floor Emblem	0.00	0.00	0.00	0.00	0.00	3,481.25	3,481.25	2,785.00	696.25	0.00	3,481.25	100%	0.00	174.06
43.73	CC 20 RFI 278 3rd Floor Poke-Thru Floor Box Pla	0.00	0.00	0.00	0.00	0.00	1,035.00	1,035.00	0.00	1,035.00	0.00	1,035.00	100%	0.00	51.75
43.74	CC 21 RFI 308 Countertop Stone was TBD	0.00	0.00	0.00	0.00	0.00	2,655.00	2,655.00	1,858.50	796.50	0.00	2,655.00	100%	0.00	132.75
43.75	CC 22 RFI 302 Reception 3221A Utilities	0.00	0.00	0.00	0.00	0.00	1,145.00	1,145.00	1,145.00	0.00	0.00	1,145.00	100%	0.00	57.25
43.76	CC 23 RFI 288 Courtroom 3101 & 3409 Handrail	0.00	0.00	0.00	0.00	0.00	12,500.00	12,500.00	9,375.00	3,125.00	0.00	12,500.00	100%	0.00	625.00
43.77	CC 24 RFI 304 Courtroom 3409 Elevated Platform	0.00	0.00	0.00	0.00	0.00	4,305.70	4,305.70	4,305.70	0.00	0.00	4,305.70	100%	0.00	215.29
43.78	CC 25 RFI 312 Corridor 3104 Ceiling Layout	0.00	0.00	0.00	0.00	0.00	1,556.00	1,556.00	1,556.00	0.00	0.00	1,556.00	100%	0.00	77.80
43.79	CC 26 RFI 315 Fire Damper Relocation	0.00	0.00	0.00	0.00	0.00	3,365.00	3,365.00	3,365.00	0.00	0.00	3,365.00	100%	0.00	168.25
43.80	CC 27 RFI 316 Roller Shade & Diffuser Conflict	0.00	0.00	0.00	0.00	0.00	-4,810.03	-4,810.03	-4,810.03	0.00	0.00	-4,810.03	100%	0.00	-240.50
43.81	CC 28 Credit for table boxes	0.00	0.00	0.00	0.00	0.00	-9,840.00	-9,840.00	-9,840.00	0.00	0.00	-9,840.00	100%	0.00	-492.00
43.82	CC 29 RFI 305 Add Dedicated Circuits	0.00	0.00	0.00	0.00	0.00	1,184.00	1,184.00	1,184.00	0.00	0.00	1,184.00	100%	0.00	59.20
43.83	CC 30 Replace light poles	0.00	0.00	0.00	0.00	0.00	26,450.00	26,450.00	0.00	0.00	0.00	0.00	0%	26,450.00	0.00
43.84	CC 31 RFI 320 Cove Lighting Rm 3101	0.00	0.00	0.00	0.00	0.00	622.00	622.00	0.00	622.00	0.00	622.00	100%	0.00	31.10
43.85	CC 32 RFI 323 Lobby 3305 Finishes	0.00	0.00	0.00	0.00	0.00	10,604.67	10,604.67	0.00	10,604.67	0.00	10,604.67	100%	0.00	530.23
43.86	CC 33 RFI 319 Access Control at Existing Doors	0.00	0.00	0.00	0.00	0.00	16,945.75	16,945.75	0.00	0.00	0.00	0.00	0%	16,945.75	0.00
43.87	CC 34 Refresh Back of House	0.00	0.00	0.00	0.00	0.00	12,212.74	12,212.74	0.00	0.00	0.00	0.00	0%	12,212.74	0.00
43.88	CC 35 RFI 334 Judge's Office Frame TV Boxes	0.00	0.00	0.00	0.00	0.00	3,655.14	3,655.14	0.00	3,655.14	0.00	3,655.14	100%	0.00	182.76
43.89	CC 36 RFI 324 Courtroom 3101 Lighting Control	0.00	0.00	0.00	0.00	0.00	5,951.00	5,951.00	0.00	5,951.00	0.00	5,951.00	100%	0.00	297.55
43.90	CC 37 RFI 340 Door 3101B Exit Sign	0.00	0.00	0.00	0.00	0.00	1,152.00	1,152.00	0.00	1,152.00	0.00	1,152.00	100%	0.00	57.60
43.91	CC 38 RFI 329 Stained Glass & Door 3101D	0.00	0.00	0.00	0.00	0.00	2,387.33	2,387.33	0.00	2,387.33	0.00	2,387.33	100%	0.00	119.37
43.92	CC 39 RFI 332 Corridor 3102 & 3103 Transitions	0.00	0.00	0.00	0.00	0.00	7,418.30	7,418.30	0.00	0.00	0.00	0.00	0%	7,418.30	0.00
43.93	CC 40 RFI 333 Courtroom 3409 Wood Base Tran	0.00	0.00	0.00	0.00	0.00	856.00	856.00	0.00	856.00	0.00	856.00	100%	0.00	42.80
43.94	CC 41 RFI 335 Room 3209 Wall Base	0.00	0.00	0.00	0.00	0.00	2,712.00	2,712.00	0.00	2,712.00	0.00	2,712.00	100%	0.00	135.60
43.95	CC 42 RFI 337 TV Camera Scope Clarification	0.00	0.00	0.00	0.00	0.00	15,334.68	15,334.68	0.00	0.00	0.00	0.00	0%	15,334.68	0.00
43.96	CC 43 RFI 338 Court Reporter Desk Table Pocket	0.00	0.00	0.00	0.00	0.00	2,748.80	2,748.80	0.00	2,748.80	0.00	2,748.80	100%	0.00	137.44
43.97	CC 44 RFI 325 Courtroom 3101 Lighting Control	0.00	0.00	0.00	0.00	0.00	-1,876.80	-1,876.80	0.00	-1,876.80	0.00	-1,876.80	100%	0.00	-93.84



CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 44
APPLICATION DATE: 6/1/2026
PERIOD TO: 6/30/2026
ARCHITECT'S PROJECT NO.: Multiple

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
43.98	CC 45 RFI 328 Pendant Lights & AV Conflicts	0.00	0.00	0.00	0.00	0.00	-839.00	-839.00	0.00	-839.00	0.00	-839.00	100%	0.00	-41.95
43.99	CC 46 RFI 346 Exposed Material Under Reclaimed	0.00	0.00	0.00	0.00	0.00	730.00	730.00	0.00	0.00	0.00	0.00	0%	730.00	0.00
44.100		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
44.101		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
44.102		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
44.103		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
44.104		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
44.105		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
44	Remaining County Seal Allowance							0.00					100%		
44.01	ALLW 30 County Seal, Cast Bronze	0.00	0.00	0.00	0.00	0.00	35,988.00	35,988.00	35,988.00	0.00	0.00	35,988.00	100%	0.00	0.00
44.02	ALLW 92 Allowance Reconciliation	0.00	0.00	0.00	0.00	0.00	14,012.00	14,012.00	14,012.00	0.00	0.00	14,012.00	100%	0.00	0.00
45	Remaining Asbestos Abatement Allowance						28,307.00	28,307.00					100%		
45.01	ALLW 1 Abatement of roof flashing	0.00	0.00	0.00	0.00	0.00	0.00	14,470.00	14,470.00	0.00	0.00	14,470.00	100%	0.00	0.00
45.02	ALLW 12 - Additional Air Monitoring	0.00	0.00	0.00	0.00	0.00	7,000.00	7,000.00	7,000.00	0.00	0.00	7,000.00	100%	0.00	0.00
45.03	ALLW 19 - Owner Notification Fee	0.00	0.00	0.00	0.00	0.00	3,307.00	3,307.00	3,307.00	0.00	0.00	3,307.00	100%	0.00	0.00
45.04	ALLW 92 Allowance Reconciliation	0.00	0.00	0.00	0.00	0.00	21,916.00	21,916.00	21,916.00	0.00	0.00	21,916.00	100%	0.00	0.00
46	Remaining Existing Foundation Conflict							0.00					100%		
46.01	ALLW 92 Allowance Reconciliation	0.00	0.00	0.00	0.00	0.00	25,000.00	25,000.00	25,000.00	0.00	0.00	25,000.00	100%	0.00	0.00
47	Remaining Overhead Support for Cleaning							0.00					100%		
47.01	ALLW 58 RFI 183 Modification to Cupola Maintenance	0.00	0.00	0.00	0.00	0.00	20,000.00	20,000.00	20,000.00	0.00	0.00	20,000.00	100%	0.00	0.00
48	Remaining Mock-up Allowance							0.00					100%		
48.01	ALLW 92 Allowance Reconciliation	0.00	0.00	0.00	0.00	0.00	25,000.00	25,000.00	25,000.00	0.00	0.00	25,000.00	100%	0.00	0.00
49	Remaining Decorative Bollard Allowance						-6,400.00	-6,400.00					100%		
49.01	ALLW 3 Contract Decorative Bollards	0.00	0.00	0.00	0.00	0.00	29,400.00	29,400.00	29,400.00	0.00	0.00	29,400.00	100%	0.00	0.00
50	Remaining Permit Comment							0.00					100%		
50.01	ALLW 13 ASI 1 Changes per City (Civil)	0.00	0.00	0.00	0.00	0.00	40,947.00	40,947.00	40,947.00	0.00	0.00	40,947.00	100%	0.00	0.00
50.02	ALLW 59 Water line Exploration	0.00	0.00	0.00	0.00	0.00	33,074.44	33,074.44	33,074.44	0.00	0.00	33,074.44	100%	0.00	0.00
50.03	ALLW 88 RFI 220 City Comments	0.00	0.00	0.00	0.00	0.00	1,763.92	1,763.92	1,763.92	0.00	0.00	1,763.92	100%	0.00	0.00
50.04	ALLW 92 Allowance Reconciliation	0.00	0.00	0.00	0.00	0.00	24,214.64	24,214.64	24,214.64	0.00	0.00	24,214.64	100%	0.00	0.00
51	Remaining Relocate Memorial Tree							0.00					100%		
50.01	Contract Reallocate, store, maintain, and replant	0.00	0.00	0.00	0.00	0.00	10,000.00	10,000.00	10,000.00	0.00	0.00	10,000.00	100%	0.00	0.00
52	Remaining Water Meter / Backflow							0.00					100%		
52.01	ALLW 59 Water line Exploration	0.00	0.00	0.00	0.00	0.00	25,000.00	25,000.00	25,000.00	0.00	0.00	25,000.00	100%	0.00	0.00
53	Remaining Paving repairs Allowance						115,081.25	115,081.25					100%		
53.01	ALLW 122 Paving Repairs	0.00	0.00	0.00	0.00	0.00	97,968.75	97,968.75	97,968.75	0.00	0.00	97,968.75	100%	0.00	0.00
53.02		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0%	0.00	0.00
54	Remaining DAS / ERRCS Allowance							0.00					100%		
54.01	ASI 9 RFI 139 ERRCS (DAS)	0.00	0.00	0.00	0.00	0.00	48,910.00	48,910.00	48,910.00	0.00	0.00	48,910.00	100%	0.00	2,445.50
54.02	ALLW 92 Allowance Reconciliation	0.00	0.00	0.00	0.00	0.00	1,090.00	1,090.00	1,090.00	0.00	0.00	1,090.00	100%	0.00	0.00
55	Remaining DAS / Cellular System							0.00					100%		
55.01	ASI 9 RFI 139 Cellular (DAS)	0.00	0.00	0.00	0.00	0.00	108,321.00	108,321.00	108,321.00	0.00	0.00	108,321.00	100%	0.00	0.00
55.02	ALLW 92 Allowance Reconciliation	0.00	0.00	0.00	0.00	0.00	76,950.00	76,950.00	76,950.00	0.00	0.00	76,950.00	100%	0.00	0.00

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: **44**
APPLICATION DATE: **6/1/2026**
PERIOD TO: **6/30/2026**
ARCHITECT'S PROJECT NO.: **Multiple**

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
	NEW COURTHOUSE TOTALS	1,273,310.00	1,130,528.00	2,403,838.00	0.00	2,403,838.00	38,625,292.00	41,043,600.00	40,364,230.11	152,847.25	0.00	40,517,077.36	99%	526,522.64	336,897.58
56	3RD FLOOR FINISH OUT												51%		
56.01	3rd Floor Finish Out Design Fees	0.00	0.00	0.00	0.00	0.00	644,163.00	644,163.00	322,081.50	0.00	0.00	322,081.50	50%	322,081.50	0.00
56.02	3rd Floor Finish Out FF&E Design Fees	0.00	0.00	0.00	0.00	0.00	61,979.00	61,979.00	0.00	0.00	0.00	0.00	0%	61,979.00	0.00
56.03	3rd Floor Finish Out M.E.P. 3rd Party Review	0.00	0.00	0.00	0.00	0.00	5,000.00	5,000.00	5,000.00	0.00	0.00	5,000.00	100%	0.00	0.00
56.04	Geotechnical Services and Report	0.00	0.00	0.00	0.00	0.00	5,690.00	5,690.00	5,690.00	0.00	0.00	5,690.00	100%	0.00	0.00
56.05	3rd Floor Finish Out Reimbursable Allw.	0.00	0.00	0.00	0.00	0.00	7,500.00	7,500.00	0.00	0.00	0.00	0.00	0%	7,500.00	0.00
56.06	General Conditions	0.00	0.00	0.00	0.00	0.00	494,989.00	494,989.00	252,444.39	0.00	0.00	252,444.39	51%	242,544.61	0.00
56.07	Mobilization (Temp. Fence, Parking, Etc.)	0.00	0.00	0.00	0.00	0.00	106,788.00	106,788.00	54,461.88	0.00	0.00	54,461.88	51%	52,326.12	0.00
56.08	Subcontractor Default Insurance	0.00	0.00	0.00	0.00	0.00	63,418.00	63,418.00	32,343.18	0.00	0.00	32,343.18	51%	31,074.82	0.00
56.09	General Liability & Builder's Risk Insurance	0.00	0.00	0.00	0.00	0.00	28,011.00	28,011.00	14,285.61	0.00	0.00	14,285.61	51%	13,725.39	0.00
56.10	AGC Fees	0.00	0.00	0.00	0.00	0.00	8,945.00	8,945.00	4,561.95	0.00	0.00	4,561.95	51%	4,383.05	0.00
56.11	Payment & Performance Bonds	0.00	0.00	0.00	0.00	0.00	90,217.00	90,217.00	46,010.67	0.00	0.00	46,010.67	51%	44,206.33	0.00
56.12	Design/Builder Overhead & Profit	0.00	0.00	0.00	0.00	0.00	233,350.00	233,350.00	163,345.00	0.00	0.00	163,345.00	70%	70,005.00	0.00
57	Sitework												99%		
57.01	Earthwork & Site Demolition (Cannon)	0.00	0.00	0.00	0.00	0.00	120,616.00	120,616.00	120,616.00	0.00	0.00	120,616.00	100%	0.00	6,030.80
57.02	Asphalt Paving (Cannon)	0.00	0.00	0.00	0.00	0.00	110,794.00	110,794.00	110,794.00	0.00	0.00	110,794.00	100%	0.00	5,539.70
57.03	Pavement Markings & Signage (Cannon)	0.00	0.00	0.00	0.00	0.00	3,760.00	3,760.00	3,760.00	0.00	0.00	3,760.00	100%	0.00	188.00
57.04	Turfs and Grasses (Texas Legacy)	0.00	0.00	0.00	0.00	0.00	14,210.00	14,210.00	0.00	10,657.50	0.00	10,657.50	75%	3,552.50	532.88
58	Concrete Work												100%		
58.01	Concrete Sealer original 3rd Floor scope removed	0.00	0.00	0.00	0.00	0.00	-10,000.00	-10,000.00	-10,000.00	0.00	0.00	-10,000.00	100%	0.00	-500.00
59	Metals												75%		
59.01	Pipe and Tube Railings (Ramps to Judge)	0.00	0.00	0.00	0.00	0.00	10,291.00	10,291.00	5,145.50	2,572.75	0.00	7,718.25	75%	2,572.75	385.91
60	Carpentry & Millwork												100%		
60.01	Rough Carpentry (Raised platforms)	0.00	0.00	0.00	0.00	0.00	54,450.00	54,450.00	54,450.00	0.00	0.00	54,450.00	100%	0.00	2,722.50
60.02	Platform Sound Deadening	0.00	0.00	0.00	0.00	0.00	10,000.00	10,000.00	10,000.00	0.00	0.00	10,000.00	100%	0.00	500.00
61	Carpentry & Millwork												95%		
61.01	Interior Architectural Woodwork including Sills	0.00	0.00	0.00	0.00	0.00	286,750.00	286,750.00	272,412.50	0.00	0.00	272,412.50	95%	14,337.50	13,620.63
62	Thermal & Moisture Protection														
62.01	Applied Fire Protection (Marek Brothers)	0.00	0.00	0.00	0.00	0.00	5,200.00	5,200.00	0.00	0.00	0.00	0.00	0%	5,200.00	0.00
63	Glass and Glazing System												89%		
63.01	Access Doors & Frames	0.00	0.00	0.00	0.00	0.00	3,000.00	3,000.00	0.00	2,250.00	0.00	2,250.00	75%	750.00	112.50
63.02	Aluminum Frames and Door Glazing (TCGC)	0.00	0.00	0.00	0.00	0.00	63,302.00	63,302.00	56,971.80	0.00	0.00	56,971.80	90%	6,330.20	2,848.59
64	Openings												79%		
64.01	Stained Glass (Foster)	0.00	0.00	0.00	0.00	0.00	35,200.00	35,200.00	17,600.00	8,800.00	0.00	26,400.00	75%	8,800.00	1,320.00
64.02	Door Hardware (Himmel's)	0.00	0.00	0.00	0.00	0.00	113,040.00	113,040.00	84,780.00	0.00	0.00	84,780.00	75%	28,260.00	4,239.00
64.03	Door Hardware Installation (Himmel's)	0.00	0.00	0.00	0.00	0.00	21,645.00	21,645.00	16,233.75	0.00	0.00	16,233.75	75%	5,411.25	811.69
65	Finishes												74%		
65.01	Early package demo and replacement – SPD	0.00	0.00	0.00	0.00	0.00	6,105.00	6,105.00	6,105.00	0.00	0.00	6,105.00	100%	0.00	305.25
65.02	Cold Formed Metal Framing & Drywall (SPD)	0.00	0.00	0.00	0.00	0.00	269,621.00	269,621.00	258,836.16	0.00	0.00	258,836.16	96%	10,784.84	12,941.81
65.03	Acoustical Ceilings (SPD)	0.00	0.00	0.00	0.00	0.00	27,729.00	27,729.00	26,342.55	0.00	0.00	26,342.55	95%	1,386.45	1,317.13

CONTINUATION SHEET

AIA DOCUMENT G703 - Computerized

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: **44**
APPLICATION DATE: **6/1/2026**
PERIOD TO: **6/30/2026**
ARCHITECT'S PROJECT NO.: **Multiple**

A	B	C	C	C	C	C	C	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION	EXHIBIT B VALUE	CHANGE AMOUNT	EXHIBIT C VALUE	CHANGE AMOUNT	EXHIBIT E SCHEDULED VALUE	CHANGE AMOUNT	EXHIBIT F SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO FINISH (C-G)	RETAINAGE
									FROM PREV APPLICATIONS (D+E)	THIS PERIOD					
65.04	Stretched-Fabric Ceilings (Marek Brothers)	0.00	0.00	0.00	0.00	0.00	13,250.00	13,250.00	1,325.00	0.00	0.00	1,325.00	10%	11,925.00	66.25
65.05	Ceramic Tile (Kellen)	0.00	0.00	0.00	0.00	0.00	40,854.00	40,854.00	4,085.40	0.00	0.00	4,085.40	10%	36,768.60	204.27
65.06	Epoxy Terrazzo (National Terrazzo)	0.00	0.00	0.00	0.00	0.00	64,000.00	64,000.00	32,000.00	0.00	0.00	32,000.00	50%	32,000.00	1,600.00
65.07	Salvage & Re-install Existing Marble Panels	0.00	0.00	0.00	0.00	0.00	20,500.00	20,500.00	0.00	0.00	0.00	0.00	0%	20,500.00	0.00
65.08	Resilient & Carpet Flooring (Kellen)	0.00	0.00	0.00	0.00	0.00	71,530.00	71,530.00	53,647.50	0.00	0.00	53,647.50	75%	17,882.50	2,682.38
65.09	Painting (SPD)	0.00	0.00	0.00	0.00	0.00	53,635.00	53,635.00	35,399.10	0.00	0.00	35,399.10	66%	18,235.90	1,769.96
66	Specialties & Equipment												25%		
66.01	Signage (Benchmark)	0.00	0.00	0.00	0.00	0.00	37,717.00	37,717.00	0.00	0.00	0.00	0.00	0%	37,717.00	0.00
66.02	Toilet Accessories (Built Rite)	0.00	0.00	0.00	0.00	0.00	7,620.00	7,620.00	0.00	0.00	0.00	0.00	0%	7,620.00	0.00
66.03	Refrigerators (Built Rite)	0.00	0.00	0.00	0.00	0.00	4,750.00	4,750.00	0.00	0.00	0.00	0.00	0%	4,750.00	0.00
66.04	Roller Window Shades (Capital Blinds)	0.00	0.00	0.00	0.00	0.00	31,682.00	31,682.00	20,593.30	0.00	0.00	20,593.30	65%	11,088.70	1,029.67
66.05	Electric Traction Elevators (Protect ONLY)	0.00	0.00	0.00	0.00	0.00	1,500.00	1,500.00	0.00	0.00	0.00	0.00	0%	1,500.00	0.00
67	Fire Protection System												90%		
67.01	Fire Protection System (Texas Fire Logic)	0.00	0.00	0.00	0.00	0.00	31,500.00	31,500.00	28,350.00	0.00	0.00	28,350.00	90%	3,150.00	1,417.50
68	Mechanical - Plumbing												96%		
68.01	Early package Plumbing (Raven)	0.00	0.00	0.00	0.00	0.00	24,700.00	24,700.00	24,700.00	0.00	0.00	24,700.00	100%	0.00	1,235.00
68.02	Plumbing (Raven)	0.00	0.00	0.00	0.00	0.00	92,300.00	92,300.00	87,685.00	0.00	0.00	87,685.00	95%	4,615.00	4,384.25
69	Mechanical - HVAC												94%		
69.01	HVAC (Raven)	0.00	0.00	0.00	0.00	0.00	237,503.00	237,503.00	225,627.85	0.00	0.00	225,627.85	95%	11,875.15	11,281.39
69.02	Testing-Adjusting-Balancing for HVAC (DAC)	0.00	0.00	0.00	0.00	0.00	15,925.00	15,925.00	0.00	11,943.75	0.00	11,943.75	75%	3,981.25	597.19
70	Electrical Systems												86%		
70.01	Early package Electrical (Dailey)	0.00	0.00	0.00	0.00	0.00	24,907.00	24,907.00	24,907.00	0.00	0.00	24,907.00	100%	0.00	1,245.35
70.02	Electrical (Dailey)	0.00	0.00	0.00	0.00	0.00	474,205.00	474,205.00	403,074.25	0.00	0.00	403,074.25	85%	71,130.75	20,153.71
70.03	Parking Lot Lighting (Dailey)	0.00	0.00	0.00	0.00	0.00	42,745.00	42,745.00	40,607.75	0.00	0.00	40,607.75	95%	2,137.25	2,030.39
71	Low Voltage Systems												71%		
71.01	Communications (Advanced Connections)	0.00	0.00	0.00	0.00	0.00	69,388.00	69,388.00	20,816.40	31,224.60	0.00	52,041.00	75%	17,347.00	2,602.05
71.02	Audio, Video & Room Control Systems (Walker)	0.00	0.00	0.00	0.00	0.00	691,986.00	691,986.00	449,790.90	34,599.30	0.00	484,390.20	70%	207,595.80	24,219.51
71.03	Access Control & Video Management (BLTI)	0.00	0.00	0.00	0.00	0.00	105,497.00	105,497.00	73,847.90	5,274.85	0.00	79,122.75	75%	26,374.25	3,956.14
72	Life Safety Systems														
72.01	Fire Alarm (Kauffman)	0.00	0.00	0.00	0.00	0.00	23,165.00	23,165.00	19,921.90	3,243.10	0.00	23,165.00	100%	0.00	1,158.25
73	3rd Floor Owner Contingency						0.00	0.00					96%		
73.01	Added to Owner's Contingency ALLW#7 (Item 42.04)	0.00	0.00	0.00	0.00	0.00	104,724.00	104,724.00	104,724.00	0.00	0.00	104,724.00	100%	0.00	5,236.20
74	3rd Floor Design/Builder Contingency						0.00	0.00							
74.01	Added to D/B Contingency ALLW#7 (Item 43.01)	0.00	0.00	0.00	0.00	0.00	167,557.00	167,557.00	167,557.00	0.00	0.00	167,557.00	100%	0.00	8,377.85
75	Allowance - Protection for Reduced Court Judge						5,440.00	5,440.00							
75.01	ALLW 134 RFI 287 Courtroom 3409 Judge's Dais	0.00	0.00	0.00	0.00	0.00	14,560.00	14,560.00	5,824.00	0.00	0.00	5,824.00	40%	8,736.00	291.20
76	Allowance - Addn No. 3 Revisions TBD						0.00	0.00							
76.01	ALLW 125 3rd Floor Finish-Out Addendum No. 3	0.00	0.00	0.00	0.00	0.00	50,000.00	50,000.00	50,000.00	0.00	0.00	50,000.00	100%	0.00	2,500.00
	3RD FLOOR FINISH OUT TOTALS	0.00	0.00	0.00	0.00	0.00	5,418,903.00	5,418,903.00	3,808,755.69	110,565.85	0.00	3,919,321.54	72%	1,499,581.46	150,954.87
	Contract Total	1,273,310.00	1,315,059.00	2,588,369.00	1,825,812.00	4,779,103.39	44,044,195.00	48,837,768.39	46,548,251.19	263,413.10	0.00	46,811,664.29	96%	2,026,104.10	487,852.45



CONSTRUCTION SERVICES

Waller County Design Build Overview

Date: 6/29/2026	Exhibit A	Exhibit B	Exhibit C	Exhibit D	Exhibit E	Exhibit E	Exhibit E	Exhibit F	Exhibit F	Exhibit G	Exhibit E	Exhibit E	Exhibit H	
	5/12/2021	5/2/2022	2/6/2023	4/26/2023	5/17/2023	Change Order # 001 8/2/2023	Change Order # 002 9/18/2023	10/4/2023	Change Order # 001 7/11/2025	11/17/2023	Change Order # 003 3/6/2024	Change Order # 004 8/21/2024	12/11/2024	Total
Programming, Pre-Schematic, & Assessments														
Programming, Pre-Schematic, & Assessments Costs	\$358,353.62	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$358,353.62
PROGRAMMING & ASSESSMENTS TOTAL	\$358,353.62	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$358,353.62
Maintenance Node														
Maintenance Node Design Services	\$0.00	\$970,500.00	(\$114,476.00)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$856,024.00
Maintenance Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Maintenance Node Total	\$0.00	\$970,500.00	(\$114,476.00)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$856,024.00
BUSINESS NODE														
Courthouse Design Services	\$0.00	\$1,273,310.00	\$1,130,528.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$2,403,838.00
Courthouse Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$38,639,762.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$38,639,762.00
Courthouse Change Order # 001	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$402,374.00	\$0.00	\$0.00	\$0.00	\$0.00	\$402,374.00
Courthouse Total	\$0.00	\$1,273,310.00	\$1,130,528.00	\$0.00	\$0.00	\$0.00	\$0.00	\$38,639,762.00	\$402,374.00	\$0.00	\$0.00	\$0.00	\$0.00	\$41,445,974.00
Swing Space Design Services	\$0.00	\$0.00	\$184,531.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$184,531.00
Swing Space Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$1,825,812.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,825,812.00
Swing Space Change Order # 001	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$122,435.85	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$122,435.85
Swing Space Change Order # 002	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$233,968.97	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$233,968.97
Swing Space Change Order # 003	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$12,878.13	\$0.00	\$0.00	\$12,878.13
Swing Space Change Order # 004	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	(\$4,360.56)	\$0.00	(\$4,360.56)
Swing Space Total	\$0.00	\$0.00	\$184,531.00	\$0.00	\$1,825,812.00	\$122,435.85	\$233,968.97	\$0.00	\$0.00	\$0.00	\$12,878.13	(\$4,360.56)	\$0.00	\$2,375,265.39
Business Node Totals	\$0.00	\$1,273,310.00	\$1,315,059.00	\$0.00	\$1,825,812.00	\$122,435.85	\$233,968.97	\$38,639,762.00	\$402,374.00	\$0.00	\$12,878.13	(\$4,360.56)	\$0.00	\$43,821,239.39
Judicial Node														
Justice Tower Design Services	\$0.00	\$3,572,550.00	\$2,015,777.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,588,327.00
Justin Tower Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Judicial Node Total	\$0.00	\$3,572,550.00	\$2,015,777.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,588,327.00
Macerator, Hoist, & Valve														
Macerator, Hoist, & Valve Design Services	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Macerator, Hoist, & Valve Construction Costs	\$0.00	\$0.00	\$0.00	\$264,316.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$264,316.00
Macerator, Hoist, & Valve Totals	\$0.00	\$0.00	\$0.00	\$264,316.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$264,316.00
506 Upgrades & Modular Building														
506 Upgrades & Modular Building Design Services	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$230,921.00	\$0.00	\$0.00	\$0.00	\$230,921.00
506 Upgrades & Modular Building Construction Costs	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,053,707.00	\$4,053,707.00
506 Upgrades & Modular Building Totals	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$230,921.00	\$0.00	\$0.00	\$4,053,707.00	\$4,284,628.00
Design Build Contract Total	\$358,353.62	\$5,816,360.00	\$3,216,360.00	\$264,316.00	\$1,825,812.00	\$122,435.85	\$233,968.97	\$38,639,762.00	\$402,374.00	\$230,921.00	\$12,878.13	(\$4,360.56)	\$4,053,707.00	\$55,172,888.01