

PROJECT: Watertown Near Term (UV Disinfection)

Project start date: 11/8/2024

Scrolling increment: 5

Milestone description	Category	Start	Days
Implementation			
Public Hearing	Goal	12/3/2024	2
Submit Facility Plan to DNR	Goal	12/10/2024	2
DNR Review	On Track	12/10/2024	90
DNR FP Approval	Goal	3/10/2025	3
UV Design			
UV Design Start	Goal	12/17/2024	2
UV Issue RFP	Goal	1/15/2025	1
Award RFP	Goal	2/14/2025	6
UV Final Design	On Track	2/14/2025	60
Submit Plans and Specs to DNR	Goal	4/15/2025	2
DNR Review	On Track	4/15/2025	90
Bid UV Project	Goal	5/6/2025	5
UV Project Bidding	Low Risk	5/6/2025	28
Award date	Goal	6/3/2025	2
DNR Approves Plans and Specs	Goal	7/14/2025	7
Issue Notice to Proceed to Contractor	Goal	7/21/2025	3
UV Construction			
UV Equipment Ships	Goal	8/29/2025	6
UV Equipment Delivery	Goal	9/28/2025	5
Disinfection Out of Operation	On Track	10/31/2025	187
Construction	Low Risk	11/7/2025	170
Substantial Completion	Goal	4/6/2026	3

