

# **WisDOT - DTSD - Southwest Region**

## **STH 19, Watertown – SMFA and Turn Movements**

Madison Office  
2101 Wright Street  
Madison, Wisconsin 53704-2583

Phone: (608) 246-3800  
Fax: (608) 246-7996  
TDD: (608) 246-5385

## **Meeting Agenda**

**Location:** SW Region Office – TEAMS

**Date/Time:** Feb 16, 2023, 9 AM – 10 AM

**Agenda By:** Steve Porter

**Attendees:**

Alex Hagen – WisDOT Project Supervisor  
Steven Porter – WisDOT Project Manager  
Pedro Bautista – WisDOT Project Leader  
Matt Krippner - AECOM

**Subject:** Project: 3050-01-08/78/79  
C Watertown - Main Street  
Church Street to Market Street  
SMFA & Turn Movements

### **General Project Information**

- PS&E: 11/1/2027; Advanceable TBD
- LET: 2/08/2028; Advanceable TBD
- Construction Estimate:
  - 3050-01-78: \$4,850,000
  - 3050-01-79: \$1,250,000

### **Discussion Items:**

- 1.) SMFA
  - a. Parking and Sidewalk
  - b. Decorative and Pedestrian Lighting
  - c. Signal Powder Coating
  - d. Extra Municipal Items (benches, trees, bike racks, etc...)
    - i. Placeholder of \$200K
    - ii. Extra 2" Conduit for project length
- 2.) Water and Sewer
  - a. Any laterals planned
- 3.) Turn Movements
  - a. STH 19 – Washington Street
  - b. STH 19 – Water Street
  - c. STH 19 – 1<sup>st</sup> Street
  - d. STH 19 – 2<sup>nd</sup> Street
  - e. STH 19 – 3<sup>rd</sup> Street
  - f. STH 19 – 4<sup>th</sup> Street
  - g. STH 19 – 5<sup>th</sup> Street
  - h. STH 19 – 6<sup>th</sup> Street
  - i. STH 19 – 7<sup>th</sup> Street
  - j. STH 19 – 8<sup>th</sup> Street



---

## Project Schedule (All dates are approximate)

<i>Final Scope Certification (proposed LC11)</i>	3/15/2024
<i>Final Resourcing/Start Final Design (LC12)</i>	3/15/2024
<i>Draft TPP Submittal Date</i>	4/1/2025
<i>City 60% Sewer and Water Plans</i>	4/1/2025
<i>60% Review Meeting</i>	5/1/2025
<i>Design Study Report (LC15)</i>	6/1/2025
<i>City 90% Sewer and Water Plans</i>	10/1/2025
<i>Plat Complete/Real Estate Start</i>	11/1/2025
<i>DT1078 Plan Submittal</i>	11/1/2025
<i>Real Estate Complete/Utility Relocation Begin</i>	11/1/2027
<i>Early PS&amp;E</i>	N/A
<i>PS&amp;E</i>	11/1/2027
<i>Project Let (Programmed)</i>	2/8/2028
<i>Project Award (based on Programmed)</i>	3/1/2028