

To: Governing Body
From: John Sullivan, Director of Public Works
Date: June 6, 2023
Re: Monthly Status Report

- W. 47th Street Project: The southside (Westwood) is nearly complete as far as the concrete work. The streetlight foundations and conduit have been installed on the southside as well as about half of the irrigation system. The site amenities have been installed as well on the southside of the project. The traffic has been shifted to the southside of the street with demolition complete on the north side. The curb and gutter as well as driveway approaches are currently being installed. The replacement stormwater inlets have been installed. We are still anticipating a late August early September completion for construction. Plantings will come after that.
- Westwood View School Project: The entire area on the east and north sides of the school have been sodded. The school district has been watering and it looks very good at this point.
- 2023 F-550 and Equipment: The order has been placed for the truck and equipment. We have not been given a build date yet.
- CCLIP funding: I have resubmitted the project to KDOT.
- Forestry Grant: We did not receive the forestry grant as our community incomes are too high and therefore did not meet the threshold for low income. I was not told that this was the criteria that was first and foremost to be considered.
- CIP: Leslie and I are working on a comprehensive plan to include street work, sidewalks, street lights and stormwater.