

CITY OF WILLARD
INTERNAL MEMORANDUM

DATE: June 22, 2026

TO: Mayor Smith and BOA

FROM: S. D. Bodenhamer

RE: Sanitary Sewer Project Status

COMMUNITY FUNDING PARTNERSHIP (94 Lift Station and Force Main)

Status of components:

- Construction
 - Young's General Contracting has installed approximately 7500 feet of 18-inch HDPE pipe along Old Willard Road.
 - Young's General Contracting has two crews working.
- Finance
 - We have submitted Partial Payment Request # 8 to the EPA in the amount of \$159,156.38.

MEADOWS CONNECTION TO CITY OF SPRINGFIELD

Status of components:

- Construction
 - JD Wallace Contracting has installed all 15-inch and 8-inch PVC gravity main.
 - JD Wallace Contracting has experienced a delay installing the flow meter at the Springfield Airport Lift Station due the provision of an incorrect signal cable. The correct cable is expected to arrive in 3–4 weeks.
 - During this delay, JD Wallace Contracting will work on clean-up and site restoration. This delay will still keep with-in the August 30 completion date.