

CITY OF WILLARD
INTERNAL MEMORANDUM

DATE: September 9, 2026
TO: Mayor Smith and BOA
FROM: S. D. Bodenhamer
RE: Sanitary Sewer Project Status

COMMUNITY FUNDING PARTNERSHIP (94 Lift Station and Force Main)

Status of components:

- Construction
 - Young's General Contracting has installed all of 18-inch HDPE pipe along Old Willard Road. The tie-in to the City of Springfield is compromised by a deteriorated manhole at the tie in point. The City of Springfield will replace this manhole.
 - Young's General Contracting continues working on excavation clean-up along Old Willard Road.
 - Young's General Contracting is working on the flow meter at the City of Springfield connection.
 - Young's General Contracting is in the process of fusing pipe along US Hwy 160.
 - JD Wallace will begin installation of the manhole connection with the City of Springfield this week.
 - Electrical and mechanical modifications at the 94 Lift Station continue.
 - The four 14-inch plug valves, purchased under the De Minimis Waiver under American Iron and Steel regulations have been received.
- Finance
 - We have received approval of Partial Payment Request # 9 to the EPA in the amount of \$256,627.17.
 - We have submitted Partial Payment Request # 10 to the EPA in the amount of \$262,721.83.

MEADOWS CONNECTION TO CITY OF SPRINGFIELD

Status of components:

- Construction
 - JD Wallace Contracting has completed all work for the gravity main installation except for final “touch up” seeding which will occur this fall.
 - Clean-up and site restoration is basically complete.
 - The connection of the Meadows Regionalization Trunk Sewer to the Springfield Airport Lift Station is now live.