

CITY OF WILLARD
INTERNAL MEMORANDUM

DATE: October 12, 2026

TO: Mayor Smith and BOA

FROM: S. D. Bodenhamer

RE: Sanitary Sewer Project Status

COMMUNITY FUNDING PARTNERSHIP (94 Lift Station and Force Main)

Status of components:

- **Construction**

- Young's General Contracting is 90% complete on excavation clean-up along Old Willard Road.
- Young's General Contracting has pre-fused several long lengths of HDPE pipe along US Hwy 160.
- JD Wallace has begun installation of the manhole connection with the City of Springfield this week. The discharge of the existing 10-inch force main is temporary connected to the new manhole.
- Electrical and mechanical modifications at 94 Lift Station continue. Flow meter vault is installed.

- **Change Order**

- We have issued Changer Order No. 1 for Youngs' General Contracting's agreement due to the following:
 1. Extending the completion date of the agreement from October 12, 2026, to January 15, 2027, based on 17 days in January of subnormal temperatures delaying pipe fusing and 6 days of rain events in February and March. Also, the delay in Springfield's installation of the replacement manhole of at least 30 days

2. Upgrading the flow meter sump pumps to explosion proof at a cost of \$5,517.96.

- **Finance**

- We have received release of Partial Payment Request # 10 from the EPA in the amount of \$262,721.83.
- We have submitted Partial Payment Request # 11 to the EPA in the amount of \$296,280.76

MEADOWS CONNECTION TO CITY OF SPRINGFIELD

Status of components:

- Construction
 - JD Wallace has completed hydroseeding of the excavated areas of the gravity sewer line. We expect to close their contract near the end of October.
 - The connection of the Meadows Regionalization Trunk Sewer to the Springfield Airport Lift Station remains live.