

									2023		WILLOW PARK WWTP												2024												2025												2026											
ID		Task Name	Duration	Start	Finish	Predecessors	% Complete	Flag1	Resource Names	tober	Novem	tDecem	January	Februar	March	April	May	June	July	August	Septem	October	Novem	tDecem	January	Februa	March	April	May	June	July	August	Septem	October	Novem	tDecem	January	Februar	March	April	May	June																
239		Electrical	10 days	Fri 1/9/26	Thu 1/22/26	238	0%	Yes	Electrician																																																	
240		Disk Filter & Pumps	44 days	Thu 10/16/25	Tue 12/16/25		66%	No																																																		
241		Install Fab Pipe	15 days	Thu 10/16/25	Wed 11/5/25	175	100%	No																																																		
242		Stairs and Platforms	10 days	Thu 11/6/25	Wed 11/19/25	241	100%	No																																																		
243		Install Filter	2 days	Thu 11/20/25	Fri 11/21/25	242	100%	Yes																																																		
244		Install Pumps	2 days	Mon 11/24/25	Tue 11/25/25	243	100%	No																																																		
245		Electrical	15 days	Wed 11/26/25	Tue 12/16/25	244	0%	Yes	Electrician																																																	
246		Headworks/Grit Removal	50 days	Mon 12/8/25	Fri 2/13/26		0%	No																																																		
247		Install Grit Fine Screen System	7 days	Mon 12/8/25	Tue 12/16/25	90	0%	No																																																		
248		Install Grit Removal System	10 days	Wed 12/17/25	Tue 12/30/25	247	0%	No																																																		
249		Install Grit Classifier/Discharge Screw	3 days	Wed 12/31/25	Fri 1/2/26	248	0%	No																																																		
250		Install Catwalk Framing & Grating	10 days	Mon 1/5/26	Fri 1/16/26	249,56	0%	No																																																		
251		Install Catwalk Handrail	5 days	Mon 1/19/26	Fri 1/23/26	250	0%	No																																																		
252		Install Fab to Screen Tank	3 days	Mon 1/26/26	Wed 1/28/26	251	0%	No																																																		
253		Install Grit Screen Bypass Fab Pipe	2 days	Thu 1/29/26	Fri 1/30/26	252	0%	No																																																		
254		Install Grit Removal Effluent Pipe	5 days	Mon 2/2/26	Fri 2/6/26	253	0%	No																																																		
255		Install 4" Disk Filter Drain Fab	3 days	Mon 2/9/26	Wed 2/11/26	254	0%	No																																																		
256		Install 3" Screw Press Drain Fab	3 days	Mon 2/9/26	Wed 2/11/26	254	0%	No																																																		
257		Electrical	20 days	Mon 1/19/26	Fri 2/13/26	250	0%	Yes	Electrician																																																	
258		Paint Fab Piping	20 days	Thu 2/12/26	Wed 3/11/26	256	0%	Yes	Painters																																																	
259		Insulate Exposed Piping	10 days	Thu 3/12/26	Wed 3/25/26	258	0%	Yes	Pipe Insulation																																																	
260		Electrical	208 days	Fri 5/23/25	Tue 3/10/26		58%	No																																																		
261		Install Electrical Rack	5 days	Fri 5/23/25	Thu 5/29/25	203	100%	No																																																		
262		Install Panels, Disconnects, ATS	30 days	Fri 5/30/25	Thu 7/10/25	261,203	100%	Yes	Electricians																																																	
263		Install Plant Lighting	7 days	Fri 7/11/25	Mon 7/21/25	262	100%	Yes	Electricians																																																	
264		Install Generator	2 days	Tue 7/8/25	Wed 7/23/25	80,263	100%	Yes	Electricians																																																	
265		Install Instrumentation	7 days	Mon 1/26/26	Tue 2/3/26	251	0%	Yes	Electricians																																																	
266		Install SCADA Equipment	20 days	Wed 2/4/26	Tue 3/3/26	265	0%	Yes	Electricians																																																	
267		Terminations/Testing	5 days	Wed 3/4/26	Tue 3/10/26	266	0%	Yes	Electricians																																																	
268		Start-Up & Testing	35 days	Wed 3/11/26	Tue 4/28/26		0%	No																																																		
269		Fill Basins for Diffuser Testing	2 days	Wed 3/11/26	Thu 3/12/26	267	0%	No																																																		
270		Start-Up Blowers	2 days	Fri 3/13/26	Mon 3/16/26	269	0%	No																																																		
271		Leak Test Diffusers	2 days	Tue 3/17/26	Wed 3/18/26	270	0%	No																																																		
272		Start-Up Grit Removal System	3 days	Thu 3/19/26	Mon 3/23/26	271	0%	No																																																		
273		Install/Start-Up Mixers	5 days	Tue 3/24/26	Mon 3/30/26	272	0%	No																																																		
274		Start-Up Effluent Pumps	1 day	Tue 3/31/26	Tue 3/31/26	273	0%	No																																																		
275		Start-Up Vertical Turbine Pump	1 day	Wed 4/1/26	Wed 4/1/26	274	0%	No																																																		
276		Start-Up Disk Filter & BW Pumps	3 days	Thu 4/2/26	Mon 4/6/26	275	0%	No																																																		
GRACON CONSTRUCTION, INC. Thu 11/20/25									Page 3																																																	
																																																										

