

**Village Engineer Report
for
Village of Winnebago**

**Village Board Meeting
December 3, 2025**

THE FOLLOWING REPORT OF ACTIVITIES IS PROVIDED TO THE VILLAGE BOARD FOR INFORMATIONAL PURPOSES:

Active Projects:

#24-1255 Cunningham Road Water Main Replacement—The Village executed the agreement for the project on July 16, 2024. Revised plans and specifications are set to be submitted to the IEPA for their internal review on March 3, 2025. A Funding Nomination Form (FNF) was signed by Village President Eubank on March 26, 2025, and was submitted to the IEPA on March 27. Per the FINAL IEPA Intended Funding List released on July 10, 2025, the project did not make the funding list.

Total Contract Value: \$47,100.00

Invoiced to Date: \$33,910.00

#24-1570 Resh Farm Stormwater – Agreement for the design of a new box culvert under Westfield Road was approved by the Village on September 9, 2024. On April 18, 2025, it was determined by IDOT that the submitted project does not qualify for the “General Maintenance” section but rather the “Construction” section. Revised materials were provided to the City for signature, and then to IDOT for approval on April 23, 2025. An IDOT-required ESR and bat survey were completed the week of November 15, with results to be submitted to IDOT in the coming days.

Total Contract Value: \$48,900.00

Invoiced to Date: \$29,168.00

#25-1071 West Main Street Widening – On June 18, 2025, Village staff approved the proposal for professional services in regards to a project to resurface and widen a portion of West Main Street. Design continues to advance for drainage improvements and the requested on-street parking, with the intent to bid in early 2026.

Total Contract Value: \$26,550.00

Invoiced to Date: \$21,605.00

#25-1162A Village of Winnebago 2025 MFT Design – On June 5, 2025, Fehr Graham resubmitted revised BLR documents for the Village’s 2025 MFT project to IDOT for their review and approval. Bids were opened on September 3, with Martin & Company Excavating being the low bid. Contractor-executed Contract documents were provided to the Village on September 24, 2025, for their review and signature.

Total Contract Value: \$8,658.88

Invoiced to Date: \$8,658.88

#25-1162B Village of Winnebago 2025 MFT Construction – On October 5, 2025, a pre-construction meeting was held with the Village, FRSA, Martin & Company and Fehr Graham personnel all in attendance. Project scope and deadlines were discussed, along with an anticipated schedule. Final quantities were agreed upon on November 20, with final pay application and change order documents being provided to the Village for signature on November 21.

Total Contract Value: \$8,890.65

Invoiced to Date: \$1,083.75

Please note that the invoiced totals were provided at the time of completion of this report and may not reflect the most current billing cycle total(s). Those projects indicating an invoiced to date value of "N/A" have not yet had an invoice.

Respectfully Submitted,

A handwritten signature in blue ink, appearing to read "Luke Ziegler", with a long horizontal flourish extending to the right.

Luke Ziegler
Staff Engineer